anxoa 91-B 12445



1 . 1

1 5


1 5

1 50

to and

1 1

FRANKLIN INSTITUTE LIBRARY PHILADELPHIA CLASS 624 BOOM 1823 ACCESSION 47229 REFERENCE









.

/

~

A REPORT

TO

GEORGE H. NETTLETON,

PRESIDENT OF THE KANSAS CITY AND MEMPHIS RAILWAY AND BRIDGE COMPANY,

GEORGE S. MORISON,

ΒY

CHIEF ENGINEER OF THE MEMPHIS BRIDGE.

.

NEW YORK : JOHN WILEY & SONS, 53 EAST TENTH STREET. 1894.

COPYRIGHT, 1894, BT GEORGE S, MORISON.

Chicago, March 1st, 1894.

GEORGE H. NETTLETON, Esq., President Kunsas City and Memphis Railway and Bridge Company.

DEAR SIR :--

I submit the following Final Report in relation to the bridge across the Mississippi River at Memphis,

Tennessee.

Yours truly, George S. Morison,

Chief Engineer Memphis Bridge.

CONTENTS.

SUBJECTS.

I.	Preliminary Narrative	5
II.	General Description	7
	Substructure	
	Superstructure	
V.	Viaduct	95
	Approaches	
VIL	Shore Protection.	20
	Cost	
ATTT A	Cost	28

APPENDICES.

A. List of Engineers, Employees and Contractors	29
B. Act of Congress, approved February 26, 1885	80
C. Act of Congress, approved April 24, 1888	31
D. Contract with War Department	32
E. Report of February 15, 1887	33
F. Report of August 2, 1888	37
G. Argnment for Amendment of Charter	39
H. Ordinance of Taxing District, passed March 23, 1891	49
I. Cost of Sinking Foundations	45
J. Progress of Sinking Foundations	54
K. Specifications for Masonry	63
L. Specifications for Superstructure	65
M. Supplementary Specifications, May 6, 1890	70
N. Supplementary Specifications, January 1, 1891	71
O. Tests of Full Sized Eye Bars	72
P. Report of Testing Committee	74

1. General Map. 2. Bridge and Immediate Vicinity. 3. Profile and Alignment. 4. General Elevation and Plan. 5. Profile showing Stratification on Bridge Line. 6. Water Record at Government Gauge, seven years. 7. Water Record, Government and Bridge Gauges, four years. 8. Record of Soundings, seven typical dates. 9. East Abutment, 10. Anchorage and Small Piers. 11. Pier I. 12. Caisson, Pier I. 13. Pier II. 14. Pier III. 15. Position of Mats at Piers II and III. 16. Caisson, Pier II. 17. Caisson, Pier 111 and Cutting Edge. 18. Stratification of Clay at Pier III. 19. Pier IV. 20. Caisson, Pier IV. 21. Pier V. 22. Weaving Barges, 23. Anchorage of Caisson III. 24. Launching Ways. 25. Clay Hoist and Sand Pump. 26. Special Hoist and Lock. 27. Concrete Mixing Plant. 28. Diagram of Sinking Progress. 29. Elevation, Anchorage Span. 30. Elevation and Section, Anchorage Span.

LIST OF PLATES.

81. Elevation, Cantilever Arm. 32. Elevation, Central Span. 33. Elevation and Section, Central Span. 34. Elevation, Intermediate Span. 35. Elevation and Section, Intermediate Span. 36. Viaduct East of Anchorage. 37. Anchorage Connection. 38. Bearings, Piers I and III. 39. Expansion Bearing, Pier II. 40. Bearing, Pier IV. 41. Joints in Chords, Central Span. 42. Uo Panel Point, Central Span. 43. Expansion Joints, Intermediate Span. 44. Adjustment at Ends, Intermediate Span. 45. Adjustments at Center, Intermediate Span. 46. Elevation, Deck Span, 47. Elevation and Section, Deck Span. 48. Details, Deck Span. 49. Floor. 50. Strain Sheet, Intermediate Span. 51. Strain Sheet, Cantilever Arm. 52. Strain Sheet, Anchorage Arm. 53. Strain Sheet, Central Span. 54. Strain Sheet Details, Central Span 55. Strain Sheet, Deck Span, 56. West Approach Viaduct. 57. West Approach Piers. 58. Details, West Approach Viaduct. 59. Viaduct Floor and Girders. 60. Highway Approach.

71.11.8

THE MEMPHIS BRIDGE.

PRELIMINARY NARRATIVE.

The construction of a bridge at Memphis has been a matter of professional interest among American engineers for many years. In 1867 the bridge across the Missouri River at Kansae City, the first bridge across that river and the bridge whose construction led to the building of the railroad of whose system the Memphis Bridge now forms a part, was begun. At this time a bridge at Memphis was talked of as one of the works of the future. Like other works which were considered far in the future, the difficulties of the problem were overestimated: the depth of the river was overstated and other conditions were considered much more difficult than they really were. At that time, however, the construction of a bridge at Memphis would have been a matter of great expense, and the changes which finally rendered the building of this bridge a comparatively simple affinir represent the advances which bridge engineering has made in twenty years.

The Kansas City Bridge was begun in 1867 and opened in 1869. The Memphis Bridge was begun in 1888 and was opened for traffic in 1892. The Act of Congress moder which the Kansas City Bridge was built was approved July 25th, 1866; the Act of Congress under which the Memphis Bridge was built was approved April 24th, 1888. The two bridges were really about twenty-two years apart.

The first definite action looking to the construction of a bridge at Memphis was the passage by Congress of an Act approved February 26th, 1885, conferring on two corporations the right to construct and maintain a bridge across the Mississippi River from or near Memphis in the State of Tennessee to or near the town of Hopefield in the State of Arkansas. The physical requirements of this charter were favorable, and the people who obtained it hoped that it would prove a profitable enterprise. As it is of interest to compare this charter with the one subsequently granted to your company it is printed in Appendix B.

Some months after the grauting of this charter Mr. Simon Stevens of New York, who represented the parties holding the charter, called at my office in New York to consult me in regard to the construction of a bridge nuder its provisions, and at that time I made some crude estimates and prepared some crude plans. The plan which at that time seemed to me the best contemplated crossing the river with two long spans having a double pier ou a single foundation in the middle of the river. This plan, however, was prepared without surveys, the data being obtained from some old maps. When actual surveys were made, the width of the plan became impracticable. The matter was one which interested me greatly from the start, and I also thought that if a bridge was to be built there it should be in the interest of the Kansas City, Ft. Scott & Memphis System of railroads.

On the 15th of January, 1886, I called mpon you in Kausas City and we had our first conversation in relation to this bridge. It is from this date that the connection of your system with the scheme really began. I left Kausas City that night and reached Memphis on the afternoon of the following day. The river was full of ice and it was difficult to go about; but I made a short trip on the transfer boat Charles Merrian and climbed up the bluff on the Memphis side of the river. On this day I selected the location for a bridge, this location being fixed by the top of a rude staticase on the Memphis side and by a log cabin in the bottom-land on the Arkamas side. I never had occasion to alter this location and the bridge was built upon it.

Nothing definite was doue for several months thereafter, but towards the end of the year you anthorized me to make an examination of the site and a report on the cost of a bridge on this location. On the 23d of November, 1886, I again visited Memphis, taking with me Mr. E. Duryea, Jr., as my assistant, to make borings in the river. Mr. Duryen continued at Memphis till the spring of 1887 and during this time a careful set of borings were made. These borings gave results more favoruble than I had expected, as they showed that a layer of hard day was to be found entirely across the Mississippi River at depths within the limits to which foundations could be sunk by practical methods.

The results of these boriugs and examinations were embodied in a

report dated February 15th, 1887, which I addressed to you and which I have thought best to attach to this report as Appendix E. This report contemplated crossing the river with three equal independent spans of about 660 feet each, which the charter of 1885 peruitted, and which after a careful examination seemed to me the best arrangement. It also considered a 1800 feet span of cantilever construction.

The charter of 1885 was found to be unsatisfactory, in various particulars, to the interests which you represent, and in the winter of 1886– 87 a bill was introduced in Congress granting another charter to a corportion in your interest. This bill did not pass.

During the following season another bill was introduced which became a law: this is the Act under which your bridge has been constructed; it was approved April 24th, 1888 and is given in Appendix C.

This Act fixed the minimum length of the channel span at 700 feet or 150 feet more than the length of clear spans specified in the previous Act. A more serious difference, however, was that it fixed the height above high water at 75 feet instead of 65. The Act also required that provision should be made for highway traffic. I was at that time in quarantine at 8an Francisco, but plans were prepared by my partner, Mr. E. L. Corthell, and submitted to the Sceretary of War for approval.

The Act provided that the Secretary of War should order three engineer officers from the Engineer Bauean to examine by actual inspection the location where the bridge was to be built and report what should be the length of the main-channel span and of other spans. A board was appointed consisting of Col. W. E. Merrill, Major O. H. Ernst, and Captain D. C. Kingman. It met at Memphis in May, 1888. On the 25th day of that month I arrived at Memphis; Mr. Corthell was aircady there. We met the board and explained the situation while various gentlemen representing the steamboat interests were also present.

The full proceedings of this board and the action of the Secretary of War are given in Appendix WW 22 of the Report of the Chief of Eangineers, U. S. Army, for 1888 (pp. 2514–2525). The board did not agree in their report, the two junitor officers recommending a minimum channel span 1000 feet long, while the senior officer, whose professional standing made his opinion of musual weight, considered 700 feet in the elear enough. The board was unauimous in locating the channel span next to the Tenuessee shore and this location was accepted.

The findings of this board were overruled by the Secretary of War, who decided that if a clear width of 730 feet, at all stages of water, could be provided under the channel span it would be enough, and who

intimated that if this length of span could he increased to 770 feet hy placing the east pier 40 feet hack from the low-water line, it would be nunceessary to provide any special fenders to keep tows from striking this pier.

As the requirements of the new charter and the conditions imposed by the Secretary of War made essential modifications in the plan of the bridge which affected the cost, you asked for another estimate. This estimate was made and is embodied in a report dated Angent 2d, 1888, which is attached to this report as Appendix F.

The last suggestion of the Secretary of War was adopted. On the 3d of Angust, 1888, I submitted personally to the Hon. William C. Endicott, Secretary of War, in Washington, the plans of a bridge meeting these conditions. These plans were approved in a contract between the War Department and the Bridge Company, which is printed in Appendix D.

The charter required that provision should be made "for the passage of railway trains, and wagons and vehicles of all kinds, (and) for the transit of animals." The Secretary of War insisted that the plans should show provisions of this churacter; and as he considered it possible that a provision for highway traffic on the same floor with the railroad traffic, the arrangement which has been in use for twenty years at Kansas City and at other places, might prove inadequate, a special clause was inserted in the contract under which the Bridge Company agreed to run ferry trains, similar to those formerly run between Omaha and Conucil Binffs, whenever the accommodations afforded for highway traffic should prove inadequate.

As the financial arrangements for the construction of the hridge were not then completed, f advised you to put in the foundation of Pier IV during the low water senson of 1888, in advance of any flual action as to the construction of the hridge, believing that the information to be obtained hy sinking this pier night be of great assistance in preparing the plans for the other piers. The authority to put in this foundation was given.

On the 1st day of October I appointed Mr. Alfred Noble, who was then Resident Engineer of the Cairo Bridge, Resident Engineer of the Memphis Bridge; it heing understood that he should divide his time between the two bridges until the Cairo Bridge was done.

Lines were retraced, the axis of the bridge was definitely marked, and on the 7th of November, 1888, actual construction was begun by framing timber for the caisson of Pier IV. Meanwhile the steamer JOHN BERTRAM, fitted with a complete pnenmatic plant, and which had been used on the Rnlo and Nebraska City bridges, had been bought and brought to Memphis.

The work continued during the fall and winter, though it was confined entirely to the foundation of Pier IV. The foundation of this pier was completed in February, 1889, and about the time of its completion the plans were worked up for the large enisons of the two river piers.

In January I was anthorized to proceed with construction in the hope that the bridge could he finished in 1891.

To accompliab this it was necessary to put in the foundations of the two river piers (II and III) during the low water season of 1880. If the season had been favorable this could have heen done. But the season was too short, and the foundation of Pier II had to be abandoned before it was completed. No harm was done, hnt two seasons instead of one were required for the foundation work.

In June, 1889, a special building adapted to the requirements of an engineer's office was erected on the blnff at the foot of Virginia Avenne a little north of the bridge line. This office served a very useful parpose during the whole construction of the bridge, and its situation was such that it was a comfortable place to work in at all sensons of the year.

The original estimates cantemplated building the piers of limestone. It was decided, however, to make the face stone of granite.

On the 3d of April, 1889, a contract was executed with Lewis M. Loss to build the masonry of the piers.

On the 24th of January, 1890, a contract was entered into with the Union Bridge Company for the manufacture of the superstructure.

On the 10th of May, 1890, a contract was entered into with the firm of Bair Brothers for the erection of the superstructure.

On the 6th of March, 1891, a contract was entered into with the Pennsylvania Steel Company for the manufacture of the viaduct on the west approach.

These four contracts were the only important contracts let during the entire work. All other work was either done by the company's own forces working under the direction of the Resident Engineer, or consisted of small work let to local contractors.

In the early part of 1890, during the long session of the Fifty-first Congress, an attempt was made to have the charter amended so as to permit the bridge to he built sixty-five feet above high water, the height permitted by the Act of February 26th, 1885, and a bill to accomplish this was introduced in the United States Senate by the Hon Ishuan G. Harris. I had a careful set of measurements made of the heights of smokestacks and pilothonses of nearly every important steamhoat run ning on the lower Mississippi River and embodied the results of these measurements in a printed argument which, as it contains many valuable facts which may otherwise be tost, is printed in Appendix & of this report. The bill failed to pass and the hridge was built of the elevation required by the clurter. The result is a heavy grade on the cast approach which conduct otherwise have heen avoided, a disturbance of street levels, and the constant hard working of locomotives within the city limits.

An ordinance of the Taxing District of Shelby County, passed March 23d, 1891, anthorized the crossing of streets and alleys along the line of the east approach. A copy of this ordinance is printed in Appendix H.

The erection of the superstructure hegan in Jannary, 1891, with the anchorage span. This erection continued without interruption, the last part of the superstructure erected being the central portion of the channel span. This was connected through on the 8th of April, 1892, sixteen days before the expiration of the time limited hy the charter for the completion of the work and fually swnng clear on the 28d of April, one day before the expiration of the charter time.

The small amount of work then remaining to be done to open the bridge for the passage of trains was rapidly completed, and on the 12th of May, 1892, the hridge was formally tested by the passage of a train of eighteen loconotives and was immediately thereafter opened to railroad traffic, since which time it has been a source of revenue to your company. The opening of the bridge was made the occasion of a great public celebration in Memphis on the 12th and 13th.

The deflections and other movements under the passage of the test trains were carefully observed by a committee of engineers especially selected as a testing committee, whose report will be found in Appendix P. The same appendix contains a list of the eighteen locomotives.

There still remained a considerable amount of work, the principal features being the aloping and paving of the east bluff, additional riprap protection around the river piers, and the construction of the highway approaches, so that the bridge could be opened to highway traffic as required by its charter.

Mr. Noble left Momphis on the 1st of June, 1899, and Mr. M. A. Waldo was given the title of Resident Engineer, though Mr. Noble continued to assist me in the supervision of the work.

The highway approaches and floor were completed so that the bridge

was opened for highway traffic January 26th, 1893; but the amount of highway traffic has not proved enough to pay the expenses of collecting the tolls or in any way to interfere with railroad traffic.

On the 31st of December, 1892, all work, except the pavement of the east bank and some riprap protection, being completed, the care of the bridge was turned over to Mr. W. A. Nettleton, Superintendent of Teruinals. On the 1st of May, 1893, this other work also being completed, everything was placed in his hands.

П.

GENERAL DESCRIPTION.

The Memphis Bridge and approaches, being the entire line of railroad owned by the Kansas City and Memphis Railway and Bridge Company, extend from the connection with the main line of the Kansas City, Ft. Scott & Memphis Railroad in Crittenden County, Arkansas, to a connection with the tracks of the St. Lonis, Iron Momntain & Southern Railway on the west side of Kentucky Avenue in the city of Memphis, Tennessee, a total length of 15 903 feet, or 3.01 miles.

For convenience, a point arbitrarily selected on the east bluff was made the starting-point for all measurements and numbered Station 100.

The point of connection with the Kansas City, Ft. Scott & Memphis tracks is at Station 230 + 35 and the connection with the rails of the St. L. I. M. & S. Ry, at Station 71 + 32. At Station 187 + 46.4 the line crosses the main track of the St. L., 1. M. & S. Ry, in Arkansas and connection is made with that railroad. At Station 209 + 61.5 the line crosses the main track of the Little Rock & Memphis R.R. and connection is made with that railroad. At Station 76 + 71 the line crosses Kansas Avenue in the city of Memphis and connection is made with the tracks of the Kansus City, Ft. Scott & Memphis Railroad, which are laid in that street,

The entire railroad is a single-track line, excepting between the east end of the bridge and Pennsylvania Avenue, where there are two tracks. East of Pennsylvania Avenue one of these tracks forus a connection for the St. L., I. M. & S. Ry.

Two long side tracks, which form the basis of a west side yard, have

been put in immediately west of the crossing of the St. L, 1. M. & S. Ry., and a station has been established here named Bridge Junction.

The total amount of track haid and belonging to the Kansas City & Memphis Railway and Bridge Co. is 20 990 feet, or 3.98 miles. The length of track belonging to the Bridge Company and used by the Kansas City, Ft. Scott & Memphis R. R. is 19 166 feet, or 3.63 miles. The length of track used by the St. L., I. M. & S. Ry. is 11 668 feet, or 2.21 miles.^{*}

The East Approach ascends to the bridge with a grade of 1.31 per cent (69.17 feet per mile), this maximum grade being 1200 feet long, but a total ascent of 26 feet is unde in 2500 feet.

The West Approach ascends to the bridge with a grade of 1.25 per cent (66 fect per mile), the total ascent being 77 fect, all of which is made in a uniform continuous grade varied only by vertical curves at the two ends.

The general location is given on Plates 1 and 2. The grades and alignment are shown on Plate 3.

The entire line thus briefly described may be divided into four parts :

1. The East Approach, including everything east of the East Abntment.

2. The Bridge proper, extending from the East Abutment to Pier V inclusive.

3. The Viaduct, extending from Pier V to Pier 54.

4. The West Approach, extending from the vialuet to the connection with the Kansas City, Ft. Scott & Memphis Railroad in Arkansas.

These several parts will be more fully described hereafter. The bridge crosses the Mississippi River in latitude 35° 8' and longitude 90° 5', 232 miles below the confluence of the Mississippi and Ohio rivers at Cairo, Illinois. It is the first bridge built across the real Mississippi.

The Mississippi is really formed of four great tributaries. The two eastern branches are the Ohio and Tennessee rivers which unite at Padneah, Ky., forming a single river only for 50 miles, from Padneah to Cairo. They are both rivers of stable régime, but subject to extreme floods.

The two western tributaries are the Mississippi and the Missouri, which come together near Alton, Ill., forming a single river for about

* These lengths of track are the amount hid at the time I gave up control of the work. Some further additions have since been made by the Operating Department, 200 miles. They are rivers of very different character, the Mississippi being a quiet stream of comparatively stable character and the Missouri a silt-bearer of the first magnitude. The Missouri gives the character to the united river below the junction. It is a silt-bearer subject to floods, but not to as violent floods as those in the Ohio.

Of the four great tributaries, the Missouri must be rated as the greatest, and the Mississippi as the least. The Mississippi and the Missouri combined into oue river form a stream of about the same size as the Ohio and Tennessee combined into the Ohio. Where the two great rivers unite at Cairo they are of about equal magnitude.

Though these two great rivers are of about equal magnitude, they are of very different character, and the Mississippi proper below Cairo feels the effect of hoth. Like the Missouri, it is a great silt-bearer. Like the Ohio, it is subject to extreme floods. As is always the case when magnitude is increased, the changes in channel and the local disturb ances are much less rapid than on the Missouri, but they are of the same character, and on a much larger scale. The floods which are most netive and dangerous come from the Ohio. The flood season in the Ohio is in the winter and endy spring ; the flood season of the Mississippi and Missouri is in the spring and early summer; the flood season of the two rivers covers about one half of the year, extending from about the first of January into July. The whole working season which can be safely depended upon in the Lower Mississippi covers only about five months of the year.

The flood stages are shown graphically on Plate 6. In studying this plate it must be remembered that every flood which occurs at Memphis is really a flood of the river itself, there being uo great tributary below to cause backwater, and every flood being accompanied by a rapid current.

The strongest current ever actually observed was on March 20th, 1890, being at the rate of $11\frac{5}{4}$ feet per second, or eight miles per hom. The usual average current was perhaps three miles per hour, this, however, being largely conjectural. In extreme low water there were times when the current was less than a mile an hour; fortunately one of these times occurred during the placing of the caisson for Pier II.

Levels were connected with the benches established by the Mississippi River Commission, and all elevations referred to the datum plane of mean tide water at Biloxi, as given by those benches.

The Government gauge at Memphis is at the foot of Jefferson Street 9600 feet, or 1.82 miles, above the bridge. Gauge-readings were kept dur-

ing the entire progress of the work at the bridge. The readings of the two gauges have been platted together and are given on Plate 7. This plate is specially instructive as it shows the great difference in fall between those two gauges at different stages in the river, the fall varying from 2.46 feet at extreme high water to 0.2 foot at low water. The total range at the bridge line is, therefore, 2.26 feet less than at the Government gauge. These local variations are not nuccommon on sinuous rivers like the Mississippi.

The highest water ever observed at Memphis was on March 25th, 1880, when it reached 218.36 at the Government gauge and 216.2 at the bridge site. The height of the top of the stringer on the bridge was fixed at 296.25, the track being made level from the East Abutnent to Pier IV. The elevation of the lowest point of the superstructure is 291.0, this being the bottom of a lateral pin. The clearance between extreme high water of 1890 and the lowest point of irou-work is 74.8 feet. At the time the plans of the bridge were approved the highest water at the Government gauge was 218.01, occurring in 1887, this being 0.35 lower than the vater of 1890; if the fall of the river was the same then as in 1890, the clearance would have been 75.15 feet. Low water, which is a very rare occurrence, is 181.76 feet at the Government gauge. No such water was observed during the construction of the hridge, hut the estimated corresponding height at the bridge is 18.16 feet.

The rainfall in this portion of the Mississippi Valley is abundant and the elimate of Memphis rather damp. While some snow falls nearly every winter, the amount of frost is not enough to have any essential influence on construction. During three of the four winters while the bridge was building no ice was seen in the river.

The river has remained without change for a long series of years at the site of the bridge, and, as always happens in such cases with slit-bearing rivers, it has become narrow and deep. The low-water width is about 2000 feet, though the vest-shore line has been more or less variable.

Although the Memphis bridge is the first bridge across the Missis sippi River proper and is built within the limits of the alluvial delta, its foundations do not rest in the alluvial sand. As already stated, the borings which were made by Mr. Duryes showed that a substantial clay extended completely across the river. About the time that these borings were made a number of artesian wells were bored in Memphis to supply the city with water. These showed that the whole country was unleelaid with a clay about 150 feet thick, which is perfectly watertight, and under which is an indefinite thickness of saturated sand and gravel. The clay is now known as the La Grange formation, and the nuclerlying saud and gravel come to the surface about 50 miles east of Memphis, and probably at a greater distance west. The clay and the underlying saud and gravel are of pre-alluvial character. The clay is very substantial, and its continuity is shown by the fact that the water in artesian wells at first rose about seven feet above the water in the Mississipipi River.

The general arrangement of the bridge proper is given on Plate 4. It extends from the east abutment to Pier V, a total length of 2682 feet, ar of 2698 feet from the east face of the abutment to the centre of Pier V. The track is level from the abutment to Pier IV, and the deck-span west of Pier IV is built on a vertical enrice which connects with the grade on the vialnet.

The general plan of the viadnet is also given on Plate 4. It is 2290 feet 74 inches long, and is built throughout on a 1.25 per cent grade (66 feet per mile).

The total length of the permanent structure from the east face of the abutment to the west end of the iron-work of the viaduct is 4988 feet 9 inches.

In this report I have thought it best to divide the bridge proper into two parts, the Substructure and the Superstructure, the Substructure embracing everything below the tap of the mesoney, the Superstructure embracing all of the metal work as well as the floor.

III.

SUBSTRUCTURE.

The Substructure includes nine piers, eight of which are af masonry construction and one is principally of concrete. These nine piers are as follows:

> East Abnument, Pier A, Pier B, Anchorage Pier, Pier I, Pier II, Pier III, Pier IV, Pier V.

The East Abntment is shown on Plate 9. It has a concrete foundation and is designed at ouce to form the retaining wall at the end of the embankment and to afford office accommodations for telegraph-operator, toll-collectors, and others. The weight of superstructure carried is slight. The foundation is of concrete, and the Abutment below the level of the track is built hollow, there being a passageway completely through from north to south and staircases leading from this passageway to both offices above. This particular arrangement was adopted because it was thought that at some future time it might be desirable to open the bridge to foot travel and lead pedestriaus to either side without crossing the track; this, however, is not likely to be done so long as the bridge is open for highway traffic. The masonry of the Abutment below the level of the track is built of Bedford limestone. The two small buildings above the floor level are of brick, the facing being of St. Louis pressed brick; they are entirely of incombastible construction, excepting the roof. Some furniture from the engineer's office has been moved to the second story of the north building, and a set of blue prints of the plans of the bridge have been placed there.

Piers A and B are shown on Plate 10. They are small stone piers having concrete foundations. Each of them simply carries the weight of one panel point. The foundations are of concrete, the copings of granite, and the remainder of the work of Bedford limestone.

The Anchorage Pier is also shown on Plate 10. This pier likewise has a concrete foundation; the upper courses are of gravite, and the greater part of the pier of limestone. The principal feature of this pier is the method in which it is made to serve as an anchorage. Imbedded in the concrete foundation is a platform of steel I beams which carries the entire weight of masonry above it; under this platform are placed steel washer plates with conical sockets through which the anchor rods pass, the weight being transferred to the anchor-rods on councel countersunk heads; the anchor-rods are built solid into the masonry, and run through steel plates on top; the top of each rod is turned down, and screws of two different diameters are cut on it; the nuts on the lower screws, 81 inches in diameter, screw up against the plates on top of the masonry, thus taking up any possible slack in advance of strain; the upper and smaller screws, 31 inches in diameter, carry two nuts, besides a check-nut on top, and these two nuts hold between them the crossblocks which carry the pin on which the ontside rods attach; under each truss there are 16 rods in the masonry, these rods connecting with eight blocks which carry the single pin on which four anchor-bars connect.

After the adjustment of the structure, folding wedges were placed between the steel plate and the blocks and tightened np so as to prevent any possible horizontal bending strain on the anchor-rods.

The other five piers all have deep foundations which were put in by the plenum pneumatic process. Two of them, Piers I and V, come on dry ground during high water. Pier IV comes at the edge of the west shore as it was ten years ago and as it is now being restored by the protection work. The other two piers, II and III, come in the main channel. Piers I, II, III, and IV are all of similar shape, with straight parallel sides and ends formed of two circular ares meeting in points, except above high water, where the ends are semicircular. They are of the same general plan which the Chief Engineer had used on other similar structures of less magnitude. The plans of these piers, showing the masonry as actually built, are given on Plates 11, 18, 14, and 19.

The unsoury was all built by contract by Mr. Lewis M. Loss. The exposed portions of all these piers are of granite from Lithonia, near Atlanta, Ga. The backing throughout and the face stones of the lower courses are of linestone from Bedlord, Indiana. Piers I, II and III measure 12 feet thick and 47 feet long at their least dimension, which is under the belting course. Pier IV is 10 feet thick and 43 feet long at the same place. Pier II is hollow below elevation 212; Pier III is hollow below elevation 195.6. Pier IV has niches on the west side to carry the end of the deckspan. The specifications for the mesonry are given in Appendix K.

No attempt was made to make the lower portion of the chambers in the mesonry watertight, but the water rises and falls in the hollow masoury. To prevent any internal aiv-pressure from this source, the two end spaces are connected with the central spaces near the top by fourinch horizontal pipes, and a pipe from six to four inches in diameter was built near the centre of the pier, extending vertically from the top of the chamber to the coping, and terminating in a cap flush with the top of the coping. In the cap a small hole is drilled.

The concrete used was composed of crushed linuestone, sand, and cement. The sand was dredged from the bottom of the Mississapiji River and of excellent quality. The cement used generally was the natural American cement manufactured at and near Louisville, Ky.; in special portions of the work German Portland cement was used. The concrete was generally mixed in a nachine mixer made by the Cockburn Barrow and Machine Company of Jersey City, N. J.; its capacity was about 20 embic yards per honr. The mixer, together with a deariek and hoisting-engine, was carried on a barge 90 feet long, 30 feet wide, and $5\frac{1}{2}$ feet deep. A platform large enough to handle three batches of concrete was built on the barge about five feet above the deek and the mixer placed nuder this platform. The cement and sand were first thoroughly mixed together, spread over the crushed rock and shovelled while dry into the mixer where the water was added. The mixer discharged the concrete directly into dumping-buckets, and the derrick delivered the backets where wanted.

The concrete above the working-chandrer was generally made in the proportions of one barrel of cement to 74 enbic feet of sand and 134 enbic feet of emshed rock. In the lower portion of the V-shaped walls, where some leakage-water was present, the proportion of crushed rock was reduced nearly one half. Louisville cement was used everywhere above a horizontal plane two feet above the roof of the working-shafts; in these in contracted places around the air-locks and working-shafts; in these places Portland cement was need. The concrete need to fill the workingchamber was generally mixed in the same proportions as that need above, but the amount of emshed rock was reduced in all places difficult of access; the lower two feet of concrete was mixed entirely with Portland cement, and the six inches of filling under the shoulder of the cutting edge, the cross-walls, and the flat surface of the roof were a Portland cement mortar; three parts of sand to one of cement and without stone; all other parts of the filling were the usual Louisville cement concrete.

The five numbered piers are founded on hard elay (into which it was desirable to sink them several feet) and at depths which it was expected would vary from 60 to 100 feet below low water. The fact that they had to be sunk to and into a clay which was too hard to be excavated by any dredging process made it expedient to use the plenum pneumatic process, and this was decided on from the start.

As the work was of nunsual magnitude, it was thought unwise to have it done by contract, and a force was organized to do the work and er the direction of the resident engineer.

The full equipment provided for handling the work in the river consisted of the following:

Two steamboats with pnenmatic plant complete.	
One tugboat.	
'Fwo anchor-barges.	
One derrick-boat.	
One pile-driver boat, used also as a derrick-boat.	

One boat with concrete-mixer. One honse-boat for workmen. Two barges with weaving ways for mattresses. Seven material barges.

The two steamboats were each built originally to serve as transferboats on the Missonri River. They were side-wheel boats of the type common on western rivers, each having four high-pressure boilers and two long-stroke poppet-valve engines, with independent wheels. The space in the middle of the host usually occupied by the track for cars was roofed over, and in this space were placed two No. 4 Clayton air compressors each having two steam and two air cylinders 14 inches in diameter and 15 inches stroke; one large Worthington pump with steamcylinders 181 inches diameter, water-cylinders 104 inches diameter, with 10-inch stroke, and an incandescent electric-light plant. One of these steamers, the JOHN BERTRAM, had been used previously at the Rulo and Nebraska City bridges; the other, the JOHN F. LINCOLN, was fitted up for this work with machinery which had previously been used on the Sioux City Bridge. They both proved very efficient tools. The nine barges last mentioned were ordinary coal barges used on the Mississippi River, 25 feet by 130 feet and 7 feet deep; they were decked over to fit them for use. This plant was exclusive of the floating plant nsed by the masonry contractor,

The general organization of the pnenmatic force employed on the pnenmatic foundations was as follows:

PRESSURE FORCE.

principal foreman.
 night foreman.
 to 8 gaug foremen, the number depending on the depth.
 lock tenders.
 lock hoist tenders.
 60 to 120 pressure men.

MACHINERY FORCE.

1 master mechanic. 8 machinists. 4 steamboat engineers. 4 firemen. 4 coul-passers.

The first foundation put in was that of Pier IV, which was made in a considerable degree experimental, the observations during the placing of this foundations being used in working up the plans of the two deepest foundations. The principal information obtained in this way related to the character of the clay; and this, in connection with the borings made by Mr. Duryea and other borings made immediately before beginning work (the position of these borings is shown on Plate 5), were the anthorities for the character of the bottom. This information proved correct in nearly all respects, but the slight details in which it was incomplete led to features in the plans which would not otherwise have been adopted.

The general plan of caisson used was similar to that of the various bridges which have been built under my direction across the Missouri and some other rivers, the general principle followed being timber walls filled with concrete. In the case of the two principal foundations (Piers II and III) these plans were necessarily materially modified on account of the great size and other conditions of the foundations.

It was thought that a good foundation for Pier II could not be found above elevation 83, but that a safe foundation for Pier III could be found a levation 103, and the plans of the caissons were made on the basis of this difference of twenty feet. This was an error in judgment. The foundation of Pier III is actually a little deeper than that of Pier II. The caissons, which were designed to be 60 and 40 feet high for these two respective foundations, should have been made precisely alike, and each 50 feet high. The difference, however, does not affect the stability of the structure.

It has seened to me best to describe the several piers in the order of their position rather than that of time. The time at which the foundations were put in is shown graphically and briefly on Plate 28.

PIER I.

The location of Pier I was fixed by the Secretary of War at a point where the west face of this pier should come in water nine feet deep at the highest stage, and while the irregularities of a shore which is constantly subject to slight changes prevented this being done accurately, it was practically accomplished. The ground at the site of the pier was levelled off and the caisson was built in position on blocking. The plans of this caisson are given on Plate 12. It was 70 feet long, 30 feet wide, and the total height of the timber work was 52.84 feet. The framing of the timber of this caisson was begun December 11th, 1880. Piles were driven above the site of the pier as a protection from drift during high water. The eutring edge was placed December 21st and the evention of the timber work begun on the following day.

The first concrete was placed in the walls of the caisson on the 2d of Jamary, and on the following day the blocking was removed from under the edge. Air pressure was applied January 9th and subking proceedted until the 19th. Rainy weather delayed and a rise in the river impeded the construction of the upper works, and it because necessary to suspend sinking from January 19th to February 14th. Sinking was theu resumed and prosecuted continuously nutil completion.

The construction of the timber and concrete participation of this pier was finished March 9th, 1890, and masonry begun on the following day.

On April 18th, 1890, the caisson reached its full depth and was stopped in hard clay with the cutting edge at elevation 137.85. On the 22d of April the filling of the working chauber was completed.

This pier is located at the fout of the bluff and was such for practically the whole depth through the class of material of which the bluff is composed. This material, however, was by no means uniform. Its character is shown on Plate 5. As a general rule, none of the sandy strata were free from clay and few of the clay strata entirely free from sand. It was generally removed either in sacks or by the clay hoists (Plate 25). For itwenty-four feet, from elevation 183 to clevation 159, the material was so largely of sand that it could be removed with a sandpump, and progress was more rapid. The last twenty feet were almost entirely through clay. The clayer nature of the material for the greater part of the distance explains the time consumed in sinking this foundation.

Detailed statements showing the cost and progress of sinking of this foundation are given in Appendices I and J.

The total volume of the foundation is 30 by 70 by 52.84 feet, equal to 110 964 enbic feet, so that the cost of the foundation, not including sinking and protecting foundation, was \$0.369 per enbic foot, and the cost, including everything, \$0.687 per cubic foot

The masonry of Pier I was finished June 23d, 1890, it being the first pier entirely completed.

The total cost of the entire pier was as follows:

	Material,	Labor.	Total.	
Protection pile work	\$304.64	\$543.01	\$749.65	
Calsson	13 170.64	8 119 49	21 290,13	
Concrete above chamber,	9 893 86	5 523.76	15 417 62	
Concrete in chamber	2 115 79	1 148 67	8 259.46	
Cost, nol including sinking, protection, etc	825 384.93	\$15 331.93	\$40 716 86	\$40 716 86
Sinking.	\$6 566 05	\$21 300 91	\$37 866,96	
Riprop prolection,	1 738.00	81.22	1 819.22	
lasumace	246.24		246.24	
Sinking, protection to foundation, etc	\$S 550.29	\$21 983.18	\$29 932.43	29 932.42
Tolal foundation.				\$70 649 28
Masoury (2695 cu, yds.)				70 386.66
TOTAL COST OF PIER				\$141 035.94

PIER II.*

The plans of the caissons for Piers II and III were worked up togetter in January, 1889. Soundings had shown the bottom of the river to be at elevation 145 at the site of Pier II, and borings had found clean river said to elevation 98 where clay was encountered.

The two prominent facts which had to be faced in the preparation of these plans were that the caissons must be placed in water from forty to fifty feet deep on a sandy bottom, which in its natural condition would be washed away from under the edge of the caisson as this settled on the bottom, and the foundations when finally placed would rest on elay, the compressibility of which was but imperfectly known.

The three requirements which were borne in mind in the preparation of three plans were:

1. To limit the weight of the pier as much as possible.

To limit the sconr at least during the construction of the work.
 To make the base of the foundation large enough to keep the pressure within safe limits on a compressible clay.

To keep down weights it was determined to build a very high quality of masonry, reducing the dimensions of the piers to a minimum

^{*} The account of Pters II and II is slightly modified from a paper entitled "The River Plors of the Memphils Bridge," published in Volume CXIV of the Munites of the Proceedings of the Institution of Civil Dagineers, London. The apparent discrepancy in the cost of the plers in the two accounts is due to some changes in the distribution of cost of plant.

and building their lower portions hollow, which, in the mild climate of Memphis, was considered entirely unobjectionable.

The method adopted to limit the scour was to carpet the bottom of the river with a woven mat similar to those which are used by the Mississippi River Commission for the protection of croding banks. This device, which is believed to have been entirely original, proved perfectly successful.

The general rule followed in determining the size of the foundations was based on making the caissons of such construction that the weight of material in the foundations below the bottom of the river should not be greater than that of the sand which they displaced; and that after deducting four hundred pounds per square foot for friction on the sides of the eaissons the weight placed on top of these caissons should not produce a pressure on the bottom of the foundation exceeding two tons to the square foot.

The size required for the base of such foundations was 47 feet wide by 92 feet long, and it was thought best to build the caissons with vertical sides below the bottom of the river.

The caisson for Pier II is shown on Plate 16. It is 59.4 feet high, 47 feet wide and 92 feet long.

The caissons were built of Southern pine timber most of which came from the State of Mississippi. The cutting edge is of iron, of a form used by the Chief Engineer on other bridges. This shape is preferred, because it at once gives convenient access to the actual edge when obstacles are encountered, and provides a shoulder above the edge on which the caisson can come to a bearing when sinking through sand, the edge projecting below this shoulder preventing an influx of sand from without. The V shaped walls surrounding the working chamber, and the entire space between the timbers for a height of 17.3 feet above the bottom were filled solid with concrete which was put in after placing the caisson in position. Above this solid concrete filling, for a height of 26.7 feet, the interior portion only of the structure was filled with concrete, the outer parts being left empty. The upper 15.4 feet of the 59.4 feet were built of solid timber.

The vertical side walls are bound by 54 two inch rods the lower lengths of which pass through the timbers, the nuts being screwed up against the under side of the shoulder of the eutting edge and against washers on top: in the upper part of the work these rods are placed immediately inside of the timbers. There are also 24 two inch rods similarly placed in the cross-walls, these being connected with 14'' rods extending through the concrete. Besides these, 112 14" rods are placed near the timber intersections, extending from the roof of the caisson to the top of the concrete. The inclined walls of the caisson are tied to the outside vertical walls with 96 14" rods passing across the V shaped space. The two sides of each cross wall are tied together by 36 one inch bolts, and the timbers of the roof are tied together by 390 one inch bolts. The successive courses of timber in the outside walls are fastened together with one inch round drift bolts 34 iuches long, spaced five feet apart, and as these bolts alternate in successive courses the real distance between the bolts is only 30 inches. The timbers of the juclined walls of the working chamber are fastened with drift bolts 30 inches long three feet apart, and the cross walls are fastened with drift bolts in the same manner as the outside vertical walls. The timbers of the solid filling above the coucrete are fastened with 34 inch drift bolts driven eight feet apart in every stick. thus making the actual distance between drift bolts four feet. The outside planking was secured by two $7'' \times 4''$ boat spikes to each square foot of plank, and all other planking was fastened with two $7'' \times \frac{2}{3}''$ boat spikes to each square foot of plank. The corners are rounded and plated with \$" iron.

Pier II contains 1560 M. B. M. of timber and 450 000 pounds of iron.

The great depth to which the foundation was to be sunk, as well as the fact that a considerable amount of elay was to be penetrated, made it important to provide special machinery both for passing the men np and down and for removing the elay. The caisson was provided with four 24-inch shafts for the removal of material, which same shafts were used to send in the concrete with which the working chamber was finally filled. Besides this there was one 36 inch shaft with a double air lock at the botton, of a form used on the piers of other works built by the Chief Engineer, and also one six foot shaft with a special air lock at the bottom, and fitted with an elevator cage for the use of the men. Besides this the nsual provisions of pipes for air and water supply and the removal of sand were made.

The device selected for the removal of the clay was what is known as a clay hoist. It was originally designed by the Chief Engineer for use on the Rulo Bridge and had been used at Sionx City and Riparia. This arrangement is shown in detail on Plate 25. The clay hoist consists of an air lock at the top of the shaft, back of which is placed a cylinder in which runs a piston; the speed of this piston is multiplied by two sets of sheaves so that the short stroke of the piston will lift a bucket from the bottom of the enison to the air look on top; the air look is provided with two doors, one of which opening into the shaft below, is closed by a lever with a balance weight on the outside, and the other opening into the open air is worked by the attendant outside; the air is equalized through a large valve worked from the outside; the only power used is the air pressure of the caisons; the full working of the apparatus will appear from the plan. The lucket carried 64 oubic feet, and when the work has been pushed 12 buckets have been passed out by a single hoist in an hour. Four hoists were provided, but no more than two were ever used at a time.

Plate 25 also shows the form of sand-pump used to remove sand by a water column; this sand-pump has the same principle of action as the Eads' Pump used on the St. Louis Bridge, but is very much simpler in construction.

The details of the special air lock and passenger hoist are given on Plate 26. It is simply a hoisting engine placed on top of the working shaft, and so arranged that it could be taken off with a derrick and quickly replaced when it was necessary to add a section to the shaft. The engine was ruade with very large cylinders, so that it could be worked at low pressure and instead of being driven by steam was driven by air from the caisson. The upper shaft through which the elevatorcage runs is a cylinder six feet in diameter, the air lock itself is a cylinder six feet in diameter, and the shaft leading to the caisson a cylinder four feet in diameter; the three cylinders are tangent to each other, and the shells are connected by cast iron door frames carrying doors, while a fourth door opening outwards was placed at the bottom of the lower shaft; in working, the door between the two shafts was always kept closed, and the door at the bottom of the bottom shaft was always left open; it was possible, however, if an emergency had arisen, to use the lower section of the shaft as an air lock by itself; when the filling of the working chamber was completed the bottom door was permanently closed. The only power used to raise either men or material was the air of the calsson. While this arrangement may not be as economical of power as the direct use of steam, it has the great advantage of convenience, and the further advantage of improving the ventilation of the caisson.

The plans for this work were determined on in January, 1889. Bills of material were prepared and arrangements made for the immediate beginning of work with the hope that the two river foundations could be

completed during the low-water season of the following fall, a hope which was destined to disappointment.

The first timber for the caissons was received on the 1st of April and framing was begun on the 18th of that month. The timber was received in a material yard on the east side of the river about 2000 feet below the bridge line. A Daniels planer was set up here and used to size the timber, the 12 inch timber being thus reduced to 114 inches; this reduction explains the slight irregularity in vertical dimensions. All other work except this sizing was done by hand with ordinary earpenters' tools.

The caisson was put together on lannching-ways, the ways being built directly in front of the framing yard and at the edge of the water. These ways, which were very substantial, are shown on Plate 24. The foundation was of cypress piles which were generally driven about 25 feet into the ground. The piles were cut off and capped with $13^{\prime\prime} \times 12^{\prime\prime}$ timbers running parallel with the river, and on these were placed the ways proper, which were drift-bolted to the caps, and given an inclination of one in four for a width of 48 feet, and one in 8.48 for the remaining distance. The launching-shoes, which were simply transverse timbers, were placed on these ways, the entiting edge was set up on these shoes, and the caisson built up to a height of 17.8 feet from the lower edge of the iron in this position.

The first pile for the ways was driven on the 24th of April, and the ways were sufficiently completed to place the first iron cntting edge upon them and begin building the first caisson on the 18th of May. The building of the caisson and the construction of the lower portion of the ways, including the submerged portion, went on simultaneously. The ways were entirely completed on the 27th of July, and two days later the caisson for Pier 11 was successfully launched. The caisson was fitted with a false bottom, which bottom, however, was simply intended to prevent the lower edge of the caisson settling too ispidly in the water and was not made tight; when the caisson was launched it drew about 12 feet. The eaisson was then kept near the bank until the river should be in proper condition to put it in position.

Before the eaisson could be placed in position the mats which were to protect the pier sites from secur had to be placed. Two barges, the general plan of which is given on Plate 22, were fitted with ways for weaving the mats, and two mooring barges were anchored above the pier site transversely with the stream. The weaving barges were then placed below the mooring barges and the material barges were brought up to the lower side of the weaving barges; the mat was then woven on the ways and the upper end of it fastened to the mooring barges and also to the anchors which held the mooring barges, each anchor carrying two lines, one leading to one of the mooring barges and the other under the mooring-barge to the mat. As the weaving proceeded the weaving barges were dropped down stream so that when the mat was entirely completed the weaving barges were at the lower end and the whole mat was floating on the water. The mat woven in this way was 240 feet wide and 400 feet long. It was then loaded with stone until it barely floated, and enough stone was thrown on the upper end to sink this end. The upper end of the mat was then submerged first and held near the surface by the line leading from the mooring barges. Two barges loaded with stone were then floated over the upper end of the mat and stone was thrown from them on the floating mat below; as the mat was sunk the barges were dropped down stream until the entire mat was settled on the bottom. When the sinking barges had passed over about half the length of the mat, the lines connecting the upper end of the mat with the mooring burges were cast off and the mat allowed to sink to the bottom. The whole time required to sink the mat was not over ten minutes. In the case of the first mat sunk, soon after the upper end had been released from the mooring barges, the anchors dragged, and the mat took a position about 120 feet farther down stream than was intended. Two mats were placed at the site of Pier II, the first mat being sunk on the 27th of Angust and the second on the 10th of September. The exact position of these two mats is shown on Plate 15. Each mat contained 1000 cords of brush and poles, 900 tons of riprap, and 10 000 ponnils of wire.

The weaving and sinking of the first mat are shown on the illnstration on the opposite page.

To facilitate handling the caisson in position two special barges were built which were anchored above the pier site; the lines by which the caissons were held in position were fastened to these barges, and a donble-drum winding engine placed on one of them gave power to adjust the lines. The anchors used were of the pattern known as box anchors consisting of timber crills, each a ten-feet cabe inside the timbers, filled with stone. They were built on barges, thrown overboard at the place where they were wanted and left there, the anchors never being recovered. Each barge was held by six steel wire ropes 14 inches in diameter, each leading to a separate anchor, so that 12 mehors and 19 wire cables were used for one enison.

On the 23d of September, these anchorage arrangements having been

completed, the caisson for Pier II was brought up into position and held at first by two wire ropes leading to the anchor barges. It was also anchored laterally by fastening two anchors on each side about 500 feet distant and leading a 44-inch Manilla rope from each of these anchors to the caisson and thence through a snatch-block to one of the anchorbarges above.

Fortunately the current in the river was very light at this time and no special difficulties were experienced in placing the calsson. After it was once securely anchored the concrete filling of the spaces above the working chamber was begun and the building of the npper works was carried on at the same time. As this proceeded the dranght of the calsson increased, and the number of anchor lines leading from the caisson to the barges was increased nutil the strength of the lines leading to the barges was about the same as that of the lines from the barges to the anchors. On the 7th of October, the caisson grounded on the bottom at elevation 15.16 in 36 feet of water.

The whole method of anchoring and handling the caisson in the river was devised and carried ont by Mr. Noble, the Resident Engineer.

Air pressure was applied on the 10th, and 14 days, from the 11th to the 24th, were spent in entiting away and removing the two thicknesses of mat. Meanwhile the concrete filling of the caisson was finished on the 11th of October; and the entire caisson, including all upper works, was completed on the 94th of that month. The sinking proceeded regularly from this time, the sand being excavated by columns of water driven through sud pumps. On the 28d of October the laying of massury was began; about the middle of November the caisson reached the elay, and the removal of material by the elay hoists was started on the 17th. On the 30th of November all work on this pier was snapended for nine months, the water having risen to such a height that it was considered inexpedient to do anything more at that time. The shoulders under the entiting edge were blocked and the foundation absundend till low-water season of the following year.

On the 2d of September, 1800, work was resumed. No work had been done on this foundation for nine months; for more than three months the entire work had been submerged, though a burge had been kept anchored to the pier and a light maintained on it. Early in the morning on the 10th of February the steamer PORT EADS, going down the river with a tow of barges struck the submerged pier and smak; the accident, which was evidently due to a mistake of position by the pilot, unfortunately resulted in the loss of five lives. The steamer LINCOLN



SINKING MATTRESS AT PIER II.



was brought to this pier while the BERTRAM remained at Pier III. The cutting edge reached its final elevation at \$8.09 on the 16th of October. An experimental well was sunk to elevation 86.0 and a boring carried from the bottom of this well to elevation 76.3. The sealing of the working chamber was completed on the 24th.

The rate of progress of sinking this foundation will be readily seen from Plate 28. An examination of this plate will show that for 28 days in September and October the work was carried on in over 100 feet of water. Full detailed records of the cost and progress of this work are given in Appendices I and J.

The total cost of the entire pier was as follows:

	Materiai.	Labor.	Totai.	Total,
Launching ways	\$1 799.81	\$1 824.51	\$3 624.52	
Caisson	44 165.87	24 233,12	68 398 99	
Concrete above chamber	10 177.28	3 847.05	14 024.31	
Concrete in chamber	\$ 799.21	1 810, 46	5 109.67	
Cost, not including sinking, protection, etc.	\$59 943.15	\$31 215.14	*91 157.29	\$91 157.29
Maitresses.	\$17 003.62	\$9 520.87	\$36 524 49	
Anchoring caisson	5 949,89	2 087.55	8 087.44	
Sinking caissou	14 631.71	51 031.46	65 663,17	
Lighting pier	260.70	2 898.71	2 659.41	
Riprap	5 514.05	839.93	6 \$53.98	
lusurance	552.51		552,51	
Sinking, protection to foundation, etc	\$43 912.48	\$65 878,58	\$109 791.00	\$109 791.00
Total Foundation				\$200 948 29
Masonry (4 197 cn. yds.)				108 669.14
TOTAL COST OF PIER				

The total volume of the foundation is 47 by 92 by 59.4 feet, equal to 256 846 cubic feet; so that the cost of the foundation, not including sinking, protection to foundation, etc., is \$0.360 per cubic foot; and the cost, including everything, \$0.783 per enbic foot.

The whole pier, including masonry, was finished on the 25th of April, 1891. This foundation had been sunk six feet less than had been expected, and the differences required to correct dimensions of masonry were obtained by a slight offset. This is shown on the plan of the masonry on Plate 13.

The foundation of this pier is sunk 18 feet into the clay, which is entirely solid and free from sand.

Special tests were made to determine the bearing strength of this clay. The method adopted was to cut out a large block of the clay and bring it out of the caisson; then, without giving time for the clay to dry out or slack, it was trimmed so as to make a two inch cube on top attached to a large mass of clay below; pressure was then applied to the top of the two inch cube.

Four samples were tested which were taken from the chamber of Pier II about one foot above the final position of the cutting edge. These gave the following results :

First sample. Broke under 423 lbs. pressure. As weight was applied it compressed gradually. When it was compressed 1 inch it gave way suddenly at bottom, two thirds of top being uninjured. Bottom mashed as though much softer than top.

Second sample. Broke under 343 lbs. This sample compressed in inch as above and theu broke suddenly iuto several pieces.

Third sample. Broke under 303 lbs. Did not compress but broke suddenly along dry cracks.

Fourth sample. Broke under 343 lbs. No compression. Top slipped off very suddenly along joint in clay. Broke in two nearly equal pieces.

In behavior the clay resembled rock rather than an ordinary clay and was evidently safe for very much greater pressures than the foundations put upon it. It is also a material well adapted to resist scour.

It is important to compare the strength of the clay as thus tested with the actual weights put upon it. Each foundation being 47 feet by 92 feet, has an area of 4324 square feet. The four tests made of clay from Pier II show an average strength of 93 pounds per square inch, or 13 400 pounds per square foot, when entirely unsustained at the sides.

The greatest actual weight which the foundation of Pier II will ever be called upon to bear is as follows:

130 041 eu, ft, timber nt 50 lbs ron work. 3 879 eu, yds. concrete at 3 780 lbs	450 180 ** 12 772 620 **
Total weight of pier	
Superstructure	4 908 000 **
Live load 791 ft. at 4000 lbs	8 164 000
Fotal weight on foundation	45 424 250 ibs. = 10 505 lbs. per sq. i
Deduct for buoyancy 257 500 cu, ft. helow clevation 182 at	
62.5 ibs	16 093 750 ibs.
Immersed weight	29 530 500 lbs. = 6 783 ibs. per sq. f
t is expected that at least 40 feet of this foundation will be perpetually buried in the sand, and to ohtain the fu- creased preserve on this area of foundation the weight of this sand in water should also be deducted, this weight being 122 660 eo. ft. at 58 lbs. 	10 032 000 lbs, 19 208 500 lbs = 4 463 lbs, per sq. f
rom this may be deducted the skin friction on 40 vertical	

feet of caisson, which is assumed to be at least 400 lbs.

per square foot on 11 120 sq. ft.....

4 448 000 lbs. Actual probable fatigue measure...... 14 850 500 ibs. = 8 454 ibs. per so. ft.

It would, therefore, appear that with no allowance whatever for buoyancy the pressure on the foundation is within the strain borne by the unsupported cubes experimented on without material compression and with no deformation of shape; while the actual fatigue pressure, without allowance for skin frictiou, is less than one half what these cubes bore. Furthermore, it must be remembered that this foundation is 40 feet below the bottom of the river, and that the mats around the piers are expected to maintain the bottom where it now is.

During the progress of the work the river at the bridge line showed a gradual teudency to deepen. This is illustrated by the seven different liues of river bottom shown on Plate 8. It will be observed that the tendency to deepen has been much greater in the western half of the river than in the eastern, and it will also be noted that elevation 125, or about 40 ft. above the bottom of the foundation, is the probable limit of scour. Of course this scour may be very greatly increased by local disturbances, but it is hardly conceivable that even with great neglect the bottom of the river should ever be less than 20 feet above the bottom of the foundations. Should this deep scour occur, the value of the breadth of the foundations will be evident. The soundings show the effects of the mats around the pier sites.

The working of the mats was so satisfactory that it was thought best to reinforce them with an additional mat of the same dimensions as one of the original ones, and to make this mat the foundation of a heavy riprap protection. This foundation mat was put in in September, 1892. weaving having been begun on the 4th of that month, and the sinking of the mat completed on the 15th of September; 1228 cords of brush and 879 tons of riprap were used in it. The riprap was put in in February, 1893. It was of a comparatively heavy character and was brought from quarries on the Ohio River near Rose Claire. The total amount of riprap placed was 2504 gross tons. This additional work is included in the statement of cost given above.

PIER III.

The plans for Pier III were worked up in connection with those for Pier II. Soundings had shown the bottom of the river to be at elevation 160 at the site of Pier III, and borings had found clean river saud at elevation 108 where clay was reached.

The caisson for Pier III is shown on Plate 17. It is 39.6 feet high, 47 feet wide, and 92 feet long, and in construction was similar in all respects to the caisson for Pier II. The outer pockets were left empty for

a height of 11.0 feet, and the upper 10.4 feet of the whole 39.6 feet were built of solid timber.

Fier III contains 1085 M B.M. of timber and 367 000 pounds of iron.

Precisely the sume machinery was used here as at Pier II. The cutting edge of the crision was placed on the 30th of July on the same launching ways from which the crision for Pier II had been launched, and this erision was itself haunched on the 26th of October.

The situation of Pier III had been considered less exposed than that of Pier II, and one mat only was woven for this pier. The caisson was brought into position without serious trouble on the 28th of October aud the concrete filling begun on the 5th of November. It was nove too early; the river had already begun to rise, and it continued to rise till the 25th, when it attained a 23 feet stage. These three weeks formed perhaps the most critical time of the entire work. During this rise the current in this part of the river made an angle of about 10 degrees with the axis of the pier and tended to move the caisson towards the west; on the 19th of November the caisson was 20 feet out of place; finally, by the aid of two tugs and of five lines leading to Pier II, the caisson was brought back into position five feet east of where it belouged; four days later all the lines leading east and one of the northeastern lines parted, and the caisson was carried 50 feet west of its true position. Five coils of wire rope were ordered and brought down on a passenger train from St. Louis (350 miles) in one night. Additional anchors were put on until the esissou was held by 18 wire ropes leading up stream and five leading eastward. The arrangement of the anchorage at this time is shown on Plate 23. With these lines the caisson was brought into practically correct position and held there until it was finally lauded on the 10th of December, at elevation 157, in 44 feet of water; on the following day the caisson and upper works were completed. It had been necessary to build up the sides of the caisson before putting in the solid timber and to carry it up four to six feet above the intended height by false sides. If the water lad been five feet deeper it would have been impossible to land this caisson.

The caison had been saved and no loss experienced. Its safety may be ascribed to two things: first, the mat, which alone prevented the deep ening of the bottam; and second, the strength of the anchorages. The credit for the former is due to the Chief Engineer, that of the latter to the Resident Engineer.

Air pressure was applied on the 16th of December, the first work done being to cut through the unit, which occupied six days. Sinking was conducted in the same manner as at Pier II, and the clay was reached at elevation 109.0 on the 7th of February, 1890; one week later work was suspended mutil the river should be at a more favorable stage. Before stopping work borings had been made below the edge of the cuis son and a well sonk into the elay. The character of the elay was less substantial than had been expected, and it was evidently not prudent to stop at elevation 108 as originally intended.

During March and April the river attained a height exceeding anything before observed, the maximum height at the bridge site being 216.2 feet on the 25th of March.

By the middle of June the water had falleu enough for it to be safe to resume work, which was done on the 18th of that month. The progress of sinking through clay was slow, especially as three of the five clay hoists proved to be of inferior workmanship. On the 18th of August the entting edge reached its final position at elevation 85.39, eighteen feet lower than had originally been intended. An experimental well was sunk to elevation 78.15 and a boring carried from the bottom of this well to elevation 72.15. On the 4th of September this foundation was completed.

Full detailed records of the cost and progress of sinking are given in Appendices 1 and J. The rate of progress of sinking is shown graphically on Plate 28. For twenty-five days in August and September, 1890, the work was carried on in over 100 feet of water; the actual maximum depth at which men worked was about 108 feet.

The detailed cost of the entire pier was as follows:

	Malerhal.	Labor.	Total.	Total.
Launching ways	\$1 890,80	\$1 788.07	\$3 678.37	
Caisson	33 780.14	18 006,78	59 786,92	
Concrete above chamber	7170.56	3 449.91	9 620 47	
Concrete in chamber	6 373,14	2 174.86	8 548.00	
Cost, not including sinking, protection, etc.	\$48 214,14	\$24 419.63	\$72 633.76	\$72 633.76
Mattresses.	\$10 433,48	\$6 698,43	\$17 131.91	
Anchoring caisson	7 608.75	3 778.95	11 397.70	
Lighting pier	55 81	178.69	234 50	
Sinking caisson	16 842 81	59 773 08	76 615 89	
Riprap	5.446.72	826.86	6 273.58	
Insurance	394.81		394.81	
Sinking, protection to foundation, etc	\$40 783.38	\$71 256,01	\$112 088.89	112 038 30

The total volume of the foundation is 47 feet by 92 feet by 89.6 feet, equal to 171230 enbic feet; so that the cost of the foundation, not including sixking and placing, was 80.424 per cubic foot and the cost including everything 81.078 per cubic foot.

The entire pier, including the masonry, was completed on the 23d of Jannary, 1891. The pier had been sunk 18 feet deeper than originally intended, this increase of height being made entirely in the masoury and the pier kept to its proper dimensions by a reduction of batter, which is shown on Plate 14.

Three samples of the same character as those taken from Pier II were taken from the clay on which Pier III rests and tested with the following results:

Ŧ	first sa	mple					• •	•	÷	• •	 Broke	under	503	pounds	
8	second	"	 ,								**	46	503	44	
1	Third	"									44	<i>ce</i>	603	66	

The first and second samples had small cracks in them and the third sample appeared sound.

The weights and pressures for Pier III are as follows:

90 458 cu. ft. fluber @ 50 lbs Irouwork 2379 cu. yds. concrete @ 5780 lbs 4870 cu. yds. masonry @ 4200 lbs	366 970 8 992 629						
Tolal weight of pier		34 336 490					
Superstructure.		4 908 000 3 164 000					
Total weight on foundation Deduct for buoyancy 212 700 cu. ft. below		42 408 490.	9 808	lbs.	per	są.	ft.
elevation 182 @ 62,5 lbs,		18 293 750					
		29 114 740.	6 733	0		17	
Deduct for sand displaced as above		10 032 000					
Fatigue weight		19 083 740,	4 413	0		0	
Deduct skin friction as above		4 448 000					
Actual probable fatigue pressure		14 634 740	3 385				14

The fatigue pressure, therefore, on this foundation is a little less than on Pier II. As already stated, it would have been wiser to make both caissons alike and both 50 feet high instead of 40 and 60 feet.

The foundation of Pier III is sunk 21 feet below the surface of the clay; but as the last uine feet of clay were of a sundy character, this foundation is, if anything, inferior to that of Pier II. The clay which it rests on, however, is cutively solid and free from smd.

In August, 1892 an additional mat was placed around this pier in the same manner as was done at Pier II: 1550 cords of brush and 879

tons of riprap were used in it. In March, 1898, 2504 tons of heavy riprap, brought from the Ohio River, was placed upon this mat.

PIER IV.

The foundation for Pier IV was the first one put in. It was made in a measure an experimental foundation, and the greater part of the work upon it was done before the construction of the entire bridge was anthorized.

The caiseon, including the upper works of concrete and timber, is 26 feet wide, 60 feet long, and 50.43 feet high. The details of this caiseon are given on Plate 20. The caiseon was built on launching ways on the west bank of the river, about 100 feet below the bridge line.

The framing of the timber for this caisson, which was really the beginning of the construction of the Memphis Bridge, began November 7th, 1888. The cutting edge was set up on the humching ways November 23d, and the caisson humched on the 15th of December and placed at the site of the pier two days later; it was humched with a false bottom which was then removed. The concrete filling was begun on the 29d of December and air pressure applied and sinking actually begun on the 27th. The timber and concrete work were completed January 5th, 1889.

As this foundation was put in before any arrangements had been made for building the massonry of the bridge, it was surmounted by a tight enrb made of $12^{\prime\prime}$ by $12^{\prime\prime}$ timbers planked on the outside with one corrse of three inch plank. This curb was made 20 feet high, and when the foundation was completed the top of it was about 12 feet above low water. During the progress of the work the river rose 23 feet above low water, and a rough timber crib was built above the curb to protect the shafts and pipes from floating drift.

When air pressure was first put on the entiting edge of the caisson was at elevation 172.09. The material excavated was clean sand which was handled easily by the sand pumps, and progress was rapid mitil Jannary 27th, when elay was reached at elevation 126.56. A clay hoist was then brought into use, and the sinking continued mitil February 5th, when the eaisson was brought to its final position at elevation 122.94.

The clay was tested in the same manner as was afterwards done at Piers II and III, the average crushing strength of two-inch cubes being 440 pounds, or 110 pounds per square inch. To determine better the nature of the material, especially with reference to the river piers, a well was sunk thirteen feet below the bottom of the caisson, or to elevation 109. This well passed through six feet of hard sandy clay similar to that on which the caisson rests, and penetrated seven feet of hard tough clay nearly free from sand, which when tested showed a crushing strength in two-incl. cubes of 408 pounds.

The sealing of the working chamber with concrete was begun on the 6th of February and finished four days later.

The clay on which this foundation rests, a strong hard clay, not entirely free from sand, is not as well fitted to resist scour as that found at the bottom of the well. This pier, however, is a shore pier and stands behind the line of shore protection hereafter described. It is, therefore, entirely secure.

Nothing further was done for six months; but in Angust 1889, construction of the bridge being fairly in progress, the curb was pumped ont, the mud which had collected in it during high water was removed, and laying of masoury was begun. The first stone was laid on the 27th of Angust 1889, but the work was not prosecuted continuously and the pier was not finished until September 3d, 1890.

The rate of progress of sinking the foundation is shown graphically on Plate 28. Detailed tables showing the cost and progress of sinking of the foundation are given in Appendices 1 and J.

The total cost of the entire pier is given in the following table :

	Material.	Labor.	Total.	Total.
Launching ways,	\$927,42	\$716.87	\$1 644.39	
Caisson	14 856 94	6 210.02	21 066,96	
Concrete above chamber	6 744.71	2 070.94	8 815,65	
Concrete in chamber	\$45.31	445.85	1 291.06	
Cost a not including sinking, protection, etc	\$23 374.28	\$9 443.68	\$32 817.96	\$32 817.90
Sinking	\$3 053.73	\$8 489.63	\$11 543 35	
Pumping and removing coffer-dam	120.78	1 063,99	1 183.77	
Riprap	1 366,98	415,75	1 782.73	
Insurance	210,99		210 99	
$\operatorname{Sinking}_{\iota}$ protection to foundation, etc	\$4 752,47	\$9 968.37	\$14 730.84	14 720 84
Total Foundation			·	\$47 538,80
Masonry (2761 cu. yds.),				71 828.21
TOTAL COST OF PIER				\$119 367.01

The total volume of the foundation is 26 feet by 60 feet by 50.43 feet, equal to 78 671 enbic feet; so that the cost of the foundation, not including sinking, etc., was \$0.417 per cubic foot and the cost including everything \$0.604 per cubic foot.

PIER V.

Pier V is located in the bottom hand west of the shore line. The construction of this pier was not originally contemplated, it having been intended to extend the iron viaduct to Pier IV, but as the west shore was cut away during the high water of 1887 and 1888, it was thought best to replace the eastern portion of the viaduct by a deck span, which called for Pier V.

This pier differs from the other piers in not being a masonry structure. The lower portion is of timber and concrete, and the upper portion consists of two cylinders of soft steel $\frac{3}{4}$ inch thick, which extend well into the concrete mass below and are covered by copings of Bedford stone. This pier is illustrated on Plate 21.

The emission is 22 feet wide by 40 feet long and the total timberwork is 80 feet high. The first timber was framed February 21st, 1890; the cutting edge was set up on blocking at the site of the pier April 25th, 1890; and the lower section of the exission was completed so that the blocking was removed on the 7th of May and air pressure was applied the following day.

The timber work with its concrete filling was completed May 30th and the elay was reached at elevation 126 on the 7th of June. The cais son reached its final position with the cutting edge at elevation 124.98, about one foot below the top of the elay, on June 8th, 1890. The working chamber was at once sealed with concrete, the sealing being completed on the 12th of June.

The elay on which the caissou rests was tested in the same manner as that under the other piers, four two inch cubes showing an average strength of 180 pounds, or 45 pounds per square inch. The elay was of a somewhat sandy character but entirely satisfactory for a foundation at this location.

A well was sunk eight feet below the cutting edge and a hole was bored with an auger $\$_4^1$ feet further. At elevation 109 a hard tough day, like that found inder the bed of the river, was reached, but it was not considered expedient to go to the additional expense of sinking this foundation to that elevation.

The steel cylinders were put in position soon after the completion of the foundation, but the concrete filling and the coping were not hurried, and the pier was not finally finished till May 15th, 1891.

The detailed tables showing the cost and progress of sinking of this foundation are given in Appendices I and J.

The actual cost of the pier is as follows;

	Material.	Labor.	Total.	Total.
Daisson,		\$5 528.07	\$14 117.54	
Concrete above chamber		2.479 16	8 893,77	
Concrete in chamber,	811.17	596,80	1 407.97	
Cost, excluding sinking, etc	\$15 820.25	\$8 599,08	\$24 419.28	\$34 419.28
Sluking	\$3 810.97	\$6 239 52	\$8 530,39	
Insurance	95.25		95.25	
Slaking, etc	\$2 408.13	\$6 289.52	\$8 645,64	8 645. 6

The total volume of the foundation is 22 feet by 40 feet, squal to 70 400 cubic feet; so that the cost of the foundation, not including sinking, etc., was \$0.347 per cubic foot, and the cost, including everything, \$0.470 per cubic foot.

GENERAL.

The total cost of the Substructure of the Memphis Bridge was as follows:

East Abutment	\$11 872.87
Pier A.	485.83
Pler B.	600,58
Anchorage Pier.	36 267.79
Pier 1	141 035.94
· II	809 617.43
" III	809 251.99
" IV	119 367.01
· · V	40 388,69

The four large piers (I to IV) are really the only portion of the Substructure which are of special interest, and it is desirable to compare the quantities and cost of these piers. The total quantities in the several piers are as follows:

Piers.	Timber. Ft B.M.	Iron. Pouuds	Concrete, Cubic Yards,	Lémestone Masonry, Cu. Yds.	Granite Masoury, Cu. Yds,
I 1I 1I 1I 1I 1V	836 768 1 560 492 1 085 496 266 472	187 206 450 187 866 967 145 147	3 079 3 879 2 379 3 063	1 292 2 459 2 868 1 157	1 403 1 739 3 002 1 604
Total	3 249 228	1 149 507	10 902	7 776	6 747

The total volume and cost of the several piers are given in the following table:

Material.	Pier I.	Pier II.	Pier HI.	Pier IV.	Total.
Fimber, cubic feet	28 064	130 041	90 458	22 206	270 769
Dozerete, ** **	\$3 139	91 237	64 223	55 751	294 350
Masoury, "	72 767	113 313	13) 492	74 581	292 182
Voids, " "	444	48 145	30 518	714	79 831
Total	184 414	382 735	316 691	158 239	1 037 078
Cost	\$141 025.94	\$309 617.43	\$309 351.92	\$119 367.01	\$579 372.30
Cost per cubio foot	\$0.785	\$0.809	\$0.977	\$0.779	\$0.848

This table does not take into account concrete below entring edge or clay left in chamber above entring edge of the several existons.

This includes the entire cost of everything except the equipment. The original cost of the equipment was kept in a separate account called "Tools and Machinery," but the repairs were charged to the several foundations on which the equipment was being nsed at the time those repairs were made. The Tools and Machinery account was subsequently credited with the amounts received from the sale of the plant. The balance remaining charged to equipment was \$30,865.54, of which \$23,341.80 belongs to the Substructure of these piers, amounting to \$0.0225 per cubic foot for all the piers. If this is included, the total cost per cubic foot of all the piers would be as follows:

	Pier I.	Pier II.	Pler III	Pier IV.	Total.
Total cubic feet	\$145 186.62	382 785	316 691	153 239	1 037 072
Cost		\$318 231,80	\$316 479.81	\$129 815 87	\$902 714 10
Cost per cubie foot		\$0,833	\$0.999	\$0,801	\$0.871

IV

SUPERSTRUCTURE.

The Superstructure may be divided into two parts: the Coutinuous Superstructure, which reaches frum the East Abutment across the river to Fier IV, and the deck span, between Pier IV and Pier V. The Coutinuous Superstructure covers the whole length of the bridge which affects navigation and so came under the requirements of the general charter and the findings of the Secretary of War. The deck span is entirely west of what was the shore line at the time of my visit to Memphis, in January, 1886, and of the restored shore line as it will exist when the west rectification works have had their full effect.

CONTINUOUS SUPERSTRUCTURE.*

The plans which were submitted to and approved by the Secretary of War provided for a channel span 770 ft. long in the clear and two spans 600 ft. each in the clear; these three spans crossing the entire navigable river, the long span being next to the Tennessee shore. Adding to each span the estimated thickness of the piers at low water, the design callel for one span 790 ft. and two of 620 ft. each, measured between centures of piers.

The arrangement which would have been most satisfactory to the engineer would have been three equal spans of about 675 ft. each. If, however, one span of extra length was required, it would have been prefenable to place it at the eentre, making this central span a cantilever structure, the cantilevers projecting from the ends of two heavy side spans. The arrangement required by the War Department, however, placed the long span next to the east shore, so that if this span was built as a cantilever span it was necessary to provide an independent anchorage on the Memphis bluff. This course was adopted.

The length fixed for the channel span was 790 ft, or 170 ft more than either of the other spans. By projecting a cantilever 170 ft² long from Pier I (on the Tennessee show), the distance between the end of this cantilever and Pier IV (on the Arkansas shore) was divided by the two other piers into three equal spaces of 620 ft each. By making the central span a fixed span with continuous chords and projecting a cantilever 170 ft. long from each end of this fixed span, there remained two spaces, each 430 ft, long, to complete the bridge, one of these heing between two cantilevers and the other between a cantilever and Pier IV. With this arrangement the bridge would consist of a central span 620 ft. long, of three 170 ft, cantilevers precisely alike, of two 430 ft, spans also alike, besides the melorage span east of Pier I.

In order to simplify construction it was desirable to make the panels of uniform length throughout, and this required that the panel lengths should be common divisors of the lengths of the cantilevers, of the suppended spans and of the central span. No such common divisors existed for 170 ft. and 450 ft.; but by shortening the length of the cantilevers to 169 ft. $4\frac{1}{2}$ in. and increasing the length of the suspended span to 451 ft. 8

^{*} This account of the Continuous Superstructure is reprinted, with some very slight chauges, from the Transactions of the American Society of Civil Engineers, September, 1893.

in, 56 ft. 54 iu. became a common divisor. The lengths were, therefore, slightly charged, and a panel 56 ft. 54 in. long was made the unit for the entire bridge, this panel being divided into two panels in the floor system. Each cantilever arm was divided into three panels, each suspended span into eight panels, and the central span into 11 panels.

As the bluff rose unpidly back of Pier I a long anchorage span was not required, and it was thought best to limit it to such length that there would be no reversal of strains; it was made four panels, or 295 ft. 10 in, long.

The anchorage span consists of four pauels; the channel span of 14 panels, three in each cantilever and eight in the suspended span; the central span of 11 panels; and the west span of 11 panels, of which three are in the cantilever and eight in the suspended span. The total number of panels is, therefore, 40; and the total length of the continuous superstructure is as follows:

Anchorage arm.	225 ft.	10 in.
Channel span	790 **	5 **
Central span	621 **	01 '
West span.	621 "	0 3 **
Tolai	258 ft.	4 in.

The arrangement of these spans is given on Plate 4.

As each truss panel is divided into two floor panels, there are 80 panels in the floor system. Moreover, the floor system is extended east ward on a viaduct of three floor panels beyond the auchorage pier, and a deck span of 12 floor panels reaches from the shore side of Pier IV to Pier V which is located back of the shore line. The entire floor system of the bridge, therefore, consists of 95 panels and is 2681 ft 94 in long.

The lengths of the spans being fixed, the next thing to determine was the width. The principal limit in determining this was the length of the central span. In the matter of transverse stiffness the position of this span corresponds with the separate spans of a common bridge, whereas the longer span by its cantilever construction was held rigidly at the ends. The central span being 620 ft. long, it did not seem wise to make the width between trusses less than 30 ft. This corresponded with wildls which have been adopted with good results in shorter spans. The channel spans of the Cairo bridge are 518.5 ft. long and the trusses placed 25 ft, between centres, the ratio between length and width being almost exactly the same as between 621 ft. and 30 ft. A width of 30 ft.

The next feature to determine was the depth of the trusses, and

in determining this other considerations than economy of metal work governed.

The difficulties of erection made it important to keep the dimensions within limits to which ordinary falsework could be adapted. The magnitude of the structure and its cautilever design made it important to use such proportions that vibrations would be reduced to a minimum. It was not thought best to make the depth at any part of the superstructure much more than two and one half times the breadth of base. The breadth of base could not be increased without increasing the length of the piers, which would have added to the already excessive cost of the foundations. By fixing the depth of both the central and the suspended spans at one eighth of the structure over each of the piers and for the whole length of the central span because 77 ft, 7 \pm 3 in, and the depth of the suspended spans, 95 ft, 54 in. These dimensions were adopted.

It was at one time proposed to make the central span in eight panels of greater length than those used elsewhere, but as the plans matured this seemed unwise, and a uniform panel length was adopted throughout.

The form of trasses adopted was the double triangular or double Warren girder. It was intended to erect the channel span without falsework, building out from either end, and this form of trass was thought to have advantages in the manner in which it sustained the upper chord from which the work would be done.

The floor system is suspended from the intersection points of the two systems of web members, and the npper chord is supported from the same points by struts.

As the depth of the cantilevers over the piers corresponds to the depth of the central span, while their outer ends correspond to the depths of the suspended spans, the chords are not parallel. The same may be said of the anchorage arm. In order to keep the floor pauels uniform, it was necessary to keep the points of intersection of the web members over the panel centres. This made the panel lengths of the npper chord irregular, but as these chords were formed of eye bars the irregularity was not material.

The cantilever construction made it possible to bring the weight of the spans on each side of each pier together in a single point and transfer this weight directly to the centre of the pier, instead of taking it nearer the edge of the pier, as is always done with separate spans. This allowed the use of somewhat lighter piers than would otherwise have been needed, and the increased cost of the superstructure design over three equal separate spans was in a measure balanced by the decreased cost of the substructure.

The only span which is continuous from pier to pier is the central span, and provision had to be made at one end of this span for expansion and contraction. All other expansion was taken up by sliding joints at the ends of the cantilevers. As there are two sliding joints in the channel span and only one in the west span, there was a double chance to take up expansion in the chords and floor system of the channel span. For this reason the west end of the central span was fixed and the east end placed on expansion rollers.

PRINCIPAL DETAILS .- The general dimensions and form of truss having been adopted, it next became necessary to fix the character of the principal details. The American form of construction with pin connections was adopted from the first. The chords of the central span, being subject to reversals of strains from the action of the cantilevers, were necessarily both made stiff, and the same stiff bottom chords were neces sarily extended out as the bottom chords of the cantilevers. The top chords of the cantilevers being always in tension were made of eye bars. As the east suspended span (in the channel span) was to be erected without falsework, the two halves being built out as continuations of the cantilevers, it was necessary that the bottom chord of this truss should also be made stiff for the greater part of its length, while the top chord, being in compression in the finished structure, was of course stiff. It was determined to sacrifice some material and to make the bottom chord of the suspended span stiff throughout, and to make both suspended spans (or intermediate spans, as they were called on the drawings) with stiff chords throughout. The chords of the anchorage arm correspond to those of the cantilevers. The bottom chord is therefore stiff throughout the entire length of the superstructure, and the only portions of the top chord which are made of eye bars are in the anchorage and cantilever arms and in the end half panels of the central span, this special arrangement being adopted from the difficulties of packing a stiff chord into an eye bar chord at the extreme ends of the span.

The stiff chord provision undoubtedly adds to the lateral stiffness of the bridge and, to a certain extent, to its vertical stiffness. The sliding joints at the ends of the cantilevers are carefully fitted, and in spite of its cantilever construction the bridge is very free from vibration.

The lateral bracing is formed of diagonal rods attached to pin plates riveted to the chords and so placed that the axial lines intersect at the centre of each chord. The lateral bracing is adjustable, and is the only

adjustable portion of the bridge. It would have been preferable to make it stiff, but the plau was adopted in conformity to the practice litherto followed by the Chief Engineer of the bridge, he not being satisfied with the detail connections of any stiff system which he had worked out at the time these plans were prepared.

The transverse braciug is rigid throughout and is made in the form of lattice frames, so as to stiffen, not merely the centre of each post, but intermediate points above. The principle which led the engineer to adopt this form of bracing was his belief that the two trusses of a bridge should be made as nearly as possible a single truss. So far as the chords are concerned this cannot be doue; but if the compression members of the web are united by stiff frames they become in a large degree a single compression member of the full width of the truss, this single compression member transferring its strain to two chords at the top and two chords at the bottom. This principle of transverse bracing was followed throughout the whole superstructure. In the end posts of the intermediate and central spans and the posts of the cantilevers which carry the weight of the intermediate sums the stiffening was carried further by extending purtal plates down the sides of each separate post, thereby increasing the width of the posts and uniting the two sides with a stiff portal. In the case of the large vertical post over the piers, these portal frames were united with the floor beams below, so that the two posts form from top to bottom practically a single member.

The floor system consists of two stringers placed eight feet between centres, these stringers being riveted to the vebs of the floor beaus at each panel and half panel point. At the full panel points the floor beaus are supported on short posts to which they are riveted, which posts rest directly on the pins. At the half panel points the floor beaus are susrended from the web intersections above.

Although the width between trusses is sufficient for a double track bridge, the bridge, being designed but fur a single track, has but two lines of stringers. (The management did not feel justified, at the time the bridge was built, in bearing the additional expense which a double track structure would have entailed.) It should, however, be mentioned that the Memphis Bridge, though designed for a single track only, is at least two and one half times as strong as some important single track bridges built less than fifteen years ago.

The charter from the General Government required that the bridge should be adapted to the passage of vehicles and animals. This provision is met by making a tight floor 20 feet wide; on each side of the floor are steel fences supported at the panel points, these fences being in fact lat tice ginders which energy the ends of the ties and so make practically four lines of stringers. The ties are planked longitudinally with 3-inch pine plank sized to 24 inches, and diagonally with 2-inch oak plank sized to 14 inches, this making 44 inches of solid planking. Between the raib the oak plank is laid longitudinally. It is doubtful whether this expensive highway floor will be much used.

In many respects the design of the superstructure may be criticised as not strictly economical. This is admitted; but such criticisus are ill considered nucleus they include, not merely the metal in the superstructure, but all the material in the piers and massury. The substructure of the bridge, which under the present design cost more than the superstructure, would have been rendered much more expensive by those changes which mere economy of superstructure design called for.

In the design attention was everywhere given to stiffness as well as to strain. This is a matter to which too little att.ntion has been given and which has often been overlooked in competitive design. It is perfectly possible to design a structure in which no metal under any ordinary supposition will be overstrained, and yet without such overstrain vibrations can exist which would be atterly inadmissible. This may occur in trasses of extreme depth and also in structures with cantilever details in which loose fitting is permitted at expansion joints.

It was with a view to avoid vibrations as much as possible that stiff chords were adopted throughout, and that the principle was fullowed of nuiting the compression members of opposite trusses as far as possible into single members. For the same reason, the sliding joints at the ends of the cantilevers were so carefully fitted that lost motion in these places practically does not exist.

While these ideas undoubtedly made the structure more expensive than a competitive design might have been, the engineer believes that the results fully justify his work; but in studying details these facts should be remembered.

SPECIAL DETAILS.—With these conditions stated, attention is called to a few of the special details of the superstructure.

1. The stiff chords of the central span, including one fail panel of the bottom chords of each adjoining cantilever, were made with four webs. This form of construction was adopted for two reasons. First, to reduce the thickness of the metal and so to reduce the lengths of the rivets in the splices. With the present arrangement the maximum length of rivets is 3§ inches helveen heads, and the larger pat of the rivets are in double shear, the splices being balanced on the two sides of each web, this being the condition under which the rivets are least likely to get loose and least likely to cause trouble if they become loose. The second object was to reduce the bending strains on the pins; the connections with the web members are all made in the narrow spaces between the outside and the interior webs, so that the pins, by which the whole horizontal strains are transferred to the chords, are supported at four points, and the unsupported length is reduced to a minimum. The objection to high theoretical bending strains in pins is not so much the danger to the structure from the failure of the pins as the fact that by the distortion of the pins the strains may be distributed unequally among the several pieces attaching to them. With the arrangement adopted here, this danger is reduced to a minimum.

The four web chords are confined to 10 full (20 half) panels of the top chord of the central span, to 11 full panels of the bottom chord of the same span, two full panels of each cantilever arm and two full panels of the anchorage arm. Two web chords were used in the remaining bot tom panels of the cantilever and auchorage arms and throughout the whole length of the suspended spans. In the hotton chords of the suspendel spans the rivets lecame objectionably long.

The sections of the stiff chords were generally made in full panel lengths, 56 ft. 51 in. long, the riveted joints being placed midway between the panel points and over the intermediate points; the only exceptions to this rule were in the upper chords of the intermediate spans and the lower chords of the cantilever arms and anchorage span. The details of the riveted joints are given on Plate 41.

2. The shortness of the auchorage arm insures the connection being always in tension and never in compression. The details of the anchorage are given on Plate 37. (Urder each truss there are 16 rods in the masonry, these rods connecting with eight blocks which carry the single pin on which four anchor bars connect.) The anchor bars are simply flat bars of steel with pin holes at top and bottom. (After the adjustment of the structure, folding wedges were placed latween the steel plate and the blocks and tightened up so as to prevent any possible horizontal bending strain on the anchor rods.) On the centre of the pier was placed a tetrapol of steel, the four corners of which were anchored to the mascarry, and the apex of which fits into a guide at the centre of the end floor heav, the canaction being such that na weight can be thrown npon it, but a full horizontal stiffening is obtained.

The general arrangement of the anchorage is such as to place all

18

adjustable or movable parts in the open air above the masonry in plain sight, there being no unexposed portions and no ironwork buried in chambers, the only iron out of sight being the long rods and the L beam platforms, which being baried solid in Portland cement are protected from oxidation, while there is a large excess of material in the rods.

3. The superstructure and moving load throw on each of the two points of support on Piers I, II and III a weight of about 2000 tons, this weight, however, being thrown directly over the pxis of the pier. To distribute this weight properly on the masonry requires an area of about 100 square feet and a sufficient height between the masonry and the chords of the superstructure to distribute it with some degree of uniformity. On Piers I and III the bearings are fixed. They are shown on Plate 38. In each instance the weight is transferred first to a 14 inch pin, passing through the centre of the chord. The three posts, one vertical and two inclined, rest on this pin, being made with semicircular pin bearings at the ends, no pin plates passing around the pins, this arrangement being adopted partly for convenience in erection and partly because the weight always carried here is so great that nothing approaching to tension can ever exist. This 14 inch pin rests on a steel casting cast with ribs placed directly under the bearings of the posts ou the pin. The inclined posts are two-web posts and the vertical posts four-web posts, but they are so packed that the whole weight is transferred to six ribs in the castings. The steel casting rests on two iron castings which are packed with long bolts and locked together with a grooved steel plate between them. These two castings rest again on four castings which are locked together in the same manner at the centre. The whole was fastened together by turned bolts passing through drilled holes. The actual weight of each pedestal casting between the pin and the masonry is about 45 tons. The centre of the 14 inch pin is 9 ft. 10 in. above the masonry, which brings the top of the stringer of the bridge 13 ft. above the masonry.

4. Ou Pier II the bearing, which carries the same weight as those on Piers I and III, had to be made an expansion bearing to allow of the expansion of the central spau, temperature alone here representing an expansion of about eight inches. It is shown on Plate 39. The piers are siender and the expansion great; it was, therefore, deemed necessary to provide a joint which would move with the least possible friction, and which should not be liable ever to become clogged or stopped by the collection of dirt. The joint must also be so arranged that the structure would be held laterally and the motion limited longitudinally. It was therefore determined to use rollers 15 in in diameter, and to make these segmental rollers of a pattern rescubling the European practice, the rollers being placed 6 in. between centres.

Each expansion bearing as constructed consists, first, of a steel easting precisely similar to those used at the fixed ruds. This steel casting rests on a bolster composed of a horizontal top plate, then of eleven 12 in. I beaus running transversely, of a second horizontal plate, of sixteen 12 in. I beaus running longitudinally, and of a third and thicker horizontal plate, the lower surface of which is polished smooth. It had originally been intended to make this bolster of two steel castings with a planed steel plate between them, and this arrangement would have been preferred; but the delays in getting the castings and the uncertainty of securing the finished product in time made it uccessary (after three castings had been made and rejected) to change the plan.

Under the bolsters came the rollers. The rollers are in two lengths, and are separated by two steel guide plates, one of which is built in between the polished bottom plates of the bolster and the other between the iron castings below. These serve as the transverse guides. There are thirty rollers in each joint, fifteen on each side of the central guides. The rolling surfaces of these rollers are polished, and each roller has two holes drilled completely through it, through which pass turned rods, so that the rollers on one side of the centre must always work with those on the other, while the distances between the rollers are kept constant by two side plates drilled to fit the rolds, the rods being beld in place by nuts outside the side plates. The upper side plates are made with hooked ends, which, striking against the ends of the lower side plates, limit the possible motion of the rollers and prevent any possible overtuning.

Unler the rollers is the bearing plate (commonly called the rail plate). This is of the pattern which the engineer has used universally for the last ten years. It is formed of T rails rivered on a plate below, the tops of the rails being about 4 in, apart and the top surfaces planed and polished. This arrangement makes a stiff surface for the rollers to roll upon and provides adequate means for cleaning. The rail plates are in two parts, divided by the centre plate which guides the rollers.

The motion of the top bearing is further limited by a lock plate which is fitted over the lower guide plate, the upper jaws of which would strike the edges of the top bearing plate before a motion could occur which might cause the top plate to slide on the rollers.

Under the roll plates are the castings, which bear directly on the masonry and are like the lower sections of the fixed end castings.

The result of this arrangement is a very sensitive and very powerful

expansion bearing. For convenience of observation it was fitted with vernier scales, and the record, which has been kept of the motion so far, indicates that this bearing works practically without friction.

5. Δ somewhat different form of support was used at the end of the intermediate span over Pier IV. This is shown on Plate 40. Here, also, the weight is distributed on the masonry by iron eastings, and the weight is transferred to the iron castings through a pin on a steel casting; but the pin is placed below the level of the chord, the whole weight being transferred by a small opright support, which also holds the floor beam. While this works fairly well, it is not as satisfactory a detail as the other bearings. It was adopted with a view to keeping the construction of this particular panel point as userly uniform as possible in the four places where it occurs, this supported upright taking the place of the suspended uprights.

6. The expansion between the cantilevers and the suspended spans is taken up by sliding joints in the top and bottom chowis, the long suspender swinging. No special addition was made to this suspender in consequence of this swinging motion, the extra strain which is manaly produced in horizontal eye bars by their own weight. The sliding joint in the bottom chord is placed in the last panel of the cantilever. The sliding joint in the top chord is placed in the first panel of the suspended span. As the end web members of cantilever and suspended spans are parallel compression members, both of these sliding joints come where no strain exists.

The sliding joint in the bottom chord is shown on Plate 43. It slides between polished steel surfaces with a play of only $\frac{1}{2}$ in. This joint is placed near a floor beam and the lateral system of the cantilever ann early at this floor beam, which forms the lateral strut. The lateral system of the suspended span ends on the other side of the sliding joint, there being an independent strut to hold the two chords in position; this strut was put in after the erection of the superstructure, the pin holes being remued in position. There is no observable lost motion at this joint. The top lateral strains are transferred at the ends of the suspended spans to the bottom chord by the portal bracing, and there is no lateral system in the top chord of the end panels of the suspended spans. The sliding joint in the top chord is made, therefore, simply an oblong pin hole between two sets of stiffened tension members. The same oblong pin bole was used in the bottom chord joint, but principally for necessities of erection.

7. The large expansion existing at the ends of the suspended spans made some special expansion arrangement necessary in the connection between the stringers and the floor beams. An ingenious arrangement to accomplish this end was designed by Mr. Ralph Modjeski, Assistant Engineer, and is shown on Plate 43. It dispenses entirely with a lung sliding surface and supports the end of the stringer perfectly.

8 As the end of the anchorage arm consists only of tension members, it was difficult to make a satisfactory form of portal which would at once resist vibrations and have the substantial appearance which seemed important in the most conspicnous part of the bridge. The result was accomplished by making a stiff frame, entirely independent of the tension members, consisting of posts placed between the inclined eye bars of the end panels, these posts being connected by a stiff strut at the center, and the reetangular panel above divided by stiff diagonals. This stiff frame is attached to the pins of the truss, but the pin holes in the stiff posts are made one inch larger than the diameters of the pins, so that the tensile struins should not be disturbed.

LOADS .- The views of the Chief Engineer have long been opposed to proportioning bridge superstructure for precise wheel-base loads, these precise loads being always those of a special locumotive, either actual or assumed, and subject to constant change. The superstructure of the Memphis Bridge is proportioned in accordance with the practice now fullowed by that engineer, the load per foot on a length of 20 ft. being taken as twice the load per foot on a length of 120 ft. and npwards, and the load per foot being increased by one per cent for each fuot in length less than 120 ft. The excess variation in web members, being the difference between the strains produced by a moving load and by a fixed load of equal intensity, is taken on a basis one half greater than the uniform moving load. In the case of the Memphis Bridge the unit load was taken at 4000 pounds per foot of track, and the wheel-base load on 20 ft. was consequently 5000 pounds per foot of track, while the stringer load, the panels being a little more than 28 ft., was taken $[4000 \times (1 + 0.92) =$ 7680] at 7680 pounds per foot of track. These weights were used in calculating the live loads given on the strain sheets shown on Plates 50 to 54. inclusive.

In the central span the dead load was assumed in the strain sheet at 4000 pounds per lineal foot of truss, or 8000 pounds per lineal foot of bridge, being just double the assumed live load. In point of fact, the actual weight of this span is 8800 pounds per lineal foot, exclusive of end posts which stand directly over the piers. This excess of weight amounts to less than four per cent, and is no greater than the difference in weight between the kind of floor used on this bridge to accommodate highway traffic and the usual railroad floor.

In the intermediate or suspended span the dead load was assumed at 5400 pounds per lineal foot. In point of fact it is 5660 pounds, or a little less than five per cent in excess of the calculated weight, the actual difference being almost exactly the same as in the central span.

In the anchorage and cantilever arms no fixed rute of dead load was assumed, but the strain sheet was made by assuming the estimated weights of the different members as concentrated at the separate puncl points, these concentrations, of course, being greatest nearest the µiers. In every case the weight of a tension member was supposed to be carried at the upper end of that member, and the weight of a compression member to be carried at the lower end of that 'member, this, of course, only applying to the resultant partient of that weight which moved in the direction of the axis of the member. The µanel µoint loads are given on the strain sheets.

The upper lateral system is proportioned to resist a horizontal pressme of 300 pounds per lineal foot of bridge. The bottom lateral system is proportioned to resist a horizontal pressure of 600 pounds per lineal foot. In both instances the whole horizontal pressure is treated as a moving load. This differs from the usual practice; but the allowancemade for moving loads is inadequate rather than too great, as it is among the possibilities that when half of a span is exposed to a wind pressure in one direction, the other half may be exposed to a wind pressure in precisely the opposite direction.

No allowance is made in the strain sheets for the disturbances of the distribution of weight by wind pressure. A simple calculation showed this to he nunecessary. The lateral pressure on the top chord will exercise its greatest disturbing effects in the central span. Taking this prossure at 300 pounds per foot, multiplying it by the depth of the truss, and dividing it by the distance between truss centers, we have a resultant of 800 pounds as the possible increase of weight on one truss due to this cause, this being 20 per cent of the estimated dead load and 13 per cent of the total estimated load. If we take a wind pressure of 400 pounds per lineal foot applied on a train of maximum weight at an average elevation of 8 ft, above the rails, the effect of this wind pressure is to move the center of gravity of the moving load 0.75 ft. from the center of the track; as the center of the track is 15 ft. from the center of each truss, this increases the moving load carried by one truss five per cent and diminishes that carried by the other five per cent, thus actually increasing the weight thrown on one truss 100 ponads. Taking these two disturbances together, the total extreme weight which can be thrown on one truss amounts to 900 pounds per lineal foot, or 15 per cent above the assumed calculations.

No addition was made to the chord sections to provide for lateral strains. The assumed lateral force on the bottom chord is 600 pounds per lineal foot; the assumed total weight carried by each truss is 6000 pounds per lineal foot; the depth of the trusses is 2.6 times the distance between centers of trusses, so that the strain thrown into the chord by the lateral system is equal to 26 per cent of that thrown in by weight. In the top chord the effects of the lateral strain would be one half this amount, or 13 per cent.

As the effect of the disturbance in weight by wind pressure is to increase the tension in the leeward bottom chord 15 per cent, while the effects of the strain in the lateral system are to increase the tension in this chord by 26 per cent, the total effect is an increase of tension of 41 per cent in the leeward chord and a corresponding reduction of tension on the windward chord. In the top chord the effects are much less. With the unit strain allowed, these strains are well within safe practice.

PROFORMING OF MATERIALS.—The entire superstructure of the Memphis Bridge is of steel, and it was all worked as steel, the rivet holes being drilled in all principal members and punched and reamed in the lighter members.

The tension members were proportioned on the basis of allowing the dead load to produce a strain of 20000 pounds per square inch, and the live load a strain of 10000 pounds per square inch. In the case of the central span, where the dead load was twice the live load, this corresponded to 15000 pounds total strain per square inch, this being the greatest tensile strain.

The compression members were proportioned on a somewhat arbitrary basis. They were generally designed so as to make them of symmetrical section, and almost always so as to make them symmetrical about the line dividing the least transverse dimension. No distinction was made between live and dead loads in proportioning compression members. A maximum strain of 14 0000 pounds per square inch was allowed on the chords and other large compression members where the length did not exceed 16 times the least transverse dimension, this strain being reduced 750 pounds for each additional unit of length. In long compresion members the maximum length was limited to 30 times the least transverse dimension, and the strains limited to 6000 pounds per square inch, this amount being increased by 200 pounds for each unit by which the length is decreased.

20





The form of the structure is such that reversals of strams occur in the web members of both central and intermediate spans and in the chords of the central span. Wherever this occurs the member was proportioned to resist the sum of compression and tension on whichever basis (tensiou or compression) there would be the greatest strain per square inch; and, in addition, the net section was proportioned to resist the maximum tension and the gross section to resist the maximum compression.

The floor beams and girders of the floor system were calculated on the basis of the moment of inertia, the strain being limited to 10000 pounds per square inch in extreme fibres. In the floor beams the rivet holes in cover plates and flanges were deducted. In the stringers, where there are no cover plates, and pains were taken to avoid rivet holes in the flanges, the gross section was used.

The rivets, all of which are of steel and in drilled or reamed holes, were proportioned on the basis of a bearing strain of 15 000 pounds per square inch and a shearing strain of 7500 pounds per square inch, and special pains were taken to get the double hear in as many rivets as possible. This was the requirement for shop rivets. In the case of field rivets the number was increased one half. In the splices of the chords of the central span, which is strained both in tension and compression, but in which the faced ends of the several sections were carefully fitted to close bearings, the number of rivets was based on the sum of the twe strains; but the increase in the number of field rivets over what would have been required for shop rivets was made 25 instead of 50 per cent. The chords of this span are of uniform section throughout, and all the riveted joints are alike.

The pins were proportioned on the basis of a bearing strain of 18 000 pounds per square inch and a bendfug strain of 20 000 pounds per square inch in extreme fibre, the diameters of the pins being never made more than one inch less than the width of the largest eye bar attaching o them. Special pains were taken in packing the pins to divide the strains from the members on one side among those of the members on the other side, the general principle being to take the strain in each eye bar by itself, and consider that one half of it goes into the eye bar on either side leading in the other direction. With this system of packing the bending strain in extreme fibre is a matter of little importance.

The weight on the rollers of the expansion joint on Pier II is 40 000 pounds per lineal foot of roller, or 3333 pounds per lineal inch, the rollers being 15 inches in diameter.

DECK SPAN.

The deck span is a single triangular truss divided into six panels, the floor being sustained at the half panel points by vertical posts. The floor is kept uniform throughout, the east pair of stringers being riveted to the end floor beam of the Continuous Superstructure, this floor beam being directly over the centre of Pier IV. As the length of the floor panels is the same as in the Continuous Superstructure (27 ft. 2 $\frac{3}{4}$ in.), the length of this span is 338 ft. 9 in. The only peculiarity about this span is the fact that the support is taken in niches on the west side of Pier IV; this made it necessary to shorten the end post and to deflect the bottom chord bars upwards. At the west end the full depth of the trues is maintained, and an expansion bearing on rollers similar to those used over Pier II is nsed.

The actual weight of the deck span, including the floor system and excluding end bearings, etc., is 3600 pounds per lineal foot, this being somewhat in excess of the weights estimated in the first calculation. The strain sheet given on Plate 55 is calculated on this hasis. It will be observed that the actual sections are in some instances slightly less than the theoretical, but the maximum aggregate strains in tension never exceed 13 000 pounds per square inch, and those in compression never exceed 15 000 pounds per square inch.

MATERIAL.

As the sections of the superstructure were necessarily unusually heavy, and the strains from dead load were greatly in excess of those from moving load, it was thought best to use a slightly higher steel than is now generally used for lighter structures, and to work this steel without punching, all holes being drilled. A somewhat softer steel was used in the floor system, lateral connections, and other lighter parts.

The details of the requirements both for steel and manufacture are given in the Specifications dated January 4th, 1890, which accompany this report, marked Appendix L. The principal requirements which were to be obtained as the results of tests on samples cut from finished material were as follows:

	High-grade	Medium	Soft
	Steel.	Steel.	Steel.
Maximum Ultimate Strength, lbs, per sq. in	. 78 500	72 500	63 000
Mimimum " " " "	. 69 000	64 000	55 000
** Elastic Limit, lbs. per sq. in	40 000	37 000	30 000
" Percentage of Elongation in 8 in	. 18	22	28
** ** Reduction at fracture	, 38	44	50

A piece of each sample bar was also required to be bent 180°, and to close np against itself without showing any crack or flaw on the ontside of the bent portion.

The specifications as originally drawn provided for a preliminary test on a $\frac{3}{4}$ inch round bar, and allowed the steel to be made by either the open-hearth or Bessemer process. So much difficulty was experienced, however, in getting a satisfactory Bessemer steel, and the requirements for the preliminary test on the round bar were so much reduced as to amount to little, that all steel was required to be made by the open-hearth process. These requirements appear in the supplementary specifications dated May 6th, 1890, which is attached to this report and marked Appendix M.

After the first tests had been made on full-size eye bars it appeared expedient to adopt for this parpose a steel midway between the high grade and medium steel of the former specifications, and steel of the following requirements, denominated Eye-bar Steel, was prescribed thereafter:

		ur Steel
Maximum	Ultimate Strength, lbs, per sq. in	75 000
Minimum		88.000
1.5	Elastic Limit, lbs. per sq. in	38 000
	Percentage of Elongation in 8 ins	20
44	" Reduction at fracture	40

These requirements were provided for in a supplementary specification dated January 1st, 1891, which accompanies this report, and is marked Appendix N.

The results showed that this material was thoroughly satisfactory for most of the purposes for which it was wanted. It was specially so in the 10 in eye bars which form the tension members of the anchorage and cantilever arms, and of the webs of the central span. The smaller eye bars which suspended the intermediate points did not give quite as satisfactory results. Tests were made of 56 full-size eye bars and the results are given in Appendix O attached to this report. An inspection of this list shows the excellent character of the 10 in, bars.

Owing to the difficulty of getting satisfactory small bars, the sizes of the suspenders which support the floor beams at the intermediate points were increased from $6 \times 1_1 \eta_6^4$ in, to $7 \times 1_1 \eta_6^4$ in, and from $6 \times 1_1 \eta_6^4$ in, to $7 \times 1_1 \eta_6^4$ in, and a softer steel was accepted than the specifications required. A corresponding change was made in the diagonal eye bars of the intermediate span last manufactured, the width of these bars being increased from 8 to 9 in, with no other change.

The results of these tests and observations on other work seem to in-

dicate that in large bars a comparatively high steel gives the best results, and, if they are well annealed, is quite as soft as it is desirable to have. On the other hand, in small bars as low a steel as is consistent with sound ingots is probably the best material, but it must be remembered that in trying to get a very soft and ductile steel the chance of blow holes and other ansound features is increased. For one other reason the use of a higher steel for heavy eye bars seems wise, as where heavy bars are used it may generally (though not always) be assumed that the strain due to live load is small in proportion to that due to dead load.

In the west intermediate span, being the one which was built by A. & P. Roberts & Co., the riveted members were rande of medium steel throughout, the work being punched and reamed. In the other intermediate span the requirements of the specifications were adhered to.

CONTRACTORS.

The contract for all the material for the superstructure was originelly taken by the Union Bridge Company, and about five eighths off the whole was actually manufactured by them at their shop at Athens, Pa., the remaining three eighths being made at various other places. The largest contract placed elsewhere was with A. & P. Roberts & Co., who built one of the intermediate spans and the deck span west of Pier IV, except the eye bars, the Union Bridge Company relinquishing this portion of their contract and a new contract being made with A. & P. Roberts & Co.

The other shops generally did their work as sub-contractors for the Union Bridge Company, though in some cases special things were ordered direct.

The actual weights and percentages manufactured by the different shops were as follows:

Union Bridge Company	Pounds. 10 432 020	Per cent. 63.9
A. & P. Roberts & Co	$3\ 113\ 250$	19.07
Elmira Bridge Works	$1\ 127\ 584$	6.94
Lassig Bridge and Iron Works	$806\ 617$	4.94
Scaife Foundry and Machine Co	423 963	2.59
Keystone Bridge Co	$310\ 585$	1.90
Pittsburg Steel Casting Co	61 985	0.37
New Jersey Steel and Iron Co	40.712	0.25
Pittsburgh Bridge Co	$7\ 171$	0.04

16 323 837 100.00

The work manufactured by the Elmira Bridge Works consisted principally of web members of the central and intermediate spans.

The Lassig Bridge and Iron Works furnished the four vertical posts and portals at the ends of the central span besides some other web members.

The Scaife Foundry and Machine Company furnished the large castings on the piers.

The Keystone Bridge Company furnished the anchor rods within the masonry of the anchorage pier, a quantity of eye bars, and the beaving plates upon the rollers on Pier II.

The Pittsburgh Steel Casting Company furnished the steel castings over Piers II, III and IV.

The 15 in expansion rollers, which were very finely finished, were made by the New Jersev Steel and Iron Company.

All the steel used in this bridge (except a sual) portion of that mannfactured by A. & P. Roberts & Ca.) was made by Carnegie, Phipps & Co., Limited (now the Carnegie Steel Company). It was all open-hearth steel and a large portion of it was made in basic furnaces.

The work was manufactured in the several shops named, according to working plans prepared by the engineer of the bridge, and shipped to the bridge site ready for creetion.

ERECTION.

A contract was executed on the 10th day of May, 1890, with William Baird and Andrew Baird, comprising the firm of Baird Brothers, for the erection of the superstructure for a fixed sum, this sum being divided between the several spans. The contractors received the material as it arrived, took responsible care of it nud erected it in position. The requirements which governed this erection are contained in the specifications which form Appendix L.

All of the bridge except the suspended span between the cantilevers of the channel span was erected on falsework. This suspended span was projected from the ends of the cantilevers, connected at the center and then swung free.

Bents were placed under the panel points of the trusses. Each bent had nine posts, the certre post and the third post from each side being plamb throughout, the other posts battered. All posts were of $12^{\prime\prime} \times 12^{\prime\prime}$ timber, and the bents were built in three stories. The falsework was braced longitudinally by girths at each story, the girths at the ends being bolted to the stone piers. Each hent rested on 18 piles, these piles generally being cut off at elevation 205, or 11.2 ft. below high water. On the top were placed 20 lines of stringers, four at the center and eight on each side, to carry the traveler tracks.

This falsework terminated at the proper level to receive the bottom chord. Four lines of rails, two on each side, were laid to carry the traveler which was made long enough to reach over one and one half full panels, or three floor panels.


The material for the anchorage arm and the adjoining cantilever was received on ears at the top of the bluff east of Pier I. All other superstructure material was received in a yard under the bluffs, where it was stored and subsequently bandled by barges.

Erection was begun on the east shore, and the traveler was set up on the ground back of Pier I; on the 31st of March, 1891, this traveler was completed and ready to begin work, the falsevork at that time only extending as far as Pier I. The first piece of bottom chord section was placed on the 3d of April, and the anchorage arm was virtually completed on the 6th of May. Meanwhile the falsework had been extended westward to the end of the east cantilever arm, and the erection of this cantilever arm was practically completed on the 20th of June, though the falsework and traveler were maintained in this position, and some further work was done on the hast panel as late as July 31st.

The driving of the falsework for the central span was begun in July. The work was begun west of Pier III, the piles for six bents being driven west of that pier. The two westward bents were placed close together, and on top of these were erected derricks by which the material was lifted from barges. The entire falsework between Piers II and III was completed by the end of Angust. This falsework was placed in the middle of the Mississippi River immediately after the flood season. It was very heavy and expensive, the piles generally being from 90 to 100 ft. long and driven about 20 ft, in hard sand below the bottom of the river.

When this falsework was completed the traveler which had been used on the east side was taken down and set up on the falsework. It was in itself a pretty large structure, standing 97 ft. above the track on which it ran and nearly 200 ft above the surface of the water. This traveler when completed consisted of four bents, only three of which had been used on the east side.

Two derricks were set up at the west end of the falsework west of Pier III, and all the members of the central span were taken by barges from the material yard under the bluff on the east side of the river to the west end of the falsework, where they were raised by the derricks to the



TRAVELER AS USED ON EAST END, APRIL 28, 1891.



.



floor level, there placed on push cars, and carried out to the traveler by which they were put in position. Everything was handled by steam, the engines being placed near Pier III.

The erection begun with the placing of the first piece of the bottom chord on September 18th, 1891, the castings and the expansion bearing on Pier II having been previously erected. The entire bottom chord was put together and riveted up, the riveting being generally done by air riveters carried on a special small traveler. These riveters were of two patterns, one designed by Mr. Charles Vogel under the direction of the Chief Engineer, and the other by the Allen Riveting Machine Company of New York.

On the 25th of September the erection of the web members began. The erection was began one pauel east of the centre and the traveler moved westward. On the 3d of October the end posts at the west end of the span were placed; the traveler was then moved eastward, and on the 11th of October the end posts at the east end were placed. The span was swung on the 15th of October, 1891. The erection from the placing of the first chord section to the swinging of the span occupied 39 days.

This span, the total weight of which is 5 122 252 pounds, is believed to be the heaviest and longest span that was ever created on falsework. A single member, the section of top chord between panel points U1 U3, weighted 61 944 pounds.

On the completion of the exection of this span the falsework was driven for the cantilever which projects from the cast end of it, and this cantilever was also raised with the traveler, it being completed on the 31st of October.

The traveler was then moved to the west end of the span; the false work was removed from under the east projecting cantilever and the eastern end of the span to the span between Piers III and IV. On the 34th of November the western cantilever was completed. On the 7th of December the entire falsework was finished so that the erection of the suspended span reaching to Pier IV could begin. The bottom chord of this span had to be riveted before it was swung, but the connections were all made by December 16th.

This completed the erection of the continuous superstructure except the suspended span over the channel. The traveler which had done its work was now taken down and the falsework removed.

The actual erection of the last suspended span, the only portion of the Memphis Bridge which was erected without falsework, was begun on the 9th of February. A traveler of simple character, which consisted of a platform resting on the top chords and carrying two dericks guyed to a stiff frame, was set up at the east end of the west cantilever of this span (this being the cantilever which projects from the east end of the central span). The material was taken out in a barge nuder these dev ricks and lifted into position.

The weight of this suspended span was so great that the Chief Engineer hesitated about employing the adjustable wedges which have been used on similar structures at the connection between the cantilever arm and a suspended span. Oblong holes, each carrying two pins, were placed at the sliding joints (see Plate 44), and by placing adjustable wedges between these pins the position of the end of the projecting span could have been raised or lowered, or the span could have been moved backward. The Engineer, however, decided to erect the west end without any adjustment and the east end with a hydraulic adjustment, and to make the connection between the bottom chords with eye bars, which, acting as a toggle joint, could take up variations of length. The Engineer now admits that this was an error in jndgment. Wedges could have been used to better advantage than the fixed connections at the west end or the hydraulic connection at the east end. The hydraulic connection at the east end was used only in the bottom chord, a double wedge arrangement being used in the top; the double wedge is not as good as the single wedge.

After the cantilever arms had been built out, the opening between theo, which had been carefully triangulated, was measured direct with a steel wire. Computations were made showing the charges in length of the members of the central span, the anchorage span and the cantilever arms resulting from the building out of the half spans of the intermediate span. The positions of the ouds of the cantilever arms at the adjustment point under that condition were then calculated, as well as the form of the half span when built out. These calculated, as well as the form of the half span when built out. These calculated as well as the form one batware between the adjustment pins of the first half span (the west one) that was built. The distance between these pius, which determined the position of the free end of the half span when built out, was fixed by stationary castings (shown in Plate 44); these were made in two parts for convenience in handling. After the erection of the half span half been consument on each of the made in its final position.

When calculating the final position of the half spon it was assumed that the erecting onlife of traveler, engines, lines and scaffolds would remain on it until the span was swnng. This was an error; the unnsual weight of the span insured much difficulty in swinging, and it should have been assumed in the first place that all appliances not absolutely necessary in swinging the span would be removed as soon as the half spans were built out. They were removed, and the free end of the west half span, after their removal, was 5 inches above the elevation intended; this added materially to the subsequent difficulties.

The adjustment pins and eastings for the west half span were placed February 9th and 12th. Erection was proceeded with and the half span erected to within one panel of the center of the span during the next tweaty days. The traveler used for this purpose was then reviewed and the erection engine, lines, etc., run back to the end of the cautilover arm.

The distance fixed between the adjustment pins had been based on calculations of extensions or contractions due to the increased strain resulting from the building out of the half spans; these computed changes in length were applied as corrections to the measured distance across the opening between the cantilever arms. The corrections to the upper chord opening depended on computed changes in length of chord members for a distance of 1863 feet; the corrections to the lower chord opening depended upon computed changes in length for a distance of 1411 feet. A slight error in the assumption as to loading would produce an appreciable difference in the total extension or contraction in these distances; moreover, the members were in the main riveted members with heavy splice plates, tie plates and lattices, all of which increased the average cross-sections, so that with a correct strain sheet the calculated changes in length might be to a considerable extent inexact. It was therefore thought necessary to provide for a small adjustment for the east half span.

Wedges (shown in Plate 44) were made for the upper chord adjustment. They provided for a total variation in distance between pin centers of only 1 iu. Some small variations from plan dimensions reduced this range to about $\frac{4}{3}$ in.

The removal of all appliances from the west half span not only caused the free end to rise above the elevation intended, but, by reducing the strains in all members, caused the free end of the upper chord to be about 1 in, west of the place expected. On the other hand, the time required for erecting the span was greater than had been expected, so that the connection at the center was made later in the season and at a higher temperature than had been assumed. These two changes in condition aluost balanced each other.

It was expected that the wedges would be immovable after the half span had been built out its full length; they were to be used, however,

for a final adjustment after the half span had been built out half its length. Before beginning the erection of the half span, the distance across the opening was again measured and the wedges placed at nearly mid-position, the measurement having checked previous measurements and computations within a small part of an inch. After the wedges had been placed and the erection of the half span commenced, the adjustment was not changed until the span had been released at the adjustment points at the west end.

When an attempt was made to move these wedges, the double wedge was found defective. One of the wedges would move first; the immediate result was a great increase of pressure on the other wedge applied at its small end; this fixed it in place, and as the screw was turned to continue the withdrawal, the movement of the first wedge continued until some means were used to prevent its movement.

For the lower chord adjustment at the east end of the span a hydraulic jack (Plate 44) was provided for each truss. Each jack had a plunger 14 in, in diameter, with a stroke of 33 in. One force-pump was provided for operating these jacks; it was of special design and very simple in construction. The ordinary leather cup-packing proved inadequate and was replaced by soft lead. The adjustment in the lower chord was simply the thrusting ont of the hydraulic jacks to the proper distance to give the end of the half span, when built out, the same elevation as the end of the west half span already built. The stroke of the jacks was not enough for this, but this was provided for by placing crescent-shaped fillers in the elongated pin holes between one of the pins and the webs of the chord. When the half span was built half its length, the jacks were used to increase the distance between the adjustment pins 1 in. With this adjustment the limit of the capacity of the pump was reached; and as the erection proceeded, this half span, like the west one, became unadjustable. When the half spans met at the center they were so uearly the same elevation that little difficulty was met in driving the center pins of the upper chords which closed the span and completed the connection between the upper chords and the web systems.

To supply the place of the end adjustments ordinarily provided for swinging the span, the Chief Engineer decided to depend mainly on expansion by temperature to extend the unpuer chord, and on a toggle joint to shorten the lower chord, so that the adjustment pins could be withdrawn. For one full trues panel of the lower chord there were substituted two lengths of eye bars connected to adjoining sections of bottom chord by temporary pins and to each other by short coupling bars. A shot vertical rod 2 in square, having a nut at the lower end and an eye at he upper end, passed between each pair of coupling bars and through a washer which took bearing on the lower edge of the coupling bars. The toggle joint was completed by lifting on the 2 in square rods. The eye bars and couplings were placed to permit the insertion of the riveted lower chord sections after swinging the span, the top flauge angles being removed and riveted back again after placing. The arrangement of the bars is shown on Plate 45. The eye bars were called the toggle bars, the joint at center was called the toggle joint, and the rods by which the toggle joint was pulled up were called the toggle rods.

As the ends of the half spans were too high, the opening in the lower chord between the ends of the riveted sections (one section at the center being left out), when the joints in the upper chord were just bronght into bearing, was nearly 4 in. less than the length of the closing section. It was necessary to ruise the toggle joint 3 ft. before the toggle bars became tant. By loading the adjoining eastilever arms the lower chords were compressed so that the toggle bars became taut when the toggle joint was lifted 14 ft.

The erection of the east half span ready for the closing sections was completed April 8th; the traveler and all superfluous material were removed; a derrick was erected on the end of each arm to handle the closing sections. The seasou was well advauced, and for several days the temperature had been too high to close the upper chord sections, if all preparation had been made; but cooler weather came opportunely, and at 9 a.m. of April 10th they were inserted with an opening of only $\frac{1}{16}$ in more than required.

During the next three days the inclined rods (Plate 45) for lifting the toggles were placed; in addition, two pairs of heavy triple blocks rove with manilal line 2 in in diameter were placed in each truss, connecting the upper and lower chords at the center of the span, each pair of blocks having a capacity of 25 tons. The derricks were taken down, and all was in readiness to swing the span; but the weather became cold when heat was vanted.

During the swinging of the span changes in strain causing changes in length must occur. The total shortening thus caused in the upper chords amounted to about $4\frac{1}{9}$ in. The distance between the fixed points on Piers I and III was 1411 ft. $5\frac{1}{4}$ in. The change in length for 1° Fahr, was 0.0005 ft. To produce a change in length of $4\frac{1}{8}$ in. required a change of 41°. The top chord at the center of the intermediate span became closed at 56°. A temperature of 97° was necessary to release the adjustment pins in the upper chord. This natural temperature could not be had, and various meaus were tried to swing the span at a lower one, all tending to increase the length of the upper chord.

During the several days of cool weather which followed the connection of the top chords at the centre of the span, the cantilever arms between Piers I and II were loaded with timber, rails, locomotives, etc., to about 6000 pounds per lineal foot. The toggle rods were screwed up daily and the adjustment pius watched closely, but there was no sign of loosening. The resident engineer, Mr. Alfred Noble, adopted the expedient of heating the upper chord of the intermediate span with steam. A 11 inch pipe was placed in each chord for the entire length of the span. Canvas was placed under the pipe on the lacing to retain the heated air in the chord; on the 19th of April steam from the locomotives was turned on the pipes, the toggle rods were screwed up, and as heavy a strain as they would stand was put on the lines, and blocks placed to assist in mising the toggle joint. As the temperature approached its maximum for the day it was found that Piers I and III were being pushed apart, the movement of Pier I being 1 in. and of Pier III, 11 in.; the possibility of this motion had been considered, both in its effects on the masonry of the piers and iu swinging the span. Masonry, like all other construction, is elastic; the piers could move much more than these amounts without injury. The motiou of the piers, however, worked against the shortening of the top chord by compression, and this attempt to swing the span failed. It almost succeeded, however, as was shown by the fact that some of the upper chord web bearings could be moved on the pins.

During the next two days four rods, each 14 in. round, were placed on each truss, to connect the toggle joints with the center of the upper chord and aid in lifting the toggles; steam pipes were laid in the upper chords of the central span extending half way from Pier II to Pier III. Clamps (shown on Plate 44) were placed at the adjustment points in each of the upper chords at the west end of the intermediate span; each clamp consisted of four rods 24 in diameter; with upset ends and nuts, bearing against pieces of rail and through oak blocks bearing against the edges of the tie plates of the chord sections.

On the morning of April 22d the operation of lifting the toggle joints began; there were 24 toggle rods, and the work of turning up the nuts required several hours of steady work; the joint was finally raised 3.75 feet above the line of the lower chord. At 4 p.m. the steam pipes were connected to the locomotives and a heavy strain put on the clamps; in an hour the adjustment pins at the west end of the upper chords be-

came loose and were taken out; the adjustment wedges in the upper chord at the east end of the span were loosened; the upper chord being now released at both ends, all difficulties were over and the span was practically swung. Night had come and work was suspended until morning, when the hydraulie jacks in the lower chord at the east end of the span were slackened off and taken out, the wedges were removed, the castings in both chords at the west end of the span taken out and the pins put back in place. The toggle rolds and lines were then slacked off, allowing the lower chord to assume its normal position, and the permanent sections of bottom chord were inserted.

During the erection and swinging of the intermediate span the adjoining cantilever arms had been subjected to strains exceeding those due to the loading assumed in proportioning the members, but not exceeding safe limits. Twelve days were spent in swinging this span.

The creation of the channel span completed the continuous superstructure of the Memphis Bridge. The floor system was put in, the riveting was continued, and the entire structure was ready for the passage of trains on the 12th of May, when the bridge was formally opened.

WEIGHTS.

The following table gives the weight of the superstructure classified by spans. In this table the vertical posts over Piers I, II, and III, and the supports on the piers, are divided between adjacent spans:

		Pounds.
East Approach	 	66 812
Anchorage Span	 	1 606 727
Cantilever Pfer 1	 	1 252 365
East Intermediate Span.	 	2 339 759
Cantilever Pier II	 	1284674
Cantilever Pier III	 	1 260 452
West Intermediate Span	 	2 327 845
Deck Span		1 079 051

These are the actual shop weights, and the sum is the total amount of metal in the bridge.

The following table gives the weights as divided in estimating the strains. The portions directly over the piers, which are carried by the piers instead of by any portion of the trusses, are eliminated from the weights of the spans:

Approach from Abutment to Anchorage Pier, including fence	
Anchor rods and plates in Anchorage Pier	74.995
Anchorage bais, blocks, etc., below lower chord	57 936
Tetrapod and castings	6 777
Anchorage Span, exclusive of posts Lo Uo and castings on Pier I	1 305 084
Posts Lo Up, portal between same and castings on Pier 1	323 869
East Cantllever Arm.	
East Intermediate Span	
Captilever Arm, Pier II.	1 090 430
Posts Lo Uo, portal for same, tollers, cte., and eastings on Pier II	
Central Span, exclusive of end posts, castings, etc	4 757 987
Posts Lo Uo, portal for same, castings, etc., on Pier III.	340 041
Cantllever Arm Pier III	1 000 431
West Intermediate Span, exclusive of castings	
Custings on top of Pier IV.	58 505
Deck Span Castings in niches of Pier 1V.	11 262
Deck Span, exclusive of end supports and posts Lo Uo W	1 019 664
Castings Pier V and posts Lo Uo W.	
Total	16 292 827

The weights per foot referred to in this paper are calculations on the basis of this table.

These several tables give the weight of the steel in the structure. The weight of the wooden floor is additional and was estimated to weigh 630 pounds per lineal foot, this including rails and connections.

COST.

The total cost of the Superstructure was as follows:

	Tutal.	Per Lineal Funt.	Per Ton,
Steel work. Erection, Painting,	211 746.86	\$275.76 78.96 8.24	\$90.61 25.94 1.07
Total	\$ 959 972 23	\$357.96	\$117.62

The total cost of the floor was \$20 018.81, or \$7.46 per lineal foot.

V.

VIADUCT.

The West Approach Viaduct begins at Pier V and extends to Pier 54, a total length of 2268.5 feet. An iron girder 22.125 feet long reaches to the east bent of the timber trestle thus making the entire length of the ironwork 2290.625 feet.

Between stations 144 and 146 the line of the vindnet crosses the tracks of the Kansas City, Ft. Scott & Memphis Railroad and the St. Louis, Iron Monntain & Southern Railway, and to prevent interference with these tracks it was decided to put in two spans each 75 feet long in clear of masonry. The angle of the crossing is 40° 1′, and this length of span left abundant room for three tracks for each railroad. As a precaution against possible accidents from derailment on the lower tracks these two spans were placed on masonry piers.

The location of these three masonry piers was fixed by the position of the lower tracks, and this fixed the length of the vialnet spans. The general plan of vialuet selected was the usual one of a plate girder superstructure resting on iron towers, the spans between the towers being made twice the length of the spans over the towers. The spans over the towers measure 29.5 feet long between centers and the spans between the towers 59 feet, this length bringing the cast masonry pier in proper position. The whole vialuet is shown on Plate 56.

The numbering of the piers of the main bridge was continued through the viadnet but designated by Arabic instead of Roman numerals, the three masoury piers being 44, 45, and 46, and the west pier of all 54. As each of the piers under the towers is built in the form of two small piers, there are in all 95 piers nder the viaduet.

The viaduct piers are shown on Plate 57. Each pier rests on seven piles which were driven in pits excavated to elevation 205; these pits were filled with hexagonal blocks of concrete into which all piles except the center piles extend four feet. The piers are nine feet high above the concrete foundation, the lower fonr feet of which are built of brick in all cases and the upper five feet of which are in piers 6 to 11 made of concrete enclosed in a shell of \$ inch steel plate five feet high, in piers 12 to 27 of concrete enclosed in a shell of 4 inch iron plate 44 feet high and in the other piers of brick; there is little reason for preferring one form of construction to the other. These piers are covered with cast iron caps, and in each pier are two U-shaped anchor rods of iron 14 inches in diameter which extend from the concrete foundation to a height 10 inches above the caps. Long screws were cut on these rods so as to permit of adjustment in case of settlement which is always liable to occur with so large a number of small foundations. After the completion of the viaduct an embankment 50 feet wide was built around these piers, finishing at elevation 218, this being above high water and, therefore, preventing

any flow of water between the piers. The hexagonal concrete block was made of Lonisville cement concrete; Portland cement was used every where else in the small piers.

Biers 44, 45 and 46 are also shown on Plate 57. They have pile foundations, the piles being euclosed in a block eight feet high of Lonis ville cement concrete surrounted by eight feet of Portland cement conerete, above which they are lunit of limestone masoury. The limestone need in these piers is from southwestern Missouri; it is an inferior stone having bad crowfoot scaus, but it was thought that in this position, where it was away from the river; it would prove durable. A recent examination shows that this confidence was misplaced; the stone already is weathering badly, and it would have been less.

The details of the irouwork are given on Plate 58. They require but little explanation. All the bracing of the towers was made stiff and without adjustment, but the diagonals were calculated as tension members.

The spans are not divided over the center of the posts but in such position that the aggregate weight of the long and short spans shall come over the axis of each post. Provision for expansion and contraction is much at the upper (eastern) end of each long girder. The vialuct is of iron, though soft steel is used in the wide web plates of the girders and in some other unimportant places.

A contract for this material was let to the Pennsylvania Steel Company, but the greater part of the work was manufactured at the shops of Cofrede & Saylor at Pottstown, Pa.

The louger spaus of plate girders were made by A. & P. Roberts & Co. of Pencoyd, Pa. They are shown on Plate 59.

The floor system is of the form usually used by the Chief Engineer on permanent structures. It is also shown on Plate 59.

At the east end of the viaduct a plate girder span 60 feet long reaches from the first long span to a timber treatle which forms the highway approach. This span is shown on Plate 60.

The quantities of the various kinds of material in the viaduct are given in the following tables:

SUBSTRUCTURE.

Piles, in worklineal feet	34 040
Concrete in foundations	1 837
" cylloder Piers 6-27 " "	148
Steel in cylinder shells, Piers 6-11poumis	34.058

Wronght from in cylinder shells, Piers 12-27 pounds		663
Cast from in caps	123	850
Wrought iron in U rods	31	739
Brick masonry		665
Stone masoury in Piers 44, 45 and 46		668

SUPERSTRUCTURE.

frou and soft steel in towers	ounds	1 482 273
Steel la girders, Pier V-6,	1.6	47 175
Irou and soft steel in girders ou towers		1 595 262
······································	0	179 549
Cast iron pedestats and anchor bolts on Piers 44, 45 and 46,	**	$13 \ 023$
Total		3 316 282

The average amount of metal in the superstructure per lineal foot of viaduct from Pier V to the end of the ironwork is 1448 poinds. If the special girders over the St. Louis, Iron Monntan & Southern and Kanasa City, Fort Scott & Memphis Railways be omitted, and also the half spans on either side of these girders and the half spans uext to Pier V, the average amount of metal per lineal foot becomes 1509 pounds.

The first work done on the foundations of the vialutes was on the 28th of June, 1890. The small piers were all finished on the 19th of August, 1891. The larger piers (44, 45 and 46) were finished September 5, 1891. The earth embankment around these piers was finished December 31, 1891. The irouwork was erected by the company's own men. A traveler which ran on a track placed on the ground was set up at the west end of the vialute and everything was handled with this traveler, an illustration of which taken from a photograph is given on the accompanying plate. The erection of this vialute was completed on the 7 th of Max, 1892.

The total cost of the viaduct was as follows:

UBSTRUCTURE.	T T	
Excavating and Backfilling	\$ 2 740.85	
Pite work	11 85I.18	
Concrete in Foundations,	12 799.09	
Iton work.	7 849 90	
Brick Masoury.	11 448.94	
Concrete in Cylinders	1 350.70	
Masoury Piers 44, 45 and 46	11 427 66	
Total Foundations	\$ 58 974 27	
UPERSTRUCTURE.		
Iron and Steel	¥112 155 55	
Erection	16 657 63	
Painting	3 424.81	
Floor	10 793.90	
-		
Total SUPERSTRUCTURE	\$143 031.89	
Total Cost of VIADUCT		\$202.006
		4-000 0010

The average cost of each of the two small piers under one bent of the vialuct was \$432.57 and that of the masonry piers 44, 45 and 46 was \$6392.57.

The cost of viaduct complete, including painting and floor, was \$88.19 per lineal foot of gross length. The cost of the floor was \$4.71 per lineal foot and that of painting \$1.50, or \$2.07 per toa.

Omitting again the special structures as before the cost per foot of viaduct, including floor and painting, becomes \$84.18.

VΙ.

APPROACHES.

The East Approach calls for no special description. It is simply a line of railroal built within the limits of the city, the only structure ou which is a double track plate girder bridge across Delaware Avenue. Delaware Avenue was depressed to pass under this bridge and an eight inch vitrified sewer pipe laid eastward from the lowest point in the depression, the street nuller the bridge being paved with brick; at some future date it will probably be expedient to tarm this drainage towards the river; until this is done special care will be required to keep the drainage pipe clean.

From the west end of the viaduet to station 181 ± 06 the West Approach is built in the form of a timber trestle. Of this 2507 feet are a framed structure ou pile foundations and the remaining 605 feet a simple pile trestle. Special care was taken in the selection of the timber for this trestle. The piles are of oak and the timber is all of long leaf southern pine. The position, however, is one in which timber decays rapidly, and the whole trestle ought to be replaced by a solid earth embankment before the end of 1898. This will require 310 000 cubic yards, or, if the filling should begin with the year 1894, an average of 62 000 enhic yards per year, the estimated cost of which would be $\frac{1}{2}2000$

From the end of this treatle to the west end of the Approach the track is laid on a solid earth embankment, excepting that there is a pile trestle 300 feet long between stations 213 and 217. This trestle will probably have to be kept open.



THE MEMPHIS BRIDGE West Approach viaduot, January 31, 1892.



The track is laid throughout with 80 pound steel rails of what is kuowu as the Mieluigan Central pattern, or Pattern 8001 of the Illinois Steel Company by which they were rolled.

The Highway uses the same floor as the railroad from the East Abutment to Pier V. At the east end of the bridge the Highway Approach is a solid earth embankment, finished with a granite pavement laid on Portland cement concrete foundation and 30 feet wide between cmrbs; this paved approach is on the line of Virginia Avenue, and it descends with a 13 per cent grade from the abutment, reaching the street grade near the east line of Delaware Avenue. At the west end the Highway Approach makes two rectangular turus. A 60 feet plate girder span, supported at the south end on the first viaduet span and at the north end on an iron bent, connects the bridge floor with a wooden trestle; this wooden trestle, which is parallel to the viadnet and 80 feet from it between centers, is a simple cheap structure 20 feet vide on top, descending towards the west with an eight per cent grade.

The quantities of the principal materials in the approaches are as follows:

EAST RAILROAD APPROACH.

Es	rthwork.				15 076
De	laware A	venue	Bridge,	Concrete	216
	+£	£+	66	Masonry t+ +t	408
	6.6	••	£.+	Iron in Superstructure	87 180
	6.6	0	+ 5.	Brick paving under	209

EAST HIGHWAY APPROACH.

Earthworkcubic yard	
Granite paving	365

WEST BAILROAD APPROACH.

Earthworkcuble yards	
Piles iu worklineal feet	27 267
Timber in work	
Iron, balts, etc	69 344

WEST HIGHWAY APPROACH.

Iron in girders and support for same	60 430
Timber in trestle	238 000
Piles " " lineal feel	3 123
lion " "	14 513
Farthmark onbia youda	979

VII.

SHORE PROTECTION.

While comparatively little shore protection was done at Memphis, that little was very important. It was put in with reference to two things; to hold the bluff which forms the east shore both from abrasion by the river and from surface wash, and to restore the west shore to something like its position in 1886.

The east shore protection consisted; first, of a mat, the upper edge of which was near the high water mark; and second, of grading the bank to a uniform slope from the east abutment to Pier I and paving this slope.

The mat was of the character used by the Mississippi River Commission in its shore protection work. It is 365 feet wide and 1320 feet long, extending from 240 feet below the axis of the bridge to 1030 feet above it. This mat was put in in September to December 1890. It consists of brush and poles and is heavily covered with riprap. The portion below low water is seene. The portion above low water may require repairs and will at all events require watching, or it will be destroyed by the negroes who would steal the poles for fuel.

There were used in this mat 6520 cords of brush and poles and 9304 tons of stone.

The sloping of the bluff was done with special reference to prevent ing surface water eutting in around the edge of the small piers and so nuclermining the foundations. This work was postponed till after the completion of the bridge. The ground was graded to a uniform slope of one vertical to four horizontal; and this inclined surface was not made a true plane, but sloped slightly from the ceuter and each edge so as to form two parallet valleys 120 feet apart, the total width of the above slope being 180 feet. This slope was then paved with limestone blocks laid rather roughly and bedded in sand. This pavement will require some little repairs from year to year, and these should be made immediately whenever it shows sign of settlement. They should be made by removing the stones which have settled, filling the cavity underneath with well packed gravel, and replacing the original stones.

The protection of the west shore was of an entirely different character and consisted principally of a screen dike which was intended to form a deposit behind Pier IV; the general location of this screen dike is shown on Plate 2. It is 1155 feet long, of which 1080 feet are above the axis of the bridge and 75 feet below. It was constructed by first placing a mat 150 feet wide, 50 feet inside and 100 feet outside of the center line, on the bottom of the river; this mat extended below the lower end of the screen dike 155 feet and 370 feet above the upper end of the screen dike; for a length of 550 feet from the upper end, the mat was made 250 feet wide extending from the bank of the river outward, Two lines of piles, 14 feet apart and 15 feet between centres in each line, were driven through the mat, waling pieces were bolted to the piles, and the bents were braced. A second mat, 76 feet wide, was woven, the upper edge of which was attached to the top of the piles and the lower edge allowed to fall on the foundation mat; this was held in position by putting riprap on the lower edge. The upper end of the screen dike was connected with the shore line by a short dike built of brush and stone. the top being at the same elevation as the top of the screen dike itself. This structure forms a current deadener, and with each successive flood an additional deposit is made behind it, so that in due time the whole space should be filled to the level of the bottom land. When this has occurred the new shore line should be heavily riprapped.

Some trouble was experienced by the river cutting behind the upper end of the serven mat, and to meet this condition the short brush and stone dike was raised to the level of extreme high water and extended inland about 200 feet to a point where the natural surface of the ground is within a few inches of high water level. This dike may require repairs from time to time. Two other dikes of a more or less temporary nature were put in to basten the sitting action back of the screen.

There were used in the screen mat and the auxiliary work 14 476 lineal feet of piles, 67 M. ft. B.M. of timber, 23 500 pounds of bolts and washers, 5040 cords of brush and poles, 19 900 pounds of wire and 6466 tons of rock.

VIII.

COST.

The cost of the Memphis Bridge is given in the following table:

East Abutment		\$11 872.87	
		1 085,90	
Small Piers		36 267,79	
Auchorage Pier		30 201.10	
Pier I,			
Foundation	\$70 649,28		
Masonry	70 286.66	141 085.94	
Pier II.		141 000,04	
Foundation	\$200 948 29		
Foundation	108 669,14		
Masonry	100 000,14	309 617,43	
Pier III.			
Foundation	\$184 672.15		
Masonry	124 679.77		
		309 351,92	
Pler IV.			
Foundation	\$47 538.80		
Masonry	71 828,21	119 367.01	
Pler V.		110 001.01	
	\$33 064 93		
Foundation	7 323.77	40 \$88.69	
Cylinders .	1 0.00.77	30 000.00	
Total SUBSTRUCTURE			\$968 987 55
Steel work		\$739 533 77	
Brectlon		211 746 86	
Paiuting		8 692 60	
Floor		20 018.81	
Total SUTERSTRUCTURE			\$979 991,04
			4010
East Shore		\$57 167.02	
West Shore		36 516.42	
Total PROTECTION			\$93 683.44
East Approach.			
Grading	\$8 457.78		
Masonry	7 157.26		
Bridge Superstructure	8 519.09		() () () () () () () () () ()
	2 642,32		
Highway Approach	2 010.00	\$21 776.45	0
West Approach.			
Viaduct.	\$202 006,16		
Timber Trestle	33 551.76		
Grading.	21 681.51		
	10 785,50		
Highway Approach	10 165.00	\$267 974.93	
Total APPROACHES			\$289 751,38
Permanent Track		\$38 895,83	
Engineering		128 523,12	
Tools and Machinery		30 865 54	
		6 880.12	
Service Tracks		4 443.37	
Buildings		4 445.57	
Unused Material		844.00	
Total SUNDRIES			\$209 952,04
TOTAL COST			\$2 542 365.45
TO THE COOL THE THE THE THE THE THE THE			

This includes everything done under the direction of the Chief Engineer to January 1, 1894. The item of Tools and Machinery is the net balance remaining in that account after crediting it with all sales. The expenses of running and repairing the machinery were charged to the several pieces of work on which the tools were in use at the time such expenses were incurred. The charge for Engineering includes all the salaries and expenses of engineers and inspectors.

The table may be briefly condensed into the following:

Substructure	\$968 987.55 979 991.04		
Total Bridge proper		\$1 948 978.59	
Approaches	\$289 751.88		
Permanent Track	\$8 895,33		
Protection	93 683.44		
Topia, Service Tracks, etc	42 533,59		
		464 863.74	
Engineering		128 523,12	
TOTAL COST.			\$2 542 365.45
10140 0001			10 010 000.10

This statement is the cost of construction as expended under the direction of the Chief Engineer. It does not include land purchases nor the various other expenses in the way of interest during construction and the like with which the capital account was properly chargeable. These items, as reported by the Comptroller, are given in the following table :

Total Construction as above		
Real Estate		
Additional sldlugs, siguals, water station, taxes, iusurance, etc.,		
lėsa roptals	7 425.47	
Interest during construction	206 409.86	
General Expense	23 573.88	
TOTAL COST, including EVERYTHING		\$2 998 144.05

APPENDIX A.

LIST OF ENGINEERS, EMPLOYEES, AND CONTRACTORS.

ENGINEERS AND COMPANY'S EMPLOYEES.

IRVING DICKINSON, Draughtsman.

NAME AND OCCUPATION. TIME OF SERVICE. GEORGE S. MORISON, Chief Engineer,

RESIDENT STAFF.

A. NOBLE, Resident Engineer, Oct. 1, 1888, to May 31, 1892.
M. A. WALDO, Assistant Engineer, Oct. 24, 1888, " Dec. 31, 1892.
J. M. HEISKELL, " " Oct. 22, 1888, " Oct. 31, 1891.
W. E. ANGIER, "
E. H. MAYNE, " " Nov. 8, 1889, " June 5, 1890.
D. A. MOLITOR, " " Sept. 8, 1890, " May 31, 1892.
C. Vogel, Draughtsman, Nov. 30, 1891, " May 30, 1892.
E. K. BARRETT, Rodman, Jan. 5, 1890, " Apr. 17, 1893.
GEO. REYNOLDS, Inspector of Masonry, Ang. 15, 1889, " Oct. 14, 1889.
Joshua Dixon, " " " Sept. 15, 1889, " Apr. 30, 1891.
AUG. T. HOLMGBEN, Inspector of Cement, June 16, 1889, " Nov. 28, 1891.
D. A. KELSEY, Clerk, Feb. 8, 1889, " Dec. 31, 1892.
SANFORD MORISON, Clerk,
H. C. CHURCHILL, " Jan. 1, 1890, " Sept. 19, 1890.
R. F. THAYER, Time-keeper, May 20, 1889, " June 3, 1892.
JULIUS THOMPSON, " Nov. 11, 1888, " May 16, 1891.
L. S. STEWART, General Foreman, Oct. 26, 1888, " Apr. 25, 1892.
D. LEONARD, Foremau of Pressnre Work, Nov. 17, 1888, " Oct. 24, 1890.
D. BBOPHY, Master Mechanic, Nov. 17, 1888, " Oct. 25, 1890.
C. H. WILSON, Foreman of Mattress Work, July 17, 1889, " Jan. 23, 1891.
J. E. GRIFFIN, Foreman of Carpenters, Jan. 25, 1892, " Apr. 12, 1893.
GEO. W. FENTON, Master of Steamers BERTRAM
and LINCOLN, Nov. 1, 1888, " July 7, 1890.
W. P. MCNEELY, Master of Tug WELCOME, Mar. 31, 1889, " Mar. 24, 1893.
NON DECENTATION OF A DEC

NON-RESIDENT STAFF.

E. GERBER, Office Engineer.

R. MODIFSEI	Chief Dranghtsman, Chief Inspector of Superstructure, Nov.	Apr. 30, 1890).
Les allogo protections	Chief Inspector of Superstructure, Nov.	7, 1890, to Jan. 31, 1892	ł.,

O. E. HOVEY, 33

E. H. CONNOR, Inspector of Superstructure, . . Jan. 27, 1890, to Nov. 30, 1890. W. S. MACDONALD, Inspector of Superstructure, . Oct. 1, 1891, " Dec. 24, 1891. W. R. EDWARDS, {Rodman, ..., May 27, 1889, "Apr. 14, 1890, Asst. Insp. of Superstructure, Apr. 15, 1890, "Apr. 14, 1890, R. KRURS, {Rodman, ..., July 16, 1880, "Sopt. 4, 1890, Asst. Insp. of Superstructure, Jan. 1, 1891, "Aug. 10, 1891.

W. A. HILL, Asst. Inspector of Superstructure, . Mar. 9, 1891, " Dec. 28, 1891. W. L. SMITH, Asst. Inspector of Superstructure, Aug. 10, 1891, " Dec. 9, 1891.

F. H. JOYNER, Inspector at Limestone Quarries, May 1, 1889, " Dec. 21, 1890. N. JOYNER, Assistant Inspector at Limestone

O. T. GEESE, Inspector at Granite Quarries, . . May 13, 1889, " Aug. 31, 1891.

CONTRACTORS.

Lewis M. Loss, Masoury.	
UNION BRIDGE Co., Superstructure.	
ELMIRA BRIDGE WORKS, Sub-contractor.	
LASSIG BRIDGE AND IRON WORKS, ""	
SCALFE FOUNDRY AND MACHINE Co., . " " .	
KEYSTONE BRIDGE CO.,	
Pittsburg Steel Casting Co., "	
New Jersey Stere and Iron Co., " "	
A. & P. ROBERTS & Co., Superstructure.	
PITTSBURG BRIDGE Co.,	
BAIRD BROTHERS, Erection.	
PENNSYLVANIA STEEL Co., Viaduct Superstructure.	
COFRODE & SAYLOB, Sub-contractor.	
WILLIAM KELLEY, Earthwork, West Approach.	
WILLIAM O'MARA,	
JAMES SAGUIN, West Approach Trestle.	
STEERS & FREEMAN, Sloping and Paving, East Aj	proach.

APPENDIX B.

ACT OF CONGRESS APPROVED FEBRUARY 26, 1885.

AN ACT TO AUTHORIZE THE CONSTRUCTION OF A BRIDGE ACROSS THE MISSISSIPPI RIVER AT MEMPHIS, TENNESSEE.

BE IT ENACTED BY THE SENATE AND HOUSE OF REPRESENTITIES OF THE UNITED STATES OF AMERICA IN COMMISS ASSEMILED, That the Tennessee and Arkanasa Bridge Company, a corporation organized and created nuder and by virtue of the laws of the State of Arkansas, and the Tennessee Construction and Contracting Company, a corporation organized and created nuder and by virtue of the laws of Tonnessee, he, and the same are hereby, jointly anthorized and empowered to erect, construct, and maintain a bridge over the Mississippi River from or near Memphis, in the State of Tennessee, to or near the town of Hopefield, in the State of Arkansas. Said bridge shall be constructed to provide for the passage of railway trains, and, at the option of the corporations by which it may be hind; may be nased for the passage of wagons and vehicles of all kinds, for the trausit of animals, and for foot passengers, for such resonable rates of toll as may be approved from fune to time by the Secretary of Way.

SEC. 2. That any bridge hult under this act and subject to its limitations shall he a lawful structure, and shall be recognized and known as a postroute, upon which also no higher charge shall be made for the transmission over the same of the mails, the troops, and the munitions of war of file United States, or for passengers or freight passing over said bridge, than the rate per mile paid for the transportation over the railroad or public highways leading to the said bridge; and it shall enjoy the rights and privileges of other post roads in the United States.

SEC. 3. That said hridge shall be made with unbroken and continuous spans; two spans thereof shall not be less than five hundred and fifty feet in length in the clear, and no span shall be less than three hundred feet in the clear. The lowest part of the superstructure of said hridge shall be at least sixty-five feet above extreme bigh-water mark, as understood at the point of location, and the bridge shall be at right angles to and its piers parallel with the enrent of the river. No bridge shall be created or maintained under the authority of this act which shall at any time substantially or materially obstruct the free navigation of said river; and if any bridge created under smeb authority shall, in the opinion of the Secretary of War, obstruct smeh navigation, be is bereby anthorized to cause such obange or alteration of said bridge to be made as will effectually obvids usob obstruction; and all such alterations shall be made and all such obstructions be removed at the expense of the owner or owners of said bridge. And in case of any litigation arising from any obstruction or alleged obstruction to the free navigation of said river, caused or alleged to he caused hy said hridge, the case may be bronght in the circuit comt of the United States in which any portion of said obstruction or hridge may he located. *Provided Forther*, frait nothing in this act shall he so construct as to repeal or modify any of the provisions of law now existing in reference to the protection of the navigation of rivers, or to exempt this bridge from the operation of the same.

SEC. 4. That all railroad companies desiring the use of said bridge shall have and be entitled to equal rights and privileges relative to the passage of railway trains or ears over the same, and over the approaches thereto, npon payment of a reasonable compensation for such use; and in case the owner or owners of said bridge and the several railroad companies, or any one of them, desiring such use shall fail to agree npos the sum or sums to be paid, and upon rules and conditions to which each shall conform in using said bridge, all matters at issue between them shall he decided by the Secretary of War, npon a hearing of the allegations and proofs of the parties. *Provided*, That the provisions of section two in regard to changes for passengers and freight across said bridge shall not govern the Secretary of War in determining any question arising as to the sum or sums to be paid to the owners of said bridge by said railroad companies for the nse of said bridge.

Sec. 5. That any bridge anthorized to be constructed under this act shall be built and located under and subject to such regulations for the security of navigation of said river as the Secretary of War shall prescribe; and to secure that object the said companies or corporations shall submit to the Secretary of War, for his examination and approval, a design and drawings of the bridge and a map of the location, giving, for the space of two miles above and two miles below the proposed location, the topography of the banks of the river, the shore-line at extreme high and low-water, the direction and strength of the currents at all stages, and the soundings, cournelly showing the bed of the stream, the location of any other bridge or brigdes, and shall furnish such other information as may be required for a full and satisfactory nuclerstanding of the subject; and nucl the said plan and location of the bridge are approved hy the Secretary of War the bridge shall not be built; and should any obange he made in the plan of said bridge during the progress of construction, such change shall be subject to the support of the Secretary of War.

SEC. 6. That the right to alter, amend, or repeal this act is hereby expressly reserved; and the right to require any changes in said structure, or its entire removal, at the expense of the owners thereof, whenever Congress shall decide that the public increasis require it, is also expressly reserved.

SEG 7. That it shall he the duty of the Secretary of War, on satisfactory proof that a necessity exists therefor, to require the companies or persons owning said bridge to cause such aids to the pessage of said bridge to be constructed, placed, and maintained at their own cost and expense, in the form of booms, dikes, piers, or other satisfies and proper structures for the guided of rafts, steamboats, and other water-craft safely through the passage-way, as shall be specified in his order in that bebalf ; and on failure of the company or persons aforesaid to make and establish such additional structures within a reasonable time, the said Secretary shall proceed to ensue the same to be built or under at the expense of the United States, and shall refer the matter without delay to the Attorney-General of the United States, whose duty it shall be to the United States in which such bridge or any part thereof is located for the recovery of the costs thereof ; and all moneys accruing from such proceedings shall be overed into the Treasury of the United States.

APPENDIX C.

ACT OF CONGRESS APPROVED APRIL 24, 1888.

AN ACT TO AUTHORIZE THE CONSTRUCTION OF A BRIDGE ACROSS THE MISSISSIPPI RIVER AT MEMPHIS, TENNESSEE.

BE IT ENACTED BY THE SENATE AND HOUSE OF REPRESENTATIVES OF THE UNITED STATES OF AMENICA IN CONSUMES ASSEMULT, D'hai the Kansas City and Memphis Railway and Bridge Company, a corporation created and organized nucler and by virtue of the laws of the State of Arkansas, its successors and assigns, be and the same are hereby authorized and empowered to erect, construct, and maintain a bridge over the Mississippi River, from or near the town of Hopefield in the State of Arkansas, to or near the taxing district of Sholly Connty, commonly known as the eity of Memphis, in the State of Tennessee. Said bridge shall be constructed to provide for the passage of railway trains and wagons and vehicles of all kinds, for the transit of animals, and, at the option of the corporation by which it may be bnilt, for foot-passengers, for such reasonable rates of toll as may be approved from time to time by the Secretary of War.

SEC. 2. That any bridge built under this act and subject to its limitations shall be a lawful structure, and shall be recognized and known as a postronte, upon which also no higher charge shall be made for the transmission over the same of the mails, the troops, and munitions of war of the United States, than the rate per mile paid for the transportation over the railroad or public highways leading to the said bridge, and it shall enjoy the rights and privileges of other post-roads in the United States.

Size. 3. That the said bridge shall be made with unbroken and continuous spans. Before approving the plans for said bridge the Secretary of War shall order three engineer officers from the Engineer Bureau to be detailed to the duty of examining, by actual inspection, the locality where said bridge is to be built, and to report what shall be the length of the main channel span and of the other spans. *Provided*, That the main channel span shall in no event be less than seven lundred fort in length, or the other spans less than six hunderd feet each in length; and if the report of said officers shall be approved by the Secretary of War, the spans of said bridge shall be of the length so required. The lowest part of the superstructure of said bridge shall be not less seventy-five feet above extreme high-water mark, as understood at the point of location, and the bridge shall be a right angles to and its pirs parallel with the current of the river. No bridge shall be coreted or maintained nuder the anthority of this act which shall at any time substantially or materially obstract the free navigation of said river; and if any bridge evected nucler such anthority shall, in the opinion of the Secretary of War, obstruct such navigation, he is hereby anthorized to cause such change or alteration of and bridge to be made as will effectually obvints such obstructions is all such alterations shall be made and all such obstructions be removed at the expense of the owner or owners of said bridge; and in cause of any higgation arising from any obstruction or alleged obstruction to the free navigation of said river caused or alleged to be caused by said bridge, the case may be brought in the circuit court of the United States within whose jurisdiction any portion of said obstruction or bridge may be located. *Provided further*, that nothing in this act shall be so construed as to repeal or modify any of the provisions of has now existing in reference to the protection of the navigation of rivers, or to exempt this bridge route to the protection of the same.

SEC. 4. That all railroad companies desiring the use of said bridge shall have and be entitled to equal rights and privileges relative to the passage of railway trains or cars over the same, and over the approaches thereto, upon payment of a reasonable compensation for such use; and in case the owner or owners of said bridge and the several railroad companies, or any one of them, desiring such uses shall find to agrees upon the sam or sums to be paid, and upon rules and conditions to which each shall conform in using said bridge, all matters at issue between them shall be decided by the Secretary of War, upon reasonable notice to the parties in interest and npone consideration of such allegations and proofs as may be submitted to him. But the last foregoing provision shall not be held to exclude the ordinary jurisdiction of the coarts of the United States in such cases.

SEC. 5. That any bridge authorized to be constructed under this act shall be built and located under and subject to such regulations for the security of uarigation of said river, as the Secretary of War shall preserble; and to secure that object, the said companies or corporations shall submit to the Secretary of War, for his examination and approval, a design and drawings of the bridge and a map of the location, giving, for the space of two miles above and two miles below the proposed location, the topography of the banks of the river, the shore-lines at extreme high and low water, the direction and strength of the currents at all stages, and the soundings, accurately showing the bed of the stream, the location of any other bridge or bridges, and shall furnish such other information as may be required for a full and satisfactory understanding of the subject; and until the said plan and location of the bridge are approved by the Secretary of War, the bridge shall not be built or commenced; and should any change be made in the plans of said bridge during the progress of construction, such change shall be subject to approval of the Secretary of War, and shall not be made or commenced until the same is so approved.

SEC. 6. That it shall be the duty of the Secretary of War, on satisfactory proof that a necessity exists therefor, to require the company or persons owning said bridge to cause such aids to the passage of said bridge to be constructed, placed, and maintained at their own cost and expense, in the form of booms, dikes, piers, or other snitable and proper structures for the guiding of rafts, steamboats, and other water-craft safely through the passage-way, as shall be succified in his order in that behalf; and on failure of the company or persons aforesaid to make and establish and maintain such additional structnres within a reasonable time, the said Secretary may cause the said bridge to be removed at the expense of the owners thereof, or may proceed to canse the same to be built or made at the expense of the owners of said bridge, and m that case shall refer the matter without delay to the Attorney-General of the United States, whose duty it shall be to institute, in the name of the United States, proceedings in any circuit court of the United States within whose jurisdiction such bridge or any part thereof is located, for the recovery of the amount so expended by the Government and all costs of such proceedings; and all moneys accruing from such proceedings shall be covered into the Treasury of the United States.

 S_{EC} 7. That if the construction of the bridge hereby authorized shall not be commenced within one year from the time this act takes effect, and be completed within four years after the same date, then this act shall be void, and all rights hereby conferred shall cease and determine.

SEC. 8. That an act entitled "An act to authorize the construction of a bridge across the Mississippi River at Memphis, Tennessee" approved February twenty-sixth, eighteen hundred and eighty-five, be, and the same is, hereby repealed.

Spc. 9. That the right to altar, amend, or repeal this act is hereby expressly reserved, and the right to require any changes in said structure, or its entire removal, at the expense of the owners, whenever the Secretary of War shall decide that the public interests require it, is also expressly reserved.

APPENDIX D.

CONTRACT WITH WAR DEPARTMENT.

Whereas, By an act of Congress, approved April 24, 1988, entitled "An act to authorize the construction of a bridge across the Mississippi River at Momphis, Tomessee," it was enacted that the Kansas City & Momphis Railway and Bridge Company, a corporation created and organized under and by virtue of the haws of the State of Arkansas, its successors and assigns, be, and the same are hareby authorized and empowered to erect, construct, and maintain a bridge over the Mississippi River from or near the town of Hopefield, in the State of Arkansas, to or near the taxing district of Shelby County, commonly known as the city of Memphis, in the State of Tennessee ; and,

Whereas, It is provided by section 5 of the act of Congress aforesaid, That any bridge anthorized to be constructed under this act shall be built and located under and subject to such regulations for the security of navigation of said river as the Secretary of War shall prescribe; and to secure that object, the said companies or corporations shall submit to the Secretary of War, for his examination and approval, a design and drawings of the bridge, and a map of the location, giving, for the space of two miles above and two miles below the proposed location, the topography of the banks of the river, the shore lines at extreme high and low water, the direction and strength of the currents at all stages, and the soundings, accurately showing the bed of the stream, the location of any other bridge or bridges, and shall furnish such other information as may be required for a full and satisfactory nuderstanding of the subject; and until the said plan and location of the bridge are approved by the Secretary of War, the bridge shall not be built or commenced; and should any change be made in the plans of said bridge during the progress of construction, such change shall be subject to approval of the Secretary of War, and shall not be made or commenced until the same is so approved; nud

Whereas, The original plans were submitted to a board of Engineer Officers

for examination and report, as provided in section 3 of the act of Congress aloresaid; and, y/herea. The report submitted by said board was not approved by the

Whereas, The report submitted by said board was not approved by the Secretary of War; and,

Whereas, The Kansas City & Memphis Railway and Bridge Company aforesaid has accepted the provisions of the act of Congress aforesaid, and in compliance therewith has submitted to the Secretary of War for his examination and approval a design and drawing of a proposed bridge across the Mississippi River, the main channel span of which is not less thun seven hundred feet in length, and the other spans not less thus as its hundred feet in length, and the lowest part of the superstructure is seventy-five feet above extreme high-water mark, and has also submitted a map of the location thereof:

Now, therefore, I, William C. Endicott, Secretary of War, having examined and considered the plans of said bridge, and the map of the location thereof, submitted by the Kanasa City & Memphis Railway and Bridge Company aforesaid, and which are hereto attached, do hereby approve the same, subject, however, to the following coulitions, viz.:

 That the Kansase City & Memphis Railway and Bridge Company shall provide an independent roadway for wagous and animals on each approach of said bridge, and, for the entire length of the bridge proper, a roadway of sufficient width for wagons to pass each other without inconvenience, to be used by wagons and animals in common with the railroad.

2. That said bridge shall be open for the passage of wagons and animals at all times except when trains are actually crossing.

3. That reasonable signals shall be given when trains are approaching the bridge, and no train shall be permitted to enter the common roadway null the wagons which are on the roadway when the signal is given have passed off of said common roadway. 4. That whenever in the opinion of the Secretary of War the roadway above provided for does not afford ample means for the passage of wagons and vehicles of all kinds, and the transit of animals, the Secretary of War may require the Railway and Bridge Company aforesaid to furnish a Ferry Train, consisting of such a number of large box cars with continuous floor, aldes, and top, as he may deem necessary for the transportation of said wagons and vehicles, and the transit of animals across said bridge, and may require said company to receive and land said wagony, whiches, and animals a such point as he may designate on each side of said river; and may prescribe the intervals at which said Ferry Train shall cross said bridge for the accommodation of said wagons, vehicles, and animals.

5. The right to require changes in said structure, if the public interest demands them, being reserved to the Secretary of War in section 9 of said act.

6. That the Engineer Officer of the United States Army in charge of the district within which the bridge is to be built may supervise its construction so far as may be necessary in order that the plans herein approved shall be complied with and the bridge built accordingly.

Witness my hand this twenty-third day of August, 1888.

WM. C. ENDICOTT, Secretary of War.

This instrument is also executed by the Kansas City & Memphis Railway and Bridge Company, by George H. Nettleton, its President, thereunto lawfully authorized, this twenty-third day of August 1888, in testimony of the acceptance by said company of the provisions of the act of Congress aloresaid, and of the conditions horein imposed.

	KANSAS	CITY	ði,	MEMPHIS	RAILWAY	AND	BRIDGE	COMPANY.	
In presence of	1			By	GEO. H.	NET	FLETON,		
F. H. DAMON	1.)						Preside	mt.	ľ

APPENDIX E.

REPORT OF FEBRUARY 15, 1887.

New York, Feh. 15, I887.

George H. Nettleton, Esq.,

Kensas City & Memphis Reduceq and Pridge Co., Kensas City, Mo. DEAR SIN: At your request I went to Memphis on Nov. 23, 1886, accompanied by my assistant, Mr. E. Duryen, Jr., and made arrangements for Mr. Duryen to begin work as early as possible in making horings on the location of the proposed bridge across the Mississippi River. I returned on the evening of the following day, leaving Mr. Duryea at Memphis, where he still remains. I again went to Memphis on the 28th of December, reviewed the ground and examined specimes obtained from the borings. The borings ware continued until stopped by the flood of the present mouth. While not as complete as I could wish to have them, they are enough to show in all essential features what the character of the bottom is.

The place selected for the crossing of the river is near the foot of Broadway, the axis of the hridge to be at right angles to the current, and the approach from the east being through Alabama Street (Virginia Avenue), the angle hetween the axis of the bridge and the street line being about 42° .

In our notes the point where the bridge line intersects the center line of Alabama Street is called Station 100, the station numbering running westward from there.

In this report I have assumed that the hridge would be so designed as to give a clear head room of 65 feet above high water, the bottom of the ou the bridge to be 70 feet above high water.

The ground on the Memphis side is a level bluff, the height of which corresponds almost exactly with this required elevation : the track can be laid on the surface of the ground almost as it now is.

The river at this place is practically 2000 feet wide, varying from 1900 feet at extreme low water, to 2100 feet when bank full.

The ground on the west side is a low bottom land, the average elevation of which is about 5 feet below extreme high water.

In our levels we have called the low water of the United States Engineer's gauge zero; high water is 35.15 feet above this gauge, and extreme low water is 0.98 feet helow this gauge. The elevation of tie on hridge would he 105.

The elevation of your tracks on the West side of the river is 37, so that the West Approach must descend 68 feet. I should propose to make this descent with a 1.25 grade (66 feet per mile), which will require a distance of 5440 feet, all of which would he on a straight line. Of this, I have estimated on building the 3200 feet next to the bridge in the form of a permanent iron vinduct, and the romainder as a timber trestle to be subsequently filled, nuless available material can be found for building an embankment at once.

Although the West Approach is long, its construction is very simple.

All the difficulties of building a bridge at Memphis are concentrated in the bridge itself, 2000 feet long.

The channel of the river is as well fixed here as it is ever found on the Mississippi River, and the work proposed by the Mississippi River Commission for the preservation of the harbor of Memphis, much of which is already completed, will scene the permanency of the channel where it now is

The long continuance of the channel in one place has prohably reduced the width of the river hore to that actually required for its discharge, as is always the cases when the channel of a sill-bearing river remains fixed for a long period. The main discharge of the river occupies the eastern two thirds of its width, the current in the western one third being decidedly lighter and the depth of water less. The water is deepest and the current strongest ahout one third of the way over from the east ahore.

The east blnff is the east boundary of the alluvial delta of the Missiasippi. It is composed of clay and layers of sand and gravel, with a thin stratum of ferruginous sandstone, but practically is entirely without rock. The material helow water is generally well adapted to bearing the weight of a foundation, hut not wholly safe to resist the crosion of the river without artificial protection. The location of the bridge, a few hundred feet below a projecting point of the hhff, is one in which the necessary artificial protections can be made very cheaply.

The first horing made was on the vest shore. This boring found sund to a depth of -52, when a hard blue clay was encontered. This clay changed to a very light-colored clay at a depth of -72, which changed again to a brown clay at a depth of -98, which hrown elay changed to a line clay at -114.5, and this continued to -122, when the boring was abandoned. The lower part of the cream-colored clay was sandier and softer than any of the others. The second boring was made in the river 600 fest east of the first boring, the upper clay was not found, the light-colored clay being found at -75.6 and the brown clay at -101, the material being evidently identical with that found on the west side. The next boring was made fool fest feature set, or a

little west of the strongest current. In this boring clay was struck at -84, and resembled in character the softer and sandier portion of the cream-colored clay. The boring was discontinued at -104, heing them apparently on the surface of the brown clay, though we were driven out by the flood before this could be positively determined.

These clays are in all probability allowing clays which have been deposited by the river. The two lower clays are evidently continuous for a harge distance, and I helieve are entirely safe for foundations. The apper clay (found only on the west side) is probably a later pocket much less in extent, but safe for a foundation at the location of the west shore pier. These allovial clays probably meet the older formation of the sate blmf about 200 feet from the east shore, but I have as yet no facts to verify this probability. It is possible that the lower clays are identical with strata which exist under the hluff.

I should propose to found the piers of a bridge at this place on eassons which should be such to the day and a few feet into it, the caissons to be of such size that the fatigue pressure on the base should not exceed 3§ tons per square foot. I should also wish to place on the bottom of the river around each pier a worsen mat (such as is used by the Mississippi River Commission for shore protection) about 300 feet square; this worsen mut to be sumk upon the hottom of the river and to form the hasis of a moderate riprap protection, the object being to prevent scour around the pier, and so give to the foundations the stability due to the lateral support of 40 or 50 feet of sand in addition to that due to the bearing on the base.

The difficulties of huilding a bridge here would lie in the eastern two thirds of the river. A pier could be built on the western edge of this two thirds without serious difficulty. If piers are to be huilt in the eastern two thirds there is not much choice of location. As a single pier in the ndddle of this two thirds would make two spans of ahout 660 feet, which is not more than an economical length of span, the choice would seem to lie hetween crossing this portion of the river with two spans or with one. In the former case the bridge would consist of three spans of about 660 feet each, spanning the whole 2000 feet of the river. In the latter case the bridge would consist of one main span of 1300 feet (to he built on the castilever principle) spanning the eastern two thirds, with anchorage arms extending over the east shore and the western part of the river.

These two plans have been considered separately and estimates made.

APPENDIX E.-CONTINUED.

THREE SPAN BRIDGE.

The four piers of the Three Span Bridge would be numbered from east to west. Pier I would he located ou the bench at the foot of the blaff where the elevation of the ground is about 8 and at station 104; Fier II would he at station 110 + 60, in the deepest water of the river; Fier III would he at station 117 + 25, or at the west edge of the strong current; Fier IV would he at station 123 + 85, close to the west bank and about at the low water shore line.

1 have estimated on sinking the foundation of Pier IV to -65, or about three feet into the blue clay; op sinking the foundation of Pier III to -79, or about three feet into the light-colored clay; and on sinking the foundation of Pier II to -105, or through the light clay to the brown clay. The borings at the base of the bluff are not yet complete, but I have estimated on sinking this foundation to the same depth as that of Pier IV.

The foundation of Fier IV offers no special difficulties, it being in very shallow water and the depth being materially less than foundations I have lately put in on the Missouri River. The same may be said of the foundation of Fier I. The depth to which the foundation of Pier III must be sunk is no greater than that of our deep foundations at Omala, but the foundation and the pier would be very large. At Pier II the difficulties are moloubledly great, especially if it is found necessary to go as deep as I have estimated, namely, to -105, which is desper than any foundation I know of which has been earried to any hard material, though by earefully choosing the time of year it might not be necessary to work in any deeper water than was done at the east abutment of the St. Lonis Bridge.

For the present I have thought it best to estimate on putting in all four foundations by the pneumatic process, as I feel certain that this can be done. It is possible, however, that after we have put in the foundations of Piers III and IV and thereby learned more than we uow know of the character of the clays, a hetter and cheaper method of handling Pier II may be devised.

The great length of span which it is proposed to use will require large masonry piers, and these piers will require foundations of correspondingly large size, sepecially as they are to rest on clay and not rock. I have estiranted on making Piers II and III 14 feet thick and Piers I and IV 12 feet thick under the coping; the piers to be of limestone and of the form which experience has shown presents the lasst obstruction to the current and eatches the lasst amount of driftwood, the caissons for Piers I and IV to be of rectangular form 36 feet by 82 feet; the caissons for Piers I and IV to be of rectangular form 36 feet by 82 feet; the caissons for Piers I and III to be categonal, the area of hasse being 3936 feet in Pier II and 3357 feet in Pier III. In preamatic foundations of ordinary size it is nearally desirable to get all the weight as much as possible. I should propose to build the enison entirely of eak, to surrenout this caisson with a cribwork structure which should terminate at -31, on which the masonry should rest. The cribwork would be built of timber and concrete, with three large wells, which wells would extend up into the masoury; these wells to be filled with concrete after the foundation is completed. In this way the weight on the roof of the caisson and the weight to be bandled while sinking would be reduced to very comfortable limits.

Both Piers II and III should have protection main around them, which main should be subsequently riprapped. The only protection required at Piers I and IV would be the protection which must at any rate he given to the sbores. In my estimates I have provided for all these protections in one item and at a liberal figure.

The superstructure of this bridge would consist of three spans of 666 feet each (200 metres) hetween end pins, the trusses to be 77 feet deep and 53 feet hetween centers, and to he built entirely of steel. While these dimensions are greater than those of any trusses yet huilt, they are entirely within practicable limits and not so great an undertaking now as 400 feet spans were twenty years ago. I have estimated on simple trusses with straight chords, though it is probable it would be expedient to use a curved npper chord. The details of one of these spans have heen studied and a carful estimate made of the weights, showing that the weight of such a span will not exceed 3 600 000 pounds, or a little more than 5000 pounds per foot.

To connect the east and of the bridge with the top of the hlnff will require a short iron viaduct 240 feet long, the details of which will be similar to that of the longer viaduct on the west side.

The estimated cost of this bridge complete will he as follows :

Pier I,	\$60.40\$	
3 000 c. y. Masonry at \$20	28 000	
70 000 c. ft. Cribwork " 40 cts	48 000	
60 000 " " Calsson " 80 cts	15 000	
Sinking	10 000	\$151 000
Pler II.		
4 200 c. y. Masonry at \$20	\$84.000	
163 000 c. ft. Cribwork " 40 cls	65 200	
70 000 ** ** Cuisson ** 89 cts,	56 000	
Sinking	40 000	245 200
		240 200
Pier III.		
4 200 c. y. Masoury at \$20	\$84 000	
80 000 c, ft, Cribwork '' 40 cts	\$3.000	
57 000 " " Caisson " 80 cts	45 600	
Sinking	35 000	186 600
Pier IV.		100 000
3 000 c. y. Masonry at \$20	\$60 000	
70 000 c. ft. Critwork ** 40 cts	28 000	
60 000 " " Calsson " 80 cts	48 000	
Sinking	15 000	
		151 000
Outfit for Foundation Work		50 000
Protection Work, Including Mats and Riprap of Plers II		
and TH, and Shore Protection at Piers I and IV		100 000
TOTAL SUBSTRUCTURE		

\$883 800



This is the entire estimated cost of the hridge ready for rails from the edge of the hinff at Mempbis to the foot of the grade on the west side of the river. It includes nothing for real estate damages, and I do not think these ought to amount to anything. It is perhaps entitled to a credit for tracks, as the amount of track which will be required is very much less than that now used in the connections with the transfer landings.

The prices used for caissons and crihwork are those for which experience has shown me this work can be done on the Missonri River. I think there should be a large reduction in these prices at Memphis. The same may be said of the cost of the masonry, hut I have not yet examined any stone quarries.

The price for the superstructure (six cents per pound erected) is at least 20 per cent higher than this work could have been contracted for a year ago.

I should hope that the item of contingencies could be saved, and the actual cash cost of the bridge could be kept within \$1 800 000.

If your company should decide to build on this plan the matter of time is an important one. The foundations for Piers III and IV should be put in during the low water season of the present year. These piers should be fuished during the Spring of 1888.

The foundation for Pier II should be pnt in in the Fall, during the low water season of 1888. Pier I can be pnt in at almost any time. The masonry of Piers I and II should he finished in the Spring of 1889.

The west long span should be raised in the Fall of 1888 and the other two spans in the Fall of 1889.

The approaches should be built in the Spring of 1889.

The hridge could be opened for traffic before the end of 1889.

It might he possible to save one season in the construction of this bridge, hut in view of the time required to make preparations for a work of this mag

APPENDIX E.-Continued.

nitude I do not think it would be wise to attempt to do so. It must be remembered that the season which can be depended on for working in the river at Memphis is only five months long.

CANTILEVER BRIDGE.

The main span of the Cautilever Bridge would occupy the portion of the river spanned by the two easterly spans of the Three Span Bridge, the length of this span being 1300 feet. This is one half greater than the span of any railroad bridge now in existence, but 300 feet less than the East River Suspansion Bridge and 400 feet less than each of the two main spans of the Forth Bridge now indiding in Scolland.

I have estimated on making the cantilevers 150 feet deep at the onds and hnilding them with curved upper and lower chords, the masonry to finish ten feet above high water. This arrangement is not strictly in accordance with the requirements of the charter hilberto granted; it gives the required height (65 feet) for a distance of ahout 400 feet at the center, but this height is reduced at either side. It would, however, accommodate the navigation interests of the river perfectly, as there is alumdant room in the center for the upper works of large boats and abundant width for tows which are never high. There can he little doubt that if this design should he decided on there would he no difficulty in getting the authority to build it.

To secure lateral stability I have proposed to put the cantilever trusses 75 feet apart at the base and to huild them in inclined planes, these planes to be put 15 feet apart at the highest point. To avoid concentrating too much weight on one point is should put the support of the anchorage span 75 feet from the support of the main span. The result of this arrangement would be that the cantilever structure would be supported on each side of the main span by a group of four piers, these piers to occupy the corners of a 75 feet square. This arrangement is similar to that adopted for the Forth Bridge in Scotland.

In the structure I have estimated on, the center of the easterly group of piers is placed at station 104 + 12.5, and the center of the westerly group of piers at station 174 + 87.5, the length of the span, measured from earliers of piers next to the channel being 1300 feet, the distance between centers of towers 1375 feet and the distance between centers of piers including towers 1450 feet. The design provides for shore or anchorage arms 375 feet long, which places the east anchorage 410 feet back of the edge of the bluff and places the weal archarage at station 122, or ahout 150 feet from the low water shore here. It would probably he economical to shore the east shore arm and to lengthen the west shore arm. With the arrangement as it is now designed, a 225 foot span will be required to reach from the west anchorage to the end of the iron vialnet.

The substructure of this Cantilever Bridge will consist of (1) the east anchorage pier, (2) the group of piers under the east tower, (3) the group of piers under the west tower, (4) the west anchorage piers and (5) a small pier under the west end of the approach span.

The east anchorage pier will be of the simplest kind, being merely a piece of maconry built in the blaff and of sufficient size to give the weight required for the anchorage. I have estimated on 1200 yards of masoury, but of less expensive character than that of the piers in the river.

The group of piers under the east tower would consist of four piers, each 16 feet in diameter under the coping, resting on caussons 36 feet square and founded at the same dopth (-55) as Pier I of the Three Span Bridge.

The group of piers nucler the west tower would be similar to those nucler the east tower, except that the caissons would be 40 feet square and the foundations sunk to -79.

The west anchorage pier would be founded on a caisson 35 feet by 75 feet at a depth of -55, and though of considerable dimensions would offer no special difficulties in construction.

A small pier would be required hack of the shore line to support the heavy heat at the end of the trestle, which would sustain the shore end of the 225 feet span.

The same shore protection would be required for the east tower as for Pier I of the Three Span Bridge, the same protection around the west tower as around Pier III and the same amount of protection on the west shore as with the other design, the total cost of protection being perhaps two thirds of that required in the Three Span Bridge.

A general plan and strain sheet have been made for this structure, and an approximate estimate of weights. This design, however, has not here worked out with the same degree of detail as the design for the Three Span Bridge, and the estimates, though wrobably ample, are not as accurate.

The estimated cost of this bridge complete would be as follows:

East Anchorage Pier	\$20.000
East Tower :	
750 с у. Masonry at \$20 \$15 000	
16 000 c, ft. Cribwork "40 cts 6 400	
26 000 " " Calsson " 80 cts 20 800	1
Sinking 7 500	
\$49.700	
Group of 4 Piers	198 800
West Tower:	
910 c. v. Masonry at \$20 18 209	
32 000 c. ft. Cribwork 40 cts	
32 000 " " Cnisson " 80 cts	
Sinking	
\$66 600	
Group of 4 Piers	266 400
West Anchorage Pier :	
3 300 c. y. Masonry at \$20 66 000	
27 000 c. ft. Cribwork "40 cts 10 800	
52 000 " " Caisson " 80 cts 41 609	
Sinking	
	130 400

· · · · · · · · · · · · · · · · · · ·	
West Approach Pier 5 000	1
Outfit for Foundation Work	
Protection Work	
TOTAL SUBSTRUCTURE	\$720 600
Cantilever Superstructure,, 14 000 000 lbs.	
One 225 ft. Span 460 000 **	
14 400 000 lbs. at 6 cts. \$884 000	
Floor and Painting	L
Total Superstructure	\$79.000
TOTAL BRIDGE PROPER	\$1 599 600
West Approach as for Three Span Bridge	195 000
TOTAL BRIDGE AND APPROACHES	\$1 794 600
Add 10 per cent for Contingencies	179 460
	\$1 974 060
Engineering, etc	50 000
	\$2 024 060

This is the entire estimated cost of the bridge ready for the rails from the bluff at Memphis to the foot of the grade on the west side of the river. Comparing it with the estimate of the Three Span Bridge, there is but a slight difference in the cost. The main cost of this bridge is the great cantilover superstructure, the accurate weight of which can only be determined after working out a careful design in detail. While I fully believe that the estimate now made is ample, I think the chances of saving the 10 per cent contingency allowance are much less in this last plan than in the former, and that it is probable that the Cantilover hridge would cost \$200 000 more than the Three Span Bridge.

In the matter of time the cantilever structure could probably be built a little quicker than the Three Span Bridge. The foundations for the east tower and anchorage could easily be put in this year and the east half of the structure exceted during the Spring of 1888. The foundations for the west tower and anchorage could be put in in the low water season of 1888, the west half of the superstructure exceted immediately thereafter and the hridge opened for traffic in the early Summer of 1889.

CONCLUSION.

Comparing the two structures when once completed, I think the Three Span Bridge would he the heter one for the railroads. It would be a perfectly simple structure, the expense for maintaining which would he a minimum. It would involve no complicated details, and as it consists simply of straight trusses resting on masonry piers, would be subject to a minimum degree of disturbance should any slight settlement occur in the foundations. In brief, it would fnlfill the universal requirement that the simplest structure is the best.

APPENDIX E.-CONTINUED.

The Cantilever Bridge, though not conforming to the present requirements of charters, would be the better for the interests of uavigation. Both bridges, however, are good enough. The spans of the Three Span Bridge would be nearly 640 feet clear, which is greater than the entire width of many important navigable rivers.

The chief difficulty in building the Three Span Bridge is in the foundation of Pier II. This must be handled at the proper season of the year and handled by men who thoroughly understand their work: that it can be put in satisfactorily admits of no doubt. The next difficulty is the erection of the three great spans. There are several solutions of this. The first is to erect in the usual way on falsework, simply having more powerful machinery than is commonly used. The difficulty of maintaining falsework here during the low water season of the fall months is no greater than at some other points where great bridges have been creeted. Another method of erection would be to erect the transes on floating falsework at a low elevation and then lift them up by hydraulic power into position. I have looked into this matter enough to satisfy myself that it can be done without serions difficulty. Under any arrangement the sinking of the foundations of Piers II and III and the erection of the three long spans must be done during the low water season.

The only real difficulty in the building of the Cantilever Bridge is the manufacture and erection of the superstructure, and the difficulties of this are simply questions of magnitude; the material will have to be handled in very large pieces, requiring powerful machinery and skillful men. As this work will be soff sustaining as it goes on, it can be done at any season of the year.

I have directed Mr. Duryea to make careful observation of the high water and should recommend that he continue at Memphis for the present. When I have more full reports of the borings at the site of Pier I and other data concerning the action of floods, I shall have a further communication to make to yon.

Mr. Duryca in a letter dated Feb. 11th advises me that the west shore on the bridge line has been cutting rapidly, this being apparently due to the action of waves and surface water rather than a deepening of the bottom. I think it might be expedient to build a short and inexpensive piece of dike work a little above the bridge line very soon, this being designed to prevent further cutting and to form a sand bar at the site of Pier IV.

I hope to visit Memphis again within the next three weeks and shall try to see you very soon thereafter.

Very respectfully,

GEO. S. MORISON.

APPENDIX F.

REPORT OF AUGUST 2, 1888.

At first it appeared to me that the wiser method would be to build a 730 feet span and the "proper guards" on the Momphis side of the river. This would require a span of 750 feet between centers of piers on the east side of the river and two spans of 620 feet between centers further west. The arrangement of superstructure which then scenned most advisable was a fixed span between the two central piers, with cantilever arms projecting eastward from Pier II and westward from Pier III, the space between the west end of the west cantilever arm and Pier IV (the west pier) to be occupied by a span of about 400 feet. A similar span would extend eastward from the east end of resting on Pier I, would be carried on the west end of this span, instead of resting on Pier I, this entilever arm being balanced by an arm east of Pier II held down by an analcoarge on the shore.

After laying out the plan, I found that this would involve either the construction of an unnecessarily long shore arm for the East eantilever, or the placing of the ancherage pler on the slope of the blnf, where its construction would be expensive and its security imperfect. It appeared, therefore, that the second alternative provided by the Secretary of War, namely, the 770 fost span, would not only relieve your Company of the necessity of building the guiding pier and gnards, but would make the construction of both Pior I and the anchorage pior much less expensive than they would be if the 730 feet span were used.

I have, therefore, prepared a design of a bridge of this character, the east anchorage pier being located at the top of the bluff and a safe distance back from its face. The east pier (Pier J) is located so as at to stand in mine feet of water at the maximum stage; that is, at station 103+30 (stations being the same as those used in my report of February, 1887). Pier II would be 700 feat west of Pier I, or at station 1114-20, Pier III (20) feet further west or at station 117+40, and Pier IV 620 feet farther on, at station 123+60, which is practically the west edge of the river. This arrangement places Pier I 70 feet farther east than Pier I of the three span bridge covered in report of February, 1887, which will somewhat reduce the cost of the pier. Pier II will be 60 feet farther west than Pier II of the former plan, which gives very slight advantage in construction. Piers III and IV are virtually nnchanged.

Piers I, II and III will carry the equivalent of over 700 feet of superstructure each; but the weight of this superstructure would be concentrated on the axes of the piers, so that the piers may be made of minimum thickness. Pier IV will simply carry one end of a 450 feet span, or 225 feet of superstructure, and may be made thinner than the other piers. I have therefore estimated on making Piers I, II and III 12 feet thick, 36 feet between shoulders and 48 feet long over all under the coping, and building them with a half inch batter throngbout; Pier IV to be 10 feet thick, 38 feet between shoulders, 48 feet long over all and built with the same batter. It has seemed to me best to start the masonry of Piers II and III below the ordinary bed of the river, the model form of pier having a minimum scouring effect. The result of this change of plan is to increase somewhat the amount of masonry in Piers II and III and to reduce the amount of masonry in Piers I and IV. After our experience at Cairo it has seemed hest to build caissons with vertical sides, surmonnted by cribwork of the same dimensions and similar construction. The foundations of Piers I and IV present no special difficulties. I have estimated on making the caisson for Pier I 30 feet by 70 feet and 60 feet high, including cribwork; this caisson to be sunk to elevation -45 (the zero being the U. S. Engineer's Gange), stopping in a substantial clay. The caisson for Pier IV would be 26 feet by 70 feet and 70 feet high, including cribwork, and would be sunk to an elevation of - 55. Piers II and III require larger caissons and much deeper sinking. The caisson for Pier II would be 45 feet by 90 feet and 55 feet high, including cribwork, and would be sunk to an elevation of - 100, and that of Pier III, 40 feet by 90 feet, 50 feet high, including cribwork, and sunk to an elevation of -83. In the estimate given bereafter the same prices have been nsed for this work as in my report of February, 1887.

Pier I would contain 2650 yards of masonny; Pier II, 5400 yards; Pier III, 4800 yards, and Pier IV, 2100 yards, besides which there would be about 750 yards in the Anchorage Pier, making the total amount of masonry 15 600 yards, which has been carried into the estimates at \$20 per yard, though I think we could nudoabtedly save one dollar and probably two dollars on this price.

It will be observed that the changes in the plans bave somewhat increased the cost of Piers II and III, while diminishing that of Piers I and IV.

Approximate estimates have been made of the weight of the superstructnre. In these estimates no provision is made for the weight of highway traffic crossing the bridge, as it is assumed that the bridge will be closed to highway traffic while trains are crossing, but the weight of the floor will be 300 pounds more per lineal foot than that of a plain railroad floor. The approximate estimates show that the weight of the entire structure from the anchorage to Pier IV will not exceed 11 000 000 pounds. This is but little more than the weight of the three independent spans of 656 feet each ; but being of a more complicated charactor, the cost of the shopwork would be perhaps a little higher. On the other hand, erection becomes more simple, as no falsework will be required in the channel span. At present prices the cost crected could be safely estimated at $\delta_{\rm fry}^{\rm c}$ cents per pound, but I have carried it out at the same price as before; namely, 6 cents.

The matter of the arrangement of the highway which yon are now required

GEO. H. NETTLETON, Esq.,

. . . ,

NEW YORK, Ang. 2, 1888.

President Kansas City & Memphis Railway & Bridge Co.

DEAR SIE: On February 15th, 1887, I made to you a report on the proposed bridge to be built by your Company across the Mississippi River at Memphis, Tenn.

In this report it was assumed that a bridge might be built according to the requirements of the chartor then in existence, which allowed the construction of spans of a less length than appeared economical and provided for a head room of 65 feet in the clear above high water.

The Act of Congress approved April 24th, I888, repeals the charter above referred to and anthorizes your Company to build a bridge at Memphis on somewhat different conditions, there being three important changes in the requirements.

FIRST. The minimum length of the channel span is fixed at 700 feet, subject to a report to be made by three officers from the Engineer Burean, such report to be approved by the Secretary of War.

SECOND. The height in the clear above high water is fixed at 75 feet instead of 65 feet; and

THED. The bridge must be constructed to provide for the passage of wagons and vehicles of all kinds and the transit of animals.

The three engineer officers detailed for this purpose failed to agree, the senior officer recommending a clear span of 700 feet and the two junior officers of 1000 feet. All three agreed that the channel span should be next to the Tennossee shore, that the height should be 75 feet above high water and that the location described in my report of Feb. 15th, 1887, was a satisfactory location. The Secretary of War has added a long indorsement to the report of these engineers, the substance of which is covered by the last paragraph but two, which is as follows:

"Plans may be submitted by the RATEWAY AND BERGE CONFART, giving a main channel span on the Memphis side of the river 730 feet long in the clear at low water, and two other spans 600 feet long in the clear at low water; the end piers to be placed at low water on either shore so that the three spans will cover the entire width of the river at low water. All the necessary aids to navigation in passing under the bridge cannot now be determined; but the RATEWAY AND BERGE CONFARY may consider the question of a guiding pier with proper guards to the bridge pier on the Memphis side for protection to navigation, or that of placing the pier on the Memphis side in 9 feet of water at the highest stage, making the long span 770 feet."

For the present, therefore, we will assume that the conditions thus presoribed by the Secretary of War are those under which the bridge will be built.

APPENDIX F.-Continued.

to provide can be solided most economically by putting; it on the same floor with the railroad; making this floor wide enough for two teams to pass, providing a substantial railing on each side and excluding carriages, teams and animals when trains are crossing. This arrangement is recommended only on the score of economy, but as the highway travel will be exceedingly light it is not thought that it will give yon any serious trouble. I am not at all clear but what the requirements would be mat by running a ferry tank, but have not thought best to estimate on this. The total estimate shows that the cost of a timber floor adapted to highway traffic, with railings, etc., will be \$10 per foot, or just double the cost of a roadway floor, besides which there will be the additional 300 pondes per foot added to the end and wight of the bridge.

In the matter of approaches, the East Approach, which was formerly very simple, heing on the surface of the ground, is reudered much more troublesome and expensive by raising the grade ten foot. The difficulties, however, will principally relate to street crossings and the purchase of the property, the grade being generally about eight feet above the surface of the ground. As I am mable to estimate the value of the real estate required for this approach, the entire ocst has been placed, as you suggested, at \$100 000.

The West Approach has, as before, been supposed to be built on a grade of 14 per cent (66 feet per mile). The elevation of the top of the stringer at Pier IV is 114, or 80 feet above extreme high water at the bridge site. I have estimated on using an iron viaduct 4 800 feet long, the grade at the west end of it being 54, or 17 feet higher than the grade of your level track across the bottom land. West of this trestle the approach can be made in the form of an earth embankment and wonld connect with the present line of the Kansas City, Ft. Scott & Memphis Railroad about two miles from the end of the viaduct. At present I should advise building this viaduct in spans of 30 feet, the coustruction being of the simplest possible kind. For foundations I have estimated on nsing small masonry piers four feet square at the smallest place, the top of the masoury to be at the elevation of 39, resting on blocks of concrete nine feet square, the bottom of the concrete being at elevation 24 and being farther supported by nine piles under each pier. The estimated cost of each of these little piers, including iron auchor rods passing from concrete to top, is \$285. When the piers are linished I should propose to fill around them to a uniform elevation of 37, or two feet above high water, so as to protect the foundations, piles, etc., from the action of frost and water. This would amount to building an embankment 40 feet wide and averaging perhaps eight feet high under the whole of the trestle.

The roadway approach on the east side would amount to little. On the west side, however, it will be necessary to rise from the level of the bottom land. It seems wise to do this in the cheapest possible way. This would be on a timber treatle, which, if built with a grade of six per cent, need not be more than 1200 feet long, and its cost would not exceed \$10 000.

On this basis the following estimate has heen prepared of the cost of the hridge as now proposed, this estimate being as nearly as possible in the same form as the estimate accompanying the report of Folymary, 1887 :

Pier L			
2 650 c. y. Masonry at \$20	\$53 900		
42 000 c. ft. Caisson ** 80 cts			
84 000 " Cribwork." 40 cts	38 600 38 600		
Sinking	15 000	\$135 200	
Pier II.	C	104 049 2000	
5 400 c, y, Masonry at \$20,	\$108.000		
S1 000 c. ft. Caisson " 80 cts			
141 750 " Cribwork " 40 ets	56 700		
Sluking.			
Diditing,	40 000	269 500	
Pier III.		200 000	
4 800 c, y. Masoury at \$20	\$96 000		
72 000 c. ft. Caisson ** 80 cts	57 600		
108 000 ** Cribwork * 40 cts	48 200		
Sinking	25 000		
Character Street	20 000	221 800	
Pier IV.			
2 100 c, v. Masonry at \$20	\$42 000		
31 200 c, ft. Caisson " 80 cts	24 960		
78 000 ** Cribwork ** 40 cts	31 200		
Sinking	10 000		
	40 000	108 160	
Outfit for Fuundation Work		50 000	
Protection Work, including Mats and Riprap of Piers II			
and III, and Shore Protection at Piers I and IV		100.000	
Anchorage		16 000	
Sloping and Finishing		9 000	
TOTAL SUBSTRUCTURE.		~ 000	\$903.66
			4.00-00
11 000 000 lbs, steel at 6 cts		\$660 000	
2 200 fc floor ** \$10		22 000	
Painting		6.000	
TOTAL SUPERSTRUCTURE			688-00
TOTAL BRIDGE PHOPEH			\$1 590 60
East Approach		\$100.000	
West Approach ;			
3 400 000 lbs. of fron at 5 cfs	\$170 000		
820 Piers " \$285			
4 800 ft. floor " 5			
Painting			
75 000 c, y, Embinkment at base			
Earthwork, 2 miles of tosd			
Lar Liwoln, & Infes of function of the	10000	324 800	
Total Approacess			424 8
101 1 m - 11 - 11 - 100 - 101			9.6
Highway Trestle on West side, 1200 ft, at \$8			20.0
Four miles of Track,			20 0
TOTAL BRIDGES AND APPROACHES			\$2 045 0
Add 10% for Coutingencies			204 5
Engineering.			50 0
rangemeeting			
		-	\$2 299 5

This estimate is \$320.186 more than the estimate of February, 1887, or, without providing for contingencies, \$291.260 more.

Under the present plan the bridge proper reaches to the east auchorage, and its length includes the east approach vinduct of the former plan, so that the cost of the bridge proper as now estimated is \$31.860 more than the former estimate.

The former estimate was from the edge of the blnff at Mamphix to the foot of the grade on the west side of the river. The present estimate is from a connection with the Kansas City, Ford Scott & Memphin Rakiroad track in Fifth Street to a Connection with the same railroad on the west side of the river, the present estimate including the following items which were not in the former estimate :

East Approach	$$100\ 000$
West Approach : Two miles of Earthwork	$15\ 000$
Four miles of Track	20 000
TOTAL	\$135 000
Add 10% Contingencies	13500
	\$148 500

So that the cost of the bridge as now designed, including all allowances, is \$171686 more than the former estimate. This practically represents the additional cost of the requirements which Congress and the Secretary of War now insist mon.

I have prepared a revised plau of the bridge which I expect to submit personally to the Scenetary of War on Friday the 3d inst. A copy of this plan accompanies this report. Of corner you will not be ready to begin work until this plan has been formally approved, and it will then be too late to do much work in the river this season. It, however, you bave determined on building the hridge, I would ask you to give no the authority to put in the foundation of Pier IV this year, and to purchase the steamer BERTRAM, now furnished with a complete pneumatic outfit, which has been used at Rulo and Mobraska City Bridges. The total amount which would be expended for this foundation and the steamer would be less than \$100 000. My idea would be to sink this foundation to the final depth and then sink a test pit within the caisson (as was done at Rulo) and thms determine the character of the lower elays on which the river piers are to be founded. The result of this examination might lead to a very material awing in the cost of the river foundations, as this proread to be the case at Rulo.

If this authority is given, I should propose to do no other work at Memphis until 1889, but to prepare the plans of the two river piers with the nimost possible care, and to put in these two foundations during the low water seeson in the latter part of 1889. The foundation of Pier I could then be put in at any time and the mesonry completed by the summer of 1890. The central span (irom Pier II to Pier III) should be erected during the low water seeson of 1890, and the remainder of the work would be independent of stages of water. I should hops to open the bridge in the early part of 1891.

As to the conduct of the work, up present judgment is that it would not be wise to put in any of the foundations by contract, as the contingencies (that is, in the matter of cost, are so great that any contractor would feel obliged to make his estimates on a basis which would have thim very large profits should everything work well. After the completion of the foundation for Pier IV, it may appear wise to do the work by contract, but my impression is otherwise.

All other parts of the work, including both masonry and superstructure I should advise letting by contract. Very respectfully yours,

GEO S MORINON

APPENDIX G.

ARGUMENT FOR AMENDMENT OF CHARTER.

The Kansas City & Memphis Railway & Bridge Co. is now constructing a bridge across the Mississippi River at Memphis, Tenn. The construction of this hridge was anthorized by an Act of Congress approved April 24, IS88, and the bridge is being built in accordance with plaus which were approved by the Socretary of War in the same year.

The bridge crosses the Mississippi River with three spans, the span next to the Tempessee shore being 770 feet long in the clear and the other two spans 600 feet long. The actual length of the spans between centers of piers is 790 feet and 5 inches and 621 feat. These spans are without precedent for railroad bridges, except in the single case of the Forth Bridges constructed nuder circumstances so mulike those of the Memphis Bridge that they cannot be considered as precedents. The long span of 770 feet in the clear is about 100 feet longer than the National Capitol at Washington.

The charter requires this bridge to be 75 feet above high water, which is 22 feet higher than has ever been required for any bridge previously built across any of the western rivers, the greatest height heing the requirement for the Ohio River, which is 53 feet above high water.

The four piers of the bridge are now in process of construction. The shore pier on the Teanessee side is hegun. The caisson for the first channel pier (the deepest foundation) has been sunk more than 84 feet below law water to the hard day which modelles the alluvid deposit and is now within 12 feet of its final depth. The caisson for the second channel pier is completed and is now being sunk, being already 50 feet helow low water. The foundation of the fourth pier usar the Arkansas shore is finished and the masoury has been built above high water.

No objection is raised to the length of span required. The plans of the superstructure are nearly completed, and the work has been contracted for on the basis of the length of spans unmed above. In spite of the extraordinary length of these spans and the consequent additional cost no attempt will be made to have the lengths reduced. The condition of the foundation work is conclusive ordicance of this.

The height of 75 feet above high water seems, however, to be an unnecessary requirement, and it is earnestly desired to have this height reduced from 75 to 65 feet, which last height it is believed will accommodate the river traffic as well as the greater height now required.

The Kansas City & Memphis Railway & Bridge Co, therefore desires that the following amendatory act should be passed:

AMENDATORY ACT.

An Act amendatory of an act to anthorize the construction of a bridge across the Mississippi River at Memphis, Tenn., approved April twenty-fourth, eightcen Imudred and eighty-eight

BE IT ENACTED BY THE SERATE AND HOUSE OF REPRESENTATIVES OF THE UNITED STATES OF ALEMAA IN CONGINES ASSEMBLID, that Section 3 of the Act unitide 4 mAct to Anthrorize the Construction of a Bridge Across the Mississippi River at Memphis, Tenn," approved April twenty-fourth, eighteen huudred and eighty-eight, be, and the same is hereby amended by striking out the words "security-five," and substituting the words "sity-five," so as to make said section read as follows:

"Sec. 3. That the said bridge shall be made with unbroken and coutinuous spans. Before approving the plans for said bridge the Secretary of War shall order three engineer officers from the Engineer Bnrean to be detailed to the daty of examining hy actual inspection the locality where said bridge is to he built, and to report what shall be the length of the main channel span and of the other spans: Provided, That the main channel span shall in no event be less than seven hundred feet in length, or the other spans less than six hundred feet each in length; and, if the report of said officers shall be approved by the Secretary of War, the spans of said bridge shall be of the length so required. The lowest part of the superstructure of said luidge shall be at least sixty-five feet above extreme high water mark, as understood at the point of location, and the bridge shall be at right angles to and its piers parallel with the current of the river. No bridge shall be erected or maintained under the authority of this act which shall at any time substantially or materially obstruct the free unvigation of said river; and if any bridge erected nader such authority shall, in the opinion of the Secretary of War, obstruct such navigation, he is hereby anthorized to cause such change or alteration of said bridge to be made as will effectually obviate such obstruction; and all such alterations shall be made and all such obstructions he removed at the expense of the owner or owners of said bridge; and in case of any litigation arising from any obstruction or alleged obstruction to the free navigation of said river caused or alleged to be caused by said bridge, the case may be brought in the circuit court of the United States within whose jurisdiction any portion of said obstruction or bridge may be located: Provided further, That nothing in this act shall be so construed as to repeal or modify any of the provisions of law now existing in reference to the protection

of the navigation of rivers, or to exempt this bridge from the operation of the same. $^{\rm o}$

Sec. 2. The right to amend or repeal this act is hereby expressly reserved.

OBJECTIONS TO 75 FEET HEAD ROOM.

Besides the increased cost involved, there are two very serions objections to the requirement of 75 feet clear head room,

The first of these lies in the fact that it involves the lifting of the entire traffic which will cross the bridge ten feet higher than a head room of 65 feet would require, and that this represents so much increased expenditure for power and fuel, with a corresponding increase in cost, which must ultimately be borne by the shipper and producer.

The second objection, which is a more serions one, lies in the fact that this height will bring the eastern approach to the hridge about ten feet above the level of the hInff on which the city of Memphis is built, which will interfere with the existing arrangement of streets, and also require a grade on the approach up which it will be necessary to work engines in a manner which is objectionable and disagreeable within a city, and is a source of dauger to frame buildings, of which there are many in this part of Memphis.

If the height of the bridge could be fixed at 65 feet instead of 75 feet, all these difficulties would be entirely avoided.

FIRST MEMPHIS BRIDGE CHARTER.

The first charter for a bridge across the Mississippi River at Mamphis was granted by an act to authorize the construction of a bridge across the Mississippi River at Memphis, Tonnessee, approved February 26th, IS85. This charter fixed the length of the channel spans at not less than five hundred and fifty feet and required the height of the lowest part of the superstructure to be at least sixty-five feet above extreme high water mark.

Section 3 of this act reads as follows:

"Sec. 3. That said bridge shall be made with unbroken and continuous spans; two spans thereof shall not be less than five hundred and fifty feet in length in the clear, and no span shall be less than three hundred feet in the clear. The lowest part of the superstructure of said bridge shall be at least sixty-five feet above extreme high water mark, as understood at the point of location, and the hridge shall be at right angles to and its piers parallel with the current of the river. No bridge shall be receted or maintained muder the

APPENDIX G.-CONTINUED.

authority of this act which shall at any time substantially or materially obstruct the free navigation of said river; and if any hridge created under such authority shall, in the opinion of the Secretary of War, obstruct such navigation, he is hereby anthorized to cause such change or alteration of said bridge to be made as will effectually obviate such obstructions, and all such alterations shall be made and all such obstructions be removed at the exponse of the owner or owners of said bridge. And in case of any litigation arising from any obstruction or alleged obstruction to the free navigation of said river, caused or alleged to be caused by said bridge, the case may be brought in the circuit court of the United States in which any portion of said obstruction or bridge may be located : *Provided further*. That nothing in this act shall be so construed as to repeal or modily any of the provisions of law now existing in reference to the protection of the navigation of rivers, or to exempt this bridge from the overations of the same."

Had the Kansas City & Memphis Railway & Bridge Co. built its bridge under this charter, the longest span which it would be required to build would have been fifty feet shorter than the shortest span in the bridge it is now building, and the bead room of the bridge would have beeu ton feet less than the height now required.

REPORT OF BOARD OF ENGINEERS UPON GENERAL BRIDGE LAW.

A bill was introduced in the Fiftieth Congress known as "Senate Bill 275," to authorize the construction of bridges across the Missionri between its mouth and the month of the Dakota or James River, and across the Mississippi River between its mouth and La Salle, ILI. This bill was referred to a Board of Engineers who made their report on February 23d, 1888. This report is printed, being Senate Executive Document No. 120, 50th Congress, 1st Session. It is also printed in full in the Report of the Chief of Engineers, U. S. A., for 1888.

In this report (page 9) they say :

"The Board feel well assured that, by the nse of well known appliances, the upper portions of steamboat chimneys can be lowered to the level of the pilot houses, and as the clear head room they have recommended will pass the pilot houses of the largest boats on the river, they consider that the slight delay which may accompany this operation of lowering the chimneys will be far less onerous to navigation than the great danger and difficulty which must of necessity attend an attempt to pass through a narrow draw opening at high slages of water."

In other words, the Board recognized the fact that smoke stacks can be so easily lowered that it is nuwise to insist on bridges being built so as to give the height necessary for boats to pass without lowering their smoke stacks.

In the same report three lists of hoats are given (pages 36, 40 and 41) in which the heights of pilot honses and of smoke stacks are noted.

The first is a list of Ohio River coal tow boats. In this list the greatest height of pilot house is 55 fact, the greatest height of chimney 88 fact. These boats pass through bridges 53 fact above high water, and though complaints have been made of the length of spans, no complaints are made of the height above water.

The second list is a list of the St. Louis and New Orleans Anchor Line boats, the largest passenger packets now running on the Mississippi River. The highest pilot house is 65 fact and the highest mode stack 92 fact. As a matter of fact the height of the pilot house would be reduced to 60 feet by the removal of innecessary ornamentation, and the smoke stacks are only four feet higher than the smoke stacks of boats on the Ohio River which pass under 53 feet bridges.

The third list is a list of the tow boats of the St. Lonis & Mississippi Valley Transportation Co_{τ} the highest pilot house being 52 feet and the highest smoke stack 75 feet. These boats are among the most powerful boats which ever ran on the Mississippi River.

The Board of Engineers returned the proposed General Bridge Law with certain amendments, Section IS of the bill as recommended by this Board reading as follows:

" Soc. IS. That all bridges authorized by this act over the Mississippi River between the month of the Ohio River and Natchez, Mississippi, shall be high bridges with nubroken and continuous spans, having at least one channel span of not less than six hundred and fifty feet clear channel way, all other spans over the water-way to have a clear channel way of not less than five hundred feet; and all said spans shall have a clear head room of not less than seventy feet above high water mark."

It appears to have been the conclusion of this Board that a height of five feet more than the height of the highest pilot house of which they had any record was ample for any portion of the Mississippi River. The Report of this Board of Engineers was based on a height of pilot house measured to the top of ornamentation instead of to the top without ornament, which is the correct measurement. This discrepancy probably occurred from the fact that the Board of Engineers, having a limited time, at their command, took the heights as given by the steamboat owners instead of having them specially measured, and the character of the upper five or six feet was thus correloxed.

OBSERVATION OF HEIGHTS OF STEAMBOATS.

With the view of obtaining the most recent information, a special agent was sent down the Mississippi River from St. Louis to New Orleans and return with instructions to examine every boat on the river and report npon her principal dimensions. This trip was made in November and December, 1889.

While the report of this special agent only covers those boats which were in actual service at the time of his trip, it practically includes every boat now running on the Mississippi River except the Ohio River boats, all of which pass under bridges only 55 feet above high water. A list of the boats measured by this agent with their principal dimensions is given in the Appendix, the boats being arranged in the order of the height of their pilot honses without including ornaments.

The pilot houses of the western river huats as now built are surmounded by a wooden ornament of absolutely no nse, several feet higher than the flat roof of the pilot house. The smoke stacks are also ornamented on top, the ornamentation being often in the form of an open work resembling the feathered head dress of an Indian. In some instances this ornamentation is of solid form, and may be considered au extension of the smoke stack; generally it is oply ornamental.

The results of this agent's examinations show that there are only about six steamboats on the Mississippi River whose pilot honses including ornamentation are more than 60 feet high, and that there is not a single boat on which the pilot honse without ornamentation is 60 feet high, while there are only six boats in which the height of pilot houses without ornamentation is more than 56 feet.

COMPARISON WITH REQUIREMENTS ON TRIBUTARY RIVERS.

The laws under which the two bridges at 8t. Louis have been built require a head room of 50 feet in the clear above high water, which high water has been interpreted as the height of the 8t. Louis City Directrix, with an allowance in the case of the new Merchants' Bridge for the slope of the river. The 8t. Louis City Directrix is 7.6 feet below the extreme high water of 1844, thus making the actual requirement above extreme bigh water 32.4 feet.

The hridges on the lower Ohio River were huilt ander the provisions of an Act supplementary to an act approved December seventeenth, eighteen hundred and seventy-two, entitled "An Act to authorize the construction of bridges across the Obio River and to prescribe the dimensions of the same. Approved, February fourteenth, 1883." The closing part of Section 2 of this Act reads as follows:

"Provided further, That in lien of the high draw prescribed above, bridges over the Ohio River below the Covington and Cincinnati Suspension Bridge may be built as continuous bridges with a clear height of fifty-litree feet above local highest water, measured to the lowest part of the channel span."

The bridge across the Ohio Biver at Cairo within four miles of the mouth of the Ohio Biver, under which every boat passing from the Ohio Biver to the Mississippi must q_0 , is built in accordance with this law. It is 55 fact above high wator, and the range between high and low water at the site of the bridge as determined by the Chief of Engineers is 552 feet, making the total height of the bridge 1052 feet above low water.

At Memphis the range between low and high water is 36 feet, and the requirement of 75 feet head room is not only 22 feet more than is required at Cairo above high water, but corresponds to 5.8 feet more than is required at Cairo above how water.

APPENDIX G.-CONTINUED.

CONCLUSIONS.

The general conclusions which may be drawn are:

First It is an established fact that the lowering of smoke stacks is a small matter, which is so easily accomplished that it is unjust to require bridge companies to raise their bridges to a sufficient height to enable boats with high stacks to pass through without lowering.

Second. The boats on the Ohio River are now fitted with hinges for lowering their stacks, and the boats on the Mississippi River could easily adopt the same appliances.

Third. The greatest height of pilot houses is ten feet less than the height

required for the Memphis Bridge; and the greatest height of pilot honses without ornamentation, which is the only proper measurement, is fifteen feet less than the height now required.

Fourth. The Kansas City & Memphis Bailway & Bridge Co. is building a bridge which from length of its spans and the other general features will form less of an obstruction to navigation than any bridge yet built on any western river.

Fifth. The plan of this bridge in the matter of spans meets the conditions of the General Bridge Law recommended by the Board of Engineers in their Report of February 23d, 1888. The requirements of the act under which the bridge is being built call for five feet more head room than was deemed necessury by such Board of Engineers, and the Report of this Board of Engineers was based on a height of pilot bonse measured to the top of ornamentation instead of to the top without ornament.

Sixth. A height of SixTY-FTYE feet would meet all reasonable requirements of navigation and remove from the bridge certain features which are very objectionable both to the bridge company and to the residents of the adjacent portion of the city of Memphis.

GEO. S. MORISON, Ch. Engr. K. C. & M. R. & B. Co.

CHICAGO, Jan. 4th, 1890.

APPENDIX.

TABLE OF STEAMBOATS ON LOWER MISSISSIPPI RIVER DEC. 1889, ARRANGED ACCORDING TO HEIGHT OF PILOT HOUSE.

ALL HEIGHTS ON BASIS OF BOATS BEING LIGHT.

Name of Bost.	Port	Line.	When Buill.	Kind of Whcel.	Tonnage.	Length.	Sta	icîc Iont	Heigi Sta wi Ornar	clx th	Pil Hou	lot use iont	Heigi Pil Hor wi Oruan	lot use .th
					FLET.	»т.	1.N.	FT.	121.	FT,	IN.	FT.	1.N.	
iver Bierue	New Orleans	Plan, & Mer. Pk. Co	1886	Side.	1117.78	267.	78	10	83	10	59	9	94	9
ty of St. Louis	St Louis	Anchor	1883		1565,17	300.	84	2	91	2	59	7	62	7
ty of New Orleans .			1881		1586.28	290.	83	1	90	1	58	5	62	5
ty of Baton Rouge			1881		1608.96	280.	88	3	90	3	07	2	62	2
		Plan, & Mer Pk Co,	1879	- 11	921.60	219.4	82	6	86	6	56	6	65	6
		Auchor	1881		1356,52	273.7	79	2	86	2	55	10	60	10
kansas City			1882		12:36 99	273.7	79	5	86	5	54	8	57	8
ty of Providence			1880		1808.81	278.1	79	3	86	3	54	8	57	8
		Planters Pk, Co	1884	Stein	711.94	242.	70	11	77	11	54	4	59	3
		Plan & Mer. Pk. Co	1888		617.03	210.	68	4	73	4	54	3	58	3
		Anchor	1880	Side.	1222.80	267.	80	9	87	9	54	3	57	3
ty of Mouroe			1887	++	1038.25	275.	79	0	86	0	54	0	57	0
		U. S. Traus. Co	1878	Sterp.	1121-97	804.	70	10	74	10	53	1	56	1
		Auchor		Side.	1266.12	271.2	81	5	88	5	52	9	55	9
matal City	11		1887	10	787.43	234.	72	9	78	9	52	4	56	4
		Lee Line		+1	747.94	287.	68	0	75	0	52	3	55	3
		The Mem. Pk. Co		- 11	667.93	247.5	72	1	87	1	50	7	59	7
		Mn. & A, Pk, Co		Stern.	316,50	184.	67	1	22	1	50	0	56	6
				Side.	932.95	257.	66	5	71	5	49	7	54	7
		St. L. & Miss. V. T. Co		Stern.	466.25	189.8	-05	7	-07	7	49	2	51	2
y crobiu	New Orleans		1878	41	377.90	209.	71	8	72	6	48	10	52	10
M Horis	St Louis	St. L. & Miss. V. T. Co			622.30	213.	63	1	65	1	48	9	51	9
D Losthory	Cinginucti	The N. & N. O. Pk. Co	1885	+1	458.60	210.	97	2	74	2	48	7	51	7
I. Lientucio,	Momphie	Mem. & White R. Pk. Co.	1883		733 90	187.	65	7	70	7	48	1	56	1
licansaw	Naw Orleans	, pien, et white h. r. r.	1880		480 17	187.4	64	11	67	11	48	1	56	1
Famehe					403.	165.	64	8	69	8	48	- 0	52	0
				11	382, 93	176.	66	5	72	5	48	0	52	ő
		Lee Line		Side	1059.71	310	68	ŏ	74	õ.	48	ŏ	52	ő
		St. L, & Miss. V. T. Co		Steru.	589 30	187.4	72	9	74	9	47	7	52	7
		Cian, Pk Co			881.27	261.	58	10	lie	10	47	6	50	6
		Lee Line.			289.31	165.	57	5	62	5	48	8	51	8
		Thee Pulle			881.27	261.	65	4	70	4	46	7	49	7
JULCH INUIG + ++ ++ ++	St. Louis.				420.06	177.6	64	4	66	4	49	G	49	- 6

hisper				Wheel.	Tonnage.	Length.	Orbar FT.		OTHE		with Ordan FT.	ment.		iner
undie			1878	Steru.	362.	180.9	97	11	69	11	46	3	51	3
ultonia		Red R. & Coust.	1877	dicro.	250,82	175.1	61	6	94	6	46	1	49	1
ud Esgle			1876	Side.	249 51	205.2	71	2	75	2	45	1	50	1
lewild			1879	Steru.	454.	202	50	2	55	7	44	10	47	10
		St. L. & Miss. R. Pk. Co	1879	50010.	520.36	207.0	58	2	61	2	44	7	51	7
		St. 1. & 2088. R. PR. Co	1875		238.41	150.	03	10	65	10	44	ß	48	6
			1871		\$29,69	180	64	4	66	4	44	6	47	9
		St. L. & Miss, V. T. Co			462.23	183.	63	0	66	- A	44	0	47	č
ly of Florence		St. L. & Teon, R. Pk. Co.	1882		\$58.31	165.	59	G	63	6	43	9	45	
herokee		Cherokee Pk, Co	1888		931 20	1.004	57	4	62	4	48	6	53	
hn Glimore		St. L. & Miss. V T. Co	1871		583 09	183.	63	ī	68	1	43	4	45	
		P. & C. Pk. Co,			309 62	160.	54	1	58	1	43	3	46	
		P, & U, FE. UU,		+1	289.13	155.	52	4	57	4	48	2	47	
		Lec Line			217.90	166.	58	7	55	7	43	11	45	1
		N. & V. Pk. Co			172 19	100.	55	11	57	11	42	5	45	1
		N. O. & B. T. Pk. Co			485 90	191.	63	0	67	0	43	4	47	
		Eagle Pk. Co	1881		529.34	225.	50	4	55	4	42	1	45	
		Lagie 1.8. Co	1880	+1	487.91	202.	53	8	55	8	41	ŝ	44	
		St. L. & Teon. R. Pk. Co.			335 55		59	10	65	10	41	2	44	
ty of Suvannah	St. Louis	St. L. & Miss. V. T. Co	1875		549	174.	57	6	61	6	41	ê	43	
					363.16	166.	60	6	62	6	40	7	44	
		Mem, & Ark. Pk. Co	1883	1 11	525	175.	57	6	58	6	40	ů.	45	
		Mem, & Ark. Pk. Co			421.25	177.	60	11	62	11	39	7	42	
		N. & V. Pk. Co			186.03	186.3	49	10	51	10	89	4	42	
		N, & V. PK. Co			160,05	145.	49	6	51	6	38	2	42	
Able Comcaux			1881		208.54	167.	56	9	57	9	37	6	39	
		N. O. & G. R. R. Co			291.55	143.	59	8	54	8	87	S	41	
lvin		Red R. & Coast	1887		195 80	165.	53	5	55		36	I	39	
billette		Ked R, & Coast			285.70	218.	65	0			84	9	38	
hn D. Scully					306.76	180.	50	10	53		34	8	89	
		. F. A. Str. B. Co			81.97	185.	46	10	49		54	2	38	
				1	268.74	160.	48	11	48		35	7	36	

APPENDIX H.

ORDINANCE OF THE LEGISLATIVE COUNCIL OF THE TAXING DISTRICT OF SHELBY COUNTY, TENNESSEE, PASSED MARCH 23, 1891.

WHEREAS, the Kausas City and Memphis Railway and Bridge Company, a corporation created, organized and chartered under the laws of the State of Arkansas, has petitioned the Legislative Council of the Taxing District of Shelby Connty, Tennessee, for the right to construct and maintain its tracks. and railroad and operate the same with its engines and cars thereou with steam or other motive power across certain streets and across, over aud along certain alleys in the said Taxing District, as specified and described in a petition and map filed by the said Kansas City and Memphis Railway and Bridge Company, now on file in the office of the Taxing District of Shelby County, Tennessee ; said railroad and tracks being for the purpose of furnishing an eastern approach to the hridge now being constructed by said Kansas City and Memphis Railway and Bridge Company, ander an Act passed by the Congress of the United States and approved hy the President of the United States, April 24, 1888, pages 92 and 93, Acts of Congress, 1888; and for the right to construct and maintain an incline for an entrance to the wagon way of said hridge, as set forth in said petition and map. Said railroad tracks and approaches are to be located across certain streets and across, over and along certain alleys, as shown by the petition and map aforesaid as follows:

"Beginning at Pier No. one (1) of said bridge near the east bank of the Mississippi River, the said east approach rnus sontheasterly through said Railway and Bridge Company's property to the north line of Virginia avenue, west of Delaware avenue; thence in the same direction at an angle across the extreme west end of said Virginia avenue into Block No. two (2); thence curving to the left it runs across the extreme northeast corner of said Block No. two (2) to the west line of said Delaware avenue; thence in like manner at an angle across said Delaware avenue into Block No. 3; thence across said Block No. three (3) to the west line of Indiana avenue; thence across Indiana avenue into Block No. five (5), the curve terminating about forty (40) feet east of the west line of said Block No. five (5); thence east to the west line of Arkausas avenue; thence across said Arkansas avenue, at right augles, into Block No. twelve (12); thence east through said Block No. twelve (12) to the west line of Louisiana avenue; thence east across Louisiana avenue, at right angles, into Block No. thirteen (13); thence east across said Block No. thirteen (13) to the west line of Pennsylvania avenue, upon which are located the tracks of the Citizens' Street Railway; thence east across said Pennsylvania avenue, at right augles, into Block twenty-two (22); thence across said Block No. twenty-two (22), and the alleys intersecting the same to the west line of Kausas avenue; thence across Kausas avenue to the west line of Block No. twenty-three (23); thence into and across said Block No. twenty-three (23).

The said approach from Block No. three (3) to Block No. twenty-three (23) inclusive to consist of four tracks. Also a connection line beginning in Pennsylvania avenue near the west line of Block No. twenty-two (22) and enrying to the north through said Block No. twenty-two (22), and across the alleys intersecting the same, to the south side of Virginia avenue; thence across the said Virginia avenue to Block No. twenty-one (21); thence across the southeast corner of said block No. twenty-one (21) to the west side of Kausas avenue; then across and along said Kansas avenue to a connection with the tracks of the Kansas City, Fort Scott and Memphis Railroad in said Kansas avenue near the centre line of Broadway, the said connection line to consist of two tracks.

Also a second connection line, beginning in Block No. twenty-three (23) near the east line of Kausas avenue and curving to the north through said Block No. twenty-three (23) and across the alleys indersecting the same, to the west side of Keutucky avenue; thence across and along said Keutucky avenue to a connection with the tracks of the St. Lonis, Iron Monntain and Sonthern Railway in said Kentucky avenue, the said second connection to consist of two tracks. Also a third connection line, connecting with the connection line first aforesaid in or near Virginia avenue and running thence northeastwardly across Kansas avenue to a connection with the tracks of the Kansas City, Fort Scott aud Memphis Railroad, east of and near said Kausas avenue, the said third connection line to consist of two tracks." All situated, lying and being in the Teuth (10th) Ward of said Taxing District, commonly known as the City of Memphis.

Now, therefore, be it enacted and ordained by the Legislative Council of the Taxing District of Shelhy Connty, Tennessee, as follows ;

SECTION 1.-Be it enacted and ordnined, That the Legislative Council of the Taxing District of Shelby Connty, so far as it has the legal power to do so, grants to the said Kausas City and Memphis Railway and Bridge Company the powers, rights and privileges above named and hereinafter set forth upon the express condition and agreement that the charges and tolls to be charged other railroad companies desiring to use said approaches, connections and bridge for their trains and cars may he fixed and established by the Secretary of War, under Section four (4) of the said Act of Congress, anthorizing said Company to build and construct and maintain said hridge for the transportation of freight cars, passenger coaches or trains, foot passengers, etc., over said bridge and over all tracks or approaches thereto as shall be occupied by said Bridge Company, and that the right thereto shall be granted by it to every railroad company now or hereafter entering the Taxing District of Shelby County withont discrimination in favor of or against any such railroad company. The

word "approaches" shall include all tracks used or owned by said Bridge Company in gaining access to the bridge proper, whether included in the territory covered by the above grant or otherwise.

That in the event the Secretary of War should decline, after a lawful and apt application has been made to him under said Act of Congress by any railroad now or hereafter running into said Taxing District, to fix the rates of tolls over the bridge for the reason that he has no jurisdiction over said approaches, or for any other reason declines to act, or in case the Circuit and District Conrts of the United States for the Western District of Tennessee, or the Supreme Court of the United States, or the State Courts of record of competent jurisdiction in Tennessee and having jurisdiction in Shelby County, shall decide that said Act of Congress is inoperative as to the approaches, then this Legislative Council shall have and hereby retains the right to regulate tolls from time to time over all such approaches to said bridge upon a like application hy any such railroad.

And for the further consideration of the materials to be furnished, fabor performed, work done, and the considerations and obligations agreed to be performed on the part of the petitioner, the Kansas City and Memphis Railway and Bridge Company, as hereinafter set out and specified, and in consideration of the promotion of the public welfare, especially that of this Taxing District, resulting from the construction, maintenance, use and operation of said bridge and said approaches thereto, and the public welfare requiring it, the said Taxing District doth hereby grant, so far as it has the legal power to do so, to the Kansas City and Memphis Railway and Bridge Company, its successors and assigns, for the period of ninety-nine years, or so long as said bridge shall remain where it is now under the sanction of the United States Government, the right and privilege to construct, maintain and operate with steam or other motive power across the streets and across, over and along the alleys above named and shown by said map, and along the ronte or line above and thereon described, its said railroad tracks and connecting lines, and to operate the same for the purposes stated above and as designated in the petition and map of petitioner now on file in the said office of the Taxing District.

Sec. 2. Be it further enacted and ordained, That said Railroad and Bridge Company shall pave the incline approach to the wagon way of said bridge for vehicles and general traffic with stone placed upon Tishomingo gravel the whole length thereof, being about 150 feet long and to a width of 30 feet, and maintain the same. It shall pave all crossings of streets over which its said tracks pass, between tracks and 18 inches on each side thereof, with not less than three-inch white oak plank to be full width of each street and maintain

APPENDIX H.-Continued

the same, and shall furnish to the Taxing District free of cost, Tishomingo gravel sufficient to cover from 10 to 12 inches deep, as the Taxing District Engineer may direct, the following four streets: Delaware, Arkansas, Indiana and Louisiana avenues for a width of 40 feet on each from the sonth line of Virginia avenue to the north side of Iowa avenue or Jackson street, all of which are crossed by said tracks, and also furnish all necessary wood carbing for said distances on said four avenues. All material necessary wood shall be furnished by the said company at its own cost under the direction and supervision of the Taxing District Engineer, and all own to be done by it mader this paragraph shall be under his supervision and direction.

See. 3. Be if further enacted and ordained, That the Taxing District is not to be chargeable or liable in any way for any of the expenditures necessary to the construction and operation of these lines of railroad, whether the same be for grading or changing of the street, drainage of the same or for other work or cause whatever in councetion therewith. All expenditure, as well as danages, if any, resulting thereform to property owners by changing, falling or catting streeds, failure to furnish and provide proper drainage or otherwise, shall as between said Taxing District and the Kanasa City and Memphis Railway and Bridge Company he assemed by said Railway and Bridge Company, and the said Railway and Bridge Company agrees and hereby obligates itself to hold harmless and indemnify the Taxing District against all damages and expenditures whatever, if any shall accure thereform.

Sec. 4. Be it further enacted, That the Kansas City and Memphis Railway and Bridge Company in laying its tracks on and over streets shall so construct and maintain the same as to offer the least possible impediment or obstruction to the use of such streets by the general public.

Sec. 5. Be it further enacted and ordnined, That it appearing that the entrance to the wagon way of said bridge is directly in front of Virginia areane and near to the west end thereof, and that to construct a wagon read for an approach to such entrance, which will best accommodate the public, it is necessary to permanently close said Virginia areane west of Delaware areane; and said Railway and Bridge Company, which owns all the land on both sides of that portion of Virginia areane, having asked that the same be closed, therefore, so far as this body can legally confer such anthority, the permanent closing of said portion of Virginia areane, for the construction therein of said approach and the occupation of said areane thereby, is hereby authorized.

Sec. 6. Be it further enacted and ordained, That it appearing to be for the convenience of the public and of said Kailway and Bridge Company in the construction, use and operation of said wagon road and other approaches, that they occupy a portion of Delaware avenue as now located at and just south of the crossing of Virginia avenue, and that the conrese of Delaware avenue be changed at that place by turning it northeesterly across the northwest corner of said block three (3) in the manner shown on said map and by said petition filed by said Company as aforesaid, therefore, said Railway and Bridge Company is hereby authorized, so far as this body can begally do so, to occupy said portion of Delaware avenue and to change the conrect thereof for said approaches, all as shown by said map and petition and as above sof forth, noon its first having conveyed to said Taxing District in fee for the ase of the public for a street that portion of said block three (3) to be covered by Delaware avenue when changed as foresaid.

Sec. 7. Be it further enacted and ordained, That said Kansas Gity and Memphis Railway and Bridge Company be not it is hereby authorized, so far as this body can legally do so, to construct and maintain a bridge or viaduct over said Delaware avenne as it now is and as hereby changed, where its railroad tracks cross said avenue, for the purpose of carrying said tracks, which bridge or viaduct shall be at least twelve (12) feat above the grade of said avenne as established by ordinance, and to which the surface of said street is to be depressed as hereinafter set forth.

Sec. 8. Be it further enacted and ordained, That said Kansas City and Momphis Railway and Bridge Company be and it is hereby anthorized, so far as this body can legally anthorize it, to grade and depress the present surface of said Delaware avenne where said viaduct and tracks will cross it so as to conform to the rrade of said avenne as heretofore established by ordinance.

Sec. 9. Be it further enacted and ordnined, That said Kanasa City and Memphis Railway and Bridge Company be and it is hereby authorized, so far as this body has the legal power to grant such authority, to construct and build an embankment of earth, eight (8) feet high at the highest point and forty (40) feet wide, where said bridge lines of railway cross Indiana avenue, sloping back north to the south line of Virginia avenue and south to the north the of Iowa avenue, so as to conform to the grade of said Indiana avenue, at the point of add crossing, heretofree adopted by said Taxing District; said embankment shall be of nuiform width and constructed so as to give an easy incline from said highest point north to said Virginia avenue and south to said Iowa avenue.

Sec. 10. Be it further enacted and ordnined, That said Kausas City and Memphis Railway and Bridge Company be and it is hereby anthorized, so far as this body can legally anthorize it, to occupy the south alley (there being two) ranning east and west through said Block No. 5 with one of its four (4) lines of railway hereby anthorized, and may build and construct an embankment or trestle therein so as to conform to the grade of said alley hereforce adopted by said Taxing District and so as to conform to the grade so adopted on Indiana and Arkansas avennes.

See, II. Be it further enacted and ordained, That said Kansas City and Memphis Railway and Bridge Company be and it is hereby anthorized, so far as this body can legally anthorize it, to construct and huild an embankment of earth, four and one half (4) feet high at the highest point and fority (40) feet wide, where said bridge lines of railway cross Arkansas avenue, sloping back north to the south line of Virginia avenue and south to the north line of four avenue, so as to conform to the grade of said Arkansas avenue, at the point of said crossing, heretofore adopted by said Taxing District, said embankment shall be of uniform width and constructed so as to give an easy incline from said highest point north to said Virginia avenue and south to said Jova avenue.

Sec. 12. Be it further enacted and ordained, That said Kausas City and Memphis Railway and Bridge Company be and it, is hereby anthorized, so far as this body can legally anthorize it, to build and construct an embankment or trestle, not less than four and one half (44) feet, nor to exceed aix and one half (6½) feet high, across both of the alleys running north and sonth in said Block No. 12, so as to conform to the grade of said alleys heretofore adopted by the said Taxing District and so as to conform to the grade so adopted on said Arkanass and Louisjana areanes.

Sec. 13. Be it further enacted and ordnined, That said Kansas City and Memphis Railway and Bridge Company be and it is hereby antihorized, so far as this body can legaly antihorize it, to construct and build an embankment of earth, six and one half (6½) feet high at the highest point and forty (40) feet wide, where said bridge lines of railway cross Louisiana avenne, sloping back north to south line of Virginia avenue and south to the north line of Iowa avenne, so as to conform to the grade of said Louisiana avenne, at the point of said erossing, heretofore adopted by said Taxing District. Said embankment slall be of nniform width and constructed so as to give an easy incline from said highest point north to said Virginia avence and south to said Iowa avenne.

Sec. 14. Be it further enacted and ordained, That said Kansas (Gity and Memphis Railway and Bridge Company be and it is hereby anthorized, so far as this body can legally authorize it, to huild and construct an embackment or trestle not to exceed six and ono half (6½) feet high across both alleys (there being two) running north and sonth throngh said Block 13 so as to conform to the grade of said alleys heretofove adopted by said Taxing District and so as to conform to the grade so adopted on Louisians and Pennsylvania avennes.

Sec. 15. Be it further enacted and ordained, That said Kansas City and Mamphis Railway and Bridge Company he and it is hareby anthorized, so far as this body can legally authorize it, to intersect and lay its said four (4) tracks across the Citizens' Street Railway, now laid along and over Pennsylvania avenne, and across said Pennsylvania avenne, and put down all necessary iron or wooden structures in said avenue to effect said crossing, which shall be made on the grade upon which said Citizens' Street Railway is laid and heretofore adopted by said Taxing District.

See. 16. Be it further enacted and ordained, That said Kausas City and Momphis Railway and Bridge Company he and it is haveby authorized, so far as hits body can legally anthorize it, to lay its connection line, which curves northwardly out of the main line and consists of two (2) lines of railway in Bloc No. 22, across the alley running east and west through said Block No. 22, and across Yirginia avenne just west of Kansas avenue, and iuto and across sid Kansas avenue so as to intersect and connect with the Kansas City, Fort Scott and Memphis Railroad and to put down all necessary iron or wooden structures to effect said connection is said Kansas avenue. 31 of which shall be done so

APPENDIX H.-CONTINUED.

as to conform to the grade of said alley and avenues heretofore adopted hy said Taxing District and upon which grade said Kansas City, Fort Scott and Memphis Railroad is now laid and constructed upon said Kansas avenue.

See. 17. Be it further enacted and ordained, That said Kanzas City and Memphis Railway and Bridge Company be and it is hereby anthorized, so far as this holy can legally authorize it, to construct a second connection line curving northwardly out of the main line in said Block No. 23, which shall consist of two (2) tracks, across the alley ranning morth and south in the eastern part of said Block No. 25 (there heing two (2) such in said block), and across the alley ranning east and west therein, and across Virginia avenue where it intersects and crosses Kentacky avenue, into and across Virginia newmo where it intersects and crosses Kentacky avenue, into and across virginia newmo where it as a to intersect and connect with the said St. Louis, Iron Morntain and Sonthern Railway laid in and along said Kentucky avenue, and to put down all necessary iron or wooden structures to effect said connection in said Kentucky avenue : all of which shall be done so as to conform with the grade of said alley and of Virginia and Kentucky avenues heretofore adopted by said Taxing District, and upon which grade said St. Louis, Iron Monntain and Sonthern Railway is now laid and constructed mpon said Kentucky avenue.

Sec. 18. Be it further exacted and ordained, That said Kanasa Gity and Memphis Raitway and Bridge Company be and it is hereby anthorized, so far as this body can legally authorize it, to construct the third connection line, connecting with the first connection line herein authorized in or near Virginia avenne, and running thence uortheasterly across Kanasa avenne to a connection and intersection with the tracks of the Kanasa Gity, Fort Scott and Memphis Railroad east of and near Kanasa avenne, which third connection shall consist of tree (2) lines of railway tracks, and to put down all necessary from ow worden structures to effect said connection: all of which shall be done so as to conform with the said grade of Kanasa avenne heretofore adopted hy said Taxing District.

See. 19. Be it further enacted and ordained, That said Kansas City and Memphis Railway and Bridge Company be and it is hereby authorized, so far as this hody can legally authorize it, to construct all four (4) of its railway tracks on its main line across both of the alleys running north and south through said Block No. 23, which shall be done so as to conform with the grade of said alleys heretofore adopted by said Taxing District, and upon which grade said Kanasa City, Fort Scott and Memphis Railroad and said St. Loris. Iron Montain and Southern Railroad are constructed and built.

See. 20. Be it further enacted and ordained, That the said map filed by the said Kansas City and Memphis Railway and Bridge Company in said office of said Taxing District be and the same is hereby accepted as aboving the true line of the tracks for permanent right of way, four (4) in number on the main line and the connection lines aforesaid each consisting of two tracks, for all which rights are hereby granted, and the same is hereby adopted and made part of this ordinance. And it is the true intent and meaning of this grant to give to said Railway and Bridge Company, but only as far as this body has the legal power to do so, and anbject to the limitations and restrictions herein set forth, the right to construct, maintain and operate with steam or oflier motive power said lines of railroad and connections over and across the streets and over, across and along the alleys as shown on said map so referred to and made a part hereof.

See 21. Be it further enacted and ordained, That no sufficient reason or objection having been found or made by any person for rescinding, repealing, amending or modifying the ordinance passed and approved hy the Legislative Conneil on the 12th day of Fehruary, 1991, adopting the grade as established by the Taxing District Engineer on Virginia, Delaware, Indiana, Arkansas, Lonisiana, Pennsylvania, Kansas and Kentuchy avenues and alleys thereby shown at the points therein and thereby designated, and the plat or map or pro file of said grades so established and adopted having been on file for more than thirty (30) days in the office of the Taxing District Engineer, and in the office of said Taxing District for the said period of time, all of which was published for more than 30 days in the "Evening Scientiat," a newspaper published daily in the said Taxing District and having a general circulation therein, said grades on asid avenues and alleys are now finally adopted, approved, established and made binding. See. 22. Be it further enacted and ordained, That the Taxing District makes the grant and confers the powers and privileges herein specified only so far as it has power to do, and no further, and the Kansas Gity and Memphis Railway and Bridge Company takes all the risk of the questions of power and agrees to be responsible therefor and to indemnify and hold harmless the Taxing District against all claims against it arising out of the privileges herein granted, if there should be any.

Sec. 23. It is further enacted that said Railway and Bridge Company shall at its own cost, whenever so directed by an ordinance of said Taxing District, put up at any one or all of the street crossings hereby contemplated, an electric light or railroad gate, or station a flagman, and maintain the same at its own cost, but said Taxing District shall not require any two of the above precantionary measures at any one of the said street crossings. This clanse shall not, however, be construed as a release of any of the police powers of the said Taxing District now authorized by law, but said police power is by it retined expressly over the entire grant hereby made.

Sec. 24. Be it further enacted and ordained, That as evidence of the assent of said Railway and Bridge Company to the terms of this ordinance it shall excente a contract with said Taxing District enhracing the provisions of this ordinance, which contract shall also he exsented by the officers of said Taxing District in duplicate, one copy to be held by each of the parties thereto.

Sec. 25. Be it further enacted, That should the said Kansas City and Memphis Railway and Bridge Company fail to comply with all or any of the terms and conditions imposed upon it in this ordinance, then the rights, grants and privileges herein given may he at the option of the Legislative Conneil of the Taxing District declared cancelled and inoperative and thereafter cense to exist.

Passed March 23, 1891.

Attest:

J. T. PETTIT, Vice President.

HENRY J. LYNN, Secretary,

4.1

APPENDIX I.

TIME, COST AND MATERIALS USED IN FOUNDATIONS.

PIER I.

DATE.	PRINCIPAL FOREMAN.	NIGHT FOREMAN	BUP- FOREMEN.	Loce. Tenders	Press Me		Coffee Ioune Men.	COFFER.	SUOAR.	CANDLES.	COAL FOR HEATISO,	SACRING OUT AND CLAY HOIST MEN	MASTER Mechanic And Day Engineer	NIGHT ENDIMEER	Punp Men,	FIREMEN.	Coa: Passe		r Bourse	BLACR Otta	CYLINDER Off.	WASTE.	Totals FOR Each	FEST SUNE EACH	MATERIAL.	Warn Pen	r, Re of Ai	REMARKS.
1890.	Days Amt.	Days An	it. Days Amou	t. Days Au	t. Hrs. At	mount. D	ays Amt,	Lbs, Amt,	Lbs, Amt,	No, Amt,	200-1b. Amt, Boxes.	Hen Amount,	Hrs, Amt	, Hrs, Amt.	Hrs. Amt.	Hrs. Amt.	Hrs A	mt. Tons.	Amount. 6	als Ant,	Gals. Amt.	Lbs Amt	DAY.	DAY.		Hours Run, Re	v. Pres.	-
Jau. 9 " 10 " 11 " 12 " 13 " 14	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	1 4 1 4 1 4 1 4 1 4	.00 1 3.0 .03 3 9.0 .03 3 9.0 .00 3 9.0 .00 3 9.0 .00 3 9.0 .00 3 9.0 .00 3 9.0 .00 3 9.0	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	00 328 00 336 00 332 00 332	82.80 84.00	$\begin{array}{cccccccccccccccccccccccccccccccccccc$		$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	2 0.04 8 0.07	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	88 17.60 78 15.00 78 15.60 78 15.60 78 15.60	15 4.8 15 4.8 15 4.8 15 4.8 15 4.8 15 4.8	0 12 3.60		24 8.6 24 3.6 24 8.6 24 8.6 24 8.6	D 24 3	2.70 2.97 3.60 10.74 3.60 12.18 3.60 12.03 3.60 12.03 3.60 8.44	$ \begin{array}{r} 30.49 \\ 34.50 \\ 34.18 \\ 34.14 \end{array} $	2 0.22 2 0.22 2 0.22 2 0.22 2 0.22	8 1.11	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	174.02 177.00 176.18 178.04	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	Sand, gravel, clay	23.16 38 23.00 38 23.00 38 23.00 38	3 61 42	
" 15 " 16 " 17 " 18 " 19	1 5.00 1 5.00 1 6.00	$ \begin{array}{cccc} 1 & 4 \\ 1 & 4 \\ 1 & 4 \end{array} $	00 3 9.0 00 3 9.0 00 2 6.0 00	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	00 240 00	60.00	2 3.00 2 3.00 2 3.00 2 3.00 2 3.00	6 1.56		2 0.04 2 0.03	3 0.57	66 13.20	15 4 5 15 4 5 15 4 5	0 12 3.60 0 12 3.60 0 12 3.60		24 3.6 24 3.6 24 3.6	0 24 3 0 24 3) 24 3	$ \begin{array}{r} 3.60 & 13.33 \\ 3.80 & 13.47 \\ 3.60 & 11.60 \\ 3.60 & 4.70 \\ 3.60 & 8.40 \\ \end{array} $	38.20 32.92 18.43	2 0.23 2 0.23 2 0.23		3 0.18 3 0.18 2 0.19	176.86 143.42 40.37	0.50	Sind and gravel	23 50 40 14.92 41	25	
Feb. 14 " 15 " 16 " 17 " 18	1 5.00	1 4 1 4 1 4	00 2 6.0 08 2 8.0 00 3 9.0 00 3 9.0 00 3 9.0 00 3 9.0 00 3 9.0	0 2 4. 0 2 4. 0 2 4.	00 336	105.40	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	3 0.19 3 0.19		$\begin{array}{cccc} 1 & 0.28 \\ 2 & 0.56 \\ 2 & 0.57 \\ 2 & 0.56 \\ 2 & 0.56 \\ 2 & 0.57 \end{array}$	92 17.85 92 17.85 92 17.85	15 4.8 17 5.6 28 8.8	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	24 3.6 24 8.6 48 7.2	$ \begin{array}{ccccccccccccccccccccccccccccccccccc$	$ \begin{array}{r} 3.00 & 7.43 \\ 3.00 & 19.65 \\ 3.60 & 11.64 \\ 7.20 & 20.66 \\ 7.20 & 17.50 \\ \end{array} $	55,66 33,03 58,52	2 0.22 2 0.22 2 0.23	·····	8 0.18 4 0.24 3 0.18	212 83 183.80 246.98	0.47 0.08 0.69	Sand and gravel	24.00 36	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	Air pressure applied at 3 p.m. Sacking out gravel. Put on one clay hoist.
·· 19 ·· 20 ·· 21 ·· 22 ·· 28	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	1 4	.00; 3 9.0	0 3 6. 0 3 6. 0 3 6.		132.00 133.00 125.00	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	9 2.33		2 0.04 3 0.07 2 0.05 1 0.03	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	139 26.15 92 18.45 93 18.45	28 8.8 28 8.8 28 8.8	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	48 7.2 48 7.2 48 7.2	0 48 1 0 48 1 0 48 1	$\begin{array}{rrrrr} 7.20 & 19.08 \\ 7.20 & 16.06 \\ 7.20 & 15.34 \\ 7.20 & 26.41 \\ 7.20 & 24.40 \end{array}$	$ \begin{array}{r} 45,53\\ 43,48\\ 74.76 \end{array} $	2 0.22 2 0.32 2 0.23		$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	269.14 260.36 287.26	0.64	6 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0		1 94 86 7 88 35	
·· 24 ·· 25 ·· 26 ·· 27 ·· 28	$\begin{array}{cccccccccccccccccccccccccccccccccccc$.00 3 9.0 .00 8 9.0 .00 3 9.0 .00 3 9.0 .00 3 9.0 .00 8 9.0	0 3 6. 0 3 6. 0 3 6.	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	126.00 66.00	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	$\begin{array}{cccc} 7 & 1.82 \\ 6 & 1.56 \\ 7 & 1.83 \\ 7 & 1.82 \\ 7 & 1.82 \\ 7 & 1.82 \end{array}$		$\begin{array}{cccccccccccccccccccccccccccccccccccc$	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	93 18.45 93 18.45 93 18.45	28 8.8 28 8.8 30 9.6	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	24 4.80 24 4.80 12 2.40	48 7.2 48 7.2	0 48 1 0 48 1 0 48 1	$\begin{array}{ccccccc} 7.20 & 19.08 \\ 7.20 & 19.94 \\ 7.20 & 23.94 \\ 7.20 & 14.05 \\ 7.20 & 30.53 \end{array}$	56 48 02.97 39.85	$ \begin{array}{ccccccccccccccccccccccccccccccccc$		8 0.18 3 0.18 8 0.18	258.13 279.79	$ \begin{array}{c} 1.43 \\ 0.57 \\ 1.23 \end{array} $	Sand, gravel, bard-	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	75 58 80 87	Stopped sinking to catch up with
March 1 1 8 1 8 1 8 1 8 1 8 1 5	$\begin{array}{c ccccccccccccccccccccccccccccccccccc$	1 4 4 1 4 1 4	.00 3 9.0 .00 3 9.0 .00 3 9.0 .00 3 9.0 .00 3 9.0 .00 3 9.0	0 3 6. 0 3 6. 0 3 6.	00 520 1	130.00 130.00	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	$\begin{array}{ccc} 7 & 0.44 \\ 7 & 0.44 \end{array}$	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	28 8 8 28 8.8	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	48 7.2 48 7.2 48 7.2	3 48 1		$ \begin{array}{r} 08.22 \\ 75.18 \\ 45.13 \end{array} $	2 0.22 2 0.23	3 1.11	4 0.24	268.89 280.98 293.80 246.23 247.48	1.32 1.88 0.20	64 64 14 61 15	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	88 88 88 84 87 84 87 84 84 83 84 84 84 84 84 84 84 84 84 84 84 84 84	
" 6 " 7 " 8 " 9 " 10	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	$ 1 4 \\ 1 4 \\ 1 4 $	00 8 9.0 00 8 9.0 00 8 9.0 00 8 9.0 00 8 9.0 00 8 9.0	0 3 6. 0 3 6. 0 3 6.	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	123.00 123.00 124.00 116.00 122.00	3 3,00 2 3,00 2 3,00 2 3,00 3 3,00 3 3,00 3 3,00 3 3,00	$\begin{array}{cccc} 7 & 1.82 \\ 9 & 2.33 \\ 9 & 2.34 \\ 9 & 2.33 \\ 7 & 1.82 \end{array}$	7 0.44	1 0.02 7 0.16 4 0.09	1 0.28		28 8.8 28 8.8 16 5.5	50 24 7.20	24 4.90	48 7.9 48 7.9 54 3.0	0 70 11 0 24 1	$\begin{array}{ccccccc} 1.05 & 29.67 \\ 1.05 & 21.09 \\ 1.05 & 18.94 \\ 3.60 & 12.18 \\ 7.20 & 15.48 \end{array}$	53.65 34.56	2 0.23 2 0.23		3 0.18 3 0.18	252.49 247.55 197.10	$ \begin{array}{c} 1.74 \\ 0.98 \\ 0.58 \end{array} $	Sandy clay or sedi ment	$\begin{array}{ccccccc} 46.75 & 40 \\ 45.25 & 35 \\ 43.58 & 35 \\ 27 & 25 & 34 \\ 41.66 & 35 \end{array}$	8 88 28 84 17 89 10	
$\begin{array}{cccc} & & 11 \\ & & 12 \\ & & 13 \\ & & 14 \\ & & 15 \end{array}$		1 4 1 4 1 4	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	0 8 6. 0 8 7. 5 2 4.	40 495 1 20 540 2	226 80	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	6 1.56	$\begin{array}{cccccccccccccccccccccccccccccccccccc$		2 0 56	96 16 90 192 33.70	28 8.8 28 8.8	30 24 7.20 40 84 7.20 50 24 7.20 50 24 7.20 90 34 7.20 30 24 7.20 30 24 7.20 30 24 7.20	8 24 4.80	48 7.2 48 7.2	0 48 0 48	7 20 28.11 7.20 16.35 7.20 17.93 7.20 18.07 7.20 17.21	50.80 51.20	2 0.32 2 0.22		3 0.18 3 0.18		0,36 0,93 2,26	44 41 11 14	47.92 37 45.62 39 48.00 4	85 29	
" 16 " 17 " 18 " 19 " 20	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	1 4 4 1 4 1 4	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	5 2 4. 0 2 4. 0 2 4.	80 516 9 80 537 9	214.80 215.60	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	9 2.34 9 2.33 9 2.84	8 0.50 8 0.50 8 0.50	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	2 0.56 2 0.57 2 0.56 2 0.57 2 0.56 2 0.57	158 27.40 192 84.30 192 84.30	28 8.8 28 8.9 28 8.4	$ \begin{array}{ccccccccccccccccccccccccccccccccccc$	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	48 7.2 48 7.2	0 48 0 48	7.20 20.09 7.20 18.36 7.20 20.00 7.20 17.98 7.20 15.20	56.90 50.81	$ \begin{array}{ccc} 2 & 0.22 \\ 2 & 0.22 \\ 2 & 0.22 \end{array} $		3 0.18 3 0.18	884 76 359.07 376.33 871.16 356.91	0.81	" " Hard clay	$\begin{array}{r} 48.00 \\ 46.83 \\ 46.01 \\ 44.84 \\ 13.00 \\ 3 \end{array}$	7 87 28 4 80 31	
** 21 ** 22 ** 23 ** 24 ** 25	$\begin{array}{cccccccccccccccccccccccccccccccccccc$		$\begin{array}{cccccccccccccccccccccccccccccccccccc$	5 2 4. 5 3 4 5 2 4. 5 2 4. 5 2 4. 5 2 4. 5 2 5 2 5 2 5 2 5 2 5 2 5 2 5 2 5 2 5		175.20 179 40 169 20 165.60 168.09	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	7 1.82	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	2 0.57 2 0.56 2 0.57 2 0.57 2 0.56 2 0.57	192 38.70 192 38.70 193 33.70	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	30 12 3.6 30 12 3.6 20 13 3.6) 	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	0 24 0 24 0 24	$ \begin{array}{ccccccccccccccccccccccccccccccccccc$	12.61 26.02 30.07	2 0.22 2 0.22 2 0.22	· · · · · · · · · · · · · · · · · · ·	$ \begin{array}{cccc} 3 & 0.18 \\ 3 & 0.18 \\ 4 & 0.24 \end{array} $	282.27	3 0.79 7 0.80 8 0.01	N 0 N 4 0 0 N 0 N 0	$\begin{array}{c} 10.75 \\ 24.00 \\ 24.00 \\ 44 \end{array}$		

APPENDIX. L-CONTINUED.

TIME, COST AND MATERIALS USED IN FOUNDATIONS.

PIER I.-Continued.

DATE.	PRINCIP. FOREMA		NIGHT DREMAN	SUB Foreman.	Lock Tenders		mesure Men	Copyini Hopsz Men.	COPPRE	Stuin.	CANULES	Coal for Beating,	RACRING OUT AND CLAY HOINT MEN	MASTER MECHANI AND DAV ENGINEER	NIGHT ENGINEER	Punp Mas	FIREMEN.	Coal Passere	COAL FOR	Boilens	Вілся Оц.	Cylinder Oil.	WASTE,	FOR	FRET SUNR EAGE DAT	Mayunlal.	WATER PUNP. Re Run, Rev. Pres	
1890.	Daya As	nt, Day	s Aust. D	ays Amount.	Days Am	t, Hrs	Amonal	ays Ami	Los Amt.	Lin. Aut	No. Ami,	200-lb Antt Unxes	Hrs, Amonius	Hrs, Atol	Res. Ant.	Hrs. Anit.	Hrs. Arot.	Hrs. Amt	Tnos,	Amount. G	ads And.	Gals, Amt,	Lbs Ant.				24.00 45 78 31	
* 26 * 27 * 28 * 29 * 30	1 5 1 5 1 5 1 5	5.00 1 5.00 1 5.00 1 5.00 1 5.00 1 5.00 1	$\begin{array}{c} 4 & 00 \\ 4 & 00 \\ 4 & 00 \\ 4 & 00 \\ 4 & 00 \\ 4 & 00 \\ 4 & 00 \end{array}$	5 15.75 5 15.75 5 15.75 4 12.50 5 15.75 4 12.50 5 15.75 6 10.75		80 411 80 414 80 410 80 393 80 417 90 520	164.40 165.60 164.00 157.20 166.80 257.50	3 4.50 3 4.50 8 4.50 3 4.50 3 4.50 3 4.50 8 4.50	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	9 7 0.44 8 6 0.38 9 8 0.50 3 6 0.38 5 6 0.38 5 8 0.50	$\begin{array}{cccccccccccccccccccccccccccccccccccc$		$\begin{array}{cccccccccccccccccccccccccccccccccccc$	16 5.3 16 5.3 17 5.4 28 8 29 9.3 28 8	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	31.31 87 38 54 44 61.77 51.63 77.34	$\begin{array}{c ccccccccccccccccccccccccccccccccccc$		$ \begin{array}{r} 3 & 0.18 \\ 3 & 0.18 \\ 3 & 0.18 \\ 3 & 0.18 \\ 4 & 0.18 \\ 4 & 0.24 \\ \end{array} $	253.50 290.53 316.41 309.65 309.05 429.83	$\begin{array}{c} 0.91 \\ 3.08 \\ 1.00 \\ 2.38 \\ 1.90 \end{array}$	Hard clay Silt Fine sand Chay, ‡ sand	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	
April 1 2 4 8 4 4	1 0 1 0 1 0 1 0 1 0 1 0 1 0 1 0 1 0 1 0	5 00 1 5 00 1 5 00 1 5 00 1 5 00 1 5 00 1	4.00 4.00 4.00 4.00 4.00 4.00	6 20.33 6 21.00 6 21.00 6 21.00 6 21.00 6 21.00	2 5.5.5.5.5.5.5.5.5.5.5.5.5.5.5.5.5.5.5.	00 420 00 410 00 408 00 355 00 411	268.09 256.75 255.50 945.50 757.25	9 4.50 3 4.50 3 4.50 3 4.50 3 4.50 3 4.50	13 8.3 14 8.8 11 2.8 11 2.8 11 2.8	7 9 0.57 3 9 0.57 5 9 0.57 5 8 0.50 5 8 0.50 5 8 0.50	$\begin{array}{c ccccccccccccccccccccccccccccccccccc$	2 0.56 2 0.57 2 0.56 2 0.57 2 0.56 2 0.56	$\begin{array}{cccccccccccccccccccccccccccccccccccc$		80 12 3.6 60 24 7.5 80 12 3.6 20 12 3.6 20 12 3.6 20 12 8.6	10 10 10 10 10 10 10 10 10 10 10 10 10 1	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	24 3.0	30 9.30	86.59 24.8(83.85 26.42 84.16	$\begin{array}{cccccccccccccccccccccccccccccccccccc$		$ \begin{array}{ccc} 3 & 0.18 \\ 3 & 0.18 \end{array} $	383.08 387.88 365.57	0.75 0.00 0.00	ы н н н н р н н н н н н	29 	Hoisting our clay.
" 6 " 7 " 8 " 9 " 19	1 0	5.00 1 5.00 1 5.00 1 5.00 1 5.00 1 5.00 1	$4.00 \\ 4.00 \\ 4.00 \\ 4.00 \\ 4.00 \\ 4.00$	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	2 2 2 5 5 5 5 5 5	00 392 00 406 00 384 00 396 00 393	245.50 254.25 240.50 248.00 245.50	3 4.50 3 4.50 8 4.50 8 4.50 8 4.50 8 4.50	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	$ \begin{array}{rrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrr$	$\begin{array}{cccccccccccccccccccccccccccccccccccc$		184 32.50 192 33.70 192 83.70 192 33.70 192 33.70 192 33.70 192 33.70	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	$\begin{array}{c ccccccccccccccccccccccccccccccccccc$	50 10 10 10 10 10 10 10 10 10 1	24 3.64 24 3.64 24 3.64 24 3.64 24 3.64 34 3.64	24 8.4	30 16.63 30 9.01	$ \begin{array}{r} 85.77 \\ 30.06 \\ 47.13 \\ 25.60 \\ 17.07 \\ \end{array} $	2 0.18 2 0.18 2 0.18 2 0.18 2 0.18 2 0.18		3 0.18	856.88	$\substack{1.47\\0.01}$			
" 11 " 12 " 13 " 14 " 15	1 0	5.00 = 1 5.00 = 1 5.00 = 1 5.00 = 1 5.00 = 1	4 00 4 09 4 00 4 00 4 00 4 00	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	22 22 22 22 22 22 22 22 22 22 22 22 22	00 390 00 390 00 390 00 390 00 366 00 356	244.25 244.25 244.25 244.25 239.25 239.50	$ \begin{array}{ccccccccccccccccccccccccccccccccc$	$\begin{pmatrix} 9 & 2.3 \\ 11 & 2.3 \\ 9 & 2.1 \\ 10 & 2.4 \\ 10 & 2.4 \\ 11 & 2.4 \\ \end{pmatrix}$	3 8 0.50 5 8 0.50 13 3 0.13 10 6 0.38 55 7 0.44	$\begin{array}{cccc} 2 & 0.05 \\ 7 & 0.16 \\ 4 & 0.10 \\ 1 & 0.02 \\ 8 & 0.07 \end{array}$	3 0.85 3 0.84 3 0.85 3 0.85 3 0.85	96 18.90	$ \begin{array}{ccccccccccccccccccccccccccccccccc$	20 12 3.4 20 13 3.4 20 12 3.4 20 12 3.4 20 12 3.4 20 12 3.4 20 12 3.4 30 12 3.4	50 30	24 3.6 24 3.6 24 3.6 24 3.6) 24 3.) 24 3.) 24 3.	60 7.48 60 7.86	14.24 26.81 21.14 22.35 25.60	2 0,18 2 0,18 2 0,18 2 0,18 2 0,18 2 0,18		3 0.18 3 0.18	824.70 330.03	$ \begin{array}{c} 1.34 \\ 0.00 \\ 1.78 \\ 0.87 \end{array} $	Ciny, harder and tougher	3	5 8 4 6
" 16 " 17 " 18 " 19 " 20		$ \begin{array}{ccccccccccccccccccccccccccccccccccc$	4 00 4 00 4 4 00 4 00 4 00 4 4 00 4 00	$\begin{array}{cccccccccccccccccccccccccccccccccccc$		00 343 00 355 50 361 00 258 00 384	214.87 224.26 243.75 268.50 250.50			$\begin{array}{cccccccccccccccccccccccccccccccccccc$	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	3 0.84 2 0.57 3 0.61 3 0.61 3 0.61			20 12 8. 20 12 3. 20 13 3.	60 90	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	$ \begin{array}{ccccccccccccccccccccccccccccccccccc$	10 9 63 60 9 29 60 9.07	18.96 18.51	2 0,18 3 0,18 2 0,18 2 0,18 2 0,18 2 0,18		3 0.18 3 0.18 3 0.18 3 0.18 3 0.18	341.43 844.96 850.24 337.49	$ \begin{array}{c} 0.01 \\ 0.85 \\ 0.00 \\ 0.00 \end{array} $	24 15 14 14	······	 Began scaling at 5 p.m. 6
" 21 " 22		5.00 1 5.00 1 0.00	4.00 4.00 310.00	6 29.50 4 15.00 1048.74	2 6 2 6 407	.00 278 .00 98 .00	208 30 73 50 12683.62	3 4.5 3 4.5 295.5			6 0.15 10 0.23 5.55	8 0.61 8 0.65 153 42.0	1580.70	16 5 18 5 537	.20 12 3. .20 12 3. .80 410.	60 60 40 173.9	24 8.0	0 24 0.	60 4.55 60 0.03 90 1109.65	0.06	1 0.09		2 0.12	278.57 126.69 22084.30	0.00		····· ··· ··· ·	 Sicpped air pumps at 12.25 a.m., April 23.

COST OF SINKING CAISSON 1.

	MATERIAL	LABOR	TOTAL.
Amount as tabulated above	\$3 398.20	\$18 686.16	\$22 084.86
Miscellaneous supplies	916.92		916.93
Sundry small supplies	180.04		130.04
Electric light.	287,58		287.58
Medical attendance.	54 40		54.40
Maintenance of plant	1.777.74	1272.22	3 049.96
Hire of tug-	1.17		1.17
Labor, not included in table		1 349.53	1 342 53
Total		\$21 200.91	\$37 866.69

APPENDIX I,-Continued. TIME, COST AND MATERIALS USED IN FOUNDATIONS. PIER II.

DATE	PRINCIP FOREMA		NIGH		SUN- ONTHEN		LOCK		Pas	nsure ien,		offer Ose X		Cori	'6£	Sr	GAR.	CA	NDLES.	H	COAL P		CLAT AND E	NG OU HOIS LEVAT	77, 77, 70/81	MAS' MECH AN DA ENGIN	LANIC D		IOHT NI, CRS		ump Ien.	Fik	EMEN.		OAL ISERS.	COAL	FOR BO	ILERS	BLA OI		Cylan Ol		WAST	E.		FEET SULE EACE DAY,	6	Matwital.		WA9 PU	ur.	Rev. of Air p'ps.	Remarks.
1899.	Days Ar	mt Da	ays A	nt. Day	Amou	nt Da	ys Ar	mt. H	irs 1	Antoun	. Day	A	nt.	Libs	Amt	L185	Amt	No.	Amt.	B03	-lb, (es	Amt,	Hrs	Amou	nt · F	[175	Amt	Hrs.	Anit.	Hrs.	Amt.	Hrs.	Amt.	Hrs.	Anst	Tos	A1	mount 0	lals.	Amt.	Gals.	Amt.	Lbs A	.mt.	DAI,				_[Ron Re	ev. Pro	5.	
May 17 '' 21 Jane 27 '' 29 Sent. 23																																																					[cutting edg Caisson built on shore Placi Began building enisson. Caisson ready to immch. Launched at 4.30 p m. Towed to position.
Oct. 10 11 13 13 14 14	1 1 1 1	5.00 5.00 5.00 5.00 5.00	1	L.00 1 L.00 2 L.00 3 L.00 3 L.00 3	8	.00 2 .00 .00 .00	5 5 6 5 8 6 6	5.00 5.09 5.00 5.00	150 800 530 680 880	30.1 60.1 106.1 136.1	0 1 0 2 0 2 0 2		1.50 3 D0 3.00 3.00 3.00										100 108 78	15. 16. 13.	30 80 80	17 17 17 17 22	5.60 5.60 5.40 7.60 5.00	12 12 12 12 12 12	3.0 3.0 5.0 3.0 3.0)		· · 24 · 24 · 24 · 24 · 24	3.0 3.0 3.0 3.0 3.0 3.0) 24) 24) 24) 24) 24) 24) 24	\$ 60 3.60 3.60 3.60 3.60 8.60	9. 12. 13. 14. 16.	61 89 02 87 46	$\begin{array}{c} 82.13\\ 43 & 10\\ 43.53\\ 49.69\\ 55.02 \end{array}$	- ch ch ch ch ch	0.15 .15 .15 .15 .15	1	0.87	6 6 6 6 6	0.33	97.8 143.9 208.7 248.3 288.7	7 8 0.11 1 0.07 7 0.11 0 0.24	1 7 1	Mut 				- 83 - 30 - 82 - 41 - 46	Caisson built on shore Pined Began building caisson. Caisson ready to immedi. Launched at 4.30 p m. Towed to position. Begun concreting at 8 p.m. Started air compressors on L coin at 10.62 a.m. [train at 8 a.
" 15 " 16 " 17 " 18 " 19	1 1 1	5.00 5.00 5.00 5.00 5.00	1 .	1.00 3 1.00 6 1.00 9 1.00 8 1.00 19	16 24 21	. 00 . 50 . 50 . 50 . 50	00000	8.00 8.00 3.00 3.00	865 910 870 893	173.0)0 2)0' 3		8.00. 2.00.		•••••							 .67 .67	88	18.	20	32	10.4	1 24	7.2)) 12) 24	2.4 4.8 4.8	. 48 0 48 0 48	7.2	0'48	7.20 7.20 7.20 7.20	11. 10.	79 79 68 53	$\begin{array}{c} 39,16\\ 36,05\\ 62,46\\ 51,92\\ 55,41 \end{array}$	01 02 21 04	.16 .18 18 18		.87	6 6 6 6	. 33 . 33 . 33	284.8 301.0 328.9 326.6	$\begin{array}{ccc} 4 & 0,21 \\ 3 & 1,04 \end{array}$	5 4 2 Cle 1 ·	ean coarse s	saud	16.00 \$	に 15 15 15	57 34 32 . 26	Started air compressors on B
" 20 " 21 " 22 " 28 " 24	1 1 1	5.00 5.00 5.00 5.00 5.00 5.00	1 .	4.0012 4.0011. 4.0013 4.0012 4.0012	5 30 32 32	.00 .50 .00 .00	5 6 3 6 3 6	5, D0 1 5, 00 1 3, 00 1 3, 00 1	290 360 380 430	258.0 272.0 276.0 286.0 801.4	8 00 8 00 8 00 8 00		4.50 4.50 4.50 4.50	18 10 17 18	8.2 2.5 4.2 4.5	18 12 22 34	1. 0. 1. 2.	83 29 32 48 51 48 54 68 57 51	1.22.2.3.	28 12 12 00	e) es es es es	.67 .67 .67 .67	88 90 93 46	$ \begin{array}{c} 13. \\ 13. \\ 14. \\ 7. \\ 7. \\ \end{array} $	20 75 32 20	84 32 32 32	11.20 10.40 10.40 10.40 10.40) 24) 24) 24) 24	7.22.2	$ \begin{array}{c} 0 & 24 \\ 0 & 24 \\ 0 & 24 \\ 0 & 24 \\ 0 & 24 \\ 0 & 24 \\ \end{array} $	4.8 4.8 4.8	$ \begin{array}{ccc} 0 & 48 \\ 0 & 48 \\ 0 & 48 \\ 0 & 48 \\ 0 & 48 \\ 0 & 48 \\ \end{array} $	7.2 7.2 7.2	$ \begin{array}{c} 0 & 48 \\ 0 &$	7.20	12.	37 24 49	36.06 41.34 107.79 8) 83 72.14	22 62	.18 .18 .18 .18 .18			6	. 33 . 33 . 33	420.5 495.4 474.3	9 0.40 2 0.85 9 1.56 7 0.80 8 3.25	8 6		14 14 14	$\begin{array}{c} 44.20\\ 40.33\\ 24.00\\ 48.00\\ 47.66 \end{array}$	10 36 11	22 30 81 - 82 29	
" 25 " 26 " 27 " 28 " 29	1 1	5.00 5.00 5.00 5.00 5.00	1	4,00 13 4,00 (2 4,00 12 4,00 12 4,00 12	90 90 90 90	, 00 , 00 , 00 , 00	3 6 8 9	3.001 3.001 7.201	587 500 313	294.0 307.0 300.0 315.1 346.1	10 8 10 8		1.50 4.50 4.50 4.50 4.50	19 22 19	4.7	3 32 3 31	202.02	35 51 27 28 20 74 13 29 06 40	3.	01 26 28	20 20 20 20 20	.67 67 .67	30 30	11. 4. 4.	75 75	32 34 32	$\begin{array}{c} 10.40\\ 10.40\\ 11.20\\ 10.40\\ 10.40\end{array}$) 24) 24) 24	7 2 7.9 7.9	$\begin{array}{cccc} 0 & 24 \\ 0 & 21 \\ 0 & 24 \\ 0 & 24 \\ 0 & 24 \\ 0 & 24 \end{array}$	4.8	$\begin{array}{cccc} 0 & 48 \\ 0 & 48 \\ 0 & 48 \\ 0 & 48 \\ 0 & 48 \\ 0 & 48 \\ 0 & 48 \end{array}$	7.2	$ \begin{array}{ccc} 0 & 48 \\ 0$	7.20	21. 22. 23. 23. 19.	64 95 55	$\begin{array}{c} 70.87\\ 75.67\\ 80.03\\ 78.75\\ 65.98\end{array}$	õ		······································			. 33 38 . 33 . 36 . 33	49.2 %	2 2.49 6 0.51 7 3.00 9 2.04 0 3.28	š i	10 82 82 81 83 93 84 84 84	14 44 44	$\begin{array}{c} 24.00 \\ 40.66 \\ 44.50 \\ 48.00 \\ 48.00 \\ 48.00 \end{array}$	9 9	. 27	[
	1 1	5.00 5.00		4.0012 4.0013		.00 00				340.8 354.4			4.50 4.50					35 26 35		14	2 2	.07 .67	$\frac{20}{40}$	3. 0.	25 25	32 34	10.40) 24) 24	7.2 7 2	$ \begin{array}{c} 0 & 24 \\ 0 & 24 \end{array} $	4.8 4.8	$ \begin{array}{ccc} 0 & 48 \\ 0 & 48 \end{array} $	$7.2 \\ 7.2$	$ \begin{array}{c} 48 \\ 48 \\ 48 \end{array} $	7 20 7.90	20. 29.	07 50	$\frac{69.07}{75.23}$	2 ;	.18 .18			0 0	.33 .33	$515.3 \\ 585.8$	2 3.19 8 9.78	9 9		14 17		19 . 17 .	30 29	
Yov. 1 	1 1 I	5.00 5.00 5.00 5.00 5.00 5.00	1 1	4.00 18 4.00 18 4.00 17 4.00 17 4.00 17 4.00 17	51 48 53	.00 .00 3.25 4.00 1.00	00 00 00	7.20') 7.50'1	480 685 600	354.) 355. 393.) 400.) 420.)	30 8 10 8 10 8		4.50 4.50 4.50 4.50 4.50 4.50	20 20 19	5.0 5.0 4.7	8 81	2.2.2.	15 42 27 9 27 29 13 29 18 71	1.	28	01 01 02 02 02 02	. 67	40	6. 6.	25 25	33 30	11.2 10.4 10.4 9.0 10.4) 24	7.2	$\begin{array}{c} 0 & 24 \\ 0 & 24 \\ 0 & 24 \\ 0 & 21 \\ 0 & 24 \\ 0 & 24 \end{array}$	4.8	0 48 0 48 0 48 0 48 0 48 0 48 0 48 0 48	7.2 7.2 7.2	0 48 0 48 0 48 0 48 0 48 0 48	7.20 7.20 7.20	24. 23. 21. 20. 21.	10 96 66	83.15 17.42 73.45 69.07 73.44	01 07 22	.18 .18 18		.87	() 5	.33 .29 .29	556.5 588.5 595.6	0 1.84 8 2.74 3 2.94 1 1.75 2 1.65	4 5 3	and gravel	3	80.50 4 48.00 4 48.00 4 46.10 4 42.61 4	17 19 18	. 37	
" 6 " 7 " 8 " 9 " 10		5.00 5.00 5.00 5.00 5.00	1 1 1	$\begin{array}{c} 4.00\ 18\\ 4.00\ 17\\ 4.00\ 17\\ 4.00\ 15\\ 4.00\ 15\\ 4.00\ 17\end{array}$	52 55 55	7.00 1.75 1.10 3.50 1.10	0000	8.40 L	415 500 420	385. 853. 420. 897. 383.	75 5 00 5 30 5		$ \begin{array}{r} 4.50 \\ $	14 17 18	3.5 4.2 4.5	2 33	2.	20 74 15 91 34 51 37 9 34 94	2.	$\frac{25}{40}$	22222	.67 .67 67			00	32 28 25	10.4(10.4) 8.8(8.8(8.8) 8.8() 24	7.2 7.2 7.2	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	4.8 4.8 4.8	0 48	7.2	0148	7.20 7.20 7.20	28. 20. 26. 21. 38	26 72 82	79.61 67.73 89.30 71.27 128.02	10 10 FD	14	1 		5	.29 .29 .29	548.8 635.4 589.7	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	8 2 Ci	;; parse sand n gravel c	und	$\begin{array}{c} 44.88 \\ 23.50 \\ 40.83 \\ 45.88 \\ 45.00 \\ 48.00 \end{array}$	19 17 15		
 11 12 13 14 15 	1	5.00 5.00 5.00 5.00 5.00	1 1	$\begin{array}{c} 4.00\ 17\\ 4.00\ 18\\ 4.00\ 16\\ 4.00\ 16\\ 4.00\ 15\\ 4.00\ 16\end{array}$	6 61 57	1.10 3.00 3.75 1.00 3.00	8 8 4 10 4 10	$0.751 \\ 0.751$	$ \begin{array}{c} 005 \\ 138 \\ 115 \end{array} $	369. 300 341. 334. 824.	80 1 40 1 50 3	3	$ \begin{array}{r} 4.50 \\ $	15 17 14	8.7 4.2 3.5	2 28	2. 1. 1.	92 60 34 51 92 74 79 63	3.	25 49 26	01 02 02 02 02	.67 .67 .67	24 24 24 24 24 24	6. 6.	00 00 00	28 30 30	8.8) 24	7.2 7.2 7.2	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	4.8 4.8 4.8	$\begin{array}{cccc} 10 & 48 \\ 10 & 48 \\ 10 & 48 \\ 10 & 48 \\ 10 & 48 \\ 10 & 48 \end{array}$	7.2	$ \begin{array}{ccc} 0 & 48 \\ 0$	7 20 7 20	8. 9. 5.	95 08 40	$\begin{array}{r} 00.27 \\ 29.91 \\ 30.37 \\ 18.04 \\ 17.14 \end{array}$	20 10 10	.14	1		5 5	.28 .28 .28	505.6 483.5	$\begin{array}{c ccccccccccccccccccccccccccccccccccc$	6	Clay 11		$\begin{array}{c} 48.00 \\ 38.00 \\ 15.50 \\ 24.00 \\ 23.60 \\ 5 \end{array}$	17 15 51 ,	26 30 27	[at 2 p. Stopped water pumps on Linc
" 16 " 17 " 18 " 19 " 20	1 1	5.00 5.00 5.00 5.00 5.00	1	4.0013. 40012. 4.0013. 4.0014 4.0014 40014	5 40 7 51 53	9.75 3.25 1.95 3.00 3.00	8 9 4 10 3 9	0.75	825 897 016	241. 247. 369. 304. 260.	50 1 10 1	838	$ \begin{array}{r} 4.50 \\ $	16 15 16	$\frac{3.7}{4.0}$	2 23 2 20 7 21 2 23 7 23	1.	58 43 87 28 44 28 58 23 58 8	1.	02	22222	.67	98 98 98	20. 20. 20.	80 80	30 30 30	9.0) 24) 24) 24	7.2	0		. 48 . 48 . 48	7.2	0 48	7.20	7.	34	$\begin{array}{r} 13.61 \\ 25.53 \\ 46.20 \\ 14.52 \\ 45.77 \end{array}$	22 02	14	1		5 5 5 5 5	.28 .28 .28	401.2 450.8 454.5	7 0.13 8 0.14 8 0.60 2 0.38 8 0.10	4	84 12 66 18 67		•••••		25	Stopped water pumps on Berly
** 21 ** 22 ** 23 ** 23 ** 24 ** 25	1	$5.00 \\ $	1 1 1	4 00 12. 4 00 14 4.00 16 4.00 15 4.00 15	51 60 56	7 45 3.00 0.00 3.50 5.50	4 11 4 11 4 11	1.001 1.001 1.00	006 023 950	255. 301. 207. 295 293.	80 1 00 1 00 1	3 3 3	$ \begin{array}{r} 4.50 \\ $	16 16 16	4 0 4.0 4.0	2 23 2 20 2 25 2 25 7 23	1. 1. 1.	58 46 37 46 79 31 72 58 6	9. 1.	08 37	97 92 92 92 92	.67 67 .67	108 108 108	22. 22. 23. 22. 22.	80 80 80	15 14 14	4.8	$ \begin{array}{cccc} 0 & 12 \\ 0 & 12 \\ 0 & 12 \\ 0 & 12 \end{array} $	8.6 3.6 3.6	0 0		· 24 · 24 · 24	8.0 3.0	$\begin{array}{ccc} 0 & 24 \\ 0 & 34 \\ 0 & 24 \end{array}$	8.60 3.66 3.66 3.60 3.60 3.60		79 48 64	$\begin{array}{c} 1.34\\ 52.78\\ 40.04\\ 25.52\\ 66\ 43\end{array}$	20 01 52	.14 .14 .14 .14 .14			6 5 5 5 5	.28 .28 .28	478.9 477.8 480.8	1 0.14 9 0.15 1 0.04 5 0.04 0 0.05	5 0 4	68 68 69 89				25 30 23	
·· 26 ·· 27 ·· 28 ·· 29 ·· 29 ·· 30	1	5.00 5.00 5.00 5.00 5.00 5.00	1 1 1	4.00 15 4 00 16 4.00 16 4.00 12 4.00 12	51 60 44	0.00	3 3 4	9.001 9.00 9.00	016 983 653	296. 305. 295. 196.	DO 4 DO 1 DO 1	3	4.50 4.50 4.50 4.50 3.00	11 15 15	2.7	8 26 7 27 7 27 7 28 8 34	1.1	79 14 35 28 36 40 58 26 53 3	1. 1. 1.	76 14	01 01 02 02 02 03	.67 .67 .87	108 108 66	1.4	80 80 40	15 15	4.8	$\frac{3}{12}$	3.6 3.6 3.6	0 0 0 0 0 0 0		· 24 · 24 · 24	8.0 3 P	$ 0 24 \\ 0 24 \\ 0 24 $	3.60 8.60) 16.) 11	.76 .71 .81	44.87 59.38 55.85 37.83 99.91	200	.14 .14 .14 .14 .14	1		5	.28 .28 .28	489.4 480.2 \$89.2	5 0.01 9 0.05 2 0.06 5 0.06 0 0.01	9 0 0	68 68 66 11				28 28 81	
2	1)																								•••	13.82								. 0.5	1	11 11 11					

APPENDIX I.-Continued.

TIME, COST AND MATERIAL USED IN FOUNDATIONS.

PIER IL-CONTINUED.

Date, 1890.	PRINCE FORES	LAN FOI		Sun- Foremen. ays ¹ Amour	Los TENU	HERB.	Pagessure Men.	Corri Houne M	Mzs. Co	DYFEE.	SUGAR.	Candles No. Amt	Coal, Foi House, Boa	ELE		MARTE MECHAN AND DAY ENGINEE HIS, AI	NIGH ENGING RS.	ras. 1	euare Exe, Amt,	FIREERS.	COA PASEE Hrs A	RS. COAL	FOR BOILERS.	Oit	. 0	11. 	VANTE, 5. A.011.	TOTALS FOR FACE DAY	FEET SENK EACH DAY.	MAYERIAL.	Wat Ptri Hours Run. R	IP. Re of A	REMARKS.
Brought forward. Sept. 1	20	2.50 1	212.00 	2115.	2 4	22.63) 4510.19 3 130.06 5 248.00	22	0.50 6 5	179.20 1.51 1.28 1.76 2.5)	9 .6 9 .6 8 .5 11 .7 11 .7	72.8 14.8 11.4 46.2.0 191.4.0	3 \$0. 2 9 	15	856.12	450 8 2 14 4 14 4 14 4	.00, 32 .60 12 40 12 .40 13 .40 13 .40 12	0.40 8.60 3.60 2.60 3.60 	151.50	820 4 24 4.0 24 4.0 24 4.0 24 4.0 24 4.0	0 32 0 0 0	4.00 	2902.82 95 3.17 02 16.76 86 12.88 69 16.98 72 39.14	8 2 2 2 2 2 2	.15 .15 .18 .18 .18 	4.44	16,12 ,18 ,18 ,18	31.43	0.05	Chay ii ii ii ii ii	16.99		5 Started water pumps on Lincoln
· · · · · · · · · · · · · · · · · · ·	1	$\begin{array}{ccccccc} 5.00 & 1 \\ 5.00 & 1 \\ 5.00 & 1 \\ 5.00 & 1 \\ 5.90 & 1 \\ 5.90 & 1 \end{array}$	$\begin{array}{c} 4.60 \\ 4.00 \\ 4.00 \\ 4.00 \\ 4.00 \end{array}$	11 41. 11 41. 11 41.	75 2 75 2 74 2	6, 00 357 6, 00 367 6, 00 370 6, 00 351 6, 00 358	7 367.00 370.00 1 381.00	888	$\begin{array}{ccccc} 4.50 & 11 \\ 4.50 & 21 \\ 4.50 & 10 \\ 4.50 & 12 \\ 4.50 & 10 \end{array}$	2.77 2 81 3.02 2.5)	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	$7 \ 37 \ 1.6$ $8 \ 94 \ 4 \ 1$ $7 \ 23 \ 1.0$	8 1 . 5 1 . 2	24 38 26 38 25 38 25 26	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	28 8 28 8 30 9 30 9	0.60 24	7.30 7.20 7.30 7.30 7.20		48 8.0 48 8.0 48 8.0 48 8.0	0 48 0 48 0 48 0 48	7.20 11 720 11 7.20 12 7.20 12 7.20 13	58 28.74 38 41.33	2 2 2	.18 .18 .18 1 .18	.37	.18	568.37	0.00 0.00 0.00 0.00			22 22 23 23 25 3	
·· 11 ·· 12 ·· 13 ·· 14 ·· 15	1 1 1 1	5.00 1 5.00 1 5.00 1 5.00 1 5.00 1 5.00 1 5.00 1	4.00 4.00 4.00 4.00 4.00	11 41. 11 41. 10 38. 9 35.	75 2 75 2 10 2 25 2	9.00361 6.00359 6.00359 6.00394 6.00399	9 359.00 8 378.00 8 292.00 8 298.00	333	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	3.02 3.27	18 1.9 11 .7 13 .8		1 . 6 1 .	33 26 26 27 38 24	$\begin{array}{ccccccc} 4 & 48.00 \\ 4 & 48.00 \\ 2 & 46.00 \\ 0 & 44.00 \end{array}$	30 9 30 9 39 10 28 8) 60 24) 90 24).40 24 3.80 24	7.20	·····	48 8.0 48 8.0 48 8.0	0 48 0 48 0 48 0 36	7.29 12 7.20 12 7.20 12 7.20 14 7.20 12 5.40 10 5.40 10	22 47.50 50 41.77 14 33.87	2 1 2	.18 .18 .18 1 .09 .18 .18	.87	.18	051.99 478.61	0.00 0.00 0.00 0.00 0.00				
·· 16 ·· 17 ·· 18 ·· 19 ·· 90	1 1 1 1	$5.00 1 \\ 5.00 1$	4.00 4.00 4.00 4.00 4.00 4.00	11 41. 11 41. 11 41. 10 38.	75 2 15 2 75 2 50 2	6.00306 6.00346 6.00348 6.00348 6.00348 6.00348	0 340.00 3 348.00 8 338.00 4 344.00 8 348.00 8 348.00	8385	$\begin{array}{r} 4.50 & 12 \\ 4.50 & 19 \\ 4.50 & 12 \\ 4.50 & 10 \\ 4.50 & 10 \\ 4.50 & 10 \end{array}$	8.02 8.02 3.02 2.51 2.51	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	$\begin{array}{cccccccccccccccccccccccccccccccccccc$		33 21- 33 21- 33 91 33 91 33 91 33 91 33 91	6 39 60 6 39 60 6 39 60 6 39 60 4 37,60	30 £ 30 £ 28 8 28 8 30 £	1.60 24 1.60 24 3.80 24 3.80 24	7.20 7.20 7.20 7.20 7.20	····	48 8.0 48 8.0 48 8.0 48 8.0 48 8.0	0 36 0 36 0 36 0 36 0 36	5.40 11 5.40 8 5.40 8 5.49 12 5.49 12	.81 37.81 .83 29.45 82 29.45 10 40.45 .71 30.15	2 1 2 2 2	.18 1 .09 .18 .18		.18 .18 .18 .24	515.18 513.57 502.93 518.79 523.44	0.62 0.14 0.08 0.06 0.09				
·· 22 ·· 25 ·· 24 ·· 25	1	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	4.00 4.00 4.00 4.00 4.00	11 41. 11 41. 11 41. 11 41.	15 2 15 2 15 2 15 2	6.00 32 6.00 32 6.00 32 6.00 32 6.00 32 6.00 32	8 338.00 1 331.00 3 328.00 0 320.00	3	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	8.52 2.77 2.77 8.09	10 1.1 15 1.0 14 .9 15 1.0		8 1 . 9 1 . 6	33 21 33 21	6 38.60 6 38.60 6 38.60 4 47.00	30 f 30 f 30 f 30 f	00 24 00 24 00 24	7.20 7.20 7.20 7.20			0 48 0 48 0 48 0 48	7.20 8	06 36.96	222	.09 1 .18 .18 .18 1 .09 .18	.37	.18 .18 .18 .94 .18	490.71 500.80 519,53 503.61	0.00 0.11 0.17 0.00			2	- - -
··· 28 ··· 28 ··· 28 ··· 30 Oct. 1	1 1 1	5.00 1 5.00 1 5.00 1 5.00 1 5.00 1 5.00 1	4.00 4.00 4.00 4.00	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	15 2 15 9 15 2 15 2 15 2	6.00 308 6.00 314 6.00 313 6.00 313 6.00 315	8 308.00 4 314.06 3 313 00 3 323.06 3 312.00	333	$ \begin{array}{r} 4.50 & 10 \\ 4.50 & 12 \\ 4.50 & 11 \\ 4.50 & 11 \\ 4.50 & 11 \\ \end{array} $	2 51 3.02 2.77 2.77 2.77	$\begin{array}{cccccccccccccccccccccccccccccccccccc$			33 96 33 94 67 21 67 26 67 26	46.60 6 44.00 6 38.60 4 47.00 4 47.00	30 9 80 9 80 9 28 8 28 8	0 (0) 24 0.60 24 0.60 24 3.80 24 5.80 24	7.20 7.20 7.20 7.20 7.20 7.20		48 8.0 48 8.0 48 8.0 48 8.0 48 8.0 48 8.0 48 8.0	0 30 0 36 0 48 0 48 0 48	$\begin{array}{ccccccc} 4.50 & 11 \\ 5.40 & 8 \\ 7.20 & 13 \\ 7.20 & 9 \\ 7.20 & 9 \\ 7.20 & 9 \end{array}$	06 36.96 03 26.84 56 45.32 87 33.01 66 35.63	2 2 1 2 2	.18 .09 .18 .18 .18 .18 .18 .18 .18	.37 4	.18 .24 .18 .18		0.00 0.00 1.41 0.00	0 0 0		3 3 	
: : : : : : : : : : : : : : : : : : :	1	5.00 1 5.00 1 5.00 1 5.00 1 5.00 1 5.00 1 5.00 1 5.00 1	4.00 4.00 4.00 4.00 4.00 1 4.00	11 41. 7 25. 11 41. 11 40.	15 2 15 2 15 2	6 00 204 6.00 237 6.00 139 6.06 330 6.00 335 3.90 335	7 287.00 1 139.00 3 330.00 5 335.00	8 3 3 3	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	8.02 1.26 2.76 2.76	17 1.1 9 .6 12 .8 14 1.0 18 1.2		$\begin{array}{cccccccccccccccccccccccccccccccccccc$	33 · 26 · 2 33 · 214 · 214 33 · 216	4 47.00 4 5.00 6 38.60 6 38.60 6 38.60 6 38.60	28 8 \$0 \$ 28 8 30 9 28 8	1.80 24 1.60 24 1.80 24 1.80 24 1.80 24	7.20 7.20 7.20 7.20 7.20 7.20	•••••	48 8.0 48 8.0 48 8.0 48 8.0 48 8.0 48 8.0	0' 48 0' 48 0' 48 0' 48 0' 48 0' 48	7.20 11 7.90 7 7.20 9 7.20 12 7.20 11	.57 38.72 .50 26.40 .54 31.98 .64 42.23 .98 40.05	1 2 2 1	.09 .18 1 .18 .18 .09	3	.18 .18 .18 .24 .18	470.22 250.53 498.32 513.55 508.58	0.00 0.00 0.00 0.00 0.00 0.00			20 62 62 62 62 62 62 62 62 62 62 62 62 62	8 8 8
" 10 " 11 " 12 " 13 " 14	1 1 1 1 1	5.00 1 5.00 1 5.00 1 5.00 1 5.00 1 5.00 1 5.00 1	4.00 1 4.00 1 4.00 1 4.00 1 4.00 1 4.00 1 4.00 1	104 39.7 104 39.7 10 38.7 104 40.4	75' 1 18 1 10 2 2 2	2.00 847 3.00 351 3.00 336 6.00 329 6.00 328 6.00 343	336.00 329.00 328.00	3 4	$\begin{array}{cccccccc} 4.50 & 11 \\ 4.50 & 11 \\ 4.50 & 9 \\ 4.50 & 9 \\ 4.50 & 11 \\ 4.50 & 11 \end{array}$	2.76 2.26 2.26 2.76	17 1.1 14 .9 14 .9 15 1.0	23 1.0 25 1.2 6 .5 46 2.0		83 120 83 120	6 38.60 4 20.80 5 21.80 5 21.80 5 21.80 5 21.80	28 8 28 8 30 9 28 8 30 9	.80 24 .80 24 .80 24 .80 24 .80 24 .60 24	7.20 7.20 7.20 7.20 7.20 7.20		48 8.0	0 48 0 48 0 48 0 48 0 48	7.20 11. 7.20 10. 7.20 10. 7.20 10. 7.20 10. 7.20 10. 7.20 10.	37 4).35 39 34.75 00 38.44 14 23.89 52 35.19	2 1 2 2	.18 .09 .18 1 .18 1		.18 .24 .18 .18	525.28 483.76 479.85 479.94 498.89	0.00 1.67 0.00 0.00 1.02				
" 10 " 16 " 17 " 18 " 19	1 1 1 1 1	5.00 1 5.00 1 5.00 1 5.00 1 5.00 1 5.00 1	$\begin{array}{c} 4.50 \\ 4.50 \\ 1 \\ 4.50 \\ 1 \\ 4.50 \\ 1 \\ 4.50 \\ 1 \\ 4.50 \\ 1 \end{array}$	$\begin{array}{c c c c c c c c c c c c c c c c c c c $	0 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	6.00 312 7.00 206 7.00 393 7.00 315 7.00 315 7.00 316 7.00 390	812.00 810.84 841.84 967.50 368.67	3 4 3 4 3 4 3 4	4,50 9 4,50 9 4,50 14 4,50 12 4,50 14 4,50 14 4,50 14		15 1.00 18 .89 20 1.37 20 1.35 20 1.35 20 1.35	47 9.5 17 .7 6 .3 6 .3 8 .4		83 168 33 62 28 24 28 24 28 24 28 24 28 24	30.20 11.90 500 5.00 5.00	30 9 28 8 28 8 28 8 25 8	.60 24 .60 24 .80 21 .80 24 .80 24	7.20 7.20 7.20 7 20 7 20		48 8.0 48 8.0 48 8.0 48 8.0 48 8.0 48 8.0 48 8.0) 48) 48) 48) 48) 48	7.20 12. 7.20 14 7.20 10. 7.20 8. 7.20 9.	08 47.06 62 30,20	2 1 2 2	.18		.26 .26 .18 .18	480.88 474.22 479.28 503.82 507.59 507.39	0.85 0.00 0.00 0.00	••		2	Began scaling at 10.30 a.m.
·· 20 ·· 21 ·· 22 ·· 23 ·· 24	1 1 1	5.00 1	$4.50 \\ 4.50 \\ 1$	1 47.2	5 2 5 2 5 9 0 1	7,00 321 7 00 279 7,00 301 3,50 2	374.50 325.40 234.50	8 4 3 4 3 4 1. 1	1 50 18 1.50 18 1.50 14 1.50	4 96 4.96 8.85	94 1.65 24 1.63 21).44	18 .90 16 .80		18 24 18 24 18 24 18 24	5.00 5.00	30 9 30 9 28 8	.60 24 .60 24 .80 24 .70	7.90 7.20 7.20		48 8.00 48 8.00 48 8.00 6 1.20	48 48 48 48 6	7.20 8.	32 23.64 00 25.58 51 12.83	2 2 1 2	.18 .18 ‡ .09 .18	9,62	.18 .18 .18 .19		0.00 0.00 0.00 0.00				5 11 3 11

COST OF SINKING CAISSON II.

	MATCHIAL	LADOR	TOTAL.
Amount as tabulated above	\$7 385.87	¥43 623.03	\$48 008 89
Miscellaneous supplies	1 984.47		1.984.47
Sundiy small supplies,	693.15		693.15
Electric light	376.01		376.01
Medical attendance, etc.,	971.47		971.47
Maintenance of plant	4 \$39,24	3 911,80	8 751.04
Hire of tug and derrick	381,50		381,50
Labor, not included in table		4 496,64	4 490 64
Total	\$14 631.71	\$51 031.46	\$65 663 17

APPENDIX I.-Continued. TIME, COST AND MATERIAL USED IN FOUNDATIONS.

12	TRI	ti I	Ш	l.
----	-----	------	---	----

	1											-	-						ING OUT	MAST			T											-		WAT	7.9		,
DAT		FOREMAN		IGRT EMAN	Su Fore		LOCS TENDE		PRESSU MRN.		Coffee Duite Me	EN. CO	FIE	Sugan.	CANE	DLKS.	COAL FOR HOUSE BOAT.	AND J	v Holst Elevator Len		Ē	NIGHT MINKERS	. P	CMP den	FIREMO		COAL ASSERS.	COAL FOR F	BOILERS.	BLAUE OIL,	Capinues Oite	WASTE.	TOTAL FOR EAC	SUNK	MATERIAL	Pox		Rev. of Air	Remarks.
[889	0. D	an	it Days	Amt.	Days A	nount.	Days A	.mt. H	irs And	ount. Daj	ys An	nt. Lbs	Amt. 3	bs Amt.	No.	Amt. E	au-ih, Amt.	Brs	Amount	ILrs. A	ust B	rs. Amt	Hes	Amt.	Hrs A	mt Hrs.	Ant	Tons, A	unconst. G	als Amt.	Gats. Ant	Lbs An	DAY.			Hours Run. Re	v. Pres.	b,ba	
**	16 17 18 19 20	$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	$ \begin{array}{c} 00 & 1 \\ 00 & 1 \\ 00 & 1 \\ 00 & 1 \\ 00 & 1 \end{array} $	4.00 4.00 4.00 4.00 4.00 4.00)2 1) 10	17.33 32.00 29.50 26.50 32.00	3 3	5.00 5 6.00 5 6.00 5 6.00 5 6.00 5	501 10	59.50		$ \begin{array}{cccccccccccccccccccccccccccccccccccc$).58 2.11 1.58 1.85		16 33 6 15 7 3 0 6	$\begin{array}{c} 0.77 \\ 1.68 \\ .72 \\ .14 \\ .29 \end{array}$	3 .9	0 88 5 84 5 84)4.20 13.50 13.50 17.40	30 12 16	3.20 1 5.20 1 4.80 1 9.00 \$ 9.60 \$	2 3.6 2 3.6 4 7.5	0 24 0 29	$ \begin{array}{r} 2.40 \\ 4.80 \\ 4.90 \\ 4.90 \\ 4.90 \\ 4.90 \\ \end{array} $	24 3 24 3 48	8.60 12 8.60 24 8.60 24 7.20 18 7.20 24 7.20 24	3.60 3.60 2.70	5.17 9.18	14.51 15.62 27,57 21.05 54.07	8 .27 8 .27 8 .27	1 0.35	5	 20 274. 40 302. 84. 205. 	$\begin{array}{cccc} 04 & 0.18 \\ 22 & 0.16 \\ 33 & 0.22 \\ 70 & 1.26 \\ 62 & 0.52 \end{array}$	Mat Fine river sand	12.00 4 21.01 4 37.45 5		26 27 30	[p.m., pumps at 1.00 a.m. Started compressors on Bertrana at 12,55 Stocking out Mai. [compressors at 4.00 p.m. Started pumps on Lincoln at 12,15 p.m., Sacking out Mat.
	21 22 23 24 25	$ \begin{array}{ccccccccccccccccccccccccccccccccc$	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	$\begin{array}{r} 4.00 \\ 4.00 \\ 4.00 \\ 4.00 \\ 4.00 \\ 4.00 \end{array}$	1(12 10	82.00 29.00 82.00 27.00	3 3 3	6.00 F	$5)8 17 \\ 585)8$	95.50 96,50	3 4.	.50 8 .50 7 .50 6 .50 7 8		$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	10 8 16 10 13 6 13 10 19	.88 .48 .29 .48	8 .1	$5 108 \\ 5 108 \\ 4 79 \\ 3 48 \\ $	11.73	30 30 80	9.60 2 9 60 2 0 60 2 9.60 2 9.60 2	14 7.5 14 7.5 14 7.5	$\begin{array}{cccc} 0 & 23 \\ 0 & 23 \\ 0 & 23 \\ 0 & 23 \\ 0 & 12 \\ \end{array}$		48 48 48	$\begin{array}{rrrrr} 7.20 & 48 \\ 7.20 & 48 \\ 7.20 & 48 \\ 7.20 & 48 \\ 7.20 & 48 \\ 7.20 & 48 \\ \end{array}$	7.20 7.20 7.20	24.10 25.84 19.46	58.34 73.95 78.03 58.78 30.12	3 .27 8 .27 8 .27 8 .27 8 .27 8 .27	1 .35	6 6 7	40 350	$\begin{array}{cccc} 97 & 1.64 \\ 80 & 2.44 \\ 65 & 8.04 \\ 64 & 2.41 \\ 81 & 1.99 \end{array}$	11 12 64 11 62 17 61 63 41 17 64 65 14 64 66	45.38 5		41 34	Mai all ou). Stopped pumps on Lincolo at 4.45 p.m., fou Bertram at 1).20 p.m.
11 14 64	26 27 28 29 30 31 .	1 5 1 5 1 5 1 5	.00 1 .00 1 .00 1 .00 1 .00 1 .00 1	4,00	19 12 12 6	82.25 35.00 \$5.00 \$5.00 19,00	4 4 4 4	7.20 8 8.70 6 8.70 6 8.70 6 8.70 1 8.70 1	621 2- 615 2- 612 2- 612 11	81.60 48.40 46.00 44.80 83.75	3 4 5 4 3 4 8 4	.50 6 .50 8 .50 9	$1.57 \\ 2.11 \\ 2.87$	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$.14 .05 .10 .34	2 .4	5 24 3 24 5 24 5 24 5 24 5 24 5 24	8.00 6.00	80 80 84 28	8,80 1	84 7.5 84 7.5 84 7.5 84 7.5	0 24 10 24 10 24 10 24 10 24 10 24 10 24		48 48 48 48	$\begin{array}{cccccc} 7.20 & 48 \\ 7.20 & 48 \\ 7.20 & 48 \\ 7.20 & 48 \\ 7.20 & 48 \\ 7.20 & 48 \\ 7.20 & 48 \end{array}$	7,90 7,20 7,90 7,90	20,19)8.)5 22.59 16.34	$5590 \\ 60.98 \\ 54.80 \\ 68.23 \\ 49.30 \\ 28.65$	3 .97 3 .97 3 .27	1 .35	6 7 6 7	88 404 84 4(8, 40 271	91 1,96 13 1,41 42 3,25 16 2,67	44 44 FF 44 44 44	33.75 5 41.88 5 48.00 5 20.00 6	7 57 8 62 8 61 2 6)	85 85 34 81	Starfed pumps on Berfum and Lincoln [at 8.00 a.m. Stopped pumps on Bertram and Lincoln [at 6.00 p m. Waiting for Masoury.
189: Jan,	1.23.) 5	···· 1 ··· 1	-4,00		28,50	20 23 23 23	4.00 4.50	262 1	63.75	i' 'i	1 1 .50 1	.26 .26 .27	1 .0 1 .0 1 .0	16		2.6			30 30	9.60 9.60 9.60 9.60 9.60	54 7.5 54 7.5	10 10	····· 2 40	48 48 48	7.20 36 7.20 48 7.20 36 7.20 36 7.20 36 7.20 48	7.20 5.40 5.40	$10.10 \\ 14.18 \\ 15.02 \\ 10.94 \\ 15.51$	$\begin{array}{c} 30.49\\ 43.82\\ 45.35\\ 33.08\\ 46.82 \end{array}$	8 .37 3 .37 2 .)8		6 7	34 82 84 83 40 7)	88 0.28 63 0.06 68 0.06 33 0.03 24 0.04	41 66 18 51 46 46	20.49 6		24 21 21	Starfed pumps on Beriram at 8 10 a.m., for Lincola at 7.29 p.m.
17 10 14 11	6 7 9 10		.00 1 .00 1 .00 1	4.00 4.00 4.00	17	57.00 59.10 3(.20	2	7.50 8.40 8.40 4.00 4.00	526 31 590 4 308 2	93.75 13.00 15.60	3 4 3 4 1 1	50 10 .50 9 .50 9	2.64 2.87 2.86	14 .9 23 1.4 15 .9	90 2 18 6 96 10	.10 .29 .48	3.1		6.00 6.00	80 80 15 15	4.80	24 7.5 24 7.5 13 8.0 13 8.0			48 48 24 24	7.20 48 7.20 48 7.30 48 8.60 24 8.60 24	7.20 3.60 3.60	25.47 7.69 2.58	$\begin{array}{c} 62.78\\ 49.83\\ 76.93\\ 28.2)\\ 7.63 \end{array}$	$ \begin{array}{c} 2 & .18 \\ 3 & .27 \\ 1 & .08 \end{array} $		6 6 4	34 584 34 389 34 43 32 27	$\begin{array}{rrrrr} 45 & 1.32 \\ 44 & 2.88 \\ 89 & 2.64 \\ 42 & 1.62 \\ 54 & 0.00 \end{array}$		20.74 5	5 69 5 76	36 31 18 21	fon Enteena at 7.29 J.m. fon Bertram at 6.25 p.m. Stopped pumps on Lincoln at 6.20 p.m. Stopped compressors on Lincoln at 8 10 Walling for minsoary. [p.m.
14 14 14	11 12 18 14 15						62 62 63 63 63	4.00 4.00 4.00 4.00 4.00								•••••				15 15 15	4.80 4.80 4.80	12 3.0 12 3.0 12 3.1	KO KO KO		12 13 24	1.80 24 1.80 24 1.80 24 3.60 24 3.60 24 3.60 24	3,60 3,60 3,60	4,69 7.45 6.85	8.71 14.15 22.49 20.69 16.35	2 .18 1 .09 2 .18 1 .09 2 .18	1 .85	4 4 4	23 32 23 4) 22 40	$\begin{array}{cccccccccccccccccccccccccccccccccccc$				23 25 26	15 46 41 17 56 41 17 16 17 17 16 17 17 18 18
18 15 14 14 14	16 17 18 19 20						e) c2 c2 c2 c2 c3	$\begin{array}{c} 4.00 \\ 4.00 \\ 4.00 \\ 4.00' \\ 4.00' \end{array}$			· · · · · · ·									15 17	4.80	12 8.4 24 7.5	50 50 50(24 24 24	$ \begin{array}{r} 3.60 & 24 \\ 3.60 & 24 \\ 3.60 & 24 \\ 3.60 & 24 \\ 3.60 & 24 \\ \end{array} $	3.60 3.60 3.60	7.21 8.25 5 17	15.62 2).77 18.87 15.62 13.06	1 ,08 2 .18		4	29 41 28 88 29 40	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	11 11 11 11 11 11			23 24 24	11 43 66 10 41 10 11 41 54 11 41 54 41 44 54
10 14 18 18	2) 22 23 24 25						57 62 64 64 64 64	$\begin{array}{c} 4.00 \ , \\ 4.00 \ 4.00 \ 4.00 \ . \\ 4.00 \ . \end{array}$												15 15 15	4.80 4.80 4.80 4.80 4.80 4.80	24 7.5 24 7.5 24 7.5	50 ⁷ 50 ⁷ 50 ⁷		24 24 24	$ \begin{array}{r} 3,60 & 24 \\ 3,60 & 24 \\ 3,60 & 24 \\ 3,60 & 24 \\ 3,60 & 24 \\ 3,60 & 24 \\ \end{array} $	3.60 3.60 3.60	5.04 5.29	$16.35 \\ 24.09 \\ 15.24 \\ 15.99 \\ 14.88 \\ 14.8$	$\begin{array}{cccccccccccccccccccccccccccccccccccc$		4	23 48 22 38 23 39	95 0 00 21 0.00 84 0.00 51 0.00 39 0.00	KK 44 KE			23 24 28	17 18 18 17 16 46 16 16 46 17 16 46 17 17 18
11 74	26 27 28 29 30	1 5	.00) .00 1 .00 1	4.00	18	68.30 70.00 74.00	8	4.00 4.00 6.00 9.00 9.00	881 3)4.00 8).00 74.00	3 4	.50 4 .50 1) .50 10	2.89	8 .5	5) 5)6 5 74 2	.24 .34 .10	1 .5	1 24	6.00	15	4.80 4.80 4.80 9.60 9.60	4 7.9 4 7.1	0 24	4.80 4.80 4.80	24 24 48	$\begin{array}{rrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrr$	3.60 3.60 7.20	$4.80 \\ 5.89 \\ 19.83$	$\begin{array}{r} 11.63 \\ 14.51 \\ 17.78 \\ 59 90 \\ 70.05 \end{array}$	3 .27 2 .18	1 .35	1 4 7 7	23 38 40 450 40 580	$\begin{array}{ccccccc} 53 & 0.00 \\ 65 & 0.00 \\ 36 & 0.00 \\ 39 & 1.20 \\ 68 & 1.83 \end{array}$	18 15 65 18 18 45	+48.00 5	3 75	24 34 95	¹⁰ ¹⁰ ¹⁰ Formps at 11.45 a.m. Started comp. on Bertram of 11.05 a.m., Started compressors on Lincola at 12.05 [a.m.]
			.00 1	4.00		72.66								23 1.4	18 13 18 10	.58	3 .1	5 24	6.00	30	9.60		0 24	4.80		7.20 48	7 20	28.36	85.64					05 1.89	gravel	48.00 5			
Feb.	12345		$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	4.00 4.00 4.00 4.00 4.00	20 18 20	$\begin{array}{c} 74.00 \\ 74.00 \\ 67.00 \\ 74.00 \\ 74.00 \\ 74.00 \end{array}$	3 3	9.00 3 9.00 3 9.00 3 9.00 3 9.00 3	379 31 378 31 376 31	79.00 79.00 73.00 76.00 74.00	3 4 3 4 3 4	.50 11 .50 10 .50 9 .50 10 .50 9	2.65 2.63 2.87 2.64 2.37	$ \begin{array}{ccccccccccccccccccccccccccccccccc$	18 3 14 2	.14 .10 .29 .10	8 .5	5 24 5 24 5 24 4 24 5 24 5 24	6.00 6.00	30 34 1 30	9.60 :	$ \begin{array}{ccccccccccccccccccccccccccccccccccc$	$\begin{array}{c} 0 & 34 \\ 0 & 24 \\ 0 & 24 \\ 0 & 24 \\ 0 & 24 \end{array}$	4.80 4.80 4.80	48 48 48	7.20 487.20 487.20 487.20 487.20 487.20 487.20 48	7.20	22.84)6 46 2) 87	$\begin{array}{c} 66.04\\ 68.96\\ 49.70\\ 60.05\\ 89.63 \end{array}$	3 .27) .85	6 7 6	84 592 40 561 84 586	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	11	40.30 - 5 44.20 - 5 39.55 - 5 48.00 - 5 44.42 - 4	5 86 3 83 2 80	35 36 36	
17 14 14 11	6 7 8 9 10	1 5 1 5 1 5.		$\begin{array}{c} 4 & 00 \\ 4 & 00 \\ 4 & 00 \\ 4 & 00 \\ 4 & 00 \\ 4 & 00 \end{array}$	19# 19# 19#	$\begin{array}{c} 66.50 \\ 72.66 \\ 72.66 \\ 72.50 \\ 74.00 \end{array}$	00 00 00	9.00 4 9.00 4	404 40 111 40	1.00 S	8 4. 3 4. 3 4.	.50 10 .50 10 .50 10 .50 10 .50 8	2.63 2.63 2.63 2.63 2.10	$ \begin{array}{ccccccccccccccccccccccccccccccccccc$	10 7 1) 7 14 5	.19 .84 .34 .94 .10	90 .0 90 .0 9	5 24 4 24 5 21 5 24) 24	6.00 6.00	$ \begin{array}{r} 40 & 1 \\ 40 & 1 \\ 34 & 1 \end{array} $	$ \begin{array}{c} 2,40 \\ 2.40 \\ 2.40 \\ 2.40 \\ 0.60 \\ 9.60 \\ 2 \end{array} $	14 7.3 14 7.5 14 7.5	$\begin{array}{cccc} 0 & 24 \\ 0 & 24 \\ 0 & 24 \\ 0 & 24 \\ 0 & 24 \\ 0 & 24 \end{array}$	4.80 4.20 4.20 4.20 4.20	48 48 48	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	7.20 7.20 7.20	19.95 24.40)6.46	70.77 60.26 73.69 49.71 39.91	31 .21		7 6 6	41 610. 34 630. 54 609.		Coarse sund, grave and clay	42.66 4	6 68 7 69 7 72	28 39 33	Clay on west slide of cutting edge. Stopped water pumps on Bertram af 6.50
14	1) 12 13 14 15	1 5	00 1 00 1 00		20 9	7).17 74.00 38.50	20202	6.00) 4.00	96 19	38.00 3 72.00 8 76.00 5	3 8.	.00 10	2.36 .52 2.68		0 2 6 15 8 18	.10 .72 .87	8 .9 3 .9	4 52	6.00 14.40 10.25	15 15 15 15		2 3.6 2 3.6 2 3.6	0 0 0 0 0		24 24 24 24	3.60 24 3.60 24 3.60 24 3.60 34 3.60 24 3.60 24 3.60 24	3.60 3.60 3.60 3.60		29.14 21.07 23.50 10.15 13.07 8.70	8 .37 9 .18 9 .18		6 7 6 6	26 522 42 302 86 35 36 33	47 0.06 74 0.00 46 0.00 29 0.01 21 0.00 71 0.00	44 44 11 14	0.75 4		35 32 37 34	Stopped water pumps on Lincoln at 8.45 Started elay holsts. [4. m. Stopped compressors on Bertraun at 7 10 [a.m. Stopped compressors on Lincoln at 9.80

APPENDIX I.-CONTINUED.

TIME, COST AND MATERIAL USED IN FOUNDATIONS.

PIER III.-CONTINUED.

DATE.	PRINCIPAL FORCEMAN			SUB PORENEN.		DOR DER	Parsivar Mes.	Copper House at		FER	SUGAR.	CANDLES.	COAL FO HOUSE BO		AS DA	ANG D Y Ei	NIGHT NOINZERS.	Punp Mes	Fine		YOAL NAERS.	COAL FOR BOIL		LACE DIL.	CYLINDER OIL.	Wayte.	Totals FOR Each Day.	SONK	Material.	WATER PUNP.	Rev. of Air p'ps.	Remaines.
1520.	Days Am	Days	Amt. Day	s Amount.	Days	Ant. H	rs Amout	it. Days Ar	it Lbs	Amt. 1	.bs. Ant.	No. Amt	300-1b. A	ant Hrs Aspo	at Ars	Aoit E	rs Ámt,	Iles And	Hrs.	Ami. Hrs.	1mi	Tons. Am	ount, (Inis	Aunt,	Sals. Ant.	Llis. Ami.				1070-	_	
June 18 " 19 " 20 " 21 " 23	1 5. 1 5. 1 5.	00 1	4.00 1 4.00 1 4.00 8 4.00 8 4.00 8	4.04 83.04 82.0 13 29.3	0 2	8.00 6.00 \$ 6.00 \$ 6.00 \$	45 245.	00 8 4 00 8 4		$0.26 \\ 1.33 \\ 1.84 \\ 1.58$	9 .58 11 .71	12 0.58 6 .29		36 8		$5.20 1 \\ 5.20 1 \\ 5.20 1$	2 3.60 2 3.60 1 3.60		24 24 24	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	8.60 3.60 3.60	9.50 2 8.53 2 5.53 1	$ \begin{array}{ccccccccccccccccccccccccccccccccccc$.18	1 .87 1 .87	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	86.98 322.02 332.37		Coarse saud grave		· · 30 · · 36 3 37	Started compressors on Berlram at 11.20 [a m. Started water primp on Berlram at 1.15 [p.w.
·· 28 ·· 24 ·· 25 ·· 26 ·· 27	1 5.	00 1 00 1	$\begin{array}{c} 4.00 \\ 4.00 \\ 4.00 \\ 1.00 \\ 4.00 \\ 1.4.00 \\ 1.00 \end{array}$	01 39 9 41.5	2220		371 371.	00 3 4 00 3 4 00 3 4	.50 6 .50 6 .50 7 .50 6 .50 7	$ \begin{array}{r} 1.58 \\ 1.58 \\ 1.84 \\ 1.58 \\ 1.84 \\ 1.84 \\ \end{array} $	11 .71 11 .71	6 .29 6 .29	12	() 20 = 23 (.31) 20 = 32 .32 = 120 = 23 .63 = 186 = 34 = 216 = 38	.80 (6 20 16		2 3.60	24 4. 6 1.	20 24	$\begin{array}{rrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrr$		12.98 8 6.13 1 10.22 3	$ \begin{array}{ccccccccccccccccccccccccccccccccccc$.18 .18 .18 .18 .18	1 .87	3 .15 9 .10 8 .15 2 .10 8 .15	416.14 418.78 444 80	0.00 i 0.00		21.58 50 8 24.00 48 7 22.92 79 7 3.42 58 9	0 85 8 89 5 42	Stopped pump on Beitran ai 11,25 a.m.
" 28 " 29 - 30	1 5.	00 1	$\begin{array}{c} 4.00 & 1 \\ 4.00 & 1 \\ 4.00 \end{array}$	41.5	5 2		301 301	00 3 4		$1.58 \\ 1.84 \\ 2.86$	14 .90	5 .24	2 	.63 216 38 216 38 .31 216 58	50 16	$\begin{array}{c} 5.20 \\ 5 20 \\ 5.20 \\ 1 \\ 5.20 \end{array}$	2 8.60 2 8.60 2 8.60		24	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	3 60		7.93 2 3.03 2 4.12 2		1 .87		454.60			8.00 48 8	1 52	[stopped at 11.25 p.m., Starled pumps on Bertium at 3.25 p.m.,
Ju)y 1 		00 1	$\begin{array}{c} 4.00 & 1 \\ 4.00 & 1 \\ 4.00 & 1 \\ 4.00 & 1 \\ 4.00 & 1 \end{array}$	0 38.5 1 41.7 9 32.9		6.00 6.00 6.00		00 8 4 00 8 4	.50 7 .50 7 .50 9	$ \begin{array}{r} 1 & 58 \\ 1.84 \\ 1.84 \\ 2.37 \\ 2.63 \end{array} $	13 .88 11 .71 11 .71	1 .05	1	$\begin{array}{cccccccccccccccccccccccccccccccccccc$.50 16 .50 16 .60 34	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	2 3.60 2 3.60 6 4.80	18 3.	24 24 60 42	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	3.60 3.60 5.40	12.01 3 7.69 2	$\begin{array}{ccccccc} 4&12&2\\ 7&30&2\\ 6&28&2\\ 8&2(&2\\ 3&2(&2\\ 4&43&2 \end{array}$.18 .18 .18 .18 .18	1.37	3 .18 2 .10 3 .15 2 .10 3 .15	463.9 460.0 426 1	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	0 0 0 0 0	15.00 78 f 6.33 57 f	·· 62 ·· 61 8 41	[comp. on Lincoln at 6 35 p.m. Started pump on Beitram at 5.00 p.m., Stopped pump on Bertram at 2 35 p.m.
" 6 " 7 " 8 " 9	1 5. 1 5. 1 5.	00 1 00 1 00 1 00 1 .00 1	$\begin{array}{c} 4.00 \\ 4.00 \\ 1 \\ 4.00 \\ 4.00 \\ 1 \\ 4.00 \\ 1 \\ 4.00 \\ 1 \end{array}$	1 41.7 1 41.7 1 41.7	5 2 2 3 5 5 5	6.00		.00 3 4 .00 8 4	.50 8 .50 10 .50 9 .30 9 .30 9 .50 10		14 .91 14 .91	3 1 .05	1 1	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	50 28 ,50 28	8,80 8,80 8,80 8,80 8,80 8,80 8,80 8,80	24 7.20 24 7.20 24 7.20		. 48 48 48	$\begin{array}{rrrr} 7.90 & 48 \\ 7.20 & 48 \\ 7.20 & 48 \\ 7.20 & 48 \\ 7.20 & 48 \\ 7.20 & 48 \end{array}$	7.20 7.20 7.20	19.84 5 20.30 6 24.76 7	6.82 2 8.42 2 1.33 2 4.77 2 9.49 2		1 .87		544 7	8 0.00 0.01 8 0.97	9 0 0 0		35 1 34 . 37	[stopped at 7.25 p m. Started pump on Bertram at 11.25 s.m., [stopped at 4.00 p.m. Started pump on Bertram at 9.30 s.m.,
" 11 " 12 " 13 " 14 " 16	1 5.	$\begin{array}{cccc} 00 & 1 \\ 00 & 1 \\ 00 & 1 \\ 00 & 1 \\ 00 & 1 \\ 00 & 1 \end{array}$	$\begin{array}{c} 4.00 & 1 \\ 4.00 & 1 \\ 4 & 00 & 1 \\ 4 & 00 & 1 \\ 4 & 00 & 1 \\ 4.00 & 1 \end{array}$	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	0 2 2 5 2	6.00	369 360 351 351	.00 8 4 .00 8 4	50 8 50 8 50 9 50 7 50 6	$2.11 \\ 2.10 \\ 2.36 \\ 1.84 \\ 1.58$	14 .94 13 .84 13 .85	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	1	.31 2)6 38 216 38 .32 216 32 216 38 216 38 216 38	50 28 40 34 50 28	8.80 8.80 1.20 8.80 8.80 8.80 2	$\begin{array}{c ccccccccccccccccccccccccccccccccccc$. 48 . 48 . 48	$\begin{array}{cccc} 7.20 & 48 \\ 7.20 & 48 \\ 7.20 & 48 \\ 7.20 & 48 \\ 7.20 & 48 \\ 7.20 & 48 \end{array}$	7.20 7.20	20.07 0 18.14 5 15.03 4	6.61 2 0.61 2 4.78 2 5.35 2 5.35 2	.18	1 .37	2 .10	538_4	6 0.02 7 0.00 5 0.00	Clay u u a		43 41 36	
" 16 " 17 " 18 " 19 " 20	1 5. 1 5. 1 5.		$\begin{array}{c} 4.00 \\ 4.00 \\ 4.00 \\ 4.00 \\ 4.00 \\ 4.00 \end{array}$	$\begin{array}{ccc} 1 & 41.5 \\ 1 & 41.7 \end{array}$	01222		304 364. 360 360. 368 368	.00 3 4 .00 3 4 .00 5 4	.50 7 .50 8 .50 8 .50 10 .50 9	1.84 2.11 9.10 2.63 2.37	14 .90 12 .71 13 .84		1 1	.32 120 25	.50 28	8.80 \$ 8.80 \$ 8.80 \$ 8.80 \$ 8.80 \$ 8.80 \$	$\begin{array}{cccccccccccccccccccccccccccccccccccc$., 48 48 48	$\begin{array}{ccc} 7.20 & 48 \\ 7.20 & 48 \\ 7.20 & 48 \\ 8.00 & 48 \\ 8.00 & 48 \\ 8.00 & 48 \end{array}$	7.20 7.20 7.20	12.98 8 12.18 6 11.54 8	8 98 2 9 20 2 6.64 2 4.84 2 0.49 2	.18	1 .37 	2 .10 8 .15	587 29 530.28	0.00	0 0 0 0		34 . 31 	
·· 91 ·· 92 ·· 924 ·· 924	1 5 1 3. 1 5.	$\begin{array}{cccc} 00 & 1 \\ 00 & 1 \\ 00 & 1 \\ 00 & 1 \\ 00 & 1 \end{array}$	$\begin{array}{r} 4.00 & 1 \\ 4.00 & 1 \\ 4.00 & 1 \\ 4.00 & 1 \\ 4.00 & 1 \\ 4.00 & 1 \end{array}$	1 41.7 41.7	1 2 5 2 5 2	6.00	373 378.	.00 3 4 .00 3 4 .00 3 4		$ \begin{array}{r} 2.11 \\ 2.36 \\ 2.63 \\ 2.10 \\ 2.37 \\ \end{array} $	15 .91 15 .91		1 1	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	50 28	8.80 2 8.90 2 8.80 2 8.80 2 8.80 2 8.80 2	14 7.20		49	$\begin{array}{cccccccc} 8.00 & 48 \\ 8.00 & 48 \\ 8.00 & 48 \\ 8.00 & 48 \\ 8.00 & 48 \end{array}$	7 90	9132 14.304	3.19 2	.18	I .87	2 .10 3 .15 2 .10	576.8 553.0 55).2	0.00			41 41 39 38	
·· 26 ·· 27 ·· 28 ·· 29 · 30	1 5. 1 5	00 1 00 1	$\begin{array}{c} 4.00 & 1 \\ 4.00 & 1 \\ 4.00 & 1 \\ 4.00 & 1 \\ 4.00 & 1 \end{array}$	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	5 2 5 2	6 00 1 0.00	181 381 160 360 183 383 182 383 182 383 182 363	00 3 4	50: 9 ,50 8 50 9 ,50 8 ,50 9	2.36 2.11 2.37 2.10 2.87	14 .90 14 .90		1	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	50 28	8 80 2 9.60 2 8.80 2 8.80 2 8.80 2 8.80 2	84 7.20 84 7.20 84 7.20		48 48 48	$\begin{array}{cccc} 8.00 & 18 \\ 8.00 & 48 \\ 8.00 & 48 \\ 8.00 & 48 \\ 8.00 & 48 \end{array}$	7.20	$14.18 4 \\ 16.64 4$	9.56 2 8.84 2 2.83 2 9.34 2 3.84 2	.18 .18 .18	1 .87	3 .15 2 .10 3 .15	584.25 559.0 565.9	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	n 11 12 Sand and clay			Star(ed plump on Lincoln at 2.00 p.m.
	1 5.	00, 1	4 00 1	0£ 40.4	9 2 ;	6.00	337 337.	00 8 4	.50 8	2.11	13 .84	1	1	.32 216 38	.50 28	8.80 2	14 7.20		48	8.00 48	7.20	18.14 5	4.57 2	.18		3 .15	524.9	9 1 58	0 0 0			Stopped pump or Lincoln at 7.05 p.m.

APPENDIX I.-CONTINUED. TIME, COST AND MATERIALS USED IN FOUNDATIONS.

PIER III.-CONTINUED.

Date		RINCIPAL OREMAN			SUB-		OCK (Dith	Press Mr		Corre House 3		Coppee.	Su	OAR.	CANDLE		OAL FOR	I, AND I	ing Out, v Hoist Elivator Nex	Mas Mgon An Da Engin	ID A	Kight Emainwer:		UMP IKN	FIREME		COAL ASSERS,	Соль гон	BO11SES,	Biai On		Cylindre Oil-		Vaure.	TOTALS FOR EACH DAV,	SONE	MATERIAL.	WATER PUMP	Eev of Air	Remaines.
1890,	DRy:	rs Amt.	Days Ar	nt. Day	Amount	Days	Ant. I	Ars Ar	nount, I	Days A	.mt. D	bs. Amt.	Lbs	Annt,	No. An	at 300- Box	ab Am	t. Hrs	Ainount.	Hrs. A	mount,	Hrs. Amt	Hrs.	Aurt,	Hrs. At	mt. Hrs	. Amt.	Tone.	Amount.	Gals.	Amt.	Juls, Amt	. Lbs	s. Anit.	DAV.	DAT.		Hours Run. Rev. F	res. ^{p ps}	
Ang. 1 2 3 4 5	1 1 1 1 1	5.00 5.00 5.00 5.00 5.00	1 4 1 4	.00 11 .00 10 .00 10 .00 11 .00 11	40.4 38.5 41.7	0 2 5 2	6.00 6.00 6.00 6.00 6.00 6.00	360 338 337	342.00 860,00 338.00 387.00 342.00	2000	4 50 4.50 4.50 4.50 4.50	9 2.3 9 2.3 7 1.8		.96 .90 .90 .96	59	.19 .24 .43 .19	1	82 216 81 216 216	39.60	28 28 28 28 28 28	8.80 8.80 8.80 8.80 8.80 8.80	24 7.9 24 7.9 24 7.9	10 20 20		48 8 48 8	$ \begin{array}{r} 8.00 \\ 8.00 \\ 48 \\ 8.00 \\ 48 \\ 8.00 \\ 48 \end{array} $	7.20	22.95 18.02 15.98	$\begin{array}{r} 49.70 \\ 69.32 \\ 54,42 \\ 48.26 \\ 68.95 \end{array}$	2		1 .8 1 .3	8	.10 .16 .10 .10 .10	563.16 525.51 520.58	$\begin{array}{c ccccc} 1 & 0,00 \\ 5 & 0.00 \\ 1 & 0.08 \\ 8 & 1.52 \\ 7 & 0.00 \end{array}$	Sand and chay	11.58 56 0.00 00 .	92 34 92 32	Started pump on Lincoln at 8.00 a.m. Stopped
·· 6 ·· 7 ·· 8 ·· 9 ·· 10	1 1 1 1 1	1 5.00 1 5.00 1 5.00 1 5.00 1 5.00		1.00 11 1.00 11 1.00 11 1.00 11 1.00 11	41.7	2 2 2		350 331 351	356.00 350.00 381 00 351.00 329.00	3	$\begin{array}{c} 4,50\\ 4.50\\ 4.50\\ 4.50\\ 4.50\\ 4.50\end{array}$	8 2.1 8 2.2 6 1.5	$\begin{array}{cccc} 7 & 14 \\ 0 & 15 \\ 16 & 14 \\ 18 & 15 \\ 1 & 16 \end{array}$	90 .96 .90 .96 .96	37	.05 .48 .14 .34 .48	 1	.81 120 .82 120 120 120 120 33 120	22,80	28 28 28 28 28 28	8.80 8.80 8.80 8.80 8.80 8.80	24 7. 24 7. 24 7.	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	4.80 4.80 4.80 4.80 4.80	48 8 48 8 48 8	8.00 48 8.00 48 8.00 48 8.00 48 8.00 48 8.00 48	7.20	21 87 18.75	59.50 57.70 66.04 56.61 71.84	2	.18 .18 .09	1.8		$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	520.8 581.4		0 0 0 0 0 0 0 0 0 0 0 0	$\begin{array}{rrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrr$	91 27 89 28	
" 11 " 12 " 13 " 14 " 15	1 1 1 1	5 00 5.00 5.00 5.00 5.00 5.00		1.00 11 4.00 11 4.00 11 4.00 11 4.00 11 4.00 11	41.7 41.7 41.7	555		357 363 267		00 00 00	$\begin{array}{c} 4.50 \\ 4.50 \\ 4.50 \\ 4.50 \\ 4.50 \\ 4.50 \end{array}$	9 2.8 8 9.1 6 1.5	1 15 37 14 10 13 58 18 11 11	.96 .90 .77 .83 .71	6 6	10 .39 .29 .29 .24	1	.81 48 .82 94 .81 24 .82 24 .81 94	6.00 6.00	28 28	9 60 8,80 8,80 8,80 8,80 8,80	24 7. 24 7. 24 7.	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	4.80 4.80 4.80 4.80 0.60) 48 8	8,00 48 8,00 48 8,00 48 8,00 48 8,00 48 8,00 48	$\frac{3}{3}$ $\frac{7,20}{7,20}$	15 98 13.58	63.78 61.39 48.26 40.99 36.64	1 2	.18	1.8	7 5	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	525.9 518.5 514 0	$\begin{array}{ccccccccc} 0 & 1.49 \\ 0 & 1.52 \\ 4 & 1.30 \\ 0 & 1.05 \\ 5 & 0.90 \end{array}$		$\begin{array}{rrrr} 44.74 & 48 \\ 48.00 & 50 \\ 46.33 & 51 \\ 31.33 & 47 \\ 8.21 & 48 \end{array}$	92 27 90 30 90 26	
" 16 " 17 " 18 " 19 " 20	1 1 1 1	1 5.00 1 5.00 1 5.00 1 5.00 1 5.00		$ \begin{array}{ccccccccccccccccccccccccccccccccccc$	41.7 45.2 47.2	5 2	8.00 6,50 7.00	299 302 319	265.00 299.00 628.33 372.17 377.16	3 3	$\begin{array}{r} 4.50 \\ 4.50 \\ 4.50 \\ 4.50 \\ 4.50 \\ 4.50 \end{array}$	11 2.8 6 1.4	$\begin{array}{c ccccccccccccccccccccccccccccccccccc$.61 .64 .71 .90 .71	18 14 10	.87 .68 .48	1	.32 120 .31 48 .32 24	22.80 10.20 6.00	28 28 28	8.80 8.80 8.80 8.80 8.80 8.80 8.80	24 7. 24 7 24 7.	20 20 20		48 48 48	8.00 48 8.00 43 8.00 24 8.00 24 8.00 24 8.00 24 8.00 24	6.30 3.60 3.60	3.60 6.97	10.87	2	.09 .18 .09	1.8	7		432.7 445 8	7 0.00 7 0.00 5 0.00 1 0.00 9 0.00		4.06 49	26	
" 21 " 22 " 23 " 24 " 25	1 1 1 1	1 5.00 1 5.00 1 5.00 1 5.00 1 5.00	$ \begin{array}{cccc} 0 & 1 & . \\ 0 & 1 & . \\ 0 & 1 & . \\ \end{array} $	4.50 11 4.50 11 4.50 11 4.50 11 4.50 11 4.50 11	47.2	5 2	7.00	324 340 338	405.00 380.33 396.67 394.33 394.33	3	$\begin{array}{r} 4.50 \\ 4.50 \\ 4.50 \\ 4.50 \\ 4.50 \\ 4.50 \end{array}$	10 2.4 9 2.4	$ \begin{array}{r} 35 & 13 \\ 58 & 12 \\ 54 & 14 \\ 37 & 13 \\ 71 & 13 \end{array} $.88 .77 .90 .84 .86	5 6 3	,14		.31 24	10.20 6.00 6.00	28 28 28	8.80 8.80 8.80 8.80 8.80 8.80	$ \begin{array}{c cccccccccccccccccccccccccccccccccc$	20 20		. 48 . 48		\$ 5.40	8.89 5.04 5.65	15.25 17.05	2 1 2	.18	1 .8			520.2		Clay	4.42 40	75 20	Stopped pump on Bertram at 7.00 a.m., Stopped pump on Lincoln at 1.40 p.m. Cleaning out caisson and scaling
·· 26 ·· 27 ·· 28 ·· 29 ·· 30		1 5.00 1 5.00 1 5.00 1 5.00 1 5.00		4.50 11 4.50 11 4.50 11 4.50 11 4.50 11 4.50 11	47 2	5 2	$7.00 \\ 7.00 \\ 7.00 \\ 7.00 \\ 7.00 \\ 7.00 \\ 7.00$	347 344 351	383.88 404.83 401.33 409.50 359.83	3			71 17 71 17	1.06 1.19 1.12 1.13 1.13 1.13	4	.05 .19 .19		.28 24 .28 24 .28 24 24 .28 24	0.00	28 28 28	8,80 8,80 8,80 8,80 8,80	24 7. 24 7. 24 7.	20 20 20		48	8.00 3	$ \begin{array}{ccccccccccccccccccccccccccccccccccc$	22.51 83.07 81.15 30.19 22.51	84.37 81.74	1 2 1	.09 .18 .09	i	7	3	603,0 593,9 599,3	$ \begin{array}{c c} 0.00 \\ 4 \\ 0.00 \end{array} $			28	
	1	5,00	0 1 4	4.50 10	48.5	0 2	7.00		360.50		4.50		17 15					24				12 3.		-				10.98						_		_				Stopped compressors on Lincoln at
Sept. 1 2 3 4	11-10-10	5.00			47.2	15 2	7.00	259	390.83 390.83 302.17 134.17	8	4 50 4,50 4,50 1,50	9 2. 8 2. 10 2. 5 1.4	17 16 71 19	$ \begin{array}{r} 1.18 \\ 1.06 \\ 1.26 \\ 66 \end{array} $	9 25 1	.43 .43 1.20 .08				16 14	\$.20 4.40	12 3 12 3, 12 3, 12 3, 13 3,	60 60		24 24	4.00 2	4 3.60 4 3.60	14.82 12,49	40.14		.18 .09 .18 .09		37 19	$ \begin{array}{ccccccccccccccccccccccccccccccccccc$	525.8 424.1	0 0.00			19	+4
Tetal.		570.00	48	1.00	4946 9	h	862.60	36	660.58	48	12.75	236,	ю	105.97	3	1.50	47	. 36	3168.27		1100.80	876.	00	281.54	5 89	90.60	799.40		5808.17	r ²	87.47	10.1	74	30,69	56381.3	6				

COST OF SINKING CAISSON III.

	MATERIAL.	LABOR.	TOTAL.
Amount as tabulated above	\$6 207.90	\$50 083.46	¥56 S81 36
Miscellancous supplies	1.692.08		1 692.08
Sundry small supplies	520.51		520.51
Electric light	398,51		898.51
Medical attendance, cto.	1 313.98		1 313.98
Maintenance of plant	5 570.27	7 016,97	12 587,24
Hira of tug and derrick	1.049.56		1 049.56
Labor, not included in table		2 672.65	2 672.65
Total	\$16 842.81	\$59 778.08	\$76 615.89

APPENDIX L-CONTINUED. TIME, COST AND MATERIALS USED IN FOUNDATIONS.

PIER IV.

Dave,		NCIPAL REMAN,	Nione Foreman,	Sub- Forsusa,		Loca NDERS	Pase Ma		Corres House M		OFFES.	SUDAR,	CANDI		Coal for Heating.	Clay Hoist Men	MASTEI MECHAN AND DAY ENOINES	IG NIG ENGIS		Pump Mes.	Fine	inka. j	Coal Assers.	COAL FOR	Bollins.	BLACK Olla	Crlindr Oil.	n WAB	E. TOPA POI EAC	SUNK		Pr		Rev. of Air	Remarks.
1835.	Doys	۱mt,	Days Amt.	Days Amous	nt. Days	Ami,	Hrs A	mount.	Days Ar	nt, Lbs	Amt.	L'es And	No. 4	.mt, 200	and.	Пля. Алконоі.	Hrs. An	t. Hrs.	Amt H	es Amt.	Нгь.	Amt, H	s Amt	Tous	Ansonni, 1	Pils Ant.	P'Is An	I Lus A	Dat			Run, I	ev. Pres.	h her	
· 27 · 28		5.00	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	11 4 6	0 1 0 2	2.00	96 204	24.00					:					. 12	8.60 1	3 2 4	0 19	2 40 1	2.10	2 42 0.24	9.03 23 27	1 0.15 1 0.15			.18 53. .82 120.	38 97	Fine river saud	8.00 16.00	12 75 14 75	29 Sta	ting edge placed on launching ways, sson launched. (on air at 8 p.m. rted pump at 2 a.m.
30 81		$5,00 \\ 5.00$		2 6.0	0 2	$\frac{4.00}{4.00}$	136	84.00					::::::				23 7 23 7	60 12 60 13	3.60 3.60 \$	4.8	$\begin{array}{c} 0 & 24 \\ 0 & 24 \end{array}$	$\frac{4.80}{4.80}$ $\frac{2}{2}$	4 4 20 4 4,90	$2.54 \\ 7.27$	9 47 27.12	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$. 4 0	.25 47. 33 104.	2 2.82 2 .06			9 79	30 36	
Jan. 1 Jan. 1 1 2 1 3 1 4 1 5	1 1 1 1 1 1	$5.00 \\ 5.00 \\ 5.00 \\ 5.00 \\ 5.00 \\ 5.00 \\ 5.00 $	1 3.25 1 3.25 1 3.25 1 3.25) 3.25	8 9.0 1 8.0 8 9.0	10 2 10 2	$\frac{4.00}{4.00}$	208 72 216	54,00 52,00 18,00 34,00 6,75	60 60 60 60 00 60	.00 ⁰ 5 .00, 5	1.08 1.08 0.86	5 0.5 5 0.5 5 0.3 6 0.4	8 4	0.15	$ \begin{array}{ccc} 0 & 0.87 \\ 1 & 0.87 \\ 3 & 0.11 \end{array} $		22 7 22 7 21 7	00 12 60 12	8.60 \$ 3.60 \$	H 4.8 H 4.8 H 4.8	D 24 0 24	4.80 2 4.80 2 4.80 2 4.80 2 4.80 2 4.80 2 4.90 3	4.20 4.20 4.20	4.44	\$3.68 \$7.60 16.56 \$5.89 \$.39	$ 1 0.15 \\ 1 0.15 $		· 5 0	.82 131. .45 80. .25 131.	18 2,50 17 3.01 17 .65	Mud	23.66 7.0(0 21.50	4 68 9 81 5 80	87 26 28	[of concrete without air boles, off air at 9.20 a.m. to put in last foot
·· 6 ·· 7 · 8 · 9 ·· 10	1		1 8,22) 8,25 1 8,26 1 8,26 1 8,25 1 8,25	3 9.0 S 9.0	0 2 0 2	4.00 4.00 4.09	216 Go	54.00 54.00 16.00	2 3 2 3 1 1	.50 4 .00 4 .00 5 .50 4 .50 3	1,07	6 0.4 7 0,4	0 7		$ \begin{array}{ccc} 2 & 0.74 \\ 2 & 0.74 \\ 1 & 0.37 \end{array} $		22 7 22 7 22 7	60, 12 60 13 60 12	8.60 2 8.60 1 8.60 2	되 4.8 년 4.8 년 4.8	0 24 1 24 0 24	4 80 2	4.20 4.20 4.20	6.20 3.80	20.07 24.24 23.13 14.17 10,63	I 0 15 I 0.15 4 0.07		$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	45 130. 26 129. 45 74	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	Coarse sand and	23.08 14.66	13 86 50 90	38 35 28	compressors started 7 a.m.
" 11 " 13 " 13 " 14 " 15		$5.00 \\ 5.00 \\ 6.00 \\ 5.00 \\ $	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	+ 13.0	7 2	$\frac{4.00}{4.80}$) 83 2) 0	73.20 84.00 84.00	02 02 02 02	00 8	0.65	7 0.4	0 7		$ \begin{array}{cccccccccccccccccccccccccccccccccccc$		22 7. 22 1. 22 7.	60 12 60 12 60 12	3,60. 2	4 4.8 1 4.8 4 4.9	24	$\begin{array}{cccccccc} 4.80 & 24 \\ 4.80 & 34 \\ 4.80 & 24 \\ 4.80 & 24 \\ 4.80 & 24 \end{array}$	4.20		$9.96 \\ 8.77 \\ 29.38 \\ 24.99 \\ 24.77$	+ 0.07 + 0.08 + 0.07 + 0.08 + 0.07 + 0.08 + 0.07	1 0.5 1 0.5 1 0.5		25 50. 82 49. 26 149. 45 166. 82 165.	7 .01 7 1.08 4 .97	gravel "	21 83 22.75 7.50	2 82 7 87	 Let S2 Sta S1 	off air at 4 p m. to concrete around (ted air puntps at 4 a m. [maiu shaft,
·· 16 ·· 17 ·· 18 ·· 19 ·· 20	1	5 00 5.00 5.00 5 00 5 00	$ \begin{array}{ccccccccccccccccccccccccccccccccc$	$ \begin{array}{ccc} $		$\begin{array}{r} 4,80 \\ 4,80 \\ 4,80 \\ 4,80 \\ 4,80 \\ 4,80 \end{array}$	102 204)92	86.40 40.80 81,60 76.80 40.80	02 02 02	.00 5 .00 6 .00 5 .00 5 .00 5		6 0.4 8 0.5	7 4 7 0 1	.17	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$		22 7 28 7. 29 7.	60 12 60 13 60 12	3,60 2 3,60 2 3,60 2 3,60 2 3,60 2	14 4 54 14 4 81 14 4 81	0 24 0 24 0 24 0 24 0 24 0 24	$\begin{array}{cccccccc} 4 & 80 & 2 \\ 4 & 80 & 2 \\ 4 & 80 & 2 \\ 4 & 80 & 2 \\ 4 & 80 & 2 \\ 4 & 80 & 2 \end{array}$	4 20 4.20	4.74	$\begin{array}{r} 12.68 \\ 23.38 \\ 24.77 \\ 17.68 \\ 24.46 \end{array}$	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	* 0.5 0.5 0.5 0.5 0.5 *	5 7 0 5 5 0 5 4 0 5 4 0 0 5 5 5 0 0 0 0 0 0	25 155. 45 113. 32 163. 26 150. 32 115	0 .90 11 1.64 15 1.39	Mud	9.33 22.08 22.75	i0 88 i3 88 i2 76 i1 86 i3 86	29 38 84	
11 02 02 04 15 0 02 02 04 15 0 02 02 02 04	1 1 1 1	$5.00 \\ $	$ \begin{array}{ccccccccccccccccccccccccccccccccc$	6 2).0 6 21.0 6 21.0	0 2 0 2 0 2	5.00 5.00 5.00	$\begin{array}{c} 44\\ 910\\ 220\\ 1\\ 212\\ 1\\ 220\\ 1\end{array}$	81.25 87.50 + 82.50 -	0 00 00 00 01 02 02	00 9	1.94	10 0.6	4		1 0.87		22 7 22 7	60 12 60 12 60 12 60 12 60 13 60 12	8.60 2	4 4.8	1. 24	$\begin{array}{cccccc} 4 & 90 & 3 \\ 4 & 90 & 2 \\ 4 & 80 & 2 \\ 4 & 80 & 2 \\ 4 & 80 & 2 \end{array}$	4.20	5.37 8.83 7.60	$29\ 17\ 20.03\ 33.01\ 28.35\ 25.89$	$\begin{array}{cccc} \frac{1}{2} & 0.07 \\ \frac{1}{2} & 0.08 \\ \frac{1}{2} & 0.07 \\ \frac{1}{2} & 0.08 \\ \frac{1}{2} & 0 & 07 \end{array}$	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	5 5 0 5 4 0 5 5 0	26 105. 32 216. 26 236. 32 227. 26 232.	0 .12 0 1.29 5 3,32	15 44 44 44 44 44		5 84 18 82 14 77	35 83 87	y hoist placed
** 26 * 27 ** 28 ** 29 ** 30 ** 31	1	5.00	1 8.23 1 8.22 1 8.23 1 8.29 1 8.29 1 8.29 1 8.29 1 8.23 1 8.23	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	0 2 0 2 5 2 0 2	5.00 5.00 5.00 5.00		30.00 58.75 93.12 82.50	2 2 2 2	00 8	$1.51 \\ 1.20$	18 0.8 18 0.8 5 0.8 11 0.5	8 ['] 4		$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	23 7. 22 7. 22 7. 22 7.	60 12 60 12 60 12		4 4 8 4 4.8 4 4.8 4 4.8) 24) 24) 24	$\begin{array}{cccccccc} 4.80 & 2 \\ 4.80 & 2 \\ 4.80 & 2 \\ 4.80 & 2 \\ 4.80 & 2 \\ 4.80 & 2 \\ 4.80 & 2 \end{array}$	4.20 4.30 4.20	$\frac{4.18}{3.60}$ 3.98	28.80 15.59 18.43 14.84 17.43 10.30	$\begin{array}{c ccccccccccccccccccccccccccccccccccc$	# 0.3 + 0.3 + 0.1 + 0.1 + 0.1		82 227. 26 213 52 225 26 175. 82 227 96 226.	16 1.74 14 .26 19 .12 13 .08	Clay	18.25	••••••	30 Sto 25 80 32	pped pump at 6.30 pm. Pump [meu went ou clay hoist.
Feb. 1 " 2 " 3 " 4 " 5	1111	$5.00 \\ $	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	6 21.0 6 21.0 6 21.0	0 2 0 2 0 2	$\begin{array}{c} 5.00 \\ 5.00 \\ 5.00 \\ 5.00 \\ 5.00 \\ 5.00 \\ 5.00 \end{array}$	282 1· 204 1:	45.00 45.00 27.50	P 2 2 3	00 9 00 8 00 10	$1.72 \\ 1.94 \\ 1.72 \\ 2.15 \\ 1.79$	18 1.2	1 12 0 8 2 8			$\begin{array}{cccc} 72 & 12, 80 \\ 72 & 1260 \\ 72 & 12, 40 \\ 72 & 12, 40 \\ 60 & 10, 50 \end{array}$	23 7 22 7 22 7	60 12 60 12 60 12	3,60 2	4 4.8 4 4.8 4 4.8) 24	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	4.20 4.20 4.20	4 37 5.10 4.61 3.50 2.92	16.30 19.02 17.10 18.06 10.89	1 0.08 1 0.07 1 0.08 1 0.08 1 0.08 1 0.08 1 0.08	+ 0.1 + 0.1 + 0.1	2 5 0 8 5 0 2 5 0 8 5 0 2 5 0 2 5 0	82 248. 82 240. 82 220.	((.07 9 1.69 0 .01	11 15 11 14 14	-		32 31 27 24	v hoist removed.
·· 6 ·· 7 · 8 ·· 9 ·· 10	1			4 15.0 5 18.7 6 22.5 1 3.7	0 2 5 2 5 3 5	1.50	185 1 170 1 86	27.00	2 3 2 3 2 8 1 1	50 8	1.64 0.82 0.82 0.82	9 0 6 5 0.3 7 0.4 3 0.2			1 0.33 1 0.33 1 0.84		22 7. 22 7 9 8.	60 12 60 12 10 13	3.60 3.60		24	1.20 €	4.20	10.98 10.50 9.69 5.18	32.30	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	* 0.1 * 0.1 * 0.1 * 0.1	2 6 0 3 6 0 2 6 0	27 285. 33 214 33 229 33 196. 28 40.	9 .05 7 .00 2 .00	15 41 -1			26 Con 26 24 22	s loss removed. nmenced sealing at 10.30 a.m. [s]opped at 10.50 a.m. llog completed and air compressor
		225.00	148.28	570.1	8	209.70	36	40.97	115.	50	47.50	29.7	1	.10	17.24	108.95	329.	90 10	12.00	194.40	2	10,00	183.75		918,26	4.88	6.8	8 14	50 7126.						

COST OF SINKING CAISSON IV.

	MATTRIAN.	LABOR.	TOTAL.
Amount as)abulated above	\$1033.6(\$6093 6(\$7(20.22
Miscellaneous supplies	571.18		571 13
Sundry small supplies	267.13		207.13
Electric light	70.04		70 04
Medical attendance	174 45		174.45
Main)enance of plan)	858.38	498.07	1356.45
Hire of ferry boat	79.98		79.98
Labor not included in table		1897.95	1897.95
	\$3053.72	\$8489.03	\$11543.35

APPENDIX L-CONTINUED.

TIME, COST AND MATERIALS USED IN FOUNDATIONS.

PIER V.

Dave.	Princip Fonema		TIGHT HEMAN.	Sub- Forenen.		00K 50%43.	Press MES		Coprze Iouse Mi		Joffee,	SUGA	n, C	landles.	Coal. Heat		Hoist en,	MASTE MECHAN AND DAY ENGINE	NIC I EN	Nioht Ginena,	Pump Men.	Ft.	REMEN.	Соль Разниця,	COAL FOR	Boilers	BLACE OIL	Cylinder Oil,	WASTE	FOR EACH	FEEZ SUNK EACH DAX.	MATERIAL	WATER PUMP	Rev of Air	Remaines
1820	Days Ar	nt. Days	Amt. 1	ays Amount.	Days	Amt.	Hrs Au	aount, D	ays Au	ut, Lb	s Amt.	Lbz. A	mt, N	o. Amt	200-lb boxes	Aint. Hrs. A	inouns.	Hrs A	ut. His	s Amt.	Hrs An	nt, Hrs	. Amt. E	frs Amt.	Tons.	Amount.	Gais Amt.	Gals, Amt.	Lbs An				Run. Rev. Pr	es.	
" S	1 5	$ \begin{array}{cccc} .00 & 1 \\ .00 & 1 \\ .00 & 1 \end{array} $	$4.00 \\ 4.00 \\ 4.00 \\ 4.00 \\ 4.00$	2 6.00 3 9.00	1 22 22	2,00 4.00 4.00	176 4 176 4	2.00 4.00 4.00	1 1. 3 8. 9 3.	.50 2 .00 2 .00 3 .00 4	0.54 0.54 0.81 1.08	2 0 8 0	.13 3 .52 6		1 1 1	0.20 0.21 0.20 0.21 0.20		$\begin{array}{ccc} 4 & 1 \\ 16 & 5 \\ 16 & 5 \end{array}$	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	3.60 3.60 3.60		· 24 24 24	3.60 1 3.60 5 3.60 5	12 2.00 24 3.60 24 3.60	7.02 8.00 7.84	$14.40 \\ 16.40$	+ 0.06 + 0.06 + 0.05	1 0.37	2 0. 8 0. 3 0.	5 103.18 5 101.94	2,20 2,99 5,45	Silt	$\begin{array}{c} 8.00 & 39 \\ 19.92 & 49 \\ 24.00 & 45 \\ 9.43 & 47 \end{array}$	79 36 80 90 77 22	Began concicting. Put on air and [started pumps at 11.35 p.m.
	1 5	.00 1 .00 1 .00 1	4.00		22 22 22	$4.00 \\ 4.00 \\ 4.00$			1 1.	. 5⁄0		1121				0.20		16 5 16 5 16 5	5.20 12 5.20 12 5.20 12 5.20 12	3.60 3.60 3.60		24 24 24	3.60 1 3.60 1 3.60 1	14 3.60 2 1.80 2 1.80	4 29 2.49 2.43	$18.41 \\ 8.67 \\ 4.96 \\ 4.97 \\ 9.00$	1 0.11 + 0.06 + 0.05	1 0.37	8 0. 3 0. 3 0.	5 89.42 5 32.37 5 32.74	4.83 0.01 0.00	Black quick sand		· 27 · 16	
" 17 " 18 " 19 " 20 " 21	1 5	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	$\begin{array}{r} 4.00 \\ 4.00 \\ 4.00 \\ 4.00 \\ 4.00 \\ 4.00 \\ 4.00 \end{array}$	3 9.00	2 2	4.00	102 4 176 4 184 4	8,00 6,00 6,00 4,00	2 8.	.00 5 .00 4 .00 4 .00 2 .00 2	$ \begin{array}{r} 1.35 \\ 1.08 \\ 0.54 \\ 1.08 \\ 1$	8 0	13 52 53 52 1 52 1 52	7 0.35 8 0.10 1 0.05 8 0.10	1 1 1	0.20 0.21 0.20 0.21 0.20 0.20		16 5 16 5 16 5	5.20 12 5.20 12 5.20 12 5.20 12	3.60 3.60 3.60		· · · 24 · · · 24 · · · 24	3.60 \$ 3.60 \$ 3.60 \$	4 3.60 4 3.60	$7.18 \\ 6.85$	14.72	0.05 0.06 0.05	1 0.87	2 0. 3 0. 2 0.	$ \begin{array}{c c} 0 & 107.72 \\ 5 & 102.20 \\ 0 & 102.52 \end{array} $	2.04 2.39 2.85	Hard tough silt		80 23 88 22 95 23	
" 22 " 23 " 24 " 25 " 26	1 5	.00 1 .00 1 .00 1 .00 1 .00 1	$\begin{array}{c} 4.00 \\ 4.00 \\ 4.00 \\ 4.00 \\ 4.00 \\ 4.00 \end{array}$	4 13.00 4 13.00	CR 07	$\begin{array}{r} 4.00 \\ 4.80 \\ 4.80 \\ 4.80 \\ 4.80 \\ 4.80 \end{array}$	186 7	8,00 7,20 4,40 0,80 0,80	3 4 3 4	$\begin{array}{cccc} .00 & 4 \\ .00 & 4 \\ .50 & 6 \\ .50 & 4 \\ .50 & 5 \end{array}$	$1.08 \\ 1.08 \\ 1.02 \\ 1.08 \\ 1.35 $		91 65 j 1	0.05	1 1	0.21 0.20 0.21 0.21 0.20 0.21		16 5 10 5 16 5		8.60 3.60 3.60		· 24 · 24 · 24	3.60 1 3.60 1 3.60 1	24 8.87 24 3.60	8.83 7.03	$\begin{array}{c} 13.39 \\ 17.81 \\ 17.08 \\ 14.40 \\ 17.41 \end{array}$	+ 0,05 + 0,06 1 0,11	1 0.37	3 0. 2 0. 3 0.	5 134.74	$5,22 \\ 8.95 \\ 6.09$	41 41 41 41 44 44 44 14 44 14	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	99 30 100 30 98 28	
·· 27 ·· 28 ·· 29 ·· 80 ·· 31	1 5	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	$\begin{array}{c} 4.00 \\ 4.00 \\ 4.00 \\ 4.00 \\ 4.00 \\ 4.00 \end{array}$	$\begin{array}{cccc} 4 & 13.00 \\ 6 & 21.00 \\ 6 & 21.00 \\ 6 & 21.00 \\ 6 & 21.00 \end{array}$	02 03 03 03 03 03	$\begin{array}{c} 4.80 \\ 5.00 \\ 5.00 \\ 5.00 \\ 5.00 \\ 5.00 \end{array}$	$ \begin{array}{ccccccccccccccccccccccccccccccccccc$		3 4. 3 4.	50 5 50 4 50 4 50 4 50 4 50 3	$ \begin{array}{r} 1.35 \\ 1.08 \\ 1.08 \\ 1.08 \\ 0.81 \\ ight. \end{array} $	12 0 12 0 12 0	78 78 78	3 0.40	1 1 1	0.20 0.21 0.20 0.21 0.21 0.21 0.20 40		16 5 16 5 16 5	$\begin{array}{c} .20 \\ .20 \\ .20 \\ .20 \\ .20 \\ .20 \\ .20 \\ .20 \end{array}$	3.60 5.60 3.60		24 24 24	3.60 5	4 3,60 4 3,60	8.33 8.00	$\substack{19.13\\21.48\\17.08\\16.41\\18.68}$	1 0.06 1 0.06	1 0.87	. 3 0. 3 0.	5 207.85 5 205.81	1.56 2.36	Coarser sand with gravel " Same streaked with	$ \begin{array}{ccccccccccccccccccccccccccccccccc$	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	
	1 5		$\begin{array}{c} 4.00 \\ 4.00 \\ 4.00 \\ 4.00 \\ 4.00 \\ 4.00 \end{array}$	6 21.00	2	5.00	198 12 204 12 208 13 208 13 214 13	0.00 8	3 4 4. 4.	.50 8 50 3 50 4 50 5 50 5 50 7	$ \begin{array}{r} 0.81 \\ 0.81 \\ 1.08 \\ 1.35 \\ 1.89 \end{array} $	12 0 13 0 10 0 12 0 12 0	78 78 4 65 2 78 11 78 4	0.20 0.10 0.55 0.20	1 1 1	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	7.25 2.90 2.90 5.08 12,12	16 5 16 5	20 19 20 12 20 12 20 12 20 12 20 13 20 13	3.60 3.60 3.60		24 24 24	3.60 2 3.60 5 3.60 2 5.60 2 3.60 2 3.60 2	4 8.60 4 3.60 4 8.60	9.48 9.47 8.99	$\begin{array}{r} 17.44 \\ 19.45 \\ 19.42 \\ 18.42 \\ 18.44 \\ 14.72 \end{array}$	1 0.05 1 0.06	1 0.87	3°0. 20.	5 210 06 0 213.06	0.70	Sandy clay	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	10 36 05 43 99 33	
·· 6 ·· 7 ·· 8 ·· 9 ·· 10	1 5 1 5 1 5 1 5	.00 1 .00 1	$\begin{array}{r} 4.00 \\ 4.00 \\ 4.00 \\ 4.00 \\ 4.00 \\ 4.00 \end{array}$	6 22.50	2 2 2 2 2 2	6.00	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	6.50 8	4.	50 8 50 6 50 5 50 5 50 4	$2.16 \\ 1.02 \\ 1.35 \\ 1.35 \\ 1.08 \\ 1.08$	12 0 12 0.	78 4 78 2	$\begin{array}{c} 0.05\\ 0.35\\ 0.20\\ 0.10\\ 0.25\end{array}$	1 1 1		4.35	16 5 16 5	.20 12 .20 12	3.60 3.60		24 24 24	3.60 2 3.60 2 3.60 2	4 8.60 4 8.60	6.02 4.54	${ \begin{array}{c} 18.45 \\ 14.05 \\ 12.84 \\ 9.31 \\ 8.63 \end{array} }$	1 0.08 1 0.05 1 0.08	1 0.37	2 0. 2 0. 3 0.	0 214.67 0 201.51 5 206 46	$ \begin{array}{r} 0.41 \\ 0.04 \\ 0.91 \end{array} $			43 44 35	Began sealing at 3.15 n.m.
" 11 " 12	1 5		4.00 140.00	8 ₁₀ 13.03		6.00 160.50	105 7 276		10 1. 121.		0.27	8 0. 20.	19 6 		1 3.2	6.56	78.85	16 5 16 5 183	.20	3.60 126.00		24	8.60 1.80 1 130.30	2 1.80	0.43	7.63 0.88 507.25	÷ 0.06 … 2,20	· · · · · · · · · · · · · · · · · · ·	2 0.	0 134.11 9.75 0 5056.87		l 		30 31	Finished scaling at 12 m. Stopped all [compressors at 4 p.m.

COST OF SINKING CAISSON V.

	MATERIAL.	LABOR	TOTAL
Amount as tabulated above	\$585.50	\$4470.87	\$5056.37
Miscellaneous supplies	729.94		729.94
Sundry small supplies	85.02		85.02
Electric light	179.06		179.06
Medical attendance	55.05		55.05
Maintenance of plant	627.72	767.34	1395 06
Hire of tug	48.58		48.58
Labor not included in table,		1001.31	1001.31
	\$2310.87	\$6339.52	\$8550.39

APPENDIX J.

RECORD OF SINKING CAISSONS.

PIER I.

DATE,			NS OF CUT MEAN SEA			SUNE IN	TOTAG			L ELEVATIO			AVERAGE PENE- TRADON OF	WATER GAUGE.	DEPTH INNERSED,			WEFERTS			Air Fr	ESSURE.	REACTION DUE TO A)8	NET WEIGHT.	SORFACE (N	AVERAGE WEIGHT PEI SQ FY. OF SUBFACE	MATURIAL.	Remares,
1590.	N.E.	N.W.	5 E.	sw.	Average.	Houxs.	SINKAGE.	N.E.	N.W.	8.E.	s.w.	Average.	CAIBBON			Caisson	Masoury.	Sand.	Waler.	Total	Indicated.	Calculated,	PRESSURE.		CONTACT.	Exposed to Friction		
Dec. 30 Jau. 9 10 11 12	197.28 197.19 198.95	$197.06 \\ 197.04 \\ 196.60$	197.28 196.60	196.61 196.69 196.14	196.57				20(1.7 201.5	301.3	200.5		8.57 8.73 8.94			784	Tons,	7		Tons, 784 792 820 1141	Lbs. 4.50 5.00	Lbs 1.94 2.75 3.36	Tons 203 415 508	Tons, 784 499 405 639	8q. Ft. 708 735 776	Lbs, 1419 1103 1633	Sand, gravel, inid and clay	Original elevation of entfing edge = 199.60. Started air compressors at 10.45 p.m. Started sand pumps at 1 a m.
" 18 " 14 " 15 " 16 " 17	195.28 193.77 198.15	193.81 193.60 193.25	196.13 195.19 194.52	196.11 194.87 194.51	$195.69 \\195.69 \\194.36 \\193.86 \\193.28$	$ \begin{array}{r} 0.47 \\ 0.10 \\ 1.83 \\ 0.50 \\ 1.58 \\ \end{array} $	$ \begin{array}{r} 3.81 \\ 3.91 \\ 5.34 \\ 5.74 \\ 7.32 \\ \end{array} $	201.3 200.1 200.9 200.7 204.1	203.4	200.1 199.7 208.3 201.0 205.1	200.9 200.4 201.9 202.3 205.0	$\begin{array}{c} 200.8 \\ 200.1 \\ 202.4 \\ 201.9 \\ 204.1 \end{array}$	5.01 4.41 8.04 8.04 11.82	205.0 205.9 207.0 208.1 209.3	9.21 10.21 12.64 14.24 17.02	$1194 \\ 1220 \\ 1613 \\ 1651 \\ 1991$		16 16	47555	1208 1236 1630 1673 2020		$\begin{array}{c} 4.00 \\ 4.43 \\ 5.40 \\ 6.18 \\ 7.39 \end{array}$	$\begin{array}{c} 604 \\ 669 \\ 830 \\ 933 \\ 1116 \end{array}$	604 567 806 740 904	987 868 1584 1584 2828	1224 1307 1018 933 777		
" 18 " 19 " 20 " 21	191.89 191.48	191 53 191.07	191.87 191.03	191 37 190.53	191.80 191.67 191.01 190.95		7.80 7.93 8.59 8.65	203.7 203.6 203.8 203.9	148.3	206.9 207.4 206.8 207 4	$206.4 \\ 204.6 \\ 202.8 \\ 206.5$	204.6 204.0 202.9 204.6	12 80 12.38 11.89 13.65	210.4 211.2 211.8 213.3	$18.60 \\ 19.53 \\ 20.79 \\ 21.85$			25				8.07 8.47					Sand and gravel	
" 16 " 17 " 18	190.87 190.77 189.34 188.69 187.89	190.28 188-94 188.41	190.58 190.56 190.49	189 96 189 99 190,01	189.40	0.31	9.19 9.20 9.89 10.20 11.70	301.9 202.4 302.7 202.6 203.5	196.7 197.8	204.8 204.4 204.3 204.8 204.1	198,5 198,0 198,5 199,8 200,4	200.2 200.0 200.5 201.1 201.2	9.72 9.60 10.79 11.70 13.30	211.5 212.1 212.5 212.8 213.8 213.0	21.02 21.70 22.79 23.40 25.10	3658 3656 3658 3856 3656		19 23	11 12 13 12 12 12	3086 3687 3090 3691 3695	8.00 8.00 8.25 8.25 9.75	$ \begin{array}{r} 0.13 \\ 0.43 \\ 9.89 \\ 10.15 \\ 10.89 \end{array} $	1877 1493 1493 1583 1644	2309 2365 2197 2158 2051	1915 1891 2126 2305 2620	2411 2395 2067 1872 1565		Applied nir at 8 p.m., Feb. 14. Sacking out gravel. Put on one clay holst. Surred compressors on Liucoln at 7,20 a m.
" 20 " 21 " 22 " 28 " 24	187.07 185.06 183.21	187.18 184.79 183.00	184.86 183.43	186.27 184.48 183.09	187,28 188.73 184.80 183.18 182.56	1.98	$12.34 \\ 12.87 \\ 14.80 \\ 18.42 \\ 17.04$	302,2 205 0 205,7 207,6 207,5	200.0 200.0	204.5 906.4 206.9 207.1 207.9	200.6 201.4 203.0 203.0 202.7	200.8 202.7 203.9 204.4 204.4	$13.\overline{64} \\ 15.97 \\ 19.10 \\ 21.22 \\ 91.84$	213.1 213.0 212.7 212.2 211.4	25.84 26.27 27.90 29.02 28.84	3661 3661 3947 4237 4237		88 42	$ \begin{array}{c} 12 \\ 10 \\ 9 \\ 9 \\ 7 \end{array} $	3700 3703 3994 4288 4288	$\begin{array}{r} 11.00 \\ 13.25 \\ 18.25 \\ 14.00 \\ 18.75 \end{array}$	$\begin{array}{c} 11.21\\ 11 \ 40\\ 12 \ 10\\ 12.59\\ 12.51\end{array}$	1693 1729 1827 1901 1869	2007 1981 2(67 2387 2399	9667 3146 3763 4190 4302	$1505 \\ 1259 \\ 1152 \\ 1142 \\ 1143 \\ 1115$	Sand, gravel and hard pan	Sacking out gravel. Started chey holst. Hoising out gravel. Hoising out gravel.
" 25 " 26 " 27 " 28	180.68	180.41 179.17	$ 180.78 \\ 179.35 $	180.87 179.19	181.13 180.58 179.33 179.12	0.57	18.47 19.04 20.27 20.48	207.9 307.3 207.1 207.5	109.8 199.7	207.2 207.4 207.2 206.8	202.2 201.2 201.4 201.9	204 6 203.9 203.8 204.2	23.47 23.84 24.47 25.08	210.8 210.4 210.6 211.5	29 67 29.84 31.27 32.38	$4355 \\ 4500 \\ 4518 \\ 4513$		47	6 8 7 7	$4408 \\ 4533 \\ 4569 \\ 4570$	15.75 19.00 16.25 18.00	12.88 12.95 13.57 14.05	1945 1955 2049 2121	2463 2508 2520 2449	4823 4598 4820 4940	$1085 \\ 1130 \\ 1040 \\ 991$	Fine sand Sandy clay or sedlineat	Holssing out gravel and hard pan. Stopped sand pumps. Whiting for planking. Hoisting out material. Started sand pumps during night.
" 8 " 8	175,44	$177.04 \\ 175.39 \\ 175.10$	$175.44 \\ 175.25$	177.14 175.19 174.99	177.22 175.34 175.14	$ \begin{array}{r} 0.58 \\ 1.32 \\ 1.88 \\ 0.20 \\ 2.39 \end{array} $	$ \begin{array}{r} 21.06 \\ 22.38 \\ 24.26 \\ 24.46 \\ 20.85 \\ \end{array} $	205.4 205.9 206.8 206.8 206.3 204.5	199.8 199.5		200.4 201.6 .200.8 200.2 199.5	202.9 203.6 208.4 208.1 202.0	24.80 26,34 28.06 27.98 29.25	212.1 212.6 213.0 213.4 213.7		4533 4582 4550 4724 5082		53 56 55	9 9 10 10 12	$4590 \\ 4594 \\ 4616 \\ 4789 \\ 5153$	18.00 18.50 20,50 20,75 17.50	14.57 15.36 16.34 16.60 17.77	2200 2319 2467 2683	2300 2975 2149 2982 2480	4799 5189 5528 5508 5762	996 977 777 828 857		Hoisting out material,
" 8 × 9	$\begin{array}{r} 172.50\\ 170.71\\ 169.81\\ 169.04\\ 166.93 \end{array}$	170.75 169.82 169.00	170.85 170.02 169.57	170.76 169.90 169.41	169.26	$ \begin{array}{r} 0.24 \\ 1.74 \\ 0.98 \\ 0.53 \\ 2.29 \\ \end{array} $	27.09 28.83 29.81 30.34 32.63	202.6 203.6 202.4 203.9 201.9	196.6 186.3 196.0	206.9 207.0 207.1 206.5 206.0	$\begin{array}{r} 189.8 \\ 199.5 \\ 198.8 \\ 197.7 \\ 196.4 \end{array}$	201.9 201.7 201.1 200.8 109.5	29.39 30.93 31.31 31.54 32.53	214.0 214.2 214.5 214.7 214.9	$\begin{array}{r} 41.49\\ 43.43\\ 44.71\\ 45.44\\ 47.93\end{array}$	5082 5341 5880 5803 5948	10	62 83	12 13 13 14 15		$ \begin{array}{r} 20.00 \\ 21.75 \\ 28.75 \\ 20.25 \\ 22.00 \\ \end{array} $	18 01 18.85 19.40 19 72 90.80	2720 2846 2930 2978 3141	2433 2570 2927 2002 2897	5789 6098 6168 6313 6408	840 843 916 934 904		Cuisson completed. Finished concreting calsson. Began laying massonry. Put on second clay hoist.
" 12 " 13 " 14	$\begin{array}{r} 166.58\\ 166.90\\ 165.24\\ 163.10\\ 161.89 \end{array}$	$ \begin{array}{r} 165.22 \\ 165.27 \\ 163.13 \end{array} $	168,93 365,42 163,02	166,22 165,22 162,93	186.24 165.31 188.05	$ \begin{array}{c} 0.37 \\ 0.36 \\ 0.03 \\ 2.28 \\ 1.17 \\ \end{array} $	$ \begin{array}{r} 33.00 \\ 33.36 \\ 34.29 \\ 36.55 \\ 37.72 \end{array} $	208.5 203.0 208.1 202.8 201.8	$ 194.1 \\ 194.3 $	206.2 205.3 205.4 265.4 208.5	198.1 197.5 197.6 199.2 201.0	200.7 200.5 300.0 200.4 200.9	$\begin{array}{c} 34.10 \\ 34.26 \\ 34.69 \\ 37.85 \\ 39.02 \end{array}$	215.9 215.4 215.6 215.8 216.0	$\begin{array}{r} 48.60 \\ 40.16 \\ 50.29 \\ 52.75 \\ 54.12 \end{array}$	5948 5948 5948 5948 5948 5948	196 828 494 596 734	68 68 69 75 78	15 15 16 15 29	$\begin{array}{c} 6227\\ 6359\\ 6527\\ 6634\\ 6799 \end{array}$	$ \begin{array}{r} 29.50 \\ 22.00 \\ 23.50 \\ 23.25 \\ 24.00 \\ $	21.00 21.33 31 83 22.89 23.49	8186 3222 3796 3457 3548	3041 3137 3231 3177 3251	6718 6749 6834 7358 7687	905 928 946 865 846		
" 17 " 18 " 19	$160.41 \\ 159.60 \\ 159.42 \\ 158.18 \\ 157.04$	159.82 159.44 158.22	158.22	159.57 159.29 158.14	159.61 159.43 158.19		$\begin{array}{r} 39.18\\ 39.99\\ 40.17\\ 41.41\\ 42.57\end{array}$	204.8 203.8 203.0 203.3 203.3	194.2	204.8 208.8	201.8 200.6 199.4 201.0 198.7	202.0 201.7 200.3 201.3 199 0	$\begin{array}{r} 41.59 \\ 42.09 \\ 40.87 \\ 43.11 \\ 42.87 \end{array}$	218.0 216.0 315 $11215.9215.9215.9$	55.58 56.39 56.47 57.71 58.87	5948 5948 5948 5948 5948 5948	792 793 909 1014 1156	83 84 82 88 86	79 89 94 126 162	8902 8013 7093 7174 7353	24.75 25.50 27.50 28.00 26.50	$ \begin{array}{r} 24.13 \\ 24.47 \\ 24.51 \\ 25.05 \\ 25.55 \\ \end{array} $	3643 3696 37.02 3784 3859	3259 3217 3391 3390 3403	8191 8292 8051 8493 8445	706 776 842 708 827	I I I I I I I I I I I I I I I I I I I	Stopped and pumps in afternoon.
							-		-		-																	

APPENDIX J.-Continued.

RECORD OF SINKING CAISSONS.

PIER I.-CONTINUED.

DATE.			is of Cott Hean Sea			SUNE IN 24	TOTAL			LEVATIONS O			Average Pens-	WATER GAUGE.	Дарти Іммелько.			WEIGHTS.			Air Pai	esaure	REACTION DUE TO AIR	NET WE1087.	SURFACE IN CONTACT.	AVERADE WEIGHT PER SQ. FT. OF SUBFADE	Material.	Пемапкя.
1850.	NE	N.W.	S.E.	s w.	Average	Houns	SUNEAGE		N.W	, 8.E	s.w.	Average.	CASSON.			Caisson.	Masonry.	Saud.	Water.	Total.	Indicated.	Calculated.	PRESSURE.	<u> </u>		EXPOSED TO FRICTION.		
Mar. 21 22 23 24 24 25	156.20 155_40 155.39	156.23 155 43 155.41	155.42	155.88	155,40 155 39		42.61 43.40 44.20 44.21 44.24	202.	9 194. 8 194	.4 205. .4 204. 8 206.	5 200,2 7 200.2		$\begin{array}{r} 43.71 \\ 44.10 \\ 45.10 \\ 45.71 \\ 45.71 \\ 45.14 \end{array}$	216.0 216.1 216.2 216.2 216.2 216.2	59.01 59.90 00.80 60.81 60.84	Tons 5948 5948 5948 5948 5948 5948	Tons. 1199 1200 1200 1200 1200 1405	Tons. 87 88 90 91 90	Tons. 166 196 237 227 227	Tons. 7400 7432 7465 7466 7670	Lbs. 26.50 27.00 27.00 27.00 28.25 28.00	Lbs. 25.61 25.99 26.39 26.39 26.30 26.40	Tons. 3808 3926 3986 3986 3986 3987	Tons. 3532 3506 3479 3480 3683	Sq, Ft. 8611 8689 8885 9005 8892	Lbs 820 807 783 773 828	Hard clay	Sturied sand pumps.
" 26 " 27 " 28 " 29 " 30	154.82 158.90 151.87 150.87 148.50	153.92 151.90 150.90	153.90 151.86 150.86	$\begin{array}{r} 154.72 \\ 153.82 \\ 151.76 \\ 150.78 \\ 148.40 \end{array}$	153.88 151.85 150.85	0.56 0.92 2.03 1.00 2.38	44.80 45.72 47.70 48.75 51.13	202	4 193 6 194	6 204. .3 204,	8 201.1	200.5 200.6	$45.10 \\ 46.12 \\ 48.65 \\ 49.75 \\ 51 \ 68$	216.1 216.0 216.0 216.0 216.0 216.0	$\begin{array}{c} 61.30\\ 62.12\\ 64.15\\ 65.15\\ 67.53 \end{array}$	5948 5948 5948 5948 5948 5948	1495 1661 1782 1925 1973	90 92 97 100 103	243 279 340 370 461	7776 7980 8167 8343 8485	28.50 28.50 80.50 29.25 27.50	26.60 26.96 27.84 28.27 29.31	4018 4072 4205 4270 4427	3758 3908 3962 4073 4058	8885 9085 9584 9801 10171	846 860 828 831 798	Sediment Fine sand Clay, 2 sand	Commenced blowing out material.
31	147.90	147.23	147.15	147.10	147.17	1.80	52.43	200.	1 194	.6 202.	8 201.7	199.8	52.63	216.0	68.83	5948	1973	105	504	8580	27,25	29.87	4512	4018	10368	775		
41 4	145.44 145.44	145.47 145.47 145.47	145.39	$145 \ 35 \\ 155 \ 35 \\ 155 \ 35 \\ 155 \ 35 \\ 145 \ 35 \\ 145 \ 35 \\ 155 \ 35 \\ 155 \ 35 \\ 155 \ 35 \\ 155 \ 35 \ 35 \\ 155 \ 35 \ 35 \\ 155 \ 35 \ 35 \ 35 \\ 145 \ 35 \ 35 \ 35 \ 35 \ 35 \ 35 \ 35 \ $	145.41 145.41 145.41	0.75 0.00 0.00	53.44 54.19 54.19 51.19 55.40	200. 200. 200.	3 194 2 195	.4 202.	6 202.4	199.7 199.4 200.1	53,34 54,29 53,99 54,69 56,10	216.2 216.2 216.2 216.2 216.2 216.2	$ \begin{array}{r} 70.04 \\ 70.79 \\ 70.79 \\ 70.79 \\ 70.79 \\ 72.00 \\ \end{array} $	5948 5948 5948 5948 5948 5948	1973 1973 1973 1973 1973 1973	121 158 149 179 241	550 547 552 537 549	8599 8626 8623 8637 8711	27.00 28.50 30.75 20.00 21.50	$ \begin{array}{r} 80.40 \\ 80.72 \\ 30.72 \\ 30.72 \\ 31.25 \end{array} $	$4592 \\ 4640 \\ 4640 \\ 4640 \\ 4720 $	4000 3986 3982 3997 3991	10508 10695 10636 10774 11052	761 745 749 749 743 722	Clay, hard and pure	Stopped and pumps and blow out. Hoisting out elay.
" 6 " 7 " 8		144.26 144.25 144.25 143.79	144.17 144.16 144.16 142.68	144.13 144.12 144.12 144.64	144 20 144 10 144.10 142.75	0.00 0.01 0.00 1.47	55.40 55.41 55.41 56.88 56.88	199 198 200	5 197 0 195	L6 202 .5 201. i.8 201.	4 203. 3 208. 3 202.	3 201.3 200.1 3 199.8	56.20 57.11 55.91 57.08 57.69	216.2 216.2 216.2 216.2 216.2 216.1	72.00 72.01 72.01 73.48 78.39	5948 5948 5948 5948 5948 5948	1973 1973 1973 1973 1973 1973	247 288 230 286 331	548 515 554 576 533	8711 8724 8795 8783 8803	$\begin{array}{c} 30.00\\ 29.75\\ 30.50\\ 31.00\\ 31.00\end{array}$	31.95 31.25 31.25 31.89 31.85	$4720 \\ 4720 \\ 4720 \\ 4817 \\ 4811$	8991 4004 3985 3966 3994	$\begin{array}{c} 1107\mathfrak{k} \\ 11951 \\ 11014 \\ 11245 \\ 11365 \end{array}$	721 712 728 706 708		
" 11 " 12 " 13	142.75 141.43 141.43 139.64 138.73	$\begin{array}{c} 142.77 \\ 141.45 \\ 141.45 \\ 139.68 \end{array}$	142.66 141.31 141.31 139.52	142.62 141.25 141.25 139.49	149.70 141.3 141.3 139.5	0.01 1 34 0.00 1.78	58.2 60.0	197. 198	9 196 6 197	.4 200. .8 200.	0 202. 0 203.	3 199.1 1 199.9	58.00 58.64 57.74 60.32 59.99	216.1 216.1 216.0 216.0 215.8	73.40 74.74 74.64 76.42 77.09	5948 5948 5948 5948 5948 5948	21.21 2300 2300 2300 2300 2300	349 385 384 493 471	$544 \\ 575 \\ 598 \\ 577 \\ 613 $	8962 9208 9189 9318 9318	\$2,00 \$2,50 \$8,25 \$8,00 \$1,00	$ \begin{array}{r} 31.86 \\ 32.44 \\ 32.39 \\ 38.17 \\ 33.46 \\ \end{array} $	$4818 \\ 4900 \\ 4893 \\ 5011 \\ 5054$	$\begin{array}{r} 4149 \\ 4308 \\ 4287 \\ 4307 \\ 4278 \end{array}$	$\begin{array}{c} 11426 \\ 11552 \\ 11375 \\ 11883 \\ 11818 \end{array}$	727 746 754 725 724	Clay, harder and tougher	
·· 16 ·· 17 ·· 18	5 138.73 138.72 138.72 137.90 137.90 137.90	138.78 138.77 137.93 137.93	138.69 138.68 137.82 137.82	138.62 138.61 137.77 137.77	138.7 138.7 187.8 187.8	0.00 0.01 0.85 0.00	60.8 60.9 61.7 61.7	9 197 0 197 0 197 0 197	4 197 3 196 2 195 4 196	1.0 190 1.2 199 1.6 199 1.8 199	3 203. 1 201.	3 198.B	59.99 60.09 60.95 60.95 60.65	215.7 215.5 215.2 214.5 213.5	76.99 76.80 77.35 76.65 75.65	5948 5948 5948 5948 5948 5948	2300 2300 2300 2300 2300 2300	471 472 586 536 536	609 603 594 568 540	9328 9323 9378 9352 9324	31.00 33.09 33.09 35.09 34.00	83. 41 33.83 33.57 33.27 33.88		$\begin{array}{r} 4281 \\ 4288 \\ 4307 \\ 4326 \\ 4365 \end{array}$	11818 11820 12007 12007 12007 11948	725 726 717 721 721 731	: : : : 	Began scaling at 5 p m.
91	137.90 137.90	187 93	137.82	137.77	137.8	0.00	61.7	5 195	9 199 5 199		2 205. 5 203.		${}^{62.05}_{61.35}$	212.4 211.5	$74.55 \\ 73.65$	5948 5948	2300 2 3 00	609 562	459 448	9316 9253	38.50 34.00	32, 65 31,96	$\frac{4886}{4828}$	4480 4434	12224 12086	735 732		Stopped air pumps at 12,25 a.u., April 23,

APPENDIX J.—Continued. RECORD OF SINKING CAISSONS.

PIER II.

DATE.		ELEVATION ADOVE	IS OF COP MEAN SEA			SUNA 18 24	TOTAL SINEAGE			TATIONS OF			Average Pere- TRATION OF	WATER GADGE.	DEPTH			WENGRY	3	_	Adr P	izsoure.	REACTION DUE TO AUR	NET WRIGER.	SORFACE	Average Weight Fie Sq. Fr. of Surface	NATERIAL.	EFMARES.
1589	N.E	N W	8 E.	8.W.	Average	Hours		N.E.	N.W.	5.E.	S W	Average.	CAISSON.			Caisson	Masoury	Sand.	Water	Total.	Indicates),	Calculated,	PRESSURE	H 610.01.	Contant,	FRICTION.		
July 27 1 29																												Cuisson built on shore. Placing cutting edge. Begun building edisson. Caisson ready to haurob. Caisson hauerlich dei 4 30 p m. Chisson towed to position at 1 p.m.
	149.19	149 87 149.66	148.45 148.45	149.80 146.28	149.20 149.09	0.11		149 4 150 4	150.9 151.0 150 4	152.9 150.8	158.4 151.4 150.5	151.6 150.9 150.3																Began (concreting a(3 p.m. Originni elevation of sand. Storted air compressors ou Liucolu a(10 03 π m Removing mat.
·· 14 ·· 15 ·· 16	$\begin{array}{c} 148 & 73 \\ 148 & 57 \\ 148 & 49 \\ 147 & 46 \\ 146 & 74 \end{array}$	148.80 148.73 146.68	$148.44 \\ 148.01 \\ 148.00$	$148.86 \\ 148.46 \\ 147.39$	148.67 148.42 147.38	0.24 0.25 1.04	$\begin{array}{c} 0.29 \\ 0.58 \\ 0.78 \\ 1.83 \\ 2.24 \end{array}$	150.9 148.9 149.0 149.3 148 8	149.3 149.7 150.3	150.7 150.6 149.7 149.5 148.9	150.9 150.3 150.4 150.5 149.9	$150.8 \\ 149 \\ 8 \\ 149 \\ 7 \\ 149.9 \\ 149.3 \\ 149.3 \\$	1.89 1.13 1.38 2.53 2.24	186.4 186.1 185.7 185.5 185.1	37.49 37.43 37.28 28.12 38.14	8274 8379 8379 8694 8899		53376	51 52 50 50 53	8330 8434 8432 8751 8957	19.50 20.00 20.50 17.75 17.75	16.27 16.34 16.18 16.54 16.55	\$063 \$034 \$035 \$157 \$150	3267 3380 3397 3594 3807	491 311 353 694 617	13541 31736 19246 10357 12340		
·· 19 ·· 20 ·· 21	$\begin{array}{r} 145.60 \\ 145.41 \\ 145.28 \\ 144.86 \\ 142.81 \end{array}$	$145.20 \\ 145.27 \\ 144.55 $	$148.44 \\ 145.57 \\ 144.86$	$146.40 \\ 145.73 \\ 144.28$	$\begin{array}{r} 146.25\\ 145.86\\ 145.46\\ 144.64\\ 143.08 \end{array}$	0.39 0.40 0.83	$ \begin{array}{r} 2.95 \\ 3.34 \\ 3.74 \\ 4 56 \\ 6.12 \\ \end{array} $	$148.4 \\ 149.0 \\ 148.3 \\ 148.1 \\ 150.4$	148.1 150.5 148.9	$148.5 \\ 150.0 \\ 148.6 \\ 149.0 \\ 150.2$	$148.7 \\ 149.1 \\ 149.6 \\ 150.0 \\ 151.9$	$148.6 \\ 149.0 \\ 149.2 \\ 149.2 \\ 149.2 \\ 151.2$	$2.35 \\ 8 14 \\ 3 74 \\ 4.56 \\ 8.12 \\$	$184.9 \\ 184.0 \\ 184.5 \\ 184.5 \\ 184.4 \\ 184.4$	38.65 88.74 39.04 39.86 41.29	9009 9114 9429 9429 9429 9429	·····	6 9 10 13 22	52 31 51 51 48	9067 9171 6490 9493 9499	$\substack{18.25\\18.25\\18.25\\18.50\\16.50}$	16.77 16.81 16.94 17 3017.93	5219 5231 5272 5384 5380	2848 3943 4218 4106 3919	647 805 1030 1956 2236	11895 9117 8190 6543 8505		
· 25 ·· 26 ·· 27		139.61 136.31 135.31	140.40 158.72 138.61	139 66 127 97 137.69	140.06 137.57 137.03	8.22 2.49 0.55	$\begin{array}{c} 6.92\\ 9.14\\ 11.63\\ 12.18\\ 15.18\end{array}$	$150.8 \\ 150.3 \\ 149.3 \\ 150 1 \\ 149.6$	$\begin{array}{c} 152.4 \\ 152.5 \\ 153.2 \\ 158.0 \\ 154.8 \end{array}$	$150.2 \\ 149 9 \\ 150.1 \\ 149 0 \\ 149-6 \\ 149-$	151.8 154.0 154.9 156.2 158.0	151.8 151.7 151.9 153.1 152.9	$9.03 \\ 11.64 \\ 14.63 \\ 15.08 \\ 18.88$	$184.2 \\ 184.2 \\ 184.1 \\ 184.$	$\begin{array}{r} 41.92 \\ 44.14 \\ 46.53 \\ 47.08 \\ 50.08 \end{array}$	9429 9129 9429 9429 9429 9429	131 849 494 640	25 39 43 52	48 47 47 47 47 46	9509 9639 9864 10013 10167	19,75 21.00 21.75 29.00 23.00	$\begin{array}{c} 18.16 \\ 19 \ 16 \\ 20.19 \\ 30.43 \\ 21.78 \end{array}$	5661 5963 6283 6258 6258 6762	3841 3677 8581 3654 8405	$2484 \\ 3206 \\ 3947 \\ 4153 \\ 5200 \\ \end{array}$	3093 2294 1815 1760 1310		Mat all out.
· 298 · 299 · 30 · 31	181.71 129.09 125.27 128.29	128.97 125.15	$128.43 \\ 125.86$	$128.52 \\ 135.96$	198.75 125.56	3,33	$17.29 \\ 20.45 \\ 23.64 \\ 26.37$	148.4 149.5 149.1 149.4	154.0		$159.0 \\ 159.3 \\ 160.3 \\ 160.7$	$152.8 \\ 153.4 \\ 152.9 \\ 158.0$	20.32 24.65 27.34 30.17	$184.2 \\ 184.3 \\ 184.5 \\ 184.6 \\ 184.$	52.23 55.55 58.94 61.77	9439 9429 6439 9429	640 803 1109 1226	56 68 76 83	46 44 44 286	$\begin{array}{c} 10171 \\ 10344 \\ 10658 \\ 11024 \end{array}$	$28.75 \\ 24.75 \\ 97.00 \\ 27.50$	$29.66 \\ 24.11 \\ 25.58 \\ 26.81$	7052 7503 7960 8243	3119 2841 2698 2681	5597 6789 7530 8310	$ \begin{array}{r} 1114 \\ 837 \\ 716 \\ 045 \end{array} $	41 14 17 11 14 11 14 11	
" 8 " 4	$\begin{array}{c} 120.53\\ 117.95\\ 115.19\\ 113.50\\ 111.98\end{array}$	117.71 114.95 118.96	118.68 115.54 113.77	118.66 115.59 113.75	118.25 115.30 113.57	2.74 2.95 1.78	28.21 30.95 33.90 \$5.63 \$7.30	$\begin{array}{c} 148.6 \\ 147.7 \\ 147.8 \\ 148.1 \\ 147.0 \end{array}$	147.1	$\begin{array}{r} 153.0 \\ 149 \\ 4 \\ 155.5 \\ 161.1 \\ 161.6 \end{array}$	$ \begin{array}{r} 163.2 \\ 163.1 \\ 169.8 \\ 150 1 \\ 107.6 \end{array} $	$\begin{array}{r} 153.4 \\ 152.0 \\ 155.2 \\ 156.6 \\ 156.4 \end{array}$		$184.6 \\ 184.7 \\ 184.8 \\ 185.1 \\ 185.6$	$\begin{array}{c} 63 & 61 \\ 66.45 \\ 69.50 \\ 71.53 \\ 73.70 \end{array}$	9429 9129 9429 9429 9429 9439	1342 1521 1764 2012 2117	88 93 110 119 123	454 729 1137 1251 1471	$\begin{array}{r} 11313\\11773\\12470\\12811\\13140\end{array}$	28.50 30,00 83.50 33.00 83.75	27.61 28.84 30.16 31.04 31.98	8599 8975 9885 9659 9952	2721 2797 3085 3152 3188	8926 9296 10989 11851 18256	609 602 561 582 520	Coarse sand and gravel	Clean, coarse sand in north and south ends. Mud in middl
·· 7 ·· 8 ·· 9	108.14	107.95 106.07	107.94 107.93 106.12	107.99 107.97 106.17	107.99 105.15	$1.96 \\ 1.93 \\ 0.02 \\ 1.84 \\ 1.96$	$39.26 \\ 41.19 \\ 41.21 \\ 43.05 \\ 45.01$	$149.9 \\ 148.4 \\ 146.4 \\ 147.5 \\ 146.4$	149.6 148.4 148.4 149.5 147.4	$\begin{array}{r} 163.9 \\ 165.4 \\ 164.4 \\ 165.5 \\ 162.4 \end{array}$	167.9 166.4 164.4 163.5 162.4	$157.9 \\ 157.2 \\ 157.9 \\ 156.5 \\ 154.7$	47.96 49.19 47.91 50.55 50.51	185.9 186 4 187.4 188.5 189.4	75.96 78.89 79.41 83.35 85.21	9429 9429 9429 9429 9429 9429 9429	2888 2496 2550 9656 2881	122 136 132 139 139	1704 1941 2048 2353 2653	$\begin{array}{r} 13598 \\ 14002 \\ 14159 \\ 14577 \\ 15032 \end{array}$	34 25 34.25 36 00 37.50 38.25	$\begin{array}{c} 32.97 \\ 54.03 \\ 84 & 46 \\ 85.74 \\ 36.98 \end{array}$	10360 10587 10734 11133 11508	3388 3415 3435 3455 3544	18209 18548 18196 18868 18912	$505 \\ 504 \\ 521 \\ 498 \\ 509 $	Mud [grave] Through mud, coarse stand and Clean, coarse sand and grave]	[chamber
" 12 " 18 " 14	102.43 103.23 101.38 100.84 100.61	102.06 101.21 100.67	102.81 101.44 100.96	102.36 101.49 101.01	100.87	0.20	$\begin{array}{r} 46.76 \\ 46.96 \\ 47.83 \\ 48.33 \\ 48.56 \end{array}$	$\begin{array}{r} 144 \ 4 \\ 147,2 \\ 146,9 \\ 142.6 \\ 148.8 \end{array}$	$\begin{array}{r} 145.4 \\ 145.2 \\ 149 \\ 9 \\ 144 \\ 148.3 \end{array}$	$160 \ 4 \\ 158.9 \\ 155.9 \\ 146.6 \\ 158.3$	$158.4 \\ 158.2 \\ 155.9 \\ 155.6 \\ 158.3$	153.2 152.2 152.2 152.2 149.9 153.3	$\begin{array}{r} 49.76\\ 49.96\\ 50.83\\ 40.08\\ 52.66\end{array}$	$190.4 \\ 191.2 \\ 191 9 \\ 192.6 \\ 193.3$	87.96 88.96 90.53 91.78 92.66	9429 9429 6439 9429 9429 9429	8006 3006 3176 3261 8344	$ \begin{array}{r} 139 \\ 139 \\ 140 \\ 136 \\ 145 \end{array} $	2644 6049 3912 3359 3435	15517 15623 15957 16178 16353	37.00 37.75 38.25 38.75 39.75	38.17 38.61 39.29 39.81 40.21	11878 12015 12227 12388 12513	3639 3608 3730 3790 3840	18705 18760 13997 18504 14504	531 524 538 561 529	Clay	Average elevation top of clay 101.8,
16 17 18 19 90	99.71 99.41	100.13 99.54	100.42 99.81 99.49	$\begin{array}{c} 100.61 \\ 100.47 \\ 69.86 \\ 69.49 \\ 99.39 \end{array}$	100.47 100.33 99.73 99.40 99.30	0.60	$\begin{array}{r} 48.78 \\ 48.87 \\ 49.47 \\ 49.80 \\ 49.90 \end{array}$	$145 \ 4 \\ 153.5 \\ 151.3 \\ 146.3 \\ 144.6$	$144 \ 4 \\ 147.5 \\ 148.3 \\ 148.3 \\ 143.6 $	$158 \ 4 \\ 157.5 \\ 157.3 \\ 156 \ 8 \\ 152.6 \end{cases}$	$156.4 \\ 156.5 \\ 161.3 \\ 162.3 \\ 150.6$	151.1 158.5 154.5 154.1 147.9	$50.63 \\ 53.17 \\ 54.77 \\ 54.70 \\ 48.60$	$\begin{array}{c} 194.4 \\ 195.5 \\ 196.3 \\ 197.8 \\ 198.6 \end{array}$	93 93 95.17 96.57 97 90 99.30	9429 9429 9429 9429 9429 9429	3844 8844 8344 3504 8504	$140 \\ 148 \\ 151 \\ 151 \\ 162$	3604 3703 3847 4021 4139	$16517 \\ 16623 \\ 16771 \\ 17105 \\ 17227 \\ 1727 \\ 1727 \\ 1727 $	$ \begin{array}{r} 39.50 \\ 39.75 \\ 39.50 \\ 41.00 \\ 40.25 \\ \end{array} $	$\begin{array}{r} 40.76 \\ 41 & 30 \\ 41.91 \\ 42.49 \\ 43.10 \end{array}$	12684 12852 13042 13922 13413	3833 3771 3799 3883 3815	$\begin{array}{r} 13945 \\ 14644 \\ 15085 \\ 15066 \\ 13386 \end{array}$	550 515 484 515 570	14 14 10 14	Took Bertram ashore in p.m.
· 21 · 22 · 23 · 24 · 25	$\begin{array}{c} 99.19 \\ 99.04 \\ 99.04 \\ 99.00 \\ 99.00 \\ 98.93 \end{array}$	$\begin{array}{c} 98 & 97 \\ 98 & 89 \\ 98 & 83 \\ 98 & 78 \\ 98 & 78 \\ 98 & 74 \end{array}$	60.28 99.08 99.08 90.08 90.04 96.97	99.23 99.08 99.08 99.09 99.04 99.01	$\begin{array}{c} 99.16 \\ 99.01 \\ 99.01 \\ 98.97 \\ 98.91 \end{array}$	$\begin{array}{c} 0 & 14 \\ 0 & 15 \\ 0.00 \\ 0.04 \\ 0.06 \end{array}$	$50.04 \\ 50.19 \\ 60.18 \\ 50.28 \\ 50.29$	$\begin{array}{r} 145 \ 8 \\ 148.8 \\ 145 \ 7 \\ 148.4 \\ 141.7 \end{array}$	$143.8 \\ 141.8 \\ 143.7 \\ 144.4 \\ 144.7$	$\begin{array}{r} 155.8 \\ 159.8 \\ 148.7 \\ 148.4 \\ 143.7 \end{array}$	$146.8\\143.8\\146.7\\147.4\\143.7$	$148.1 \\ 148.6 \\ 145.7 \\ 147.9 \\ 143.5$	$\begin{array}{r} 48.94 \\ 49 59 \\ 46,69 \\ 48.23 \\ 44.59 \end{array}$	199 8 200.8 201.7 202.4 202.7	$\begin{array}{c} 100.64\\ 101.79\\ 102.69\\ 103.43\\ 108.79 \end{array}$	9429 9429 9429 9429 9429 9429 9439	3669 3666 3669 3669 3669	136 187 129 138 198	$\begin{array}{r} 4324\\ 4440\\ 4511\\ 4588\\ 4631 \end{array}$	17558 17645 17738 17819 17852	$\begin{array}{r} 41.00\\ 40.25\\ 43.00\\ 42.00\\ 42.00\\ 43.00\end{array}$	43.68 44.18 44.97 41.89 45.04	13593 13748 13570 13009 14016	3965 3897 3808 3850 3850 3836	13479 13658 12860 13284 12281	588 571 601 579 624		Yoow Marrian assore in p.m.
** 26 ** 27 ** 28 ** 26 * 30	98.91 98.89 98.89 98.89 98.89 98.89	98.71	98.96 98.94 98.94 98.94 98.94 98.98	99,00 98,68 98 68 18,98 98,97	98.90 94.88 98.88 95.88 95.88 98.87	0.00	50.30 50.32 50.32 50.32 50.32 50.33	144,8 135,5 139 0 139,6 139,7		144.3 145.5 143.0 141.6 139.7	$145.3 \\ 144.5 \\ 145.0 \\ 140.6 \\ 141.7$	$143.8 \\ 141.5 \\ 141.7 \\ 140.1 \\ 140.5$	$\begin{array}{c} 44.90\\ 42.62\\ 42.82\\ 41.23\\ 41.63\end{array}$	203,8 202,5 202,0 201,6 201,7	$\begin{array}{c} 103.90 \\ 103.63 \\ 103.12 \\ 103.72 \\ 102.83 \end{array}$	9429 9429 9429 9429 9420 9423	3669 3669 3669 3669 3669	124 118 118 114 115	4643 4028 4504 4322 4532	17865 17844 17780 17784 17745	43.00 43.00 43.00 43.00 43.00	$45 09 \\ 44.97 \\ 44.75 \\ 44.58 \\ 44.68 $	14032 12094 12626 13873 13888	3838 3850 3854 3861 3857	13367 11739 11794 11353 11466	620 656 653 680 672		
Dec. 1 1 2 1 3	98.83 98.32 98.16	98.65 98.14 97.98	98.88 98.87 98.18	98.93 98.41 98.22	99.82 98.31 98.13	0.05 0.51 0.18	50,38 50,89 51,07	$139.1 \\ 141.7 \\ 142.1$	140.1 143.7 148.1	$\frac{149.1}{144.7}\\145.1$	142.1 145.7 148.1	140.8 144.0 145.3	41.98 45,69 47,17	202 1 202.7 203.1	108.28 104.39 104.97	9439	3669	115		17775	43.50	44.82	13947	3828	11562	662		Stopped air compressors on Lincolu at 4.40 p m.

APPENDIX J.-CONTINUED.

RECORD OF SINKING CAISSONS.

PIER II.—Continued.

Date,			(s of Curr Mean Sea			SUNK IN 194	TOTAL SINEAGE			ATIONS OF			AVLEAGE PENE- TRATION OF		DRFTH INVERSED.			WEIGHTS			Atr Pr	ESTORE.	READTION DUE TO AIR	Nr7 Wright,	SURFACE IN CONTACT	AVERAGE WEIGHT PER SQ. FT. OF SURFACE	MATERIAL.	Remanks.
1890,	N.E	N.W.	$S_{1}E_{0}$	sw.	Average	Houns,		N E.	₩.W.	8 E.	S.W.	Average	CAISSON,			Caisson.	Masgnry	Sand,	Water,	Totsl.	Indicated,	Calculated.	PRESURE,		CONTROL	EXPOSED TO FRICTION.		
Sept. 1 	98.11 98.11 98.11	97.98 97.93 97.93	98.13 98.13 98.13 98.13 98.13	98.17 98.17 98.17	98.08	0.00	$51.12 \\ 51.12 \\ 51.13$	$149.1 \\ 150.1$	$151.4 \\ 159.4$	151.1	$152.8 \\ 153.4 \\ 154.4$		59.59 64.02 53,62 68.83	191.8 192.1 193.4 193.7	98.72 94.02 94.82 94.62	Tons, 9429 9429 9429 9429 9429	Tops. 3669 3669 3669 3669	Torn. 145 149 148 148	Tons, 3581 3611 3644 3676	Tons. 16824 16858 16890 16922	Lbs. 40 50 42.00 41.00 42.00	Lbs, 40.67 40.80 40.93 41.06	Tons. 12656 12696 12737 12777	Tons. 4168 4162 4153 4145	Sq. Ft. 14465 14878 14768 14823	Lbs. 576 560 502 559	Clay	Started air compressors on Liucolu at 11.35 a.m. Pumping out 6 (t. ahrft, Cleaning out working chamber, Blowlng out mud. Hoisting out clay, Started air compressors on Bettram at 10 a m.
" 8 " 10 " 11 " 12	$\begin{array}{r} 98-11\\ 98.11\\ 98-11\\ 98-11\\ 98.11\\ 98.11\end{array}$		$ \begin{array}{r} 98.13 \\ 98.13 \\ 98.13 \\ 98.13 \\ 98.13 \\ 98.13 \\ 98.13 \\ \end{array} $	98.17 98.17	98.08 98.08	0.00 0.00 0.00	$51.12 \\ 51.1$	148.2	$149.6 \\ 150.2 \\ 150.0 \\ 148.9 \\ 150.8$	$\begin{array}{r} 158.9 \\ 151.6 \\ 150.6 \\ 149.5 \\ 150.8 \end{array}$	$\substack{153.6\\156.2\\155.9\\156.9\\150.8}$	$\begin{array}{c} 151.6\\ 152.1\\ 151.6\\ 150.9\\ 150.6\end{array}$	$58.52 \\ 54.02 \\ 58.52 \\ 52.82 \\ 52.59 $	$\begin{array}{c} 192.9 \\ 192.9 \\ 192.6 \\ 193.2 \\ 191.8 \end{array}$	$94.82 \\ 94.82 \\ 94.62 \\ 94.12 \\ 94.13 \\ 98.72$	9429 9429 9429 9429 9429 9429	3669 3669 3669 3669 3669	$148 \\ 149 \\ 148 \\ 146 \\ 145 $	3698 3697 3665 3624 3581	$\begin{array}{r} 16944 \\ 16944 \\ 16913 \\ 16868 \\ 16884 \end{array}$	$\begin{array}{c} 42.00 \\ 42.00 \\ 42.00 \\ 42.00 \\ 42.00 \\ 42.00 \end{array}$	$\begin{array}{r} 41.15\\ 41.15\\ 41.03\\ 40.85\\ 40.67\end{array}$	12805 12805 12765 12742 12656	$\substack{\begin{array}{c} 4139\\ 4139\\ 4148\\ 4156\\ 4168\end{array}}$	14741 14878 14741 14548 14465	562 556 563 571 576	11 14 14 14	
13 14 14 15 16 17	98.11 98.11 98.11 97.84 97.27	97.98 97.93 97.98 97.66 97.07	98.13 98.13 98.13 97.89 97.22	98.17 98.17 98.17 97.93 97.26	98.08 98.08 98.08 97.83 97.21	0,00 0 00 0.25	$51.12 \\ 51.13 \\ 51.13 \\ 51.37 \\ 51.99$	$\begin{array}{r} 149.9 \\ 149.0 \\ 149.6 \\ 149.6 \\ 149.6 \\ 147.3 \end{array}$	$150.6 \\ 149.3 \\ 149.6 \\ 148.2 \\ 149.3$	$\substack{148.6\\150.3\\151.6\\150.2\\149.3}$	$\substack{157.9\\156.0\\150.9\\156.2\\155.8}$	$151.8 \\ 151.1 \\ 150.4 \\ 151.1 \\ 150.3$	53.72 53.02 52.53 53.27 53.00	191.6 191.3 190.9 190.9 191.6	93.52 98.22 92.82 93.07 94.39	9429 9429 9429 9429 9429 9429	3669 3669 3669 3669 3669	$148 \\ 146 \\ 145 \\ 147 $	3558 3527 3485 3510 3653	$16804 \\ 16771 \\ 16738 \\ 16755 \\ 16897$	$\begin{array}{c} 42.00\\ 41.00\\ 41.25\\ 42.00\\ 41.75\end{array}$	$\begin{array}{r} 40.59\\ 40.46\\ 40.28\\ 40.39\\ 40.96\end{array}$	12631 12591 12535 12569 12746	$\substack{4173\\4180\\4193\\4186\\4151}$	$14796 \\ 14603 \\ 14410 \\ 14672 \\ 1463$	565 572 582 571 608	0 0 0 0	
" 18 " 19 " 20 " 21 " 22	$97.13 \\ 97.05 \\ 96.99 \\ 96.90 \\ 96.77$		$97.08 \\ 97.00 \\ 96.94 \\ 96.85 \\ 96.73$	96.89	96,99 96,93 96,84	0.08 0.06 0.09	52.13 52.21 52.27 52.36 52.49	$150.3 \\ 148.2 \\ 152.1 \\ 150.2 \\ 148.5$	$\begin{array}{c} 149 & 6 \\ 140 & 6 \\ 149 & 6 \\ 150 & 9 \\ 149 & 5 \end{array}$	$\begin{array}{c} 158.0 \\ 150.9 \\ 150.4 \\ 158.5 \\ 149.9 \end{array}$	$\begin{array}{r} 151.6 \\ 154.9 \\ 153.7 \\ 154.9 \\ 150.2 \end{array}$	$^{151.1}_{150.9}_{151.4}_{152.2}_{149.5}$	54.03 53.91 54.47 55.36 52.79	$\begin{array}{r} 192.3 \\ 192.9 \\ 193.4 \\ 194.2 \\ 195.2 \end{array}$	95.23 95.91 96.47 97.36 98.49	9429 9429 9429 9429 9429 9429	3669 3669 3669 3669 3669 3669	$149 \\ 149 \\ 150 \\ 153 \\ 146$	3740 3814 3873 3967 4093	16087 17061 17121 17218 17887	$\begin{array}{r} 42.25\\ 42.00\\ 43.00\\ 43.50\\ 42.75\end{array}$	$\begin{array}{r} 41.39\\ 41.62\\ 41.87\\ 42.25\\ 42.74 \end{array}$	12861 12952 13029 13148 13200	4126 4109 4092 4070 4087	$\begin{array}{r} 14881 \\ 14848 \\ 15002 \\ 15247 \\ 14540 \end{array}$	554 554 546 534 555		
·: 23 ·: 24 ·: 25 ·: 26 ·: 27	96.77 96.66 96.50 96.50 96.50	96.59 96.48 96.32 96.32 96.33	$ \begin{array}{r} 96.61 \\ 96.42 \\ 96.42 \\ 96.42 \end{array} $	$\begin{array}{c} 96.76\\ 96.65\\ 96.46\\ 96.46\\ 96.46\\ 96.46\end{array}$	$96.71 \\ 96.60 \\ 96.43 \\ 96.43 \\ 96.43 \\ 96.43$	$ \begin{array}{c} 0.11 \\ 0.17 \\ 0.00 \end{array} $	52.49 52.60 52.77 52.77 52.77 52.77	149.6	$\substack{146.3\\148.2\\149.6\\148.4\\147.7}$	$150.0 \\ 149.9 \\ 152.3 \\ 150.0 \\ 148.7$	$149.6\\147.5\\148.9\\149.7\\149.7\\149.7$		51.59 52.10 53.67 52.97 51.87	$196.3 \\ 107.2 \\ 107.6 \\ 197.7 \\ 108.0$	$\begin{array}{r} 99.59 \\ 100 \ 60 \\ 101.17 \\ 101 \ 37 \\ 101.57 \end{array}$	9429 9429 9429 9439 9439 9429	3669 3669 3669 3669 3669	$ \begin{array}{r} 142 \\ 144 \\ 148 \\ 146 \\ 143 \\ 143 \end{array} $	$\begin{array}{r} 4213 \\ 4321 \\ 4381 \\ 4392 \\ 4426 \end{array}$	$\begin{array}{r} 17453 \\ 17563 \\ 17627 \\ 17636 \\ 17667 \end{array}$	$\begin{array}{r} 42.50\\ 43.00\\ 43.25\\ 42.50\\ 43.00\end{array}$	$\begin{array}{r} 43.20 \\ 43.66 \\ 43.91 \\ 43.95 \\ 44.08 \end{array}$	18448 18587 18664 18677 18717	4010 8976 8963 8959 8959	$\begin{array}{r} 14209 \\ 14350 \\ 14782 \\ 14589 \\ 14286 \end{array}$	564 554 536 549 558		
·· 28 ·· 20 ·· 30	95.79 95.79 95.79	95.61 95.61 95.61		95.77	95.72	0.00	$53.48 \\ 53.4$	$147.7 \\ 142.8 \\ 144.3$	$146.7 \\ 143.8 \\ 146.6$	$^{149.0}_{147.5}_{149.0}$	$^{148.0}_{150.7}_{151.3}$	$147.8 \\ 146.2 \\ 147.8$	$\begin{array}{c} 52.08 \\ 50.48 \\ 52.08 \end{array}$	$^{198\ 0}_{197.8}_{197.3}$	$102.28 \\ 102.08 \\ 101.58$	9429 9429 9429	3669 3669 3669	144 1391 144	$\begin{array}{r} 4503 \\ 4484 \\ 4427 \end{array}$	$17745 \\ 17721 \\ 17669$	$\begin{array}{ccc} 43 & 50 \\ 43 & 75 \\ 44 & 25 \end{array}$	44 39 44.30 44.08	$\begin{array}{c} 13814 \\ 13786 \\ 13717 \end{array}$	3931 3935 3953	14844 13903 14844	548 566 551	0 0 0	
Oct. 1 " 2 " 3 " 4 " 5	94,39 93.17 93.17	94.21 92.99 92.99	94.30 94.30 93.08 93.08 93.08 03.08	94.34 94.34 93.12 93.12 93.12	94.31 94.31 93.09 93.09 93.09		$54 89 \\ 54.89 \\ 56.11 \\ 56.1$	$145.3 \\ 147.2 \\ 148.5 \\ 147.6 \\ 143.2 $	$\begin{array}{r} 148.8 \\ 147.2 \\ 145.9 \\ 149.6 \\ 146.6 \end{array}$	$ \begin{array}{r} 158.8 \\ 152.6 \\ 152.9 \\ 155.8 \\ 155.9 \\ 155.9 \\ \end{array} $	151.9 157.9 158.9	$\begin{array}{c} 150.6 \\ 149.7 \\ 150.0 \\ 152.8 \\ 149.1 \end{array}$	56.29 55.39 56.91 59.71 56.01	$198.6 \\195.9 \\195.2 \\194.6 \\193.9$	$\begin{array}{c} 102.29 \\ 101.59 \\ 102,11 \\ 101.51 \\ 100.81 \end{array}$	9429 9429 1)429 1)429 1)429 1)429 1)429	8669 3669 3669 3788 3788 3788	$155 \\ 153 \\ 157 \\ 243 \\ 155$	$\begin{array}{r} 4498\\ 4494\\ 4478\\ 4364\\ 4338\end{array}$	17751 17675 17633 17824 17710	$\begin{array}{r} 48.50 \\ 43.50 \\ 43.75 \\ 43.00 \\ 44.25 \end{array}$	$\begin{array}{r} 44.39\\ 44.09\\ 44.32\\ 44.06\\ 48.75\end{array}$	13814 13720 13793 13711 13615	3987 3955 3841 4118 4095	$\begin{array}{r} 15504 \\ 15356 \\ 15674 \\ 16393 \\ 15426 \end{array}$	508 518 490 502 581	Clay 	
·· 6 ·· 7 ·· 8 ·· 9 ·· 10	93.17 93.17 93.17 91.71 91.71	92.99 92.99 92.99 91.53 91.53	93.08 93.08 93.08 91.62 91.62	98.12 93.12 98.12 91.66 91.66	93.09 98.09 93.09 91.68 91.63	0.00 1.46	56,11 56,11 56,11 57,57 57,57	$143.0 \\ 145.6 \\ 148.4 \\ 148.0 \\ 146.1$	$\begin{array}{c} 146.3 \\ 147.2 \\ 147.7 \\ 149.4 \\ 148.8 \end{array}$		$\begin{array}{r} 154.3 \\ 155.9 \\ 159.0 \\ 159.4 \\ 149.5 \end{array}$	158.2	$\begin{array}{c} 55.91 \\ 58.01 \\ 59.61 \\ 61.57 \\ 58.47 \end{array}$	$\begin{array}{c} 193.3 \\ 192.9 \\ 192.7 \\ 192.7 \\ 192.8 \\ 192.8 \end{array}$	$\begin{array}{c} 100.21\\ 99.81\\ 99.61\\ 101.07\\ 101.17 \end{array}$	9429 9429 9429 9429 9429 9429	3788 3788 3788 3788 3788 3788 3788	$154 \\ 160 \\ 297 \\ 532 \\ 161$	$\begin{array}{r} 4358 \\ 1228 \\ 4168 \\ 4153 \\ 4374 \end{array}$	17729 17605 17612 17902 17752	$\begin{array}{c} 42.75\\ 44.00\\ 43.50\\ 48.75\\ 43.25 \end{array}$	43.49 43.32 43.23 43.86 43.91	13534 13481 13458 18649 13664	4195 4124 4159 4258 4088	15899 15977 16676 16713 16104	544 516 508 509 508		1
$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	$ \begin{array}{r} 90.06 \\ 90.06 \\ 90.06 \\ 89.04 \\ 89.04 \end{array} $	89.88 89.88 89.88 89.88 88.86 88.86	89.94 89.94 89.94 88.92 88.92	89.98 89.98 89.98 89.98 88.96 88.96	89.96 89.96 89.96 89.96 88.94 88.94	0.00	50.24 59.24 59.24 60.26 60.26	$146.8 \\ 148.0 \\ 144.5 \\ 148.6 \\ 147.8$	$\substack{147.1\\147.4\\147.5\\149.6\\150.8}$	$147.5 \\ 149.0 \\ 149.8 \\ 149.6 \\ 151.1$	$148.5 \\ 149.0 \\ 148.8 \\ 161 0 \\ 154.1$	$\substack{147.5\\148.4\\147.7\\152.2\\150.9}$	$57.54 \\ 58.44 \\ 57.74 \\ 63.26 \\ 61.96$	$\begin{array}{c} 192.8 \\ 192.7 \\ 192.5 \\ 192.8 \\ 192.1 \end{array}$	$\begin{array}{c} 102.84 \\ 102.74 \\ 102.54 \\ 108.36 \\ 108.16 \end{array}$	9429 9429 9429 9429 9429 9429	2788 3788 3788 3788 3788 3788 3788	$ \begin{array}{r} 159 \\ 161 \\ 159 \\ 876 \\ 593 \\ 593 \\ \end{array} $	$4556 \\ 4544 \\ 4527 \\ 4339 \\ 4347$	17932 17922 17903 18432 18157	$\begin{array}{r} 43.25 \\ 44.25 \\ 44.00 \\ 48.00 \\ 43.00 \end{array}$	$\begin{array}{r} 44.68\\ 44.59\\ 44.50\\ 44.86\\ 44.77\end{array}$	13888 13876 13848 13960 13932	$\begin{array}{r} 4044\\ 4046\\ 4055\\ 4473\\ 4225\end{array}$	15848 16096 15003 17005 16781	510 508 510 526 504		
" 16 " 17 " 18 " 19 " 20			88.07 88.07 88.07 88.07 88.07 88.07	88 11 88.11 88.11 88.11 88.11 88.11	88 09 88,09 88.09 88.09 88.09	0.00 0.00 0.00	$\begin{array}{c} 61.11\\ 61.11\\ 61.11\\ 61.11\\ 61.11\\ 61.11\end{array}$	148.7 142.7 145.9 144.1 147.2	$146.0 \\ 140.6 \\ 150.1$	$150.0 \\ 151.2 \\ 151.5$	$\begin{array}{c} 157.0 \\ 156.7 \\ 158.6 \\ 160.8 \\ 157.5 \end{array}$		$\begin{array}{c} 68.11\\ 60,81\\ 62.51\\ 63.51\\ 62.91 \end{array}$	$\begin{array}{c} 192.0 \\ 192.0 \\ 191.9 \\ 191.8 \\ 191.5 \end{array}$	$\begin{array}{c} 103.91 \\ 103.91 \\ 103.81 \\ 103.71 \\ 103.41 \end{array}$					18884	43.50 44.50							Began scaling at 10.80 a.m. Seniing calsson.
	88.19 88.19 88.19 88.19 88.19	58.01 88.01	88.07 88.07 88.07 88.07 88.07		88.09 88.09 88.09 88.09	0.00	$\begin{array}{c} 61.11 \\ 61.11 \\ 61.11 \\ 61.11 \\ 61.11 \end{array}$	$147.6 \\ 145.4 \\ 146.3 \\ 146.9$	$148.3\\150.4\\147.6\\150.6$	151.6	$161.0 \\ 159.1 \\ 161.0 \\ 161.9$	$^{152.0}_{150.9}_{151.6}_{163.6}$		$\begin{array}{c} 191 & 3 \\ 191 & 1 \\ 191 & 3 \\ 191 & 3 \\ 191 & 9 \end{array}$	$\substack{103.21\\103.01\\103.21\\103.81}$						43.50							(Bertram,Stopped compressors at 6.45 a.m. (Lincoln. 9.45 a.m.

APPENDIX J.-Continued.

RECORD OF SINKING CAISSONS.

PIER III.

Darn.			ns of Out Mean Sea	eing Edge Level		SUNK IN	TOTAL SINEAGE,			ATIONS OF L ELEVATIO			Average Pene- Tration of	WATER GAUGE,	DEPTH	1		WEIGHTS			AIB PE	uessunge.	REACTION DUE TO AIR	NET WEIGHT,	SURFACE 2N	AVERAGE WEIGHT PER SQ F7. OF SURFAGE	MATERIAL.	Remarks.
1880,	N.E.	N.W.	9.E.	S.W.	Average.	Houns.	SINEAGE,	N.E.	N.W.	S.E.	S.W.	Average.	CAISSON.	C		Caisson	Masonty.	Sand.	Water.	Total.	Indicated.	Calculated,	PRESSURE,	WRIGHT.	CONTACT.	EXPOSED TO FRICTION.		
Aug. 8 Oo(. 26 '' 28														197.2 184.1 184.2														Caisson towed to position at 11.30 a.m.
Dec. 11 12			• • • • • • • • •										- 0.69	202.0		5649				5649 5649								Finished concreting. Began building solid timber. Finishet building solid timber Began Inying masonry.
" 17 " 18 " 19	$\begin{array}{r} 154.36 \\ 154.22 \\ 154.22 \\ 154.35 \\ 154.41 \end{array}$	$154.80 \\ 154.63 \\ 152.51$	158.48 158.20 157.80	$159 \ 06 \\ 158.61 \\ 155.96$	$156.64 \\ 156.42 \\ 155.16$	$\begin{array}{c} 0.19 \\ 0.16 \\ 0.22 \\ 1.26 \\ 0.52 \end{array}$	$\begin{array}{c} 0.19 \\ 0.85 \\ 0.57 \\ 1.83 \\ 2.35 \end{array}$	$156.6\\156.5\\156.2\\157.0\\157.2$	$ \begin{array}{r} 156 1 \\ 156.1 \\ 156.2 \\ 155.3 \\ 156.7 \\ \end{array} $	157.9 158.0 158.5 158.3 158.3 158.0	$\begin{array}{c} 159 \ 2 \\ 158.7 \\ 158.0 \\ 158.2 \\ 158.8 \end{array}$	$157.9 \\ 157.3 \\ 157.9 \\ 157.2 \\ 157.2 \\ 157.7 \end{cases}$	$\begin{array}{c} 0.40 \\ 0.66 \\ 0.78 \\ 2.04 \\ 3.06 \end{array}$	$193.9 \\ 194.0 \\ 104.4 \\ 195.0 \\ 195.3$	$\begin{array}{c} 37.10 \\ 37.36 \\ 37.08 \\ 39.84 \\ 40.66 \end{array}$	5649 5649 5649 5649 5649 5649	570 605 642 672 878	1 2 6 8	53 53 58 54 111	$\begin{array}{c} 6278 \\ 6309 \\ 6346 \\ 6381 \\ 6646 \end{array}$	$14.50 \\ 14.50 \\ 15.50 \\ 16.09 $	$16.21 \\ 16.48 \\ 17.29 \\ 17.65$				13978 11830		pumps at 1 p.m. Started air compressors on Bertrata at 12.55 p.m. Sand Sacking out mat,
1 24	$\substack{153.53\\151.33\\147.60\\144.88\\141.87}$	$149.67 \\ 144.71 \\ 143.78$	151.45 150.21 146.33	$\begin{array}{r} 152, 52 \\ 149, 80 \\ 147, 55 \\ 146, 02 \\ 144, 80 \end{array}$	$\begin{array}{c} 153.00\\ 150.56\\ 147.52\\ 145.11\\ 143.12 \end{array}$	$1.64 \\ 2.44 \\ 3.04 \\ 2.41 \\ 1.99$	$3.99 \\ 6.43 \\ 9.47 \\ 11.88 \\ 13.87$	$\begin{array}{r} 160.4 \\ 160.8 \\ 159.0 \\ 160.5 \\ 158.6 \end{array}$	160.5 160.6 156.7 159.9 158.6	$\begin{array}{r} 158.4 \\ 158.5 \\ 161.4 \\ 159.8 \\ 160.8 \end{array}$	$\begin{array}{c} 159.2 \\ 190.1 \\ 169.0 \\ 160.6 \\ 160.2 \end{array}$	159.6 159.9 159.3 160.2 159.6	$\begin{array}{c} 6 & 60 \\ 9.34 \\ 11.78 \\ 15.09 \\ 16.48 \end{array}$	195.5 195.6 195.7 195.7 195.7	$\begin{array}{r} 43.50 \\ 45.04 \\ 48.18 \\ 50.59 \\ 51,58 \end{array}$	5649 5649 5649 5649 5649	963 1220 1337 1349 1565	15 28 39 43 45	$265 \\ 408 \\ 807 \\ 1050 \\ 1251$	6992 7390 7825 8089 8510	$18.00 \\ 19 50 \\ 20.75 \\ 21.00 \\ 22.00$	$ \begin{array}{r} 18.45 \\ 19.55 \\ 20.91 \\ 21 96 \\ 22.81 \\ \end{array} $	$5741 \\ 6084 \\ 6307 \\ 9834 \\ 7101$	$ \begin{array}{r} 1151 \\ 1306 \\ 1318 \\ 1255 \\ 1409 \\ \end{array} $	1818 3578 8244 4156 4339	$1260 \\ 1015 \\ 812 \\ 604 \\ 620$	•• • • • • • • • • • • • • • • • • • •	Mat all out. Elevator put on.
" 26 " 27 " 28 " 29 " 80	$\begin{array}{r} 141.85\\ 140.02\\ 138\ 45\\ 135.15\\ 132.70 \end{array}$	139.69 138,73 135,32	141.68 140.81 137.67	$142.18 \\ 140.89 \\ 137.74$	$141.13 \\ 139.72 \\ 136.47$	$\begin{array}{c} 0.03 \\ 1.99 \\ 1.41 \\ 3.25 \\ 2.67 \end{array}$	$\begin{array}{c}13.90\\15.86\\17.27\\20.52\\23.10\end{array}$	$\begin{array}{r} 160.6\\ 158.7\\ 161.0\\ 161.2\\ 160.5 \end{array}$	$\substack{159.9\\158.7\\161.0\\160.7\\160.5}$	$159.9 \\ 158.7 \\ 162.1 \\ 163.1 \\ 158.5$	$159.8 \\ 159.3 \\ 159.6 \\ 161.2 \\ 161.7$	$159.9 \\ 158.8 \\ 160.9 \\ 161.6 \\ 160.8$	$16.81 \\ 17.67 \\ 21.18 \\ 25.13 \\ 26.50$	$195.6 \\ 195.6 \\ 195.7 \\ 105.7 \\ 105.$	52,51 54,47 55.98 59.23 61.90	5649 5649 5649 5649 5649 5649	1565 1679 1789 2007 2118	46 48 58 69 78	$\begin{array}{c} 1250 \\ 1446 \\ 1599 \\ 1926 \\ 2208 \end{array}$	8510 5822 9095 9651 10043	$ \begin{array}{r} 21.75 \\ 23.00 \\ 23.25 \\ 25 00 \\ 26.00 \\ 26.00 \\ \end{array} $	22.79 23.64 24.30 25.70 26.86	7002 7856 7562 7997 8338	$\begin{array}{r} 1418 \\ 1466 \\ 1533 \\ 1654 \\ 1685 \end{array}$	4630 4867 5833 6021 7299	612 602 525 478 461		
	131.80	131.69	184 10	188.77	132.81	0.96	24.15	107.7	157.1	160.6	157.6	158.2	25.36	195.6	62.76	5649	2928	72	2303	10247	26.73	27.23	8473	1774	6985	508	0 0 0 ° 0	
·· 4	131.60	$131.28 \\ 131.28$	$133.75 \\ 133.65 \\ 1$	133.46 133.44 133.38		$\begin{array}{c} 0.23 \\ 0.06 \\ 0.06 \\ 9.02 \\ 0.04 \end{array}$	24.89 24.44 24.50 24.52 24.56	$\substack{158.1\\159.1\\160.0\\159.1\\159.1\\156.7}$	$158.7 \\ 159.1 \\ 160.6 \\ 159.1 \\ 159.1 \\ 154.2$	$160 \ 4 \\ 165.4 \\ 160.8 \\ 161.7 \\ 158.0 $	157.4 155.4 155.1 161.7 159.8	$\begin{array}{c} 158 & 6 \\ 159.8 \\ 159.1 \\ 160.4 \\ 157.2 \end{array}$	25.99 27.25 26 $6127.9324.77$	195.4 195.4 195.5 195.7 196.8		5949 5649 5649 5649 5649	2432 2641 2641 2642 2848	78 77 73 77 63	2302 2308 2823 2841 2464	$10455 \\ 10675 \\ 10686 \\ 10709 \\ 11029$	26.00 22.24 26.75 26.75 26.75 27.75	27.25 27.27 27.34 27.44 27.98	8480 8486 8506 8539 8691	1975 2189 2178 2170 2538	7158 7505 7329 7602 6822	551 583 594 565 685	Fine river sand	
"6 "7 "8 "9 "10	127.10 124.40 122.67	126.02 123.96 123.20	129.88 127.32 125.72	$\begin{array}{c} 132.04 \\ 129.33 \\ 126.70 \\ 125.28 \\ 125.28 \\ 125.28 \end{array}$	128.23 125.59 123.97	1.82 2.88 2.64 1.62 0.00	$25.88 \\ 28.79 \\ 31.40 \\ 33.02 \\ 33.02$	$157.6 \\ 100.6 \\ 161.1 \\ 190.0 \\ 157.5$	$\substack{159.1\\159.5\\157.6\\161.9\\158.5}$	$159.0 \\ 159.7 \\ 158.8 \\ 158.9 \\ 162.5 \\ 162.5 \\ 162.5 \\ 162.5 \\ 1000 \\$	$\substack{160.0\\159.7\\160.4\\160.9\\159.5}$	$\begin{array}{r} 158.9 \\ 159.9 \\ 159.5 \\ 160.5 \\ 150.5 \end{array}$	27.79 31.67 33.91 36.53 35.53	197.8 198.5 199.3 200.1 201.5	66.69 70.27 73.61 76.18 77.53	5649 5649 5649 5649 5649 5649	8023 3077 8347 8362 8418	77 87 94 101 98	2699 3080 3429 3623 3841	$\begin{array}{r} 11448 \\ 11898 \\ 12419 \\ 12637 \\ 13006 \end{array}$	$28 \ 25 \ 29.50 \ 81.25 \ 32.25 \ 32.00 \ $	28.94 30.49 31.95 33.04 33.65	9006 9458 9942 10262 10471	2442 2405 2477 2858 2585	7654 8723 9840 10061 9786	638 551 530 467 518	0, 11 m 11 12 12 0 12 12 0 11 12 0 11 12	[at 8.19 p m.
$\begin{array}{cccc} & & 11 \\ & & 12 \\ & & 13 \\ & & 14 \\ & & 15 \end{array}$	$\begin{array}{r} 122.65\\ 122.63\\ 122.63\\ 122.63\\ 122.63\\ 123.63\end{array}$	122.18 122.18 122.18	125.67 125.66 125.60	125.24 125.28 125.18	123.94 123.93 128.89	$\begin{array}{c} 0.02 \\ 0.01 \\ 0.01 \\ 0.04 \\ 0.00 \end{array}$	23.04 23.05 33.06 23.10 33.10	$\begin{array}{c} 158.9 \\ 159.0 \\ 159.2 \\ 159.6 \\ 160.5 \end{array}$	$\begin{array}{r} 158.9 \\ 160.0 \\ 160.2 \\ 180.8 \\ 100 5 \end{array}$	$162.9 \\ 165.0 \\ 165.1 \\ 164.5 \\ 150.$	$161.9 \\ 161.0 \\ 161.2 \\ 160.6 \\ 158.5$	$160.7 \\ 161.3 \\ 161.4 \\ 161.3 \\ 159.8$	$\begin{array}{c} 39.75\ 37.36\ 37.47\ 37.41\ 85.91 \end{array}$	202.9 204 0 205 0 205.9 207.0	78.95 80.06 81.07 82.01 83.11	$\begin{array}{c} 5649 \\ 5649 \\ 5649 \\ 5649 \\ 5649 \\ 5649 \\ 5649 \end{array}$	3439 3593 3593 3755 3763	$ \begin{array}{r} 101 \\ 103 \\ 103 \\ 103 \\ 102 \end{array} $	8992 4110 4217 4318 4335	13181 13455 13562 13835 13849	82.00 82.50 83.50 84.00 84.00	34.26 34.75 35.18 35.59 38.07	10661 10814 10948 11075 11224	2520 2641 2614 2750 2625	10122 10290 10320 10304 9890	498 518 506 534 630		
" 17 " 18 " 19	123.62	122.18 122.18 122.18	125 60 125.00 125.60	$\begin{array}{r} 125.18\\ 125.18\\ 125.18\\ 125.18\\ 125.18\\ 125.18\end{array}$	123.89 123.89 123.89	$\begin{array}{c} 0,00\\ 0,00\\ 0,00\\ 0,00\\ 0,00\\ 0,00 \end{array}$	88.10 53.10 83.10 33.10 33.10 33.10	$157.1 \\ 159.7 \\ 159.8 \\ 160.8 \\ 159.8 \\ 159.8 \end{cases}$	$\begin{array}{c c}157.1\\159.7\\159.8\\160.8\\159.8\end{array}$	$165.1 \\ 167.7 \\ 172.4 \\ 162.8 \\ 164.8 \\ 164.8 \\ 164.8 \\ 164.8 \\ 164.8 \\ 1000 $	$\substack{152.1\\156.7\\163.8\\191.8\\160.3}$	$\begin{array}{r} 157.9 \\ 160.9 \\ 183.7 \\ 161.5 \\ 160.8 \end{array}$	$\begin{array}{c} 84 & 01 \\ 87.01 \\ 89 & 81 \\ 87.61 \\ 87.61 \\ 36.91 \end{array}$	$ \begin{array}{r} $		5649 5649 5649 5649 5649 5649		$94 \\ 102 \\ 150 \\ 104 \\ 102$	4558 44653 4800 4884 4949	$\begin{array}{r} 14117\\ 14361\\ 14580\\ 14716\\ 14787 \end{array}$	$\begin{array}{c} 85.00\\ 85.50\\ 36.00\\ 86.00\\ 86.00\\ 36.00\\ 36.00\end{array}$	$ \begin{array}{r} 36,55 \\ 37.07 \\ 37.54 \\ 37.89 \\ 38.15 \\ \end{array} $	$\begin{array}{c} 11274 \\ 11536 \\ 11682 \\ 11791 \\ 11873 \end{array}$	2743 2825 2848 2925 2915	9867 10198 10945 10859 10166	585 554 520 564 573	91 00 91 10 10 10 10 91 00 10 10 10 10 10 10	
	122.02	122.18 122.18 122.18	$125.60 \\ 1$	125.18 125.18 125.18	123.89 123.89	$\begin{array}{c} 0.00\\ 0.00\\ 0.00\\ 0.00\\ 0.00\\ 0.00\\ 0.00\end{array}$	33.10 33.10 35.10 35.10 33.10 33.10	$\begin{array}{c} 162.5 \\ 159.7 \\ 160.8 \\ 159.3 \\ 160.5 \end{array}$	$\begin{array}{r} 162.5 \\ 159.7 \\ 160.8 \\ 159.3 \\ 160.5 \end{array}$	$162.5 \\ 160.7 \\ 158.9 \\ 156.3 \\ 160.5$	$\begin{array}{r} 159.8 \\ 163.7 \\ 161.8 \\ 162.3 \\ 161.5 \end{array}$	$161.8 \\ 160.9 \\ 160.6 \\ 159.3 \\ 160.7$	$\begin{array}{c} 37.91 \\ 87.01 \\ 28.71 \\ 35.41 \\ 36.81 \end{array}$	212.3 212.7 213.0 213.3 213.5	$\begin{array}{c} 88.41 \\ 89.81 \\ 89.11 \\ 89.41 \\ 89.61 \end{array}$	$5649 \\ 5640 \\ $	$\begin{array}{r} 4234\\ 4237\\ 4386\\ 4386\\ 4386\\ 4456\end{array}$	$105 \\ 103 \\ 101 \\ 98 \\ 102$	$5002 \\ 5047 \\ 5082 \\ 5118 \\ 5133 \\ $	$\begin{array}{r} 14990\\ 15035\\ 15218\\ 15246\\ 15246\\ 13340 \end{array}$	$\begin{array}{c} 36.40 \\ 56.50 \\ 38.50 \\ 37.00 \\ 37.00 \end{array}$	28.97 38.54 38.67 38.80 38.89	11940 11993 12084 12074 12102	3050 3042 8184 8172 3239	10441 10193 10111 9753 10138	680 597 629 650 638		
·· 28 ·· 27 ·· 28 ·· 29 ·· 39	$\begin{array}{r} 123.62\\ 122.62\\ 123.62\\ 123.62\\ 131.56\\ 119.71 \end{array}$	122.18 122.18 121.36	125.60 125.60 124.01	125.18 125.18 123,81	123.89 123.89 122.68	$\begin{array}{c} 0.00 \\ 0.00 \\ 0.00 \\ 1.21 \\ 1.83 \end{array}$	$\begin{array}{c} 33.10 \\ 33.10 \\ 33.10 \\ 84.31 \\ 36.14 \end{array}$	$160.6 \\ 159.8 \\ 158.6 \\ 158.3 \\ 155.4$	$\begin{array}{r} 190.6 \\ 159.8 \\ 158.9 \\ 159.3 \\ 159.4 \end{array}$	$161.6 \\ 157.8 \\ 157.6 \\ 158.3 \\ 158.4$	$\begin{array}{c} 161 & 6 \\ 159.8 \\ 159.6 \\ 161.3 \\ 152.4 \end{array}$	$161.1 \\ 159.3 \\ 158.6 \\ 159.3 \\ 156.4$	$\begin{array}{r} 87.21\\ 85.41\\ 84.71\\ 86.62\\ 35.55\end{array}$	213,6 2(3.8 213,8 213 8 213 8 213,7		5849 5649 5649 5849 5849 5849	4545 4545 4626 4721 4801	103 98 96 101 98	5144 5103 5165 5176 5494	$15441 \\ 15457 \\ 15536 \\ 15647 \\ 16042 $	$\begin{array}{c} 37.60 \\ 87.00 \\ 87.25 \\ 38.00 \\ 39.50 \end{array}$	38.93 39.02 39.02 39.55 40.30	12115 12142 12142 12307 12541	3326 3315 8394 3340 3501	10248 9753 9560 10086 9791		11 11 44 11 14 44 11 14 44 11 14 14 11 14 14 11 14 14	'.'.'', Started air compressors on Lincoln at 12.05 a.m.
" 31	117.86	117.52	120.32	120.14	118.96	1.89	38.03	152.9	158.7	154.9	158.7	156.3	37.34	213.7	94.74	56-19	4801	108	5750	19303	41.00	41.12	12796	8507	10284	682	Coarser sand with gravel.	

APPENDIX J.-Continued. RECORD OF SINKING CAISSONS. PIER III.-Continued.

DATE.	-	ELEVATIO ABOVE	NE OF CUT			SUNE IN	TOTAL		ELET Orgonal	ation of S Elevatio	and, n = 156.8.		AVERAGE Pere- tration of	WATER	DEPTH INNERS CO.			Wrights,			Arr Pr	zidoka.	REACTION DUN TO AIR	NET Willow,	IN	Average Weiger Pey Sq. F7. of Subrack	MATERIAL,	Remains
1890.	N.E.	N.W.	8 E.	S.W.	Average.	Hours.	SINKAOL.	N.E.	N.W.	8.E.	8,W.	Average.	CAISSON	GAUGH	THE MILLION	Caisson,	Masonry.	Sand.	Water,	Total.	Indicated.	Calculated.	Pressure.		CONTACT.	EXPOSED TO FRICTION.		
Feb. 1 " 2 " 3 " 4 " 5	114 76 113.32	113.13 110.98	116.87 115.59 112.79	116.88 115.49 112.93	115.74 114.38 111.93	1.60 1.62 1.36 2.45 1.06	39.63 41.25 42.61 45.06 46.12		161.9	155.1 155.9 153.9 153.6 155.0	151.1 153.1 154.9 154.6 154.0	154.1 156.2 156 6 157 4 157.4	$ \begin{array}{r} 26,74 \\ 40.46 \\ 43.22 \\ 45.47 \\ 46.58 \\ \end{array} $	213 6 213.6 213.3 212.9 212.2	96.24 97.86 98.92 100.97 101.33	Toms 5649 5849 5649 5649 5649 5649	Tons. 4879 5001 5001 5001 5001	Tons, 101 257 546 1131 1347	Tons 5906 5905 6008 5800 5834	Tons. 16535 16902 17204 17871 17831	$\begin{array}{c} {\rm Lbs.}\\ 41.25\\ 41.50\\ 41.75\\ 42.75\\ 42.50\end{array}$	Lbs. 41.77 42.47 42.93 43.83 43.98	Tons 12998 13216 13359 13636 13686	Toos. 3537 3686 3845 4035 4145	8q. Ft. 10119 11057 11390 11893 12057	Lbs 699 666 677 678 687	Coarser and with gravel	
" 6 " 7 " 8 " 9 " 10	$\begin{array}{r} 109.77 \\ 109.03 \\ 108.35 \\ 107.91 \\ 107.12 \end{array}$	109.00 108.20 107.64	$\begin{array}{c} 109.77\\ 109.42\\ 108.80\\ 107.94\\ 107.18 \end{array}$	109 71 108.91 107.04	109.20 108.57 107.86	$\begin{array}{c} 0.99 \\ 0.59 \\ 0.73 \\ 0.71 \\ 0.86 \end{array}$	$\begin{array}{r} 47.11 \\ 47.70 \\ 48.42 \\ 49.13 \\ 49.99 \end{array}$	$\begin{array}{r} 155.8 \\ 154.9 \\ 157.0 \\ 156.2 \\ 156.6 \end{array}$	158.7 158.0 157.2	$\begin{array}{c} 149.9 \\ 147.1 \\ 147.5 \\ 146.6 \\ 144.7 \end{array}$	$155.8 \\ 152.9 \\ 148.5 \\ 147.6 \\ 146.7$	154.5 158.4 152.8 151.9 151.4	$44.63\\44.11\\44.23\\44.04\\44.40$	211.4 210.7 210.0 209.3 209.3	$\begin{array}{c} 101.52 \\ 101.41 \\ 101.43 \\ 101.44 \\ 102.30 \end{array}$	$5649 \\ 5649 \\ 5049 \\ 5649 \\ 5649 \\ 5649 \\ 5949 \\ 5949 \\ $	5001 5001 5001 5001 5001	977 874 909 871 987	6045 6113 6081 6116 6183	17679 17637 17637 17637 17637 17769	$\begin{array}{r} 42.75\\ 42.75\\ 42.75\\ 42.75\\ 43.50\\ 44.37\end{array}$	$\begin{array}{r} 44.06\\ 44.01\\ 44.02\\ 44.02\\ 44.03\\ 44.40\end{array}$	13711 13695 13698 13698 13698 13698	8961 3942 3939 8939 3952	11755 11673 11701 11660 11719	674 676 673 676 675		Clay ou west side of cutting edge.
. 15	107.09 107.08 197.08	106 67 109.67 109.66 106.66	107.15 107.15 107.14 107.14	$106.96 \\ 106.95 \\ 106.95$	106.97 106.97 106.96 106.96	0.00		155.0	157.8				$\begin{array}{r} 45.73 \\ 15.03 \\ 43.63 \\ 45.44 \\ 43.94 \end{array}$	$\begin{array}{c} 209.5 \\ 309.9 \\ 210.4 \\ 211.1 \\ 211.5 \end{array}$	$\begin{array}{r} 102,53\\ 102,93\\ 103,43\\ 104,14\\ 104,54 \end{array}$	$5649 \\ 566 \\ $	5091 5001 5001 5001 5001	1180 1051 797 1129 853	6083 6090 6378 6963 6388	17013 17791 17830 18038 18091	$\begin{array}{r} 44.25\\ 43.50\\ 43.75\\ 44.00\\ 44.00\\ 44.00\end{array}$	44.50 44.67 44.89 45,20 45,37	13848 13901 13969 14068 14119	4065 3890 3851 3973 3973	11934 11821 11593 11888 11644	681 658 064 698 683		
June 18																											Coarse sand, gravel and clay	Started air compressors on Bertram at 11 20 a.m. Started sand pumps at 1.15 p.n.; cleaning out shafts; strengthening 6 ft. lock, removing blocking from cutting
(1 25	$106.53 \\ 100.53 \\ 106.53$	106.19	196,51	106.33	106.39 106.39 106.39	$\begin{array}{c} 0.57 \\ 0.00 \\ 0.00 \end{array}$	$50,00 \\ 50.60 \\ 50,60$	$^{148.9}_{148.9}_{146.7}$	148.9	$^{147.9}_{143.9}_{147.7}$	$154.9 \\ 149 9 \\ 158.2$	$150.2 \\ 147.9 \\ 148.6$	$43.81 \\ 41.51 \\ 42.21$	$201.9 \\ 201.9 \\ 201.7$	95,51 95.51 95.31	5649 5649 5649	5001 5001 5001	$830 \\ 429 \\ 546$	5341 5541 5459	$ \begin{array}{r} 10821 \\ 16620 \\ 16655 \end{array} $	$\begin{array}{c} 40.00 \\ 40.00 \\ 40.00 \end{array}$	$\begin{array}{r} 41.45 \\ 41.45 \\ 41.36 \end{array}$	12899 12899 12871	3922 3791 3784	11611 11237 11358	675 662 666		Holsting out clay and gravel. [cdge.
	106,52 106,53 106,38 106,25	105.98	100.46 106.32	106.30 106.18	106.36 106.22		50.60 50.63 50.77 50.89		150.1	$145.6 \\ 149.2 \\ 147.1 \\ 148.7$	$158.1 \\ 152.7 \\ 153.6 \\ 154.3$	$\begin{array}{r} 148.0 \\ 150.4 \\ 150.2 \\ 151.0 \end{array}$	$\begin{array}{r} 41.61 \\ 44.04 \\ 43.98 \\ 44.90 \end{array}$	201.6 201.3 201.1 200.7	95 21 94.84 94.88 94.00	5649 5649 5649 4649	5001 5001 5001 5001	445 871 863 1081	$5500 \\ 5108 \\ 5417 \\ 5399$	16595 16929 16930 16980	$\begin{array}{r} 40.00\\ 40.00\\ 40.00\\ 40.00\\ 40.00\end{array}$	$\begin{array}{c} 41.82 \\ 41.16 \\ 41.18 \\ -11.06 \end{array}$	$12858 \\ 12808 \\ 12810 \\ 12810 \\ 12777$	8737 4129 4115 4208	11255 11660 11651 11800	664 708 709 712		Hoisting out clay.
July 1	105.21	104.84	105.37 105.37 105.37	105.26 105.26 105.26	105.17 105.17 105.17	0.02	51.80 51.82 51.82 51.82 51.82 52.18	153.0 147.9 149.9 148.8 150.7	151.8	$149.3 \\ 147.9 \\ 145.2 \\ 147.8 \\ 148.1$	$\begin{array}{r} 151.8 \\ 149.9 \\ 148.9 \\ 148.8 \\ 153.7 \end{array}$	$151.8 \\ 150.1 \\ 149.4 \\ 149.3 \\ 151.8$	$\begin{array}{r} 46.61 \\ 44.93 \\ 44.23 \\ 44.13 \\ 46.99 \end{array}$	200.8 200.2 200.2 200.1 200.1	95 11 95.03 95.03 94 93 95.29	5649 5549 5949 5649 5649	5001 5001 5001 5001 5001 5001	1356 1037 906 890 1432	$5186 \\ 5348 \\ 5403 \\ 5403 \\ 5153 $	17192 17030 16959 16943 15285	$\begin{array}{r} 40,00\\ 40.00\\ 39.50\\ 39.50\\ 41.00\end{array}$	$\begin{array}{r} 41.28\\ 41.24\\ 41.34\\ 41.20\\ 41.35\end{array}$	12846 12833 12833 12821 12821 12598	$\begin{array}{r} 4346 \\ 4197 \\ 4126 \\ 4122 \\ 4367 \end{array}$	12069 11805 11691 11975 12127	$722 \\ 711 \\ 706 \\ 706 \\ 720 \\ 730 \\$	Coarse sand, gravel and clay	
" 0 " 7 " 8 " 9 " 10	103.69	103.33 103.33 103.82 103.82 103.82 102.32	103.85 103.84 102.89	103.55 103.74 102.81	103.06 103.65 102.68	0.97	$53.83 \\ 53.33 \\ 53.34 \\ 54.31 \\ 54.81$	$\begin{array}{r} 151.2\\ 152.0\\ 152.7\\ 148.0\\ 152.8\end{array}$	151.7 150.3	$\begin{array}{c} 145.2 \\ 147.0 \\ 148.2 \\ 147.0 \\ 147.0 \\ 147.0 \\ 147.0 \end{array}$	$\begin{array}{r} 151.2 \\ 151.0 \\ 152.7 \\ 154.3 \\ 151.8 \end{array}$	150.3 151.0 150 8 149.9 151.6	$\begin{array}{r} 46.54 \\ 47.34 \\ 47.15 \\ 47.22 \\ 48.92 \end{array}$	200.2 200.0 199.7 199.3 196.8	$ \begin{array}{r} 99.54 \\ 99.84 \\ 96.05 \\ 96.62 \\ 90.12 \end{array} $	5649 5649 5649 5649 5649 5649	$5001 \\ 5001 \\ 5001 \\ 5001 \\ 5001 \\ 5001 \\ 5001$	$1847 \\ 1442 \\ 1404 \\ 1428 \\ 1763$	$5346 \\ 5234 \\ 5229 \\ 5276 \\ 5060 \\ 0060 \\ 0060 \\ 0000 \\ $	17343 17826 17380 17334 17473	$\begin{array}{r} 42.00\\ 41.25\\ 41.50\\ 41.25\\ 41.50\end{array}$	$\begin{array}{r} 41.90\\ 41.81\\ 41.08\\ 41.93\\ 41.72 \end{array}$	13039 13011 12970 13048 12983	$4304 \\ 4315 \\ 4310 \\ 4309 \\ 4490$	$12058 \\ 12181 \\ 12152 \\ 12162 \\ 1242 \\ 1242 \\$	714 708 709 708 728		" " Stopped sand pumps at 4 p m.
" 19 " 18 " 14	101.81 101.79 101.79 101.79 101.79 100.78	101.42 101.42 101.42	102.05 103.05 103.05	101.94 101.94 101.94	101.80 101.80 101.80	0.00 0.00	55.17 55.19 55.19 55.19 55.19 56.24	$150.8 \\ 150.1$	$153.8 \\ 148.1$	$\begin{array}{r} 147.8 \\ 144.0 \\ 142.0 \\ 144.3 \\ 144.3 \\ 144.7 \end{array}$	$\begin{array}{c} 152.6 \\ 149.8 \\ 150.8 \\ 150.1 \\ 149.8 \end{array}$	$151.9 \\ 149.6 \\ 149.4 \\ 148.2 \\ 150.4$	50.08 47.80 47.60 46.40 49.65	198,6 198,8 198,3 198,6 196,2	96.78 90.50 96.50 96.80 97.45	$5949 \\ 5640 \\ 5640 \\ $	$5001 \\ 5001 \\ 5001 \\ 5001 \\ 5001 \\ 5001$	$2006 \\ 1501 \\ 1464 \\ 1254 \\ 1903$	5006 5203 5229 5389 5120	$17662 \\ 17356 \\ 17336 \\ 17298 \\ 17673$	$\begin{array}{r} 41.75\\ 41.50\\ 42.00\\ 42.75\\ 43.00 \end{array}$	$\begin{array}{r} 42.00 \\ 41.88 \\ 41.88 \\ 42.01 \\ 42.29 \end{array}$	13070 13033 13083 13073 13160	4592 4323 4308 4220 4513	12598 12251 12220 12037 12583	739 706 704 701 720	Clay	
" 18 " 15 " 18 " 18 " 19	99.79 99.79 99.79		99,89 09 89 99.89	90.78 90.78 99,78	99.73 99.72 99.73	1.03 0.00 0.00	56.24 57.27 57.27 57.27 57.27 57.27 57.27	$150.3 \\ 155.4$	$159.0 \\ 153.3 \\ 159.3 \\ 155.4 \\ 159.9$	$147.5 \\ 149.6 \\ 148.9 \\ 147.9 \\ 147.9 \\ 148.9$	151.6 149.6 154.3 149.9 149.9	152.0 151.9 154.6 152.2 154.4	$51.25 \\ 52.18 \\ 54.88 \\ 52.48 \\ 54.68 \\ 54.68 \\ $	198.0 197.6 196.6 196.2 195.9	$\begin{array}{c} 97.25 \\ 97.88 \\ 96.88 \\ 96.48 \\ 96.18 \end{array}$	5649 5649 5649 5649 5649 5649	5001 5001 5001 5001 5001	$2158 \\ 2411 \\ 2955 \\ 2471 \\ 2915 \end{cases}$	$\begin{array}{r} 4909 \\ 4877 \\ 4489 \\ 4953 \\ 4432 \end{array}$	17735 17938 18094 17774 17997	$\begin{array}{r} 43.25\\ 48.00\\ 49.25\\ 43.00\\ 48.00\\ 48.00\end{array}$	$\begin{array}{r} 49.20 \\ 42.48 \\ 43.05 \\ 41.87 \\ 41.74 \end{array}$	13132 13219 13085 13029 13989	4603 4719 5009 4745 5008	$\begin{array}{r} 1277.6 \\ 12918 \\ 13326 \\ 12964 \\ 13296 \end{array}$	721 731 752 732 733	0 0 0 0 0 0	
	99.79 99.79 99.79	99.42 99.43 99.42	99.89 99.89 99.89	99.78 99.78 99.78	99.72 99.72 99.72	0.00 0.00 0.00	57.27 57.27 57.27 57.27 57.27 57.27	150.8 156.3 153.5	156.8 158.8 154.8	151.3	150.4 154.8 164.3 196.1 161.4	158.4 158.1 157.5 155.1 155.6	58.09 58.38 57.78 55.38 55.88	$195.4 \\ 194.8 \\ 194.3 \\ 195.8 \\ 193.4$	95.68 95.08 94.58 94.08 93.68	5649 5649 5649 5649 5649 5649	5001 5001 5001 3001 5001	2713 2953 3507 3057 3158	$\begin{array}{r} 4470 \\ 4444 \\ 3935 \\ 4150 \\ 4060 \end{array}$	$\begin{array}{r} 17889 \\ 18047 \\ 18092 \\ 17877 \\ 17868 \end{array}$	$\begin{array}{c} 43.50 \\ 43.50 \\ 42.00 \\ 42.00 \\ 42.50 \end{array}$	$\begin{array}{r} 41.52 \\ 41.26 \\ 41.05 \\ 40.83 \\ 40.66 \end{array}$	12921 12840 12774 12776 12653	4918 5307 5318 5171 5315	13143 13099 13763 13401 13477	748 795 773 772 774	0 0 0 0	
" 26 " 27 " 28 " 29 " 29	7 98.20 3 98.20 9 98.20	97.82 97.82 97.82	98 40 98.40 98.40	98.30 98.30 98.30	98.18 98.18 98,18	0.00 0.00 0.00	58.81 58.81 58.81 58.81 58.81 58.81	155.8 155.7 152.5 150.5 155.0	152.5 152.5	151.2	160.8 165.7 160.5 159.8 160.7	155.1 157.8 154.2 153-3 155.8	$56.92 \\ 59.62 \\ 56.02 \\ 55.12 \\ 57.62$	193.1 193 0 193.0 193.0 193.0 193.0	94.92 94.82 94.82 94.82 94.82 94.82	5649 5649 5649 5649 5649 5649	5001 5001 5001 5001 5001	3309 3796 3185 3004 3487	$4075 \\ 8860 \\ 4171 \\ 4259 \\ 4011$	18094 18306 18006 17933 18148	$\begin{array}{c} 42.00\\ 41.50\\ 43.50\\ 41.50\\ 41.50\\ 41.50\end{array}$	$\begin{array}{r} 41.19 \\ 41.15 \\ 41.15 \\ 41.15 \\ 41.15 \\ 41.15 \end{array}$	$\begin{array}{r} 12918 \\ 12805 \\ 12805 \\ 12805 \\ 12805 \\ 12805 \end{array}$	5276 5501 5201 5128 5343	18033 14038 13498 13362 13739	774 784 771 797 778	Sand and clay	.
		99,40			96.65		60,34	157.0	154.0	154.0	162.0	156.9	60.25	193.3	96.65	5649	5001	4069	3921	18687	42.50	41.95	13054	5583	`14133	790		

APPENDIX J.-Continued.

RECORD OF SINKING CAISSONS.

PIER 111.-Continued.

DATE.		Elevatios Above	ie of Cuti Milan Sha			SIVE IN 24 HOURS	TOTAL SINKAGN			ATIONS OF ELEVATIO			AVERAGE PENE TRATION OF	WAFER GAUDE	DEPTS DEVERSED.			WEIGHTS			Air Pi	ibstra:	REACTION DUE TO AIR	NET WEIGHT.	SURPACE	AVERAGE WRIGHT PER SQ. FT. OF	MATERIAL	REMARKS.
1890,	N.E.	N.W.	S.E.	SW.	Average			N.E.	N.W.	S.E	S.W.	Averago	CAUSSON.			Cirisson.	Masoary	Sand	Water,	Total.	Indicated.	Calculated,	PRESSURE.	WEIGHT.	CONTACT	SURFACE EXPOSED TO FRICTION.		
Aug. 1 	96.77 96.77 96.69 95 13 95.13	95,40 96,40 95,82 94,73 94,73	96.77 96.77 96.69 95.23 95.23	96.66 96.66 96.58 95.09 95.09	96.65 96.65 96.57 95.05 95.05	1.52		155.2 134.4 154.9 154.5 157.5	$154 \ 5 \\ 157.1 \\ 158.9 \\ 155.5 \\ 152.1 $	$155.2 \\ 154.4 \\ 154.9 \\ 153.2 \\ 164.8 \end{cases}$	160.9 163.4 163.6 161.5 161.2	156.2	59,85 60.65 60.03 61.15 61.25	$193.3 \\193.1 \\192.9 \\192.7 \\192.4$	96.55 06.45 96.23 97.63 97.85	Teas. 3649 5649 3649 5649 5649 5649	Tons. 5001 5001 5001 5001 5001	Toos. 8964 4127 4001 4330 4271	Tons. 3965 3877 3931 3933 3899	Tons 18579 18454 18582 18823 18820	Lbs, 42.00 42.00 42.00 43.00 43.75	Lbs. 41.90 41.86 41.81 42.38 42.25	Tons. 13029 13026 13011 13188 13148	Tons, 5540 5628 5571 5645 5672	Sq. Ft. 14073 14193 14100 14267 14297	Lbs 787 798 790 791 798	Sand and clay	Holating out clay and pumping said.
" 6 " 7 " 8 " 9 " 10	95.13 95.13 93.41 93.41 91.71		95,23 93,23 93,64 93,64 91,90	95.09 95.09 98.50 93.50 91.71	95.05 95.05 93.89 98.89 91.65	1 66 0.00		$155.2 \\ 156.0 \\ 155.2 \\ .155.5 \\ 154.8 $	$155.9 \\ 155.3 \\ 156.4 \\ 156.2 \\ 155.2$	154.5 155.7 154.7 156.2 153.6	$169.2 \\ 163.0 \\ 162.9 \\ 162.0 \\ 161.9 \\ 161.9$			$\begin{array}{c} 192.2 \\ 102.0 \\ 191.7 \\ 191.5 \\ 191.2 \end{array}$	97.15 96 95 98.81 98.21 99.55	5649 5649 5649 5649 5649	5001 5001 5001 5001 5001 5001	4869 4493 4793 4834 4925	3893 3737 9731 3088 3797	18643 15880 19174 19172 19872	$\begin{array}{c} 42.00\\ 42.00\\ 42.25\\ 42.25\\ 42.00\\ 43.00\end{array}$	42.16 42.08 42.67 43.58 43.20	13120 13005 13278 13250 13443	5729 5785 5896 5922 5929	$14371 \\ 14461 \\ 14678 \\ 14708 \\ 14773$	796 800 803 805 805	44 44 44 14 44 44 14 14 44 14 14 14 14 14 14	Holsting out clay and pumping sand.
	$ \begin{array}{r} 90.19 \\ 88.70 \\ 87.40 \\ 86.31 \\ 85.87 \end{array} $	89.78 88 30 87.00 85 91 85.02	90.45 88.00 87.59 86.54 85.67	$ \begin{array}{r} 90 & 23 \\ 88.66 \\ 87.36 \\ 86.39 \\ 85.51 \end{array} $	90.16 88.64 87.34 86,29 85.39			$155.0 \\ 154.9 \\ 155.1 \\ 151.2 \\ 152.8 $	156.0 156.6 155.7 158.2 155.4	$152.3 \\ 152.9 \\ 151 4 \\ 149 8 \\ 151.5 \\ 151.$	160.7 160.6 160.4 157.5 159.2	156.0 156.2 155.6 152.9 154.7	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	$\begin{array}{c} 191.0\\ 190.9\\ 190.9\\ 191.0\\ 191.0\\ 191.0 \end{array}$	$\begin{array}{c} 100.84 \\ 102.26 \\ 108.56 \\ 104.71 \\ 105.61 \end{array}$	5649 5619 5649 5649 5649	5001 5001 5001 5001 5082	5189 5542 5686 5847 5901	3815 3805 887) 4149 3980	 19654 19997 20207 20129 20612 	$\begin{array}{c} 43.50\\ 43.60\\ 43.75\\ 44.00\\ 45.00\end{array}$	$\begin{array}{r} 48.76 \\ 44.88 \\ 44.94 \\ 45.44 \\ 45.83 \end{array}$	13618 13811 13985 14140 14262	6036 6186 6222 5999 6350	14964 15219 15233 15078 15477	807 813 812 796 821		
$ \begin{array}{ccc} 16 \\ 17 \\ 18 \\ 19 \\ 20 \\ 20 \\ $	85.37 85.37 85.37 85.87 85.87	$\begin{array}{c} 85.02\\ 85.02\\ 85.02\\ 85.02\\ 85.02\\ 85.03\end{array}$	85.67 85.67 85.67 85.67 85.67 85.67	\$5.51 85.51 85.5) 85.5) 85.5)		$ \begin{array}{c} 0,00\\ 0,00\\ 0.00\\ 0.00\\ 0.00\\ 0.00 \end{array} $	71.60 71.60 71.60 71.60 71.60 71.60	$155.0 \\ 155.1 \\ 152.3 \\ 150.7 \\ 154.0$	156.0 156.3 153.9 156.0 152.9	$151.8 \\ 151.8 \\ 151.5 \\ 151.0 \\ 152.7$	159.2 161.8 160.5 160.0 109.2	$155 5 \\ 156.2 \\ 154.5 \\ 154 4 \\ 154.7$	70.11 70.81 69 11 69.01 69.31	191.0 191.1 191.2 191.2 191.2	105.81		5163 5163			20771 20849	45 75	45.83 45.88						Ditching along cutilug edge. Scaling along cutilug edge.
·· 21 ·· 22 ·· 23 ·· 24 ·· 25	85.37 85.37 85.37 85.37 85.37	$\begin{array}{c} 85.02\\ 85.02\\ 85.02\\ 85.02\\ 83.02\\ 85.02\\ 85.02\end{array}$	$\begin{array}{c} 85.67\\ 85.67\\ 85.67\\ 85.67\\ 85.67\\ 85.67\\ 85.67\end{array}$	$\begin{array}{c} 85.51 \\ 85.51 \\ 85.51 \\ 85.51 \\ 85.51 \\ 85.51 \\ 85.51 \end{array}$	85.39 85.39 85.39 85.39 85.39 85.39	$ \begin{array}{c} 0.00\\ 0.00\\ 0.00\\ 0.00\\ 0.00\\ 0.00 \end{array} $	71.60 71.60 71.60 71.60 71.60 71.60	152,9 153,0 152,6 149,4 149,0	$152.6 \\ 152.7 \\ 151.0 \\ 147.2 \\ 147.1$	$150.9 \\ 153.0 \\ 153.6 \\ 151.9 \\ 150.8$	$159.4 \\ 159.5 \\ 159.1 \\ 157.5 \\ 157.4$	$154 0 \\ 154.6 \\ 158.8 \\ 151.5 \\ 151.1 $	$\begin{array}{c} 68.61\\ 69.31\\ 68.41\\ 66.11\\ 65.71 \end{array}$	191.3 191.4 191.0 190.7 190.6	105.61 105.81						$47 \ 00 \\ 46,50 \\ 47.00 \\ 47.00$						Clay	Cleaning out calsson and scaling.
·· 26 ·· 27 ·· 28 ·· 29 ·· 30	85.37 85.37 85.37 85.37 85.37 85.37	$\begin{array}{c} 85.02\\ 85.02\\ 85.02\\ 85.02\\ 85.02\\ 85.02\end{array}$	$\begin{array}{c} 85.67 \\ 85.67 \\ 85.67 \\ 85.67 \\ 85.67 \\ 85.67 \end{array}$	85.51 85.51 85.51 85.51 85.51 85.51	85.39 85,39 85 39 83,39 85,39 85,39	$\begin{array}{c} 0.00\\ 0.00\\ 0.00\\ 0.00\\ 0.00\\ 0.00\\ 0.00\end{array}$	71.60 71.60 71.60 71.60 71.60 71.60	152, 9 153, 1 149, 3 150 2 151, 9	$147.9 \\ 148.1 \\ 148.4 \\ 155.2 \\ 155.9$	152.1 153.1 150.6 150.9 158.9	159.7 160.3 159.1 160.9 161.6	153.1 153.7 151.8 154.8 155.8	$\begin{array}{c} 67,71\\ 68,31\\ 66,41\\ 68,91\\ 70,41 \end{array}$	190.5 190.5 190.7 190.9 190.9	105.11 105.11 105.31 105.51						47.00 46.00 44.00 46.75							
* 31 Sept. 1	85.37 85.37	85.02 85.02	85.67 85.67	85.51 85.51	85.39 85.39	0.00	71.60	148.7	158.8	152.0	161.8	153.8	68.41 68.91	191.0	105.61						45 00							"Stopped air compressors on Lincoln et 8 a m
	85 37 85.37	85.02 85.03	85.67 85.67 85.67	85.51 85.51 85 51	85,89 85,89 85,89 85,89	0.00 0.00 0.00	71 80 71.60 71.60	150.0 149.1 149.5	$149.8 \\ 151.4 \\ 156.1$	151.8 152.4 150.1	159.7 160.1 162.1	152.7 153.2 154.5	67.81 67.81 69.11	191.0 191.0 191.4 191.8	106.01						43.50							

APPENDIX J.-Continued.

RECORD OF SINKING CAISSONS.

PIER IV.

DATE,	-	Elevention Above	is of Cuti Mean Sea			Selec IN	TOTAL SINKAGE.			LATIONS OF ELEVATION			AVERAGE PENE- TRAYON OF	WATER GAUDE.	DEPTH IMMARSED.		We	ORTS.		Ata Pi	rksavak.	REACTION DUE TO A/R	Ner Weiger.	SURFACE	AVEBAGE WEIGHT PER SQ. FT. OF SURFACE	Material.	Remainer.
1888.	N.E	N,W.	S.E.	8 W.	Average.	Hocus.	STREAGE.	N.E	N.W.	S.E.	8.W.	Averago	Carsson.			Caisson,	Sand.	Water,	Total.	Indicated.	Calculated.	PRESSURE.		CONTACT.	EXPOSED TO FRICTION		
iov. 24 26																Tons.	Tons.	Tons.	Tons.	Lbs.	Lbs,	Tons.	Tons.	Sq. Ft.	Lbu.		Calsson bullt on shore ; cutting edge placed. Begau building
0 17					175.85			176.1	176.1	175.6	175.6	175.85		189.6													Caissou placed in position.
. 97 .														191.4		1823	• • • • • • • • • • • • • • • • • • • •			5.5	8.28	941	883	204	8647	Fine river sand	Put on sit at 8 p.m. Started sand pump at 2 s.m.
	166.72	166.14	165.80	$168-79 \\ 165.34 \\ 165.34$	166,00	2.82	7.03 9.85 9.91	$171.7 \\ 173.5 \\ 170.6$	174.0	$172.7 \\ 179.0 \\ 178.6$		$172.95 \\ 178.88 \\ 172.10$	$4.13 \\ 7.88 \\ 6.16$	191.7 193.0 193.6	22,88 26.00 26.66	2416 2498 2628			2498	8.0 9.0 9.5	$9.93 \\ 11.28 \\ 11.57$	1115 1267 1300	1301 1231 1323	710 1855 1059	3665 1817 2497	0 0 0 0 0 0 9 0 0	
1889. uu. 1 " 2	160.06	163.03 160.84	159.59	163.59 160.49	162.75	2.50	13.10 13.60	171.9 167.6	170.2 167.6	173.7 173.6	177.6		10.20 11.35	193.2 193.6	80.45 83.35	2918 3232			3232	18.0 14.0	$13.22 \\ 14.47$	$\frac{1485}{1625}$	1483 1607	1754 1952	1634 1646	Fine river sand Mud	
н <u>д</u> .	156.66	156.84 156.28 154.09	156.87	157.56 156.54 154.15	157.24 156.59 154.10	.65	18,61 19,26 21,75	168 7 167.7 167.5	167.7 167.7 166.5	173.7 174.7 180.0	178.7 178.7 176 5	172.20 172.20 175.62	14.96 15.61 18.52	193.7 193.7 193.5	36.46 37.11 39.40	8272 3518 3943			. 3518	14.5 15.0 15.5	15.82 16.11 17.10	1777 1809 1931	1495 1709 2033	2578 2685 3186	1162 1273 1268	1+ 11 1+	All timber of eaisson proper in place. Let off air at 9.30 a.m. to put in last foot of concrete without
· 6	151.84 150.10	151.87 170.21	$152 \ 91 \\ 150.98$	152.96 151.02	152.40 150.59	$1.70 \\ 1.81$	23.45 25.26	167.1 165.8	166.6 172.8	166.8	$173.1 \\ 184.3$	$169.98 \\ 175.49$	17.58 21.83	$193.1 \\ 192.8 \\ 192.$	40.70 42.21	4092 4113			4112	$ \begin{array}{r} 15.0 \\ 17.0 \\ 18.0 \end{array} $	17.66 18.32	1984 2058	2108 2054	8024 3755	1394 1094	2	[air holes. Began building cri
9	144.87	147.99 144.91 144.91	145.35	$148.91 \\ 145.44 \\ 145.43$	147.98 145.14 145.13	2.61 2.84 .01	27.87 30.71 30.72		166.9		186.9	$174 \ 40$	24.62 29.26	192.6 192.9	44 69 47.76	41 29 41 33				19.5	19.87 20.73	2176 2328	1958 1805	4285 5088	921 717	Coarse sand and gravel	Crib completed.
11 12	144.80	141.99	145.30	$145.42 \\ 145.43$	145.12	.00	80.72 30.73	$ 165.2 \\ 165.1 $	164.2 165.1	174.7 179.1	188.6		27.82 28.10	194.2 195.1	49.07 49.98	$4165 \\ 4190 \\ 4190$				20.0 20.0	21.30 21.69	2392 2436	1773 1754	4699 4838	755 725		Let off ulr at 4 p.m. to concrete around minu shaft.
e 14	142.18	145.23	143.67	$143.74 \\ 142.82 \\ 139.72$	143.47	1.68 .97 3.08	32.41 33.38 36.46	$165.6 \\ 165.0 \\ 164.0$	167.0		185 6 183.0 181.5	170.83 172.00 170.87	27.41 29.53 31.48	196.6 198.0 199.5	$53.10 \\ 53.53 \\ 60.11$	4190 4190 4190		219	4307 4402 4590	$22.5 \\ 24.0$. 28.07 24.10 26.09	2591 2707 2980	$1716 \\ 1695 \\ 1660$	4714 5079 5414	728 667 613		Started air pumps at 4 a.m.
0 17	137.31 136.45 134.90	139 52	136.89	138.01 137.07 135.33	136.73	1.76 .90 1.64	38.22 39.12 40.76	$ \begin{array}{r} 163.7 \\ 163.4 \\ 162.7 \end{array} $	165.7 169.4 165.7	171.7 174.4 168.7	$ 181.7 \\ 181.4 \\ 187.7 $	170.50 172.15 171.20	33.07 35.42 36.11	200.7 201.4 201.7	$\begin{array}{c} 63.07 \\ 64.67 \\ 66.61 \end{array}$	4190 4198 4206		664	4710 4785 4870	$25.0 \\ 26.0 \\ 27.0$	97.87 28.07 28.91	8074 8153 8247	1635 1632 1623	5688 6002 6211	575 586 528	11 4 4 11 4 11 11 11 11 11 11 11	
11 19	135.55	133.64	133.71	$133.90 \\ 133.90$	133,70	1.39	$\frac{42.15}{42.16}$	$ 160.4 \\ 161.9 $	164.4 164.9	171.4 168.9	180.4 178.9	$169.15 \\ 168.65$	35.45 34.96	202-4 202.9	68.70 69.21	4206 4213		778	4948 4986	$27.0 \\ 27.0$	29.82 30.04	3349 3374	1599 1612	6097 6013	524 536	Mud	
1 22	133.48	133.56	133 49	133.87 133.68 135.36	133.55	.02 .12 1.29	$\begin{array}{r} 42.18 \\ 42.30 \\ 43.59 \end{array}$	$165.4 \\ 161.1 \\ 161.6$	163.4 165.1 164 6	168.4 168.1 168.6	178.4 177.1 176.6	168.90 167.85 167.85	35 23 84.30 35.59	203.4 204.1 204.6		4217 4217 4219	346	798 825 840	5010 5042 5205	28.5 29.0 30.0	30.26 30.62 81.40	3399 3439 3327	1611 1603 1678	6060 5899 6121	531 543 548		
· 24	129.98	129 96	129.86	129.90 129,94	129.94		47.91 45.93	161.8 161.6	104.8	$162.8 \\ 165.6$	174.8 175.6	$166.05 \\ 166.60$	36.11 36.68	$204 8 \\ 204.6$	74.86 74.68	$4219 \\ 4324$	179 213	933 908	5331 5344	31.0 31.0	83.49 83.41	8649 8640	1682 1704	6211 6309	541 540		
" 27	126.35	125,39	126.21	128.03 126.33 126.07	128.06 126.83 126.05	1.86 1.74 .26	47.79 49.53 49.79	$160.2 \\ 160.5 \\ 161.6$	$ 163.2 \\ 162.5 \\ 163.6 $	$ \begin{array}{r} 164 & 2 \\ 160 & 7 \\ 160 & 6 \end{array} $	170.0	165.70 168.87 164.35	37.64 37.05 38 29	204.2 203.5 202.6	76.14 77.16 70.54	$4232 \\ 4232 \\ 4234$	224 260 260	1001 1049 967	5457 5541 5461	32.0 31.5 31.5	88.04 88.50 88.22	8711 8763 8731	1746 1778 1730	6474 6373 6586	539 658 525	Clay	Stopped sand pumps at 6.30 p.m. Pump men went on el [hoist. Started we
. 39	125,94	126.02	125 90	$125.94 \\ 125.87$	125.94	.12	49.91 49.90	$161.5 \\ 161.0$	$163.0 \\ 161.5$	163.5 168.5	170.5 171.0	$ 164 62 \\ 165.50 $	38.68 39.64	201.5 201.0	75.56 75.14	4284 4284	260 960	922 902	5416 5396	81.5 32.0	39.79 32.61	3693 3663	1733 1733	6653 6818	521 508		
- 31	125.70	125.83	125.72	125.78	195.75	.11	50.10		160.8	A	169.8		89.55	200.8	75.05	4234	260	898	5392	82.0	82.57	3658	1734	6802	509		
· 2	125.35	125.45	125.34	125.39 125.39	125.38	.30	50.40 50.47	161.9 162.3 162.8	161,8	168 9 169.5 171.8	169.9 169.3 168.8	165.68	40.07 40.30 42.56	200.9 201.3 201.8	75 45 75.92 78.11	4284 4284 4284	260 260 260	917 939 1040	5411 5433 5534	32.0 33.0 82.5	32.75 32.95 33.90	3678 3701 3508	1738 1788	6809 6982 7873	503 499 468	Clay	
' 4	$123.62 \\ 123.61 \\ 122.90$	123.71	128.87	123.76 123.78 123.05	123 68	1.69 .01 .69	52.16 52.17 52.86	162.8 162.4 163.9	163.4	171.9	169.4		43.09 43.99	202 4 202 9	78.72 79.91	4234 4230	260 260	106S 1124	5502 5614	33.0	34.16 34.68	3837 3895	1736 1735 1719	7411 7446	465 461		Took off clay hoist.
6	122.90	123.08	122.98	123.05	122.99	.00	52,86 52,91	161.2 159.1		177.2 169.1	169.2 169.1	167.20 164.60	$\frac{44.21}{41.66}$	203.2 203.1	80,21 80,16	4230 4230	260 260	1139 1135	5628 5625	33.0 33.0	34.81 84.79	8910 3908	1718 1717	7004	452 479		Began scaling at 10.30 a.m.
4 8	$123.90 \\ 122.90 \\ 123.90$	122.96	122.88 122.88 122.88	123.03 123.03 128.03		.05 .00	52.91 52.91 52.91	159.8	158.8		168.8	161.68	41.54 41.10	202.8 202.1	79.86 79.16					. 82.0			• • • • • • • • • • •				
" 9 " 10	$122.90 \\ 122.90$	122.96 122.96	122.88 122.88	128.03 123.03	122.94 122.94								41.10		79.16							•••••					. Stopped air pumps at 10.59 a.m.

APPENDIX J.-CONTINUED.

RECORD OF SINKING CAISSONS.

PIER V.

									_																		
DATS .		ELEVATIO: ABOVE	NS OF CUT MEAN SEA			SONR IN	TOTAL SINKAGE.			ATIONS OF			AVERAGE PENE TRATION OF	WATER GAUGE	Depth Inmersko,		WE	0815		Ain Pr	essure.	REACTION DUE TO A(B	NET WEIGHT.	BURFACE (N	AVERADE WEIGHT PZR SQ FT, OF NURFACE	MATERIAL.	Remarks.
1800.	N.E	N.W.	S.E.	s.w.	Average.	Horas.	OTAX'NAS'	N.E.	N.W.	SE.	S W.	Average.	CAIESON			Casson	Sand	Water.	Total.	Indicared.	Culculated,	PRESSURE.		CONTAGI.	EXPOSED TO FRICTION		
Apr. 25	211.89	211.82	211.83	\$11.83	911.89											Tors.	Toas	Tons,	Tons.	Lbs.	Lbs.	Tons	Tons.	8q. řt	Lbs,		Set up culting edge. Begun building calsson.
" 8 " 9 " 10	200 St 206,75	211.68 209.89 £06.37 201.25 194.89	209.51 206.40 200.70	209 48 206.15	209,42 206 43 200,98	2,20 2,99 4,45	2,40 5,39 10,84 16,79	211.7 211.7 210.8 209.8 210.3	910 9 210,9 £09.6	211.3 \$11.3 \$10.6 \$10.1 \$09.6	211.4 210.9 219.1	\$11.3 911.3 210.8 209.9 209.7			4.67 8.63 15.07				173 63%	4.00 5.75 9,00						Top soil	Began taking out blocking. Began concreting. Put on air aud started sand pumps at [11 55 p.m.
" 14 " 15	188.14 188.14	$\begin{array}{r} 192.92 \\ 188.18 \\ 188.16 \\ 188.16 \\ 188.02 \end{array}$	$ 188.14 \\ 188.14 $	188.15 188-16 188.16	$188.15 \\ 188.15$	4,33 0.01 0.00	23,67	209,6 209,3 209,3 2(1,2 311,2	209.1	$\begin{array}{c} 210.3 \\ 209.1 \\ 209.1 \\ 210.2 \\ 310.3 \end{array}$		$210.0 \\ 209.1 \\ 909.1 \\ 210.4 \\ 310.4$	17.53 20.94 20.95 22.25 22.39	\$10.3 210.4 210.9 210.6 210.5	17.83 22.24 35.75 22.45 22.45 22.45 22.45 22.19	853 1012 1013 1013 1012 1012	20 25 26 26	1 1 0 0	873 1038 1038 1038 1038	$ \begin{array}{r} 9.75 \\ 11.00 \\ 9.00 \\ 10.00 \\ 10.00 \\ 10.00 \\ \end{array} $	7.73 9.65 0.87 9.74 9.63	$488 \\ 610 \\ 624 \\ 616 \\ 609$	895 428 414 432 439	2127 2542 2543 2701 2718	862 337 325 315 316	Black quick sand	Walting for air lock.
" 18 " 19 " 20	184.85 185.51 179.78		185,68 183,55 180,55	$ 185,99 \\ 183,53 \\ 180,59 $	183.41 183.02 180.17	2,04 2,39 2,87	24.37 26.41 28.80 31.85 35.95	207.8 210.3 209-0	202.7 208.8 208.6	$\begin{array}{c} \$10,4\\ 208.7\\ \$09.0\\ \$09.0\\ \$09.0\\ \$07.4 \end{array}$	209.5 209.5 206.9 210.0 208.5	310,0 907 2 208.6 209.1 208.1	28,43 21,79 25,38 28,98 31,53	210.3 110.6 210.8 211.3 210.4	21.85 55.19 27.78 31.13 33.83	1376 1487 (673 1917 1966	26 25 29 84 37	0 2 1 1 1	$1403 \\ 1404 \\ 1683 \\ 1953 \\ 2004$	$\begin{array}{r} 13.00 \\ 13.00 \\ 14.50 \\ 15.50 \\ 16.75 \end{array}$	$9.91 \\ 10.93 \\ 12.06 \\ 13.51 \\ 14.68$	626 691 762 854 959	$770 \\ 773 \\ 921 \\ 1098 \\ 1075 $	2738 2645 8105 8512 3828	566 577 598 625 562	Hard, tongh top soil	
·· 23 ·· 24 ·· 25	165.95 157.05 150.95	171.09 165.91 147.03 150.78 150.74	165.7N 156.77 150.84	165,78 159,77 159,79	$165.85 \\ 176.90 \\ 150.81$	5.25 8,95 6,09	$\begin{array}{c} 40.75 \\ 45.97 \\ 54.93 \\ 61.01 \\ 61.08 \end{array}$	207,4 207,7 207,6 208,9 208,7	207 4 208.3 209.0	205 4 207.4 208 5 207.9 209.1	206,2 207.8 208 4 208 8 209,1	206,8 207,4 208,7 208,6 209,1	35,78 41,75 51,80 57,79 58 34	210.7 210.7 209.4 210.3 210.0	39.68 44.85 59.39 59.24	2546 2486 2681 2957 3015	42 49 59 67 68	2 2 1 1 1	2290 2537 2691 3055 3084	17.50 18.50 24.00 27.00 27.00	17.20 18,46 23.78 25.78 25.71	$\begin{array}{c} 1087 \\ 1230 \\ 1440 \\ 1630 \\ 1625 \end{array}$	1203 1307 1251 1455 1459	$\begin{array}{c} 4358 \\ 5068 \\ 6289 \\ 7016 \\ 7082 \end{array}$	$ \begin{array}{r} 555 \\ 516 \\ 398 \\ 406 \\ 413 \end{array} $	44 - 44 54 - 44 55 - 44 64 - 65	
·· 29 ·· 80	140.09 139 40 137.02	(40.91	140,92 139,89 136,99	$140.86 \\ 139.38 \\ 137.05$			$\begin{array}{c} 66 & 26 \\ 70, 90 \\ 72, 46 \\ 74, 82 \\ 77, 34 \end{array}$	209 9 209.4 209.4 207.3 207.0	210.0 208.0 209 4 208 1 207.5	209,6 201,1 209,0 208,0 207,8	205.6 ±08.2 208.4 ±08.6 208.6	209.5 208.7 209.0 208.0 207.7	63.94 07.78 69 64 71.00 73.92	210.3 \$09 7 209.6 \$09.3 209.3	$\begin{array}{c} 64.74\\ 68.78\\ 70.24\\ 75.30\\ 74.82 \end{array}$	2353 3622 3598 8812 8863	74 79 81 83 85	1 0 1 1	3428 3702 3669 3838 3949	28 50 20,50 30 00 31 00 32 70	$ \begin{array}{r} 38.09 \\ 29.85 \\ 30.48 \\ 31.38 \\ 32.47 \\ 32.47 \\ \end{array} $	1776 1887 1997 1984 2053	1652 1815 1742 1912 1896	7762 8539 8454 8619 8889	425 441 412 444 417	Sand coarser with gravel	
June 1 2 3 4 5	130 09 128.83 127.66	$\begin{array}{r} 131,82\\159,92\\(2819\\137,57\\126,40 \end{array}$	130.01 158.39 127.60	129,93 115,25 127,54	139.97 128.29 127.59	0.70	$\begin{array}{c} 79.99\\ 81.85\\ 83.53\\ 84.28\\ 85.40 \end{array}$	206.8 205.6 207.6 205.6 205.6 205.9	207.5 206.4	207.2 207.9 246.0 204.6 205.9	207.9 207.9 206 1 205.9 206.0	207.4 207.0 206.3 205.6 206.1	77.60 77.03 78.01 78.01 79.68	209.0 208.0 208.5 207.8 207.9	$ \begin{array}{r} 77.10 \\ 78.98 \\ 80.31 \\ 80.21 \\ 81.48 \\ \end{array} $	3863 3863 3863 3863 2863 2865	88 90 129 136 138	$ \begin{array}{c} 1 \\ 1 \\ 5 \\ 5 \\ 34 \\ 34 \end{array} $	3955 3954 3997 4004 4035	34,00 34,50 .14,00 35,00 37,00	$\begin{array}{r} 88.46 \\ 84.26 \\ 84.81 \\ 84.81 \\ 85.86 \end{array}$	8115 3166 8201 2201 3235	1837 1788 1796 1803 1800	9166 0351 9470 9470 9673	401 385 379 381 372	Sand with gravel	
n 9	125.02 124.98 124.97	$\begin{array}{r} 125,29\\ 124,93\\ 124,91\\ 124,91\\ 124,89\\ 124,89\end{array}$	125.08 124.98 124.97	124 94 124 89 124,89	124.93	$\begin{array}{c} 1.03 \\ 0.41 \\ 0.04 \\ 0.01 \\ 0.01 \\ 0.00 \end{array}$	86.43 86.84 86.88 86.89 86.59	205.1 205.1 206.8 207.1 206.8	206,5 206,5 207.9 209.0 208.1	$ \begin{array}{r} & 204.7 \\ & 204.5 \\ & 205.5 \\ & 205.2 \\ & 205.9 \\ \end{array} $	206.2 205.3 206.3 206.2 206.3	205.6 207.8 206.6 206.9 206.8	80 21 80.39 81.66 81.97 81.87	$208.1 \\ 206.3 \\ 206.2 \\ 207.2 \\ 207.5$	89.71 81.32 81.26 82.37 82.57	3863 3863 3803			4065 4024 4018		85.90 35.49 35.27 35.71	2269 2231 2330				0 0 0 0 0 0	
		124.89 124 89					86,89 86 89	207.0 206.7	209.5 208.2	205 9 205.8		207.0 206.8	83,07 81,87	907.6 208.3	82.67 83.37												Scaling Fluished scaling at 12 m.

APPENDIX K.

SPECIFICATIONS FOR MASONRY.

STONE.

The masonry below elevation 180 and the footing courses of Pier I may be of limestone. The masonry of Pier I above the footing courses, and of Piers II, III and IV above 180 and in each case below elevation 229 shall be of granite with limestone backing. The masonry above elevation 229 shall be of limestone or of granite with limestone backing, as may be directed by the Engineer.

The limestone used shall be that known as Bedford limestone from the quarries near Bedford, Indiana, unless some other limestone is expressly accepted by the Chief Engineer. The granite shall he a granite specially accepted by the Chief Engineer. All stone of each class shall be subject to the approval of the Engineer.

MASONRY.

The masonry shall be first class work, laid in regular conress. Copings, starling copings included, shall have the upper beds, wash, face and a width of six inches from face on lover beds six cut with true lines and surfaces. Belting shall have a like proportion of the lower bed bush hammered and shall have a face margin draft of four inches along the lower edge. The face of the upstream starling of Piers II and III shall be fue pointed with no projection exceeding one hulf inch. There shall be a draft of four inches on each side of the point of the pier on both the upstream and downstream ends of all piers below the starling coping. All other parts of the work shall have a rock face with no projections exceeding three inches from the pitch line of the joint and no hollows back of that pitch line.

The interior faces of the walk in the hollow portion of Piers II and III shall have no projections exceeding six inches and no hollows exceeding two inches from the true dimensions of the plans.

The stones shall be cnt and coursed out at the quarries, every dimension stone being marked for its place, and full course plans shall be furnished to the Resident Engineer before shipment.

No course shall be less than 20 inches thick nor more than 36 inches thick, and no course, except the main beling and coping, shall be thicker than the course below it. The backing shall be of the same thickness as the dimension work and with beds of precisely the same character.

The bottom beds of the face stones shall never be less than 36 inches in either direction. Headers shall be at least six feet deep measuring from pitch line of the face, and stretchers shall measure at least five feet long in the wall. Every header shall retain a width of at least 24 inches at the full specified depth from the face. Every stretcher shall retain a length of at least four feet S6 inches back from the face. The boids of the principal pieces of backing in each course shall average at least eight square feet. The bottom bed shall always be the full size of the stone. The top bed shall nowhere be more than six inches less than the bottom bed. There shall be not less than three nor more than four headers between the shoulders on each side in each course. In the hollow portions of Piers II and III there shall be at least one stone in each course bonding three feet each way between the cross walls and the face walls of the pier.

The npper and lower beds shall be parallell and dressed closely to true planes with no projections above those planes.

The face edges shall be pitched to true lines. The cutting of joints for a distance of 12 inches from the face shall be the same as that of the beds.

Joints shall be at right angles with face and beds unless otherwise shown on special phas. The hollows due to plugging must not exceed eight per cent of the surface of the bottom bed nor filteen per cent of the surface of the top bed of any stone. No plug hole to be more than uine inches across nor more than one inch deep. Hollows due to plugging will not be allowed in limestone. Joints shall be broken the least 5 inches on the face.

The stones for the coping shall be ent according to special plans to be furnished by the Engineer; all the bods shall be the fall size of the stones, and special pains shall be taken with the bearings on the belting coarse below the coping.

All stones shall be laid in full mortar beds. They shall be lowered on the bed of mortar and be brought to a bearing with a maul, no spawls being allowed. Thin mortar joints will not be insisted on, but the joints shall be properly cleaned on the face to a depth of one inch and a half and pointed in mild weather, the pointing to be driven in with a calking iron. The openings in the backing shall never exceed a maximum of six inches or an average of two inches between adjacent stones; these openings shall be filled with small stones theorogably bedded and well packed in mortar.

The face stones of every seventh course shall be dowelled into those of the course below with round dowels of one and one eighth inch iron, extending six inches into each course; the dowels shall be placed from eight to twelve inches back from the face and eight inches on each side of every joint. The stones of the upper course shall be drilled through before setting, after which the drill hole shall be extended six inches into the lower course; a small quantity of mortar shall then be put into the hole, the dowel dropped in ad driven home and the hole filled with mortar and throughly rammed.

PIERS.

There will be four piers numbered from east to west and an Anchorage Pier.

The Anchorage pier will stand on the east binff and back of the present face of that binff. It will contain approximately 700 enbic yards.

Pier I will be on the East side of the river, standing in nine feet of water at high water. It will contain approximately 2 300 cubic yards.

Piers II and III will be in the river. They will each contain approximately 4 400 cubic yards.

Pier IV will be near the west bank. It will contain approximately 2800 cubic yards.

Piers I, II and III will finish 12 feet thick, 35 feet long between shoulders and 47 feet long over all under the belting course.

Pier IV will finish 10 feet thick, 37 feet long between shoulders and 47 feet long over all under the belting course.

The lower portions of Piers II and III will not be solid, but will contain three hollow spaces extending from the bottom of the masonry to high water.

The piers shall be built in all respects to conform to the plans which will be furnished by the Engineer.

The Anchorage Pier must be built around the anchor rods, which will extend from the bottom to the top of the masonry.

FOUNDATIONS.

The foundations will be put in by the company.

The foundation for Pier I will fluish at elevation 201, or 20 feet above low water, and the masoury will be started after the foundation is completed.

The foundation for Piers II and II1 will finish at elevation 141, or 40 feet below low water.

The contractor will be required to lay the masonry for these piers while the pneumatic foundations are being sunk, and to keep up with the rate of sinking, and must be prepared to lay four feet of vertical masonry per day.

The foundation of Pier IV is now finished at elevation 173, or eight feet below low water mark.

It is surmounted by a water-tight carb, and the contractor will begin laying masonry on the completed foundation.

APPENDIX K.-CONTINUED.

The four courses under the coping shall have the joints bonded with aramps of one inch round iron twenty inches long between shoulders, the ends being sunk four inches into each stone.

MORTAR.

The comment need in masonry will be furnished by the Bridge Company, but the contractor will be required to take care of the coment and will be held responsible for any waste. The mixture of mortar and the selection of the comment shall be directed by the Resident Engineer.

The contractor will be required to furnish his own sand, which shall be subject to the approval of the Resident Engineer.

CONDITIONS.

The contractor will be required to furnish all necessary tools and materials of every description whatsoever excepting only cement. No material shall be measured or paid for which does not form a part of the permanent structure.

No free transportation will be furnished on the lines belonging to the Kanasa Gity, Ft Scott and Memphis R. R. system. The freight rates for this work will be at the rate of four mills per ton per mille. On other railroads contractors will make their own arrangements for freight.

Approximate estimates will be made monthly as the work proceeds. In these approximate estimates the cost of the freight will be deducted from the contract price on all material not yet delivered at the bridge site.

Stone quarried but not cut shall be estimated at one third the price of finished masonry. Stone quarried and cut shall be estimated at two thirds the price of finished masonry. Payment shall be made on these approximate monthly estimates deducting ten per cent as security for the completion of the work.

TIME

The contractor must be prepared to begin laying the masonry on Piers Π

and III by August 1st, 1889, and to lay up at least 5000 yards of the lower portion of these two piers as fast as the foundation work proceeds. He will be held responsible for any delays in sinking these foundations which may be due to his failure to lay four vertical feet of masoury per day whenever required.

The remainder of the masonry shall be completed during the winter and spring of 1890, and the entire masonry shall be finished by July 1st, 1890, unless otherwise ordered.

The right is reserved to suspend the work, and no stone shall be prepared for any portion of the masonry above elevation 229 nntil special orders to this effect are given by the Chief Engineer.

(Signed	.)	LEWIS	М.	Loss.
---------	----	-------	----	-------

(Signed) KANSAS CITY AND MEMPHIS RAILWAY AND BRIDGE COMPANY. By GED. H. NETLETON, President

APPENDIX L.

SPECIFICATIONS FOR SUPERSTRUCTURE.

by errors in these plans, without extra charge, where such errors ${\bf could}$ be discovered by an inspection of the plans.

11. MATERIAL.

8. All parts, except nnts, swivels, clevises and wall-pedestal plates, will be of steel. The nnts, swivels and clevises may be of wronght iron, but shall have sufficient strength to break the bodies of the members to which they are attached. The pedestal plates will be of east iron.

9. All material shall be subject to inspection at all times during its manufacture, and the engineer and his inspectors shall be allowed free access to any works in which any portion of the material is made. Timely notice shall be given to the engineer so that inspectors may be on hand.

STEEL.

10. Steel will be divided into three classes: first, High Grade Steel, which shall be used in all the principal truss members; second, Medhum Steel, which shall be used in the floor system, laterals, portals, transverse bracing and the lacing of the truss members; third, Soft Steel, which shall be used only for rivets and at the option of the contractor where wrought iron is pornitted.

11. The bolsters which carry the large piu bearings on Piers I, II and III shall be of east steel.

12. In any case where it seems doubtful what quality of steel is required, High Grade Steel shall be used.

18. Steel may be made by the open hearth or hy the Bessemer process, but no steel shull be made at works which have not been in successful operation for at least one year.

14. All steel shall be made from uniform stock low in phosphorus, and the manufacturer shall furnish reports of the analysis of every melt certified by a chemist satisfactory to the Chief Engineer.

15. In the finished product of open hearth steel the amount of phosphorus shall not average more than $_{T_{a}^{B}g}$ of one per cent and never exceed $_{T_{a}^{g}}$ of one per cent

16. In the finished product of Bessemer steel, the amount of phosphorus shall not average more than $\tau_{0\,y}^{+}$ of one per cent and never exceed $y_{1\,y}^{+}$ of one per cent.

17. A sample bar three quarters of an inch in diameter shall be rolled from every melt, the method of obtaining the piece from which this bar is rolled to be the same in all cases, and the amount of work on this sample bar to be as nearly as practicable the same as on the finished product. The first laboratory test shall be innde on this sample bar in its natural state without annealing.

18. A second sample har having a cross section of one square inch shall be cat from the fluished product of every mel. The second laboratory test shall be made on this sample bar in its natural state without annealing.

19. In the laboratory tests all observations as to elastic limit, nltimate strength, elongation and reduction shall be made on a length of eight inches.

 $20,~{\rm A}$ piece of each sample bar shall be bent 180 degrees and closed up against itself without showing any crack or flaw on the ontside of the bent portion.

21. The first laboratory test shall meet the following requirements:

					1	High g	prade Steel.	Medium Steel.	Soft Steel.
Maximum	Ultimate	Strength,	pounds	per sq.	inch		78 500	72 500	63 000
Minimum					**		71 500	65 500	57 000
	Elastic L	iurit,			• •		42 000	3S 000	32 000
0	Percentag	ge of Elon	gation 1	n 8 incl	hes		20	24	28
14		··· Redu	ction at	Fractu	re		40	45	50

22. The second laboratory test shall meet the following requirements :

							inde Steel.	Medium Steel.	Soft Steel.
Maximum	Ultimate	Strongth,	pounds	per	sq. inc	ch	78 500	72 500	63 000
Miaimam							69 600	64 000	55 000
2.4	Elastic L	āmil.					40 000	37 000	80 000
	Percenta	ge of Elar	gation i	n 8	inches		18	22	28
		" Redu	etion nl	Fr	icture		38	44	50

23. If the nitimate strength comes within five hundred pounds of the maximum or minimum limit, a second test will be made, and both tests will be required to come within the limits.

24. Every melt which does not conform with these requirements shall be rejected.

25. A full report of the laboratory tests shall be furnished certified by an inspector accepted by the Chief Engineer.

26. The broken and bent specimens shall be preserved subject to the orders of the Chief Engineer.

27. Three notices of the acceptance of each melt shall be mailed on the day of such acceptance, stating the number of the accepted melt and quality of steel. Two of these notices shall be sent to the Chief Engineer at his Chicago and New York offices respectively and one to the shop inspector at the works.

I. GENERAL DESCRIPTION.

1. The superstructure is divided into two parts: First, the Continuous Superstructure of the main bridge; Second, the Deck Span at the west end.

2. The Continuous Superstructure will consist of a central span (resting on Piers II and HI), 621 feet 0j inches long, from each end of which will project a cantilever arm, 169 feet 4j inches long; of an anchorage span (from the Anchorage Pier on the Tennessee shore to Pier I), 225 feet 10 inches long, from which will project a cantilever arm precisely like those projecting from the central span; of two intermediate spans 451 feet 8 inches long (one of which will be suspended from the cantilever arms projecting from Piers I and II, and the other will be enspended at the east end from the cantilever arm projecting from Pier III and will rest at the west end on Pier IV), the entire continuous superstructure being 2268 feet 4 inches long, divided into one span of 226 feet 10 inches, on of 700 feet 5 inches and two of 621 feet 0 j inches.

3. This Continuous Superstructure will be rigidly fastened to Piers I, III and IV, but will rest on expansion rollers on Pier II. Slip joints will be provided for expansion at the suspended ends of the independent spans.

4. The transses will be placed 30 feet between centers and will be divided into panels 28 feet 21 inches long, the right being reserved to shorten the panels by an amount not exceeding one half inch at any time before the work is actually manufactured.

5. The Deck Span at the west end will be 338 feet 9 inches long from the center of Fier IV to the center of the pin on Fier V, divided into twelve pauels of 28 feet 24 inches each, the transse being placed 22 tech thetween centers. The east end of the span will be carried in niches on the west side of Fier IV; the wost end will have roller bearings over the center of Pier V. This span will include a vertical bent which will carry the west end of the west pair of stringers.

6. The estimated approximate weight of the Continuous Superstructure is 13 000 000 pounds; that of the Deck Span 1 000 000 pounds, making the total estimated weight of the superstructure of the bridge proper 14 000 000 pounds.

PLANS.

7. Full detail plans showing all dimensions will be furnished by the engineer. The work shall be built in all respects according to these plans. The contractor, however, will be expected to verify the correctness of the plans and will be required to make any charges in the work which are necessitated

APPENDIX L-CONTINUED.

28. Analyses shall be made by the manufacturer of every melt, showing amount of phosphorus, earbon, silicon and manganese, and certified copies of these analyses shall be furnished to the mill inspector, who will forward them to the Chief Engineer.

29. Weekly reports in full detail, including reports of chemical analyses, shall be sent to the Chief Engineer at his Chicago office not later than the end of the week succeeding the week in which such tests are made.

30. Three notices of the shipment of manufactured material identifying the melts and dimensions shall be mailed on the day after such shipments are made, in the same manner as the notices of acceptance of material.

31. Every finished piece of steel shall be stamped on one side near the middle of the har and also on both ends of the har with a number identifying the melt.

32. The finished product shall be perfect in all parts and free from irregularities and surface imperfections of all kinds.

33. The cross sections shall never differ more than two per cent from the ordered cross sections as shown by the dimensions on the plans.

34. All sheared edges shall be planed off so that no rough or sheared surface shall ever he left on the metal.

35. Steel for pins shall be sound and entirely free from piping. All pins in the main trusses shall be drilled through the axis.

CAST STEEL.

36. A sample bar l^+_{\pm} inches in diameter and 16 inches long shall be cast from every melt. This sample har shall then be turned down to three quarters of an inch in diameter and the laboratory tests made upon it.

37. These laboratory tests shall show an ultimate strength of at least 70 000 pounds, an elastic limit of at least 40 000 lbs., an elongation of at least 15 per cent in 8 inches and a reduction of 18 per cent at point of fracture.

38. Steel castings shall be sound and as free as possible from blow holes. 39. If on the fuil-hed surface the blow holes cover more than _{ττύτε} part of the entire surface, and if any blow hole exceeds one eighth of an inch in diameter, the casting shall be rejected.

CAST IRON.

40. Cast irou shall be the best quality of dark gray charcoal iron of a quality suitable for car wheels, the castings to be entirely sound and free from blow holes.

III. MANUFACTURE.

41. The work shall be done in all respects according to the detail plans furnished by the Chief Engineer.

42. Where there is room for donbt as to the quality of work required by the plans or specifications, the donbt shall be decided by using the best class of work which any interpretation would admit of.

43. All workmunship, whether particularly specified or not, must be of the hest kind now in nse. Past work done for the same chief engineer will never be recognized as a precedent for the nse of other than the best kind of work.

44. Ragged edges or any kind of irregularities or unnecessary ronghness will be sufficient ground for rejection.

45. All surfaces in contact shall be cleaned and painted before they are put together.

46. All work shall be finished in the shop and ample time given for inspection.

47. No waterial shall be loaded on cars until accepted by the inspector.
 48. The finishing of work after loading will not be permitted.

SOLID DRILLED WORK.

49. All riveted members which are made of High Grade Steel and all other pieces connecting with such members shall be solid drilled, no punching whatever being allowed, excepting lacing bars which may be punched and reamed.

50. All plates, angles and shapes shall be carefully straightened at the shops before they are put together. Mill straightening will not be considered to meet this requirement.

51. The pieces shall be then assembled and held in position by clamps and bolts.

52. Where bolts passing through the metal are used, the holes shall be drilled in all metal more than three quarters of an inch thick, the diameter of the drilled kole to be at least one eighth of an inch less than the diameter of the finished hole.

53. In metal not more than three quarters of an inch thick punched holes may be used for fitting up, the diameter of the punched hole not to be more than three quarters the diameter of the finished hole, and the mumber of punched holes never to exceed eight in any one plate or four in one flange of any one augle.

54. After assembling, the work shall be drilled, the rivet holes being carefully spaced in truly straight lines and at the exact distances shown on the plans.

55. After the drilling is completed a special reamer shall be run over both edges of every hole, so as to remove the sharp edges and make a fillet of at least $\gamma_{\rm ff}$ of an inch nuder each rivet head.

56. The assembled parts shall then he riveted up without taking apart, unless specially directed by the Chief Engineer.

57. In general, all holes which are to pass through several thicknesses of metal shall be drilled with all those pieces of metal assembled in the exact relative position they are to hold in the bridge. 58. In the case of connections between members having four webs, one member may be finished complete with the splice plates rivered on. The two inside webs of the adjoining member, one end heing already faced, may then he fitted up separately in their true position and the rivet holes in the splices drilled. These inside webs may then he removed, the member to which they belong shall be assembled, riveted up complete and the ends faced, the facing to agree exactly with the two ends already faced. (See § 67.) The member shall then he fitted to the adjoining member and the rivet holes in the splices connecting the outside webs shall be drilled.

59. The size of rivets shown on the plans is the size of the cold rivet hefore heating.

60. The diameter of the fluished hole shall not be more than $\frac{1}{16}$ of an inch greater than the diameter of the cold rivet. It is intended that the heated rivet shall not drop into the hole, hut require a blow from a hammer to force it iu. If it is found that rivets will drop easily into the holes, the inspector will condomn those rivets and order a larger size.

61. In all cases where riveting is to be done in the field, the parts so to be riveted shall be fitted together in the shops and the rivet holes drilled while they are so assembled.

62. The riveted connections of the portals, cross frames and floor beams with the posts and chords shall he drilled with the several parts fitted together, excepting in the case of interchangeable floor beams.

63. An iron templet not less than two inches thick may be used instead of the floor hears when drilling the holes in the floor beams; at templet may be used in the same manner in drilling the holes in the floor beams; at templet may be used in the same manner in drilling the connections hetween the floor beam and the supported nyright at panel points where two inclined members come together; but the connection between the floor beam and the vertical suspenders at panels point L, and L, of the intermediate spans shall be drilled with the parts actually assembled and marked. With this arrangement two floor beams at each end of the intermediate spans, making eight in all, become special; the other floor beams are classed as interchangeable.

64. All rivets shall be driven by power wherever this is possible.

65. All rivets shall be regular in shape, with hemispherical heads concentric with the axis and absolutely tight. Tightening by calking or recapping will not be allowed. This applies to both power driven and hand driven rivets.

66. All pin holes and holes for turned bolts passing through the whole width of a riveted member shall be bored or drilled after all other work is completed.

67. All surfaces in contact shall be carefully faced, the facing to be done after the entire member is assembled and riveted up, except that in the case of chord sections with four webs, the inside webs may have one cud faced before they are assembled, these two faced cuds to be carefully held against a plane surface when assembled and the corresponding cuds of the other two webs to be faced after riveting and to agree with the ends already faced.

APPENDIX L.-Continued.

68. When two chord pieces are fitted together complete in the shop there shall be no perceptible wind in the length of the two sections. The chords are generally made in two panel lengths, or 56 feet $5\frac{1}{2}$ inches long. In the case of shorter lengths a sufficient number of pieces shall be put together to make a continuous length equal to two of the long sections.

69. All chord sections shall be stamped at each end on the outside with letters and numbers designating the joints in accordance with the diagram plan Inruished by the Chief Engineer.

70. The posts shall be fitted together for their entire length and bolted up and when so fitted shall he perfectly straight and free from wind.

 The same rule shall apply to the marking of the posts as to the marking of the chords.

72. Pin holes shall be hored truly and at exact distances, parallel with one another and at exactly right angles to the axis of the member.

73. Pin boles in the posts shall be truly parallel with one another and shall be at right angles to the axis of the post.

74. Fin holes shall be bored with a sharp tool which will make a clean, smooth ent. Two cuts shall always be taken, the finishing ent never to he more than $\frac{1}{5}$ inch. Roughness in pin boles will be sufficient reason for rejecting a whole member.

75. Measurements shall be made from an iron standard of the same temperature as the member measured.

PUNCHED AND REAMED WORK.

76. All riveted members which are composed entirely of Medium Steel may be punched and reamed, but this does not apply to the connections between such members and High Grade Steel members, which connections shall be solid drilled throughout.

77. All plates, angles and shapes shall be carefully straightened at the shops before they are laid out. Mill straightening will not be held to meet this requirement.

78. The rivet holes shall be marked from templets and these templets shall lie flat without distortion when the marking is made.

79. The angles of stringers must be square and straight. The web plate must not project above the angles and the top surfaces of the top angles must be such that the outside edges are never above a true plane and never more than one-sixteenth of an inch below a true plane coincident with the roots of the angles.

80. The outside angle at the root of the angles connecting the stringers with the floor beams or the floor beams with the posts, chords or other members, shall never be less than a right angle, and the excess over a right angle shall never be greater than ½ of an ineb in the longer leg of the angle; the angle shall be perfectly straight.

81. In fitting these angles to stringers or floor beams they shall be so

fitted that the exact length is measured to the root of the angle, the two roots being in exactly the same plane; the entire end of the assembled member shall then be faced. The effect of these requirements will be to prevent any reduction of area of the angle at the root hy facing and to secure a true surface of the whole width of the connection which will require no strain in the rivets to draw the parts together.

82. After laying out with templets, the rivet holes may be punched with a punch at least $\frac{1}{32}$ of an inch smaller than the diameter of the rivets as given on the plans and working in a die ouly $\frac{1}{\sqrt{3}}$ of an inch larger than the punch.

83. The several parts of the member shall then be assembled and the holes reamed so that at least $\frac{1}{12}$ of an inch of metal is everywhere taken out.

84. After the reaming is completed a special reamer shall he run over both edges of every hole so as to remove the sharp edges and make a fillet of at least $\frac{1}{\tau_{k}}$ of an inch under each rivet head.

85. The pieces shall be riveted together without taking apart.

86. All requirements as to size and quality of rivets and manner of riveting and measuring shall be the same as the requirements for Solid Drilled riveted work.

87. All bearing surfaces shall be truly faced.

88. All sheared edges shall be planed off and all punched holes shall be drilled out so that none of the rough surface is ever left upon the work.

FORGED WORK.

89. The heads of eye bars shall be formed hy npsetting and forging into shape by a process acceptable to the Chief Engineer. No welds will be allowed.

90. After the working is completed the bars shall be annealed in a suitable annealing furnace by heating them to a uniform dark red heat and allowing them to cool slowly.

91. The form of the heads of the steel eye bars may be modified by the contractors to suit the process in use at their works, but the thickness of the head shall not he more than $\frac{1}{14}$ inch greater than that of the hody of the bar, and the heads shall he of sufficient strength to break the body of the bar.

92. The heads and the enlarged ends for screws in laterals, suspenders and counters shall be formed by upsetting and shall be of sufficient strength to break the body of the bar.

93. Nnts, awivels and clevises, if nade of steel, shall be forged without welds; whether made of steel or wrought iron, one of each size shall be tested and be of sufficient strength to break the bars to which they are eitherhed.

94. Eye hars shall be bored truly and at exact distances, the pin holes to be exactly on the axis of the bar, and at exactly right angles to the plaue of the flat surfaces.

95. When six bars of the same billed length are piled together the two pins shall pass through both pin holes at the same time without driving. Every bar shall be tested for this requirement. 96. Pin holes shall be bored with a sharp tool that will make a clean smooth cut. Two cuts shall always be taken, the finishing cut never to be more than $\frac{1}{4}$ inch. Roughness in pin holes will be sufficient reason for rejecting bars.

97. Twenty full-sized steel eye bars shall be selected from time to time from the bars made for the bridge, by the inspector for testing.

98. No bars known to be defective in any way shall be taken for test bars, but the bars shall be selected as fair average specimens of the good bars which would be accepted for the work.

MACHINE WORK.

99. All bearing surfaces shall he faced truly.

100. Chord sections and half-post sections shall he faced after they are riveted up complete, the facing to be perfectly true and square. In the case of four web chords, one end of the two inside wobs only may be faced hefore riveting up.

101. The ends of the stringers and of floor heams shall be squared in a facer.

102. All surfaces so designated on the plans shall be planed.

103. All sheared edges shall be planed off, and all punched holes shall be drilled or reamed out.

104. All pins shall be accurately turned to a gauge, and shall be of full size throughout.

105. Fin holes shall he bored to fit the pins with a play not exceeding $\frac{1}{4^{10}}$ of an incb. These requirements apply to lateral connections as well as to any other pins.

106. The plans show the distances between centers of pin boles. Simp measurements, however, shall be made between the hearing edges of the pin holes, that is, between the inside edges of compression members and the outside edges of tension members, with a proper allowance for the diameter of the pin. An iron standard of the same temperature as the piece measured shall always be used.

107. All screws shall have a trancated V thread, United States standard sizes.

108. Special pains shall be taken with the roller hearings on Pier II. The castings shall be accurately fitted together and when holded np, the top surface shall he a perfectly true plane.

100. The rail plates shall be planed on the bottom after being riveted up, then planed on the top and the surface polished. Any roughness or irregularity which prevents an uniform opening between the rail heads shall be planed out.

110. The rollers shall have the hollow sides planed and the bearing surfaces turned to a perfectly true cylinder and polished

111. The rods passing through the rollers shall fit the holes with a play not exceeding $\frac{1}{3\pi}$ of an inch.

APPENDIX L.-CONTINUED.

112. The side bars connecting the rods shall be drilled to fit the rods with a play not exceeding $\frac{1}{2^{12}}$ of an inch, and the upper and lower surfaces of these side bars shall be planed.

113. The lower side bar in each instance shall be fitted with a graduated bronze scale, so divided as to register inches of motion of the top bearing, and the upper bar shall be fitted with a German silver vernier, so divided as to read to sixteenths of inches as graduated on the scale.

114. The two bearings, including everything between the masonry and the fourteen inclupin, shall be set up complete in a level position at the Athene alongs and shall not be shipped before they have heen examined and appuaved by the Chief Engineer. They shall be ready for bis inspection on or before January 1, 1891.

115. Special pains shall be taken with the slip joints at the suspended ends of the intermediate spans; the surface of the joints shall be polished and fitted exactly.

MISCELLANEOUS.

116. All material shall be cleaned, and, if necessary, scraped and given one beavy coat of Cleveland iran-clast paint, purple brand, put on with boiled linesed oil, before shipment. This applies to everything except machine finished surfaces.

117. The same paint shall be used wherever painting is required.

118. All machine surfaces shall be cleaned, oiled and given a beavy coat of white lead and tailow before shipment. The inspector must see that this is a substantial coat, such as is used on machinery, and not a merely nominal covering.

119. All small bolts, all pins less than six inches in diameter, the expansion rollers and, everything with special work on it, shall be carefully boxed before shipment.

120. The contractor will be required to furnish the field rivets for erection, furnishing 20 per cent. in excess of each size over and abuve the number actually required, but this excess will not be estimated, but considered as taking the place of the work which is not done on these rivets.

IV. INSPECTION.

121. The mill inspection shall be performed at the expense of the contractor, by an inspector accepted by the Chief Engineer.

122. This inspector will be required to furnish the certificates and notices in the manner specified above.

123. The mill inspector shall from time to time check the manufacturers' analyses by analyses made by an independent chemist.

124. The accoptance of material by such inspector will not be considered final, but the right is reserved to reject material which may prove defective or objectionable at any time before the completion of the contract. 125. The inspection at the shops will be under the charge of an inspector appointed by the Chief Engineer, with such assistants as may be required.

126. Such inspector will be considered at all times the representative of the Chief Engineer, and his instructions shall be followed in the same manner as if given by the Chief Engineer.

TESTS OF FULL SIZED BARS.

127. The tests of full-sized eye hars shall be made in the large testing machine at $\Delta thens,$

128. These bars will be required to develop an average stretch of twelve per cent, and a minimum stretch of ten per cent, hefore breaking. The clongation shall be measured on a length of not less than twenty feet, including the fracture.

129. The bars will be required to break in the body.

130. They shall also show an elastic limit of not less than 32 000 lbs, and an ultimate strength of not less than 62 000 lbs, as indicated by the registering garges of the testing machine at Athens.

131. In the case of bars too long for the machine, the bars shall be cut in two, each half reheaded, and both halves tested in the machine, the two tests, however, to count as a single test bar.

132. If the capacity of the machine (estimated at 1 200 000 lbs.) is reached before the bar is broken, the har shall be taken out of the machine and the edges shall be planed off for a length of 10 feet at the center nutil the section is reduced to the equivalent af 16 square inches of section of the original law. The bar shall then be placed in the machine and broken; when this is done the elongation shall be measured on a length of eight feet and an ultimate strength of 60 000 lbs. computed on the 16 inches of original section will be considered sati-factory.

133. In these tests, a failure to meet the required elongation will be considered fatal and be a sufficient cause for condemning the hars represented by the bars so tested, but the Chief Engineer shall examine carefully into the cause of the breakage of any bar which does not meet the requirements and may order additional tests if he sees fit.

134. The failure of a bar to break in the body shall not be considered snffieient reason for rejection, provided the required alongation is obtained and not more than one quarter of the bars break in the head.

135. In all requirements and tests the qualities given are minimum or maximum requirements and not averages nuless expressly so stated.

V. TERMS.

136. The work will be paid by the pound of finished work loaded on cars at Bnffalo.

137. On riveted work and other material shipped from Athens, the difference between the freight rates from Athens to Memphis and from Bnffalo to Memphis will be harne by the contractor.

138. No material will be paid for which does not form a part of the finished samerstructure.

139. All expenses of testing shall be borne by the contractor.

140. All riveted work shall be manufactured at the Athens shop, unless by special permission of the Chief Engineer.

141. Prices will be per pound at separate rates for High Grade Steel and for Medium Steel.

142. To avoid complications, all members the principal parts of which are High Grade Steel shall be estimated as wholly of High Grade Steel, and all members the principal parts of which are of Medium Steel shall be estimated as wholly of Medium Steel.

143. Cast Steel shall be ostimated as High Grade Steel.

144. Cust and wronght iron shall be estimated at the same price as Medium Steel.

145. The anchorage span, the east cantilever arm and one balf the east intermediate snan shall be completed and shipped on or before October 1st, 1890.

146. The Deck Span shall be completed and shipped on or before December 1st, 1890.

147. The central span and the two adjoining cantilever arms shall be shipped complete on or before June 1, 1891.

148. The west intermediate span and the second half of the east intermediate span shall be shipped complete on or before August 1st, 1891.

149. Approximate estimates shall be made at the end of each month of the material received and work performed up to that time.

150. In these estimates material received at the shops but not manufactured shall be estimated at 65 per cent of the contract price for finished material.

151. Material manufactured hat not shipped shall be estimated at 85 per cent of the contract price.

 $152.\ {\rm Material}$ completed and shipped shall be estimated at the full contract price,

153. Payments shall be made on these estimates on or about the middle of the following month, deducting therefrom 10 per cent, which shall be held as security until the completion of the entire contract.

154. In these monthly estimates no material will be estimated as received at the shop more than six months before the date set for the completion and shipment of anch material.

155. In these monthly estimates no material will be estimated as manufactnred more than four months before the date set for the completion and shipment of such material.

156. The contractors will be required to keep the material at their shops insured from injury by fire to the full amount of the payments made on such material by the Bridge Company.

APPENDIX L-CONTINUED.

VI. ERECTION.

157. The contractor will be expected to receive all material as it arrives ou the cars, to unload this material and store it in a material yard until ready for erection.

 $158. \ {\rm He}$ will be held responsible for the enstody and care of all super-structure material after its arrival.

159. The material of the main Continuous Superstructure will be delivered on cars on the cust side of the river.

160. When ready for erection, the Bridge Company will switch any cars on which this material has been loaded, to a point where it can be transferred to burges, no charge being made for such switching.

161. All material for the Deck Span at the west end will be delivered on cars on the west side of the river,

102. A track will be laid to a convenient position for unloading material, near Pier V, and no switching will be done after the material has once been unloaded.

163. The contractor will be required to keep all the material in good condition, and in case of its becoming dirty or rusty, will be expected to clean it before erecting.

164. The contractor will be required to paint all surfaces which will be inaccessible for painting after ercetion, the paint being furnished by the Bridge Company.

165. The contractor will be required to furnish all tools, harges and false work of every description, excepting power riveters.

166. The contractor will be required to remove all work which he may put in the river so that there will be nothing left either to interfere with navigation or to catch drift.

167. No holes shall be drilled or bolts placed in the piers without the express permission of the engineer.

168. All bolts so put in shall be removed and the holes carefully filled with Portland coment mortar, and any damages done shall be charged to the contractor. 169. The contractor will be required to erect the superstructure complete in every respect including riveting.

170. Everything is to be completed ready to receive the timber floor.

171. The erection shall include the placing and riveting of the iron hand rail. 172. The contractor will be expected to raise the ties for the central span and the adjoining cantilever arms and distribute them without charge. This

and the appoints cannot an an an and the strong read when a strong ready in the delivered to the contractor loaded on barges.

173. The central span will be raised on false work.

174. The west intermediate span will be raised on false work.

175. The east intermediate span may be raised on false work, or without, at the option of the contractor.

176. The anchorage arm east of Pier I will be raised on false work.

177. The three projecting cantilever arms will be built ont without false work.

178. It is expected that the anchorage arm and the cantilever arms projecting from Pier I can be raised in the fall of 1890. That the dack span at the west end can be raised in the following winter. That the false work for the central span can be put in in Angust and September of 1891, and the erection of this span completed in the following month. That the cantilevers can be built ont and the entire hridge completed by January 1, 1892.

179. All erection shall be done under the direction of the Chief Engineer and in conformity with his requirements.

180. The wall-plate castings shall be set on Piers II and III before the hottom chord is placed.

181. The expansion rollers and the holster complete shall be set on Pier III. The bottom chords shall then be put together and riveted up complete. The expansion end shall then he adjusted so that the axis of the rollers will he exactly vertical at a temperature of 70 degrees Fahrenheit. This adjustment shall be made at a time when there has been no sude change of temperature. The span shall he erected complete and the end rollers shall be examined again, and if any error is found, shall he corrected, the correction being made under the same conditions as to sunshine and sudden changes of temperature. as the original adjustment. Special care shall be taken with the rollers while the span is being swung, and if by any accident they get out of place, the span shall be wedged again and the rollers be readjusted.

182. The eye bars in the end pauel of the top chord shall be stiffened so as to resist compression by fitting planks hetween the bars and bolting the whole together.

183. When the erection of the central span is completed, the two cantilever arms shall be built out and the two intermediate spans erected, thus completing the bridge.

184. All rivets shall be regular in shape with hemispherical heads coucentrie with the axis and absolutely tight. Tightening by calking or reenpping will not be allowed.

185. All riveted joints which have to resist tension, this including all joints in both chords of the central span and all joints in the bottom chord of the intermediate spans, shall be riveted by power, except in such special cases as the engineer may authorize hand-driven rivets. This authority will never be given for rivets in splices of web plates.

186. A power riveter, with air pump or with hydraulic pump and accumulator, will be furnished by the Bridge Company. The contractor will be required to keep the same in repair and will not be relieved from any responsibility in this connection, the Bridge Company only agreeing to bear the cost of the machine.

187. No extra bills are to be rendered by the contractor, except for new work not embraced in the contract. Charges for reaming holes, fitting bolts in place of rivets and other small work of this class will not be allowed.

188. The setting of the wall plate castings, including the drilling of holes in masonry for the auchor bolts, the packing of rast element or lead under the castings and all other work connected therewith, is to be done by the contractor.

189. The contractor will be responsible for any damages which the Bridge Company may be held liable for in consequence of any of his work.

January 4th, 1890.

GEO. S. MORISON, Chief Engineer.

APPENDIX M.

SUPPLEMENTARY SPECIFIACTIONS, MAY 6, 1890.

MODIFICATIONS OF SPECIFICATIONS FOR SUPERSTRUC-TURE OF BRIDGE ACROSS THE MISSISSIPPI RIVER, AT MEMPHIS, TENN., ACCEPTED APRIL 22d, 1890.

STEEL.

10. Steel will be divided into three classes: first, High Grade Steel, which shall be used in all the principal truss members; second, Medium Steel, which shall he used in the floor system, laterals, portale, transverse bracing and the lacing of the truss members; third, Soft Steel, which shall be used only for rivets, and at the option of the contractor where wrought iron is permitted.

11. The bolsters which carry the large pin bearings on Piers I, II and II1, shall be of cast steel.

12. In any case where it seems doubtful what quality of steel is required High Grade Steel shall be used.

13. Steel shall be made by the open hearth process, but no steel shall be made at works which have not been in successful operation for at least one year.

14. All steel shall he made from uniform stock low in phosphorus, and the manufacturer shall furnish reports of the analysis of every melt, certified by a chemist satisfactory to the Chief Engineer.

15. In the finished product of acid open hearth steal the amount of phosphorus shall not average more than $_{1^{\frac{1}{6}}\sigma}$ of one per cent and never exceed $_{1^{\frac{1}{2}}}$ of one per cent.

16. In the finished product of basic open hearth steel the amount of phosphorus shall not average more than $\frac{6}{1.6\pi}$ of one per cent and never exceed $\frac{7}{1.6\pi}$ of one per cent.

17. A sample bar three-quarters of au inch in diameter shall be rolled from a four-inch ingot cast from every melt. The first laboratory test shall be made on this sample bar in its natural state without annealing.

18. A second sample bar having a cross section of one square inch shall be cut from the finished product of every melt. The second laboratory test shall be made on this sample bar in its nstaral state without annealing. 19. In the laboratory tests all observations as to elastic limit, nltimate strength, elongation and reduction shall be made on a length of eight inches.

20. A piece of each sample bar shall be bent 180 degrees and closed np against itself without shuwing any crack or flaw on the ontside of the bent portion. Two successful tests ont of a total of three will be accepted as satisfactory.

21. The first laboratory test shall meet the following requirements:

	High Grade and Medium Steel.	Soft Steel.
Minimum Ultimate Strength, pounds per square luch	65 000	57 000
Minimum Elestic Limit, pounds per square inch	38 000	32 000
Minimum Percentage of Elongadou in 8 inches	20	28
Minimum Percentage of Reduction at Fracture	40	50

22. The second laboratory test shall meet the following requirements:

High Gri Steel	. Steel,	Steel.
Maximum Ultimate Streugth, pounds per square inch		63 000
Minimum Ultimate Strength, puunds per square inch 69 00		55 000
Minimum Elastic Limit, pounds per square inch	0 37-000	20 000
Minimum Percentage of Elongation in 8 inches 11	8 22	28
Minimum Percentage of Reduction at Fracture	8 44	50

23. If the ultimate strength comes within five hundred pounds of the maximum or minimum limit, a second test will be made, and both tests will be required to come within the limits.

24. Every melt which does not conform with these requirements shall be rejected. Cases in which the tests are throught not to give fair representations of the character of the material shall be referred to the Chief Engineer.

25. A full report of the laboratory tests shall be furnished, certified by an inspector accepted by the Chief Engineer.

26. The broken and hent specimens shall be preserved subject to the orders of the Chief Engineer.

27. Three notices of the acceptance of each melt shall be mailed on the day of such acceptance, stating the number of the accepted melt and quality of steel. Two of these notices shall be sent to the Chief Engineer at his Chicago and New York offices respectively and one to the Shop Inspector at the works.

28. Analyses shall be made by the manufacturer of every melt, showing amount of phosphorns, earbon, silicon and manganese, and certified copies of these analyses shall be farnished to the Mill Inspector, who will forward them to the Chief Engineer. The phosphorns and carbon analyses shall always be made. Analyses for silicon and manganese shall he made whenever called for by the fuspector. Copies of all analyses, whether made by request of the Inspector or by the desire of the manufacturer, shall be furnished to the Chief Enginee.

29. Weekly reports in full detail, including reports of obenical analyses, shall be sent to the Chief Engineer at his Chicago office not later than the end of the week succeeding the week in which such tests are made.

30. Three notices of the shipment of manufactured material, identifying the melts and dimensions shall be mailed ou the day after such shipments are made, in the same manuer as the notices of acceptance of material.

31. Every finished piece of steel shall be stamped on one side near the middle of the bar and also on both ends of the bar, with a number identifying the melt. If it is found impossible to stamp any particular piece on the ends, the Inspector may authorize the two end stamps to be put on the surface, within one-half inch of each end, the fact of the stamping being done in this way to be specified distinctly on all notices and invoices; this may be done, however, by an agreed character.

32. The finished product shall be perfect in all parts and free from irregularities and surface imperfectious of all kinds.

33. The cross sections shall never differ more than two per cent. from the ordered cross sections as shown by the dimensions on the plans.

34 All sheared edges shall be planed off so that no rough or sheared surface shall ever be left on the metal,

35. Steel for pins shall be sound and entirely free from piping. All pins in the main trusses shall be annealed before they are turned and shall be drilled through the axes.

> GEO. S. MORISON, Chief Engineer.

70

May 6th, 1890.

APPENDIX N.

SUPPLEMENTARY SPECIFICATIONS, JANUARY 1. 1891.

MODIFICATIONS OF SPECIFICATIONS FOR SUPERSTRUC-TURE OF BRIDGE ACROSS THE MISSISSIPPI RIVER AT MEMPHIS, TENN., ACCEPTED DECEMBER 29TH, 1890.

STEEL.

10. Stael will be divided into four classes: first, High Grade Steel, which shall be used in all the principal transs members except eye burs; isecond, Eye-bar Steel, which shall be used only in eye hars; third, Medlum Steel, which shall be used in the floor system, laterals, portals, traverse bracing and the lacing of the truss members; fourth, Soft Steel, which shall be used only for rivels, and at the option of the contractor where wronght iron is permitted.

11. The bolsters which carry the large pin bearings on Piers I, II and III shall be of cast steel.

12. In any case where it seems doubtful what quality of steel is required, High Grade Steel shall be used.

13. Steel shall be made by the open-hearth process, but no steel shall be made at works which bave not been in successful operation for at least one year.

14. All steel shall be made from uniform stock low in phosphorns, and the manufacturer shall furnish reports of the analysis of every melt, certified by a chemist satisfactory to the Chief Eugineer.

15. In the finished product of acid open-hearth steel the amount of phosphorus shall not average more than $\frac{8}{16\sigma}$ of one per cent. and never exceed $\frac{1}{16}$ of one per cent.

16. In the finished product of basic open-hearth steel the amount of phosphorus shall not average more than $\frac{4}{16\sigma}$ of one per cent and never exceed $\frac{1}{16\sigma}$ of one per cent.

17. A sample bar three-quarters of an inch in diameter shall be rolled from a four-inch ingot cast from every melt. A laboratory test shall be made on this sample bar in its natural state without annealing, but this test may be made subsequent to the acceptance of the material and shall be for record only.

18. A second sample bar having a cross section of one square inclushall be cut from the finished product of every melt. The second laboratory test shall be made on this sample bar in its natural state without annealing. 19. In the laboratory tests all observations as to elastic limit, ultimate strength, elongation and reduction shall be made on a length of eight inches.

20. A piece of each sample har shall be bent ISO degrees and closed up against itself without showing any crack or flaw on the ontside of the bent portion. Two successful tests out of a total of three will be accepted as satisfactory.

21. The first laboratory test shall meet the following requirements:

1	High and	Grade Eye Bar Medium Steel,	Soft Steel
Minimum Ultimate Strength, pounds per square inch		65 000	57 000
Minimum Elastic Limit, pounds per square inch		38-000	82 000
Minimum Percentage of Elongation in 8 inches.		20	28
Minimum Percentage of Reduction at Fracture		40	50

22. The second laboratory test shall meet the following requirements:

High Gr Steel	ade Eys-bar Steel.	Medlum Steel.	Soft Steel
Maximum Ultimate Strength, pounds per square inch. 78 50	0 75 000	72500	63 000
Minimum Ultimate Strength, pounds per square inch. 69 00	0 66 000	64 000	55 000
Minimum Einstie Limit, pounds per square inch 40 00		37 000	30 000
Minimum Percentage of Elongation in 8 inches 1	8 20	23	28
Minimum Percentage of Reduction at Fracture 8	8 40	44	50

23. If the nltimate strength comes within five hundred pounds of the maximum or minimum limit, a second test will be made, and both tests will be required to come within the limits.

24. Every melt which does not conform with these requirements shall be rejected. Cases in which the tests are thought not to give fair representations of the character of the material shall be referred to the Chief Engineer.

25. A full report of the laboratory tests shall be furnished, certified by an inspector accepted by the Chief Engineer.

26. The broken and bent specimens shall be preserved subject to the orders of the Chief Engineer.

27. Notices shall be sent in duplicate to the Chief Engineer at his Chicago office and to the Shop Inspector at the works.

28. Analyses shall be made by the manufacturer of every melt, showing amount of phosphorus, carbon, silicon and manganese, and erified copies of these analyses shall be furnished to the Mill Inspector, who will forward them to the Chief Engineer. The phosphorus and carbon analyses shall always be made. Analyses for silicon and manganeses shall be made whenever called for

by the Inspector. Copies of all analyses, whether made by request of the Inspector or by the desire of the manufacturer, shall be furnished to the Chief Engineer.

29. Duplicate reports in full detail, including reports of chemical analyses, shall be sent to the Chief Engineer at his Chicago office, and also to the shop Inspector at the works, not later than the day on which the accepted material is shipped.

30. Two notices of shipment of manufactured material, identifying the melts and dimensions, shall be malled on the day after such shipments are made, one to be sent to the Chief Engineer at his Cbicago office, and one to the Shon Inspector at the works.

31. Every finished plate, har or angle shall be stamped on one side near the middle with a number identifying the melt, and this stamp shall be surrounded by a heavy circle of white paint. Steel for pins shall have the melt numbers stamped on the ends. Kivet and heing steel and small pieces for pin plates and siffeners may be shipped in bundles securely wired together with the melt number on a used tag attached.

32. The finished product shall be perfect in all parts and free from irregularities and surface imperfections of all kinds.

33. The cross sections shall never differ more than two per cent from the ordered cross sections as shown by the dimensions on the plans.

34. All sheared edges shall be planed off so that no rough or sheared surface shall ever be left on the metal.

35. Steel for pins more than four inches in diameter shall be hammered steel, and tests shall he made on this steel in accordance with the requirements of Section 22. In such tests an elongation of fitteen per cent, and a reduction of area of thirty per cent, given in each of two test bars tested separately, will be accepted as satisfactory, provided the character of the fracture is satisfactory. The heading test required in Section 20 shall be made on pin steel, but pin steel will not be rejected, provided the bar will bead around a circle of a diameter equal to twice the thickness of the bar will bead around a Sciel for pins shall be sound and entirely free from piping. All pins in the main transces shall be anneled before they are turned and shall be drilled through the axes.

GEO. S. MORISON, Chief Engineer

January 1, 1891.

APPENDIX O.

TESTS OF STEEL EYE BARS.

1ESTS ON FULL-SIZE EYE BARS.											F	TEST	S ON SA3	IPLE BAR	RS FROM	I SANE MI	elts.														
1					DIMENSION	, Iscens					1	RESULTS O	P MECHANIC	AL TENTS.												1					
RENARKS.	SPAN.			ORIG	INAL			À PTES	TIDIT.	REDUC-	ELONG	ATION.	BLASTIC	BLAX.			ARI	LAB.			MLASTIC.		PROS-	KIND OF S	STREL.	N	NADE NY		Forceo m		
		Nom			ACTI					TION OF AREA.			LINIT.		PLACE OF FRACTURE.	NEAR.	ORIGINAL.	AFTER TERTING,	TION,		Limit, Lbs per	LOAD,	PBORDS,								
		Width.	Thick- ness,	Length C. 10 C	Gauged Length.	Width.	Thick- ness.	WiJth.	Tbick ness.	Per cent.	Inches.	Per cool.	Lbs, per sq. in.	Lbs. per sq. in,			Inches	Inches.	Per cent	Per cent.	ng lu.	sq. in	Per cent.					-			
		10	11	160.63	120	10.07	1.50	8.00	1.14	39.6	20.2	16.8	85 100	67 490	Boily	6 552	.9500	.4993	47.5	27.5	41 580	78 050	.027	Basic open	hearth	Carnegie	, Phipps &	Co Ur	nlou Bridge Co.		
Flaw in bark of eye	NL .	10	11	158.07	120	10.16	1.46				10.75	8.96	86 030	65 190	Head	6 552															
High steel.	EXI	EXI	EXP	10	11	358.93	324	9,95	1.73	7.86	1,32	39.7	26.6	8.2	37 680		Budy	10 747	.9918	. 4593	52.6 47.9		43 650		.015	0 0					
		10	1‡	361.23	312		1.75	7.77	1.25	44.4	36.8	11.8	39 700			10 647	.9520	.4957			40 280					()	. Phipps &	0. T.	alou Bridge Co.		
		10	14	162.38	120	10.05	1.50	8.06 4.62	1.15	38.5 56.9	38.5 33.7	17.3 13.4	33 140 29 690	65 060 66 700	Body	6 552 10 830	.9500	. 4992	47.5	27.5 28.1	41 580	73 050 69 700	.027	Basic open		Carnegie,	e, Puipps &	Cit. Us	nou muge co.		
		6	1+ 1-	291.26 314.18	253 288	6.09	1.13	4.02	0.64	41.9	39.6	13.9		59 210		10 830	.0100	.0000	20.9	W01.4	20 400	00 100	.020								
		10	143	287.37	2-10	10.07	1.67	8.07	1.25	40.0	32.5	13.5		65 600			1.1590	.6474	44.5	20.0	43 750	75 000	.021				9 0		0.000		
	GB.	10	Its	284.28	240	9,93	1.95	7 97	1.47	39.4	36.8	15.3	31 110				1.0140	. 5814	43.7	28.8	43 210	69 730	.046			"					
	CHUN /	10	1	287.88	240	9.94	0.99	8.05	0.80	34 6	32.9	13.7	33 990	63 220	0	10 886	.9608	.4719	52.2	28.1	40 230	09 7/20	. 025		"						
Bar eut in two, reheaded, not reannealed. First half : stretched to full capac.) ity of machine, then planed to a section equivalent to 16 sq. in, original.	NOR	10	2,10	22.2 86	96	10.05	2.20	6.09	1.77	82.6	18.0	13.5	29 330			015 014	.9685	.4983	48.3	28.8	38 090	71 300	. 617						0 9 0		
Second bull treated same as above.	~	10	Aia)	222.48	96	10.05	2.18	5.75	1.63	41.4	14.6	15.2	28 660			015 014					F										
Piping in fracture Retest of above. Reheaded, not reannealed. Broke in new head. Elongs. }		10	12	464.03	420		1.86	9.99	1.80	4.5	10.4	2.5	81 970	53 860	Hend	015 090	1.0201	.6084	40.4	27.0	40 200	71 860	.017	(n n							
tion is total for both tests.		10	1≟ ∫		144						4.7	3,2		58 950			1 0400	10/11		00.0	00.400		014								
Soft steel suspender.		7	1 a	814.04	270		1.17		0.77	58.5	59.3		80 270		Body		1.0180		51.5		33 400								eystone "		
Foreign substances in fracture. Retest of above. Reheaded, not reannealed, planed to equivalent of 16 sq. in. (10	2101		300		2.20	9.73 5.83	2.11 1.70	7.3 37.5	20.8 18.4	6.9 19.2	28 080		Binly	11 063 11 063	1.1220	.6371	43.2	24.2	38 320	70 220	. 0:23	Busic open	hearth	Carnegie,	, Phipps &	Co. Ui	ulou Bridge Co.		
original area.		10	2m)		96			0.00	1.40	01.0	10.4	10.0		0.0 000		11 000															
Pirst half of bar cut in two; reheaded, not reanneaded.	KAL.	10 10	142)	251.58 250.08	204 204	10.03 10.05	1.81 1.81	8.08	1.39	38.1	28.9 5.7	14.1 2.8	29 670 29 270		Head	015 094 015 094	1.0200	.4121	59.6	26.3	40 200	71 080	.028								
Second half of above. Above reheaded, nut reannealed.	LLNS	10	關	194.88	144						5.2	3.6		53 930		015 094															
First hulf.	õ	10	18 3	250.28	204	9.97	1.37	8 39 8 15	1.I1 1.07	31.8 36.3	24.0 23.0	11.8 11.3	32 700 31 290		Body	015 093 015 093	1.0670	.6374	40.8	25.0	39 300	69 360	.041			- 0	0.00		0 0 0		
Second half of above. One head buckled; rebored, and then test finished.		10	18 5		204	9 99											1.1700	.5183	91.0	01.0	84 190	10.400	000								
Soft steel suspender.		7	1,12	885.78	348	7.02	1.31	5.16	0.93	48.4	78.3		28 980					.5220	_			-							eystone '		
		7	11	\$85.78	348	7.01		5.13	0.83	51.8	47.3		28 410		Body		1.0170		48.7	28.1	41 400				bearth	Carnegic,	, Phipps &	Co. U1	ulon Bridge Cu.		
First half. Second half. Spot of foreign matter in fracture.		10 10	18 1 18 1	249.98 250.23	204 204	9.99 10.09	1.62	7.49 9.49	1.11 1.53	48.6 11.1	39.4 19.6	19.3 9.6	30-300 29-980	58 870 56 950	i ii	40 411 40 411	. 9338	. 5572	40.3	25.0	40 910	70360	.014								
Bar strained to 59 30 lbs. per sq. in , then planed to equivalent of 16 sq. in.]						0.07		0.00	1.01	10.0	11.0	10.0	00.000	CO ##0		5 868	.9700	6700	51.5	05.5	40.410	00.000	0.00								
original socion. Area 1 foot from fracture, reduced 12 per cent.	ER.	10	$2\gamma_{\ell}$	841.38	96	9.96	2.05	7.52	1.91	10.3	11.8	12.3	33 300	19-000		0 505	. 0100	·#102	91.0	20.0	40 410	09 900	. 063								
Bar cut in two, first half.	TRY	10 10	1/6	249.48	204 204	$10.13 \\ 10.13$	1.30	$7.92 \\ 7.77$	0.92	44.6 44.6	32.0 35.3	$15.7 \\ 17.3$	22 530 31 900	60 710 59 470	10	40 435 40 435	.9504	. 5363	43.6	27.0	40 400	70 490	. 023						11 II II		
Second part of above.	LLA		1 1 1 8													013 091	1.0000	.55577	44.4	00.5	10.000	00.000	000								
	G	10	113	284.82	240	9.98	1.81	7.62	1.28	40.0	35.8	14.9	28 000								40 000			1							
First part. Second part.		10 10	1100	221.98	180 180	10.15 10.13	1.83 1.81	8 06	1.34	41.8	23.5 11.1	13.1 6.2	32 290 31 910	58 050	licad	40 409 40 409		.5574	42 8	21.3	40 530	72 240	.056								
Rejest of above, reheaded, not reannealed.		10	2 <u>5</u> 2)	172.43	120	10.13	1.81	8.43	1.38	36.6	15.7	13.1			Body	40 409															
		10	1	361.68	312	20.04	0.99	8.22	0.71	41.3 -	47.1	15.1	29 970	58 680		40 414	1.1720	. 6371	45.7	27.0	40 610	70 480	.060	0 0					0. 0. 00		

APPENDIX O.-CONTINUED.

TESTS OF STEEL EYE BARS.

																										-				
			TESTS ON FULL-SIZE EYE BARS.										TESTS ON SAMPLE BARS FROM SAME MELTS																	
				-	DIMENSION	s, Inches.						Results o	of Mechani	CAL TRATS	ь.															
REMARKS.	SPAN			ORIGI	NAb.				-	REDEC-			ELANTIC	MAX			AR	EA3.	Rappo-	Etoxet	ELASTIC	Max	Paos-	KIND OF	STEEL		Нарк рт		FORGE	D 20Y
		Non	NAL.		AOT	UAL.		AFTEN	TEST.	TION DF	ELONG	ATION		LOAD,	PLACE DP	MELT	0	AFTER	T10 N.			Lovp'	PHORDBy							
		Walih.	Thiek-	Length	Gauged	Width	Thick-	Width,	Thick	AREA. Per cent.	Inches,	Percent	Lis per	libs, per	FRACTURE	NUMBER.	Inches.	TESTING, Duches,	Per cent.	Per cent.	Lbs. per	Lbs. per	Per cent							
			ness.	C. to C.			Dess.		11058.																		, Phipps d		Deles Del	0-0-
		7	1\$	278.68	238	7.01	1,27	5.31	0.90	46.3	38.2	16.8	28 640	56 980	Body	17 11 079	1.0200	,0403	44.0	28.1	40 190	65 750	. 050	Basie ope	n-nearth	Carnega	e, r -mpps c	8 CG.	Union Jori	iage Co.
High steel, After lest, bur cut in two, reheaded, not remueated, test com- }	34	8	14)	478.88	432	8.08	1.75				53.7	12.2	33 330	61 260	Noi broken	10 770	1.0020	.6013	40.0	28.1	40 920	76 150	. 042				14			
First hulf above. Broke in unannealed call user heat line of new head.	IVI	8	11	236,28	168	8.03	1.75	0.23	1.18	47.8	22.1	18.2		54 730	Boily	10 770														
Syconi haif, Broke like above. Area helween fracture and new beal } reduced 24.1 per cent.	MER	8	12	240-28	180	8.03	1.75	7.44	1,60	15.8	20.1	11.2		57 190		10 770														
	LER		11.5	470 99	499	8.00	1.36				51.7	19.0	52 380	63 930	Not broken	10 770														
After test. Bar cut in two, reheaded, not reannealed, retested as below. First part of above	1 _N	8	ii l	236.99	156	8.00	1.36	6.29	0.94	41.37	25.8	16.5		68 590	Body	10 770														
Second part of above. Broke in mannealed part of bur on heat line of new }	AST	8	1₽ ∫	238.18	168	8.00	1.26	0.41	0.85	45.9	18,2	10,8		58 880		10 770														
	24	8	1,1	254.63	216	7.98	1.20	6.14	0.92	41.0	83.2	15-4	31 930	68 870		10 828	1.0100	. 4108	59.3	21.9	40 900	69 800	.024					0		0 n
		8	2,10	338.58	300	8.03	9.89	6.34	1.77	39.8	34.6	11.5	33 840	62 400		10 660	1.0620	.5946	44.0	23.1	41 710	71 000	. 068	0 0				0		
Soft steel suspender.		ĩ	1.8	258.68	916	7.00	1.18	5.27	0.85	45.8	36.8	17.0	27 870	53 520	Body	30 816	1,0560	. 4995	52.7	31.9	32 480	28 0 20	.027	Basie op	sp-liearth	Cainegi	, Phipps d	& Co. P	eucoyd B.	& C. Co.
Soft steet suspender. " " " Full capacity of machine reached.	sé.	9	2,5	338.58	300	9.00	2.31			10.5	35.8	11.8	27 730	54 400	Not broken	09.257	1.0900	. 5416	50.8	29.5	39 900	66 780	.018					· 15	žeystone I	Bridge Co.
	1AT	0	11.)	206.58	168	9.09	1.25	6.81	0.85	50.8	39.1	23.3	32 590	57 410	Body	69 405	.9734	,4488	53.8	28.7	38 110	60 920	014			- 0				0.0
" First parl. " Segond parl.	N E D	9	11 }	205.38	168	9 09	1.25	6.94	0.94	42.6	34,8	20.7	32 890	58 440	н* 	09 405								Y						
Lower lateral. Broke at back end of upset for screw, disclosing piece of }	12.12	6	1.5	409.08	348	6.07	1.18				19.5	5.6	35 480	60 390	In upset for screw	w 3 035	.830	.435	47.6	23.0	39 760		. 069	Aciil		Pencoyo	I. & S.	Co. P	encoyd B	& C. Cu,
from welded in.	INT	0	1_{18}^{h}	416.78	360	6.04	1.18				21.6	6.0	39 190	63 220	Sleeve nut		. 672	. 903	54.9	27.5	41 670		.082							14 U
н н	12	4	18	423.18	372	4 03	0.80	8.25	0.57	42.6	39 2	10 6	40 540	71 580	Body		1.026	. 436	58.5		39 280		.084							
10 - 10 - 10 - 10 - 10 - 10 - 10 - 10 -	WE	4	1	421.88	379	4.02	1.00	8.10	0.75	41.8	45.1	12.1		68 490										1		1				
u U		4	13	433.08	372	4.04	1.13	8.09	0.79	46.8	47.8	19,8	39 720	69 180		3 095		-	-	-	1					· · · · · · · · · · · · · · · · · · ·				
First part.		8	118 1	279.98 379.88	240 240	8.11 8.11	1.79	6.26 6.13	$1.34 \\ 1.24$	42.2 47.7	37.1 38.8	$15.5 \\ 16.2$	28 940 28 660	58 010	Body	11 150 11 150	1.114	. 5960	46.5	23.0	40 480	66 880	.030	Basic op	eu-heartl	Curnegi	e, Phipps	& Co.	Union Br	iilgu Co.
Second part.	DECK SPAN.	8	r48)									10.0						F-100	40.0	00.1	40 590	49 220	. 030							
First part. Second part.	9.8	77	1	289.23 249.48	252 252	7.02 7.00	1.00	5.58 5.51	0.75 0.67	40.9 47.3	$44.9 \\ 42.7$	17.8	31 390 31 470	59 850 59 730		$11 072 \\ 11 072$	1.020	. 5402	47.0	28.1	40 790	68 730	.030							

The first four times were earliedy experimental and dial not represent hars which it was intended to use in the structure. They were generally of rulter too high a step, and the result of these tests led to the adoption in like generations are appealizely between the individual between the medium and high grade steel. Task Nos 6 and 6 were 6 lineb hars which showed a weak steel below the requirements of the specifications, and between the step of net hars for 6 lock bars for all floor-beam suspendents, the 7 fach tars being masks of steel.

Tests 13 and 14 were both of the same bar. The first test was unsatifiatory and showed a flaw in the steel. The second i set was a test of a stetched bar reheaded after stretching, and not resuccided ; as was to be expected, it broke in the new heat. Tost Nu. 16 showed in the use is a scale-lenk.

Test No. 18 was good. Tests Nos. 19 and 20 of the same bar broke in heads which had been forged but not reanneaded, the lash lawing hees forged on a stretched bar. Test 36 fields a bille below the requirements of the specificutions, and this was explained by a slight flaw at the fracture, the fructure taking place in the head. Test 36 the to the rejection of the bars represented by 24.

APPENDIX P.

REPORT OF TESTING COMMITTEE.

GEO. S. MORISON, ESQ.

Chief Engineer K. C. & M. Ry. & Bridge Co.

DEAR SIN: The committee appointed to report on the results of the testing of the Memphis Bridge on the 12th of May, 1892, submits the accompanying tabulated statement of deflections observed in the different spans of the bridge, under the several test loads applied:

The sign - indicates a downward deflection.

The sign + indicates an upward deflection.

The statement gives the deflections for the north and south trusses of each span, and also movements eastward and westward of the north and south roller bearings on Pier II, the other bearings being all fixed.

The testing was done with 18 locomotives weighing in the aggregate 1405.7 tons.

Load I was applied to the cantilever arm east of Pier I. It consisted of four locomotives covering the entire length of cantilever and weighing 342 tons. Load II was applied to the span between Piers I and II. It consisted of 15 locomotives covering the entire distance hetween piers and weighing..... 1190.3 tons. Load III was applied to the span between Piers II and III and to the cantilever arm east of Pier I. It consisted of 12 locomotives covering the entire span (II-III) and weighing. 944 tons; and of four locomotives covering the entire length of cantilever and weigh-Load IV was applied to the adjacent spans of span (II-III) and consisted of nive locomotives from Pier II eastward, weighing 690.2 tons; and of nine locomotives from Pier III westward, weighing 715.5 tons. Load V was applied to the span between Piers III and IV, and consisted of 11 locomotives covering the entire length of span and weighing 825.2 tons. Load VI consisted of 18 locomotives coupled together, weighing 1405.7 tons. This train, moving at a speed of 30 miles per hour, entered the bridge at the west end and was stopped at the east end within a distance as short as practicable. The deflections nnder the rapidly moving load did not exceed the maximum deflections under static load.

Observations taken on the empty structure immediately after the test showed that no permauent deflections had taken place.

The vibrations under the running test were as moderate as could be expected, even from such massive spans.

The behavior of the entire structure under the different tests made was altogether very satisfactory.

Respectfully submitted,

ROBERT MOORE, C. L. STROBEL, G. BOUSCAREN, The Committee,

LOCOMOTIVES USED IN TESTS.

Position in Train.	Railroad.	Number.	Kind.	Weight in Tons,
1	K. C., M. & B. R. R.	34	10 wheel	85.5
2	64	23	10 **	85.5
3		35	10 "	85.5
4		31	10 "	85.5
5	**	83	10 **	85.5
	**	30	10 "	85.5
6 7 8 9	K. C., Ft. S. & M. R. R.	96	Switch	67.5
8	·	97	+4	67.5
9	14	89		67.5
10		23	**	67.5
11	I. C. R. R.	1159	8 wheel	78.5
12	L. N. O. & T. R. R.	55	10 **	82.5
13	N. N. & M. V. R. R.	605	10 "	92.3
14	M. & C. R. R.	198	8 "	71.0
15	T. M. Ry.	201	10 "	83.0
16	St. L., I. M. & S. Ry.	475	8 "	74.0
17	L. R. & M. R. R.	14	8 "	68.4
18	L. & N. B. R.	331	Switch	78.0
			Total	1405.7

TABULATED STATEMENT OF RESULTS OF TESTS MADE ON THE MEMPHIS BRIDGE, MAY 12, 1892.

Deflections in Fret.


Points Observed.	1st Load, 842 tops.	2d Load 1190 Stons	3d Load. 944 tons. 320.3 "	690.2 tons.	5th Load, 825.2 tons.	6th, Run- ning Load, 1405.7 tous
Centre of cantilever span \dots $\begin{cases} N. \\ S. \end{cases}$	- 0.015 - 0.010	$^{+\ 0.025}_{+\ 0.025}$	- 0.020 - 0.020	0.000 0.000	- 0.010 - 0.010	- 0.200
West end of 1st cantilever, } N. span (I-II)	$^{+0.030}_{+0.020}$	- 0.200 ⊷ 0.200	$^{+\ 0.080}_{+\ 0.020}$	- 0.060 - 0.060	$^{+0.020}_{+0.020}$	- 0.200
Centre of intermediate span } N. (I-II)	$^{+\ 0.010}_{+\ 0.010}$	- 0.850 - 0.880	$^{+\ 0.070}_{+\ 0.050}$	- 0.270 - 0.280	-0.000 - 0.020	- 0.850
East end of 2d cantilever, N apan (I-II)	0.000 0.000	- 0.240 - 0.240	$^{+\ 0.100}_{+\ 0.100}$	~ 0.250 - 0.250	- 0.040 - 0.040	
Centre of span (II-III) $\begin{cases} N \\ S \end{cases}$	0.000	$^{+ 0.090}_{+ 0.090}$	- 0.170 - 0.170	$^{+0.160}_{+0.160}$	$^{+0.080}_{+0.080}$	- 0.130
West end of cantilever, span (N. (III-IV)	0.000 0.000	- 0.040 - 0.050	+ 0.120 + 0.110	- 0.270 - 0.270	- 0.200 - 0.200	- 0.240
Centre of intermediate span (N. (III-IV)	- 0.010 0.000	- 0.030 - 0.040	$^{+0.090}_{+0.070}$	- 0.220 - 0.270	- 0.210 - 0.210	
	1					

MOVEMENTS OF ROLLER BEARINGS, IN FEEL

POINTS OBSERVED.	1st Load.	2d Load.	3d Load.	4th Load.	5th Load.
North rollers on Pier II South " " " " "		0.035 ₩. 0.025 ₩.	0.048 E. 0.047 E.		0.008 E. 0.010 W.









and the second









ROBERTA WELKE PHOTO SITH ITS WILLIAM ST NY

and a strength








Plate 4.






ROBERTA WILLAS PHOTO-LITH 1/5 WILLIAM ST BY






Carrow and the






.











and the second se
































and the second s






DEERTA WELKE PHOTO-LITH THE WILLIAS ST N






ORENTA WELKE PROTO SITE ITS WILLIAM ST NY






.
















NORCREA WELKE PHOTO LITH ITS WITHLANSL SY











ROBERTA WELKE PROTO-LIVE THE WILLIAM ST HV.






























ROBERTA WELKE BROTO-LITH 178 WILLIAM ST NY





BOREATA WELKE PROTO LITH (75 WILLIAM ST NY







Plate 31.


ROBERTA.WELKE PHOTO-LYTS ITS WILLIAM ST NY







1.1











ROBERTA.WEVEL PHOTO-LITELIEB WILLIAM ST RY











ROBERTA WELKE PHOTO LITH INS WILLIAMSE AV






REFERTA RELAC PHOTO INTH HE WILLIAM ST WY





























Plate 43.








Plate 44.




















ROBERTA WELKE PROTO-LITH 170 WILLIAM ST NY

.






RUNCETA WELSE PROTO-LITH 178 WILLIAM ST MY

STANCE PRICEIN IN WILLIAMSTAN





ROBERTA-WELKE PROTO-LITH OF WILLIAM ST NY



Plate 51. K.O&MR&B00. G. S. Morian Ch logis MEMPHIS BRIDGE Stmin Sheet, Canlilever Arm $\frac{28\cdot24}{10\cdot25-41\,\Xi} = \frac{28\cdot24}{2} = \frac{28\cdot24}{10\cdot25-41\,\Xi} = \frac{28\cdot24}{10\cdot25-41,\Xi} = \frac{28\cdot2$ - 20 02 -28'-23"-- -+--- 29-10\$ -U₀ U DL+1742900 853, n/2nn LL+1536000 n/2nn LL+1260000 1200, n/2nn LL+1336000 * +3025000 2945 spiduo 4 Bars 10 26 82.4 2 10 Ten L.L+277040 33 3 +11-13000 81 9 ConditeverArm 109-45 C to C End Pins; equal six (6) half panels of 28-25 at Bottom Unord, 50-0 C to C of Trasses Ue 000 13000005:05.0 10 Pm Actual Dead Load, taken in Strain Sheet. \$Bar 22 18 050 $\begin{array}{c} \underbrace{ \mathsf{yetual}(\mathsf{brack},\mathsf{un},\mathsf{Strein}),\mathsf{Strein}}_{L_{1}} & \underbrace{\mathsf{s}}_{\mathsf{S}\mathsf{D}\mathsf{O}\mathsf{O}}(\mathsf{h},\mathsf{h},\mathsf{Strein}),\mathsf{Strein},\mathsf$ 32 28. 80 80 (z;) Occurs only during enection (z;z) Assuming LL of 108300 applied at L₅ Luce Load per Truss 2000/bs.per/but= 56500 lbs_per one half punct. 1111 11111000 DL -1907000 LL -1356000 1 1 EDL-1203000 ELL-590000 TT 2416000 1726 14Pm -3265000 1300000 (# 930 -2093000 right HR.5" 9 Por Ľ, L₄ 4 Wet Platus 30" 18"- 1175" 1.132.9" Le L 4 Web Plates 30'-1'= 120 0'' 1754'' 8 Angles 0'-4 \$\$* 354 (1754'' 12/1 DL-II Assumed Wind Pressure - \$00 lbs, per that at tap 000 - - - - - bottom ral Spur (243000 791000 TOP LATERAL SYSTEM BOTTOM LATERAL SYSTEM.

.

ROBERTA WELSE, PROTO-LITH ITS WILLIAR ST.WY



G. S. Moriem Ch. Enjv MEMPHIS BRIDGE Strain Sheet, Anchomage Arm. - 28-0%-← ---- 28-21^{*}-- --+ · --29^{*}62^{*}-- +-- 32-118 12 Ikura 10:11 232 5" 2Burs 10: 1 2005 29-108 ---U, AnchoragesSpan 225-10°C to ("End Pins equal eight (8) half panels of 28-24° at Bollom (Thord: 30'O'C to () of Traisses Ų, 8 Bars 10 ×18 -1450 D1.+1722000) L.L.- 143000 Min +1573000 78.7* Min LL+130000 Mic +515000 151 5* 10000 2 Bars 10'1'= 20 0) 7 - 10-10-120.5 Ma.0 DL+1907000 LL+1356000 +3203000 12' 842' --- 28'-41 U₃ 8 Ikar 10×13=140.0 DL + 90+9000 | Min + \$20000 LL - 114000 | Min + \$20000 + LL + \$37700 DR + 1001500 U, 10-18-1013 141. Ů,5 Dead Load per Trus -40 DL + 761000 | Min + 457500 25.0" LL - 303500 Min + 457500 25.0" LL + 555000 Dif 1138500 113.8" 230 9 100.1' 10 Pin in pm $\begin{array}{c} L_{f} & 52000 \\ L_{s} & 50000 \\ L_{s} & 47000 \\ L_{s} & 64000 \\ L_{s} & 40000 \\ L_{s} & 40000 \\ L_{s} & 25000 \\ U_{s} \\ L_{s} & 0000 \\ L_{s} \end{array}$ 40000 25000 130 17000 23000 2/000 ι. M_o 4.4ngles 34 35 M Leve Load per Truss 2000 Ubs per fost-60500 Ubs per one half panel (me half panel load (-35500 Ubs) et L 109500 Ubs, applied al L, for ofraux in L, M_{L} 22300 · · · $A_{L}L_{q}$ · · $M_{L}L_{q}L_{q}$ 76:000 · · · $A_{L}L_{q}$ · · $M_{L}M_{q}L_{q}M_{q}$ 9 Pin M. DL + 1307000 L L + 1356000 237500 212000 L 1. -1177000 L-11-1500 508500 - 9/3000 65.2" +3263000 14 Pan -2719300 194.5 2391000 174 8 10 Put 1021500 72.3 SWeb Plates 30 4 142.6 8 Angles 0 4 1 35.3 1980 ž Lo L 3 -4Web14ates 30'+1'-1200) 8.Angles 6'+1'+5.5.4) 173.4' L 5 2 Web Plater 30 - 48 8 7 705" 4 Jugles 0' + 5' - 37.7 705" 2 Web Flater 30 \$ - 37.5 4 Angles 1 + 4 - 29.7 63.2 La L L₆ 18 1073 Assumed Winel Pressure 300 lbs.per.Pt. at top \$ 00 * * * bottom NEN. Dif 346000 2280000 466000 TOP LATERAL SYSTEM

+10 at

(in


K0&MR&B.00

BOTTOM LATERAL SYSTEM


RUBERTA WELKE PHOTO LITH ITS WILLIAM ST NY

Plate 52.










ROSCRTA WELKE PHOTO-LITH ITS WILLIAM ST WY


Plate 54.






ROBERTA WELSE PHOTO LITH DE WILLIAM AT SY









ROBERTA WELVE PHOTO-LITH ITS WILLIAR ST BY

.....



