REPORT OF COST OF LOADING REPARATIONS EQUIPMENT ABOARD SHIP

1. Transporation Permit No. authorizing loading: 38781540-80

2. Data on ship reported on:

   a. Name of receipient nation: United Kingdom, Penang

   b. Name of ship: s.s Benwyvis

   c. Port of shipment in Japan: Osaka

   d. Arrival Date: 4th, Nov.& 1949

   e. Departure Date: 12th. Nov., 1949

3. Data on cargo loaded:

(a) Package Size (Metric Tons)	(b) No. of Package	(c) Metric Tons	(d) Measurement Tons
0 - 0.5	10	3.013	8.905
0.5 - 1	4	3.013	7,935
1 - 5	43	128.758	240.773
5 - 10	36	254.807	404.649
10 - 20	41	594.531	663.073
20 - 30	16	407.370	401.128
30 - 40	3	100.850	84.229
Total	158	1,492.339	1,810.692

4. Storage of cargo: None

Metric Tons	Cost (¥)

Part #3

5. Cost of loading cargo aboard ship:

Item	Cost (¥)
a. Operations at warehouse and/or pier:	
Movement into warehouse	0
Removal from warehouse	0
Sorting within warehouse	0
Sorting cargo before loading into lighter or ship	0
Dunnage	0
Repair of packages	0
Loading, lighter	310,207.56
Freight for shipment	0
Re-sorting into ligaters	36,042.08
Demurrage	30,450.00
Charge for cranes	218,247.00
Checking cargo	15,808.75
Coolies charge for from shore into lighter	4,581.50
TOTAL:	615,336.89
b. Lighterage:	
Lighterage (including tug boat charge)	888,203.85
Demurrage	225,974.90
Out of harbor operation	0
Dunnage	19,078.32
TOTAL:	1,133,257.07
c. Stowage:	
Unloading lighters	437,553.28
Shifting in hold of ship	12,397.31
Re-sorting into hold of ship	7,240.00
Demurrage	31,231.00
Out of harbor operations	0
Charges for crane	1,102,224.00
Dunnage and lashing	50,623.00
Surveying	3,000.00

REPORT OF COST OF LOADING REPARATIONS EQUIPMENT ABOARD SHIP

1. Transportation Permit No. authorizing loading: SCAP IN 3876-540-86

2. Data on ship reported on:

a. Name of receipient nation:	UNITED KINGDOM
b. Name of ship:	M V BRUCONSHIRE
c. Port of shipment in Japan:	OSAKA
d. Arrival Date:	6 Nov 1949
e. Departure Date:	9 Nov 1949

3. Data on cargo loaded:

(a) Package size (Metric Tons)	(b) No. of Package	(c) Metric Tons	(d) Measurement Tons
.0- 0.49	11	4.120	7.053
0.5- 0.9	11	7.320	7.582
1.0- 1.9	6	8.260	4.056
2.0- 2.9	4	9.230	5.730
3.0- 3.9	14	47.510	30.688
4.0- 4.9	4	16.700	26.722
5.0- 9.9	16	102.860	122.680
10.0-19.9	24	340.100	251.714
20.0-29.9	3	66.600	93.580
Total	93	602.700	549.805

4. Storage of Cargo: None

Metric Tons	Cost (¥)

Rel #44

c. Wharf-dues or buoy hire 5,500.00
d. Mooring and unmooring 1,192.00
e. Tonnage dues 0
f. Launch service 148,000.00
Total: 178,118.00

7. Insurance:

Value Insured	Rate	Period	Cost (¥)
¥127,730,000.00	6/10000	From loading lighter to unloading lighters	76,638.00

8. Miscellaneous:

9. Grand Total: 7,283,800.00

K. Yoshida

10. /s/ K. Yoshida
(Signature)

11. Chief of Fiscal Div OSPB
(Title)

Encl #5

Charges for Crane	2,125,200.00
Dunnage and lashing	67,940.00
Surveying	
Checking Cargo	44,820.00
TOTAL:	3,024,240.00

d. Total cost of loading cargo 5,861,020.00

6. Port entry and ship services:

Item	Cost (¥)
a. Pilotage	15,000.00
b. Tug-hire	10,000.00
c. Wharf dues or buoy hire	28,450.00
d. Mooring and unmooring	2,000.00
TOTAL:	55,450.00

7. Insurance

	Value Insured	Rate	Period	Cost (¥)

8. Miscellaneous: 225,419.62

9. Grand Total: 6,141,689.62

10. K. Yoshida
(Signature)

11. Chief of Fiscal Div OSPB
(Title)

Incl # 6

DECLASSIFIED E.O. 12065 SECTION 3 402/NARS NO.

M1-1 c
General

HEADQUARTERS
KINKI CIVIL AFFAIRS REGION
APO 25 (Osaka, Honshu)

RAS/mm

2 February 1950

SUBJECT: Transmittal of Reports of Cost of Reparations Removals

TO: GHQ, SCAP
APO 500
ATTN: CPC/Rep

1. Transmitted herewith as Inclosure No. 1 is a report of the cost of loading reparations equipment aboard the M.S. Denbighshire for shipment to the United Kingdom.

2. Inclosures Nos. 2 thru 5 are negative reports of land transportation operations from the below listed plants in the periods indicated. The reports were submitted by the Osaka SPB for transmittal in compliance with instructions from your headquarters to the Central SPB:

a. Report No. 7, plant 13-52, 1 July 1949 thru 30 September 1949. (Incl. No. 2)

b. Report No. 7, plant 32-31, 1 July 1949 thru 30 September 1949. (Incl. No. 3)

c. Report No. 7, plant 32-32, 1 July 1949 thru 30 September 1949. (Incl. No. 4)

d. Report No. 8, plant 13-52, 1 October 1949 thru 31 December 1949. (Incl. No. 5)

FOR THE CHIEF:

5 Incls:
As above (en quad)

STERLIN C. MOORE
Major, Infantry
Deputy Chief

DECLASSIFIED E.O. 12065 SECTION 3 402/NNBS NO.

KINKI
~~OSAKA~~ LIAISON & COORDINATION OFFICE

Prefectural Building
OSAKA

TS/ts

KKLCO No. 38 ER 31 January 1950

TO : Chief,
Kinki Civil Affairs Region

SUBJECT: Cost Report of Loading Reparations Cargoes for "Denbighshire"

For transmission to your higher Headquarters and for your information.

S. Shima
Director

Incl: subject report.

DECLASSIFIED E.O. 12065 SECTION 3 402/NNDG NO.

REPORT OF COST OF LOADING REPARATIONS EQUIPMENT ABOARD SHIP

1. Transportation Permit No. authorizing loading: 387.6/540 - 100

2. Data on ship reported on:

   a. Name of receipient nation: The United Kingdom of Great britain and Ireland.

   b. Name of ship: M/S "Denbighshire"

   c. Port of shipment in Japan: Osaka

   d. Arrival Date: 9 Jan., 1950

   e. Departure Date: 14 Jan., 1950

3. Data on cargo loaded:

(a) Package Size (Metric Tons)	(b) No. of Package	(c) Metric Tons	(d) Measurement Tons
0 - 0.5	0	3.2	2.820
0.5 - 1	4	3.2	2.820
1 - 2	8	9.6	8.462
2 - 3	17	40.5	35.814
3 - 4	9	30.1	26.545
4 - 5	15	71.8	63.327
5 - 10	39	277.9	245.146
10 - 20	35	484.2	427.064
20 - 30	9	224.4	197.920
30 - 50	6	208.3	183.718
Total:	142	1,350.000	1,190.816

Incl #1

4. Storage of cargo. None.

Metric Tons	Cost (¥)

5. Cost of loading cargo aboard ship:

Item	Cost (¥)
a. Operations at warehouse and/or pier:	
Movement into warehouse	0
Removal from warehouse	0
Sorting within warehouse	0
Sorting cargo before loading into lighter or ship	0
Dunnage	0
Repair of packages	0
Loading, lighter	381,432.54
Freight for shipment	0
Re-sorting into lighters	
Demurrage	9,967.50
Charge for crane	153,787.00
Checking cargo	0
TOTAL:	545,187.04

Item	Cost (₩)
b. Lighterage:	
Lighterage (infuding tug boat charge)	962,013.10
Demurrage	220,254.30
Out of harbor operation	0
Dunnage	6,233.15
TOTAL:	1,188,500.55
c. Stowage:	
Unloading lighters	322,690.00
Shifting in hold of ship	0
Re-sorting into hold of ship	0
Demurrage	0
Out of harbor operations	939,835.30
Charges for crane	39,043.70
Dunnage and lashing	0
Surveying	21,200.00
Checking cargo	
TOTAL:	1,322,759.00
d. Total cost of loading cargo:	3,056,446.59

6. Port entry and ship services:

Item	Cost (₩)
a. Pilotage	14,167.80
b. Tug-hire	6,000.00
c. Warf dues or buoy hire	13,480.00
d. Mooring and unmooring	1,050.00
e. Tonnage dues	0
TOTAL:	34,697.80

7. Insurance: None.

	Value Insured	Rate	Period	Cost (¥)
8. Miscellaneous:				121,488.00
9. Grand Total:				3,212,632.39

10. K. Yoshida
(Signature)

11. Chief of Fiscal Div OSPB
(Title)

DECLASSIFIED E.O. 12065 SECTION 3 (d)/NARA, Date 12/1/00

REPORT OF COST OF LAND TRANSPORTATION FOR REPARATIONS REMOVALS

1. Report No: 7

2. Code Number of plant Being Reported on: 32 - 31

3. Report period: 1 July, 1949 (Beginning) 30 Sept, 1949 (Ending)

/ / / / / / / / Negative / / / / / / / / /

K. Yoshida
(Signature)

Chief of Fiscal Div OSPB
(Title)

Incl #3

REPORT OF COST OF LAND TRANSPORTATION FOR REPARATIONS REMOVALS

1.

Report No: 7

2. Code Number of plant Being Reported on: 32 - 32

3. Report period: 1 July, 1949 (Beginning) 30 Sept, 1949 (Ending)

/ / / / / / / Negative / / / / / / / /

K. Yoshida
(Signature)

Chief of Fiscal Div OSPB
(Title)

Incl #4

DECLASSIFIED E.O. 12065 SECTION 3 (E) NARS DATE

MI-1 C.
General

HEADQUARTERS
KINKI CIVIL AFFAIRS REGION
APO 25 (Osaka, Honshu)

RAS/ay

30 January 1950

SUBJECT: Transmittal of Progress Reports and Packing Lists

TO: General Headquarters
Supreme Commander for the Allied Powers
ATTN: CPC/Rep

1. Transmitted herewith are progress reports regarding Alienation Notices 1-68 and 1-69 for the period 21 January 1950 thru 27 January 1950, and packing lists for the two hundred and twenty (220) packages indicated as having been completed in the reported period.

2. Subject reports mark completion of packaging and crating operations at the Osaka Arsenal, 32-32.

FOR THE CHIEF:

STERLIN G. MOORE
Major Inf
Deputy Chief

4 Incls:
1 - Prog Rpt, AN 1-68 (dup)
2 - Prog Rpt, AN 1-69 (dup)
3 - Pkg List, AN 1-68 (orig)
4 - Pkg List, AN 1-69 (orig)

10-166

DECLASSIFIED E.O. 11652 SECTION 3 (E), NARS NO.

OSAKA FINANCE OFFICE
(Osaka)

January 27, 1950

OFO No. 120

TO : Economic Division,
Kinki Civil Affairs Region

THROUGH: Kinki Liaison Office

SUBJECT: Progress Report

1. Reference is made to Allocation Notices SCAPIN 5825-A/36, dated 20 June 1949, SCAPIN 5825-A/40, dated 30 June 1949 and SCAPIN 5825-A/53, dated 21 November 1949.

2. In compliance with the above directives, we are submitting the attached final progress reports on the reparations removals operation in the Osaka Arsenal, Plant Code No. 32-32.

3. The package numbers of the attached packing lists are as follows:

Allocation: 1-68 (China)

Pkg. Nos. 1045 thru 1056, 1062 thru 1257

Total: 208

Allocation: 1-69 (China)

Pkg. Nos. 845 thru 856 Total: 12

FOR THE CHIEF:

Incls: Progress Reports,
Packing Lists.

for H. Tozoda
Vice Chief,
Osaka Finance Office

KN/ss/kd

DECLASSIFIED E.O. 12065 SECTION 3 (E), NARS DEC

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No.: 14 (Final)

2. Allocation No.: 1-69

3. Period Ending: 27 Jan. 50

4. Code symbol of Plants being reported on: 32 - 38

5. Dismantling, Disassembly, and Packing:

a. Allocation Notice completion date:

b. Present estimated completion date: 25 Jan. 1950

c. Work completed during report period:

(1) Dismantling and disassembly: 4.5 %

(2) Packing: 3 %

d. Work completed to date:

(1) Dismantling and disassembly: 100 %

(2) Packing: 100 %

	Number	Gross Weight (metric tons)	Gross Volume (mens. tons)
e. Packages completed during report period:	12	11.900	37.393
f. Packages completed to date:	849	2,254.646	3,567.888

6. Remarks:

E. Urakami
7. Signature Chief Custodian

8. Title

9. Reviewed by:

10. Signature

11. Title

DECLASSIFIED E.O. 12065 SECTION 3 (b)(1) AND (b)(3)

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No: 16 (Final)
2. Allocation No: 1 - 68
3. Period Ending: 27 Jan. 1950
4. Code symbol of Plants being reported on: 32 - 32
5. Dismantling, Disassembly, and Packing:
   a. Allocation Notice completion date: _____
   b. Present estimated completion date: 25 Jan. 1950
   c. Work completed during report period:
      (1) Dismantling and disassembly: 1 %
      (2) Packing: 6.7 %
   d. Work completed to date:
      (1) Dismantling and disassembly: 100 %
      (2) Packing: 100 %

	Number	Gross Weight (metric tons)	Gross Volume (meas. tons)
e. Packages completed during report period:	208	2,450.390	4,870.586
f. Packages completed to date:	1,212	5,008.747	11,615,270

6. Remarks:

E, Urakami
7. Signature Chief Custodian

8. Title

9. Reviewed by: _____
10. Signature

11. Title

DECLASSIFIED E.O. 12065 SECTION 3 (E)(1), (2), (3), or (4)

177-1 C
General

HEADQUARTERS
KINKI CIVIL AFFAIRS REGION
APO 25 (Osaka, Honshu)

RAS/my

30 January 1950

SUBJECT: Transmittal of Corrected Progress Reports

TO: General Headquarters
Supreme Commander for the Allied Powers
APO 500
ATTN: CPC/Rep

1. In compliance with telephonic request from Mrs. Johnston, your headquarters, transmitted herewith are corrected progress reports regarding Allocation Notices 1-68 and 1-69 as follows:

a. AN 1-68: Special Report, Reports Nos. 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, and 13.

b. AN 1-69: Reports Nos. 4, 5, 6, 7, 8, 9, 10, 11, 12, and 13.

2. Discrepancies regarding progress reports for Allocation Notice 3-60 have not yet been clarified. Report will be submitted as soon as clarification is completed.

FOR THE CHIEF:

22 Incls
Reports as above
(ea dup)

STERLIN C. MOORE
Major Infantry
Deputy Chief

D-165

DECLASSIFIED E.O. 11652 SECTION 3 (E), NARS DATE

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No.: 24

2. Allocation No.: 1 - 69

3. Period Ending: 15 Oct. 1949

4. Code symbol of Plants being reported on: 32 - 32

5. Dismantling, Disassembly, and Packing:

a. Allocation Notice completion date:

b. Present estimated completion date: 25 Oct. 1949

c. Work completed during report period:

(1) Dismantling and disassembly: 13.45 %

(2) Packing: 12.1 %

d. Work completed to date:

(1) Dismantling and disassembly: 47.10 %

(2) Packing: 16.5 %

	Number	Gross Weight (metric tons)	Gross Volume (meas. tons)
e. Packages completed during report period:	109	186.693	285.811
f. Packages completed to date:	158	299.647	479.483

6. Remarks:

Packaging Operation completion date for transformer and cranes, is 20 Nov. 1949.

7. Signature: E. Urakami

8. Title: Chief Custodian

9. Reviewed by:

10. Signature

11. Title

DECLASSIFIED E.O. 12065 SECTION 3 (E), NARS DATE

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No: 5
2. Allocation No: 1-69
3. Period Ending: 28 Oct 49
4. Code symbol of plants being reported on: 32-32
5. Dismantling, disassembly and packing:
   a. Allocation notice completion date:
   b. Present estimated completion date: 25 Nov. 1949
   c. Work completed during report period:
      (1) Dismantling and disassembly: 20.7 %
      (2) Packing: 5.1 %
   d. Work completed to date:
      (1) Dismantling and disassembly: 53.8 %
      (2) Packing: 22.6 %

	Number	Gross Weight (metric tons)	Gross Volume (meas. tons)
e. Packages completed during report period:	55	167.956	301.239
f. Packages completed to date:	213	467.603	780.752

6. Remarks:

E. Urakami
~~Signature~~ Custodian

8. Title

9. Reviewed by:

10. Signature

11. Title

DECLASSIFIED E.O. 12065 SECTION 3 (b)(1) NND No. [illegible]

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No: 6
2. Allocation No: 1-69
3. Period Ending: 3 Nov 49
4. Code symbol of plants being reported on: 32-32
5. Dismantling, disassembly, and packing:
   a. Allocation notice completion date:
   b. Present estimated completion date: 25 Nov. 1949
   c. Work completed during report period:
      (1) Dismantling and disassembly: 4.3 %
      (2) Packing: 3.2 %
   d. Work completed to date:
      (1) Dismantling and disassembly: 38.6 %
      (2) Packing: 31.2 %

	Number	Gross Weight (metric tons)	Gross Volume (Meas. tons)
e. Packages completed during report period:	78	432.483	716.534
f. Packages completed to date:	291	900.696	1,496.286

6. Remarks:

E, Urakami
Chief Custodian

8. Title

9. Reviewed by:

10. Signature

11. Title

DECLASSIFIED E.O. 12065 SECTION 3 NSC MEMO

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No: 7 5
2. Allocation No: 1-09
3. Period Ending: 5 Nov 49
4. Code symbol of plants being reported on: 32-32
5. Dismantling, disassembly, and packing:
   a. Allocation notice completion date: _____
   b. Present estimated completion date: 25 Nov. 1949
   c. Work completed during report period:
      (1) Dismantling and disassembly: 13.36 %
      (2) Packing: 2.4 %
   d. Work completed to date:
      (1) Dismantling and disassembly: 71.66 %
      (2) Packing: 55.6 %

	Number	Gross Weight (metric tons)	Gross Volume (meas. tons)
e. Packages completed during report period:	22	30.800	50.793
f. Packages completed to date:	313	930.885	1,553.079

6. Remarks

E. Urakami
Signature

Chief Custodian
3. Title

9. Reviewed by _____

10. Signature

11. Title

DECLASSIFIED E.O. 12065 SECTION 3 402/NNBS No:

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No: 8

2. Allocation No: 1 - 69

3. Period Ending: 11 Nov. 1949

4. Code symbol of Plants being reported on: 32 - 32

5. Dismantling, Disassembly, and Packing:

   a. Allocation Notice completion date:

   b. Present estimated completion date: 25 Nov. 1949

   c. Work completed during report period:

      (1) Dismantling and disassembly: 2.5 %

      (2) Packing: 34.9 %

   d. Work completed to date:

      (1) Dismantling and disassembly: 74.16 %

      (2) Packing: 68.5 %

	Number	Gross Weight (metric tons)	Gross Volume (meas. tons)
e. Packages completed during report period:	314	612.820	871.043
f. Packages completed to date:	627	1,543.706	2,424.122

6. Remarks:

E. Urakami
7. Signature Chief Custodian

8. Title

9. Reviewed by:

10. Signature

11. Title

DECLASSIFIED E.O. 12065 SECTION 3 402/NNBS NO:

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No: 9

2. Allocation No: 1 - 69

3. Period Ending: 25 Nov. 1949

4. Code symbol of Plants being reported on: 32 - 32

5. Dismantling, Disassembly, and Packing:

a. Allocation Notice completion date: _____

b. Present estimated completion date: 25 Nov. 1949

c. Work completed during report period:

(1) Dismantling and disassembly: 21.34 %

(2) Packing: 8.5 %

d. Work completed to date:

(1) Dismantling and disassembly: 95.5 %

(2) Packing: 77 %

	Number	Gross Weight (metric tons)	Gross Volume (meas. tons)
e. Packages completed during report period:	75	351.085	339.446
f. Packages completed to date:	702	1,894.791	2,763.568

6. Remarks:

E. Urakami
7. Signature Chief Custodian

8. Title

9. Reviewed by: _____

10. Signature

11. Title

DECLASSIFIED E.O. 12065 SECTION 3 402/MDS NO.

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No: 10

2. Allocation No: 1 - 69

3. Period Ending: 9 Dec. 1949

4. Code symbol of Plants being reported on: 32 - 32

5. Dismantling, Disassembly, and Packing:

   a. Allocation Notice completion date: _____

   b. Present estimated completion date: 25 Nov. 1949

   c. Work completed during report period:

      (1) Dismantling and disassembly: 0 %

      (2) Packing: 0 %

   d. Work completed to date:

      (1) Dismantling and disassembly: 95.5 %

      (2) Packing: 77 %

	Number	Gross Weight (metric tons)	Gross Volume (meas. tons)
e. Packages completed during report period:	0	0	0
f. Packages completed to date:	702	1,894.791	2,763.568

6. Remarks:

E. Urakami
7. Signature

Chief - Custodian
8. Title

9. Reviewed by: _____

10. Signature

_____

11. Title

DECLASSIFIED E.O. 12065 SECTION 3 482/NNSC No.

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No: 11
2. Allocation No: 1 - 69
3. Period Ending: 23 Dec 49
4. Code symbol of Plants being reported on: 32 - 32
5. Dismantling, Disassembly, and Packing:
   a. Allocation Notice completion date:
   b. Present estimated completion date: 25 Nov 49
   c. Work completed during report period:
      (1) Dismantling and disassembly: 0 %
      (2) Packing: ~~20~~ 15 %
   d. Work completed to date:
      (1) Dismantling and disassembly: 95.5 %
      (2) Packing: ~~94~~ 92 %

	Number	Gross Weight (metric tons)	Gross Volume (meas. tons)
e. Packages completed during report period:	135	347,955	766,927
f. Packages completed to date:	837	2,242,746	3,530,495

6. Remarks:

E. Urahami
7. Signature

Custodian
8. Title

9. Reviewed by:

10. Signature

11. Title

DECLASSIFIED E.O. 11652 SECTION 3 (E)(2)(B) NND 947005

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No: 12
2. Allocation No: 1 - 69
3. Period Ending: 6 Jan 50
4. Code symbol of Plants being reported on: 32 - 32
5. Dismantling, Disassembly, and Packing:
   a. Allocation Notice completion date: _____
   b. Present estimated completion date: 31 Jan 50
   c. Work completed during report period:
      (1) Dismantling and disassembly: 0 %
      (2) Packing: 0 %
   d. Work completed to date:
      (1) Dismantling and disassembly: 95.5 %
      (2) Packing: 92 %

	Number	Gross Weight (metric tons)	Gross Volume (meas. tons)
e. Packages completed during report period:	0	0	0
f. Packages completed to date:	837	2,242,746	3,530,495

6. Remarks:

E. Urakami
7. Signature — Chief Custodian

8. Title

9. Reviewed by:

10. Signature

11. Title

DECLASSIFIED E.O. 12065 SECTION 3 (E), NARS DATE

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No: 13
2. Allocation No: 1 - 69
3. Period Ending: 20 Jan 50
4. Code symbol of Plants being reported on: 32 - 32
5. Dismantling, Disassembly, and Packing:
   a. Allocation Notice completion date:
   b. Present estimated completion date: 31 Jan 50
   c. Work completed during report period:
      (1) Dismantling and disassembly: 0 %
      (2) Packing: 0 %
   d. Work completed to date:
      (1) Dismantling and disassembly: 95.5 %
      (2) Packing: 97 %

	Number	Gross Weight (metric tons)	Gross Volume (meas. tons)
e. Packages completed during report period:	0	0	0
f. Packages completed to date:	837	2,242.746	3,530,495

6. Remarks:

E. Urakami
7. Signature

Chief Custodian
8. Title

9. Reviewed by:

10. Signature

11. Title

DECLASSIFIED E.O. 11652 SECTION 3 (E)(1) NND 947

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No.: Special Report
2. Allocation No.: 1- 68
3. Period Ending: 15 Sept. 1949
4. Cost symbol of Plants being reported on: 32 - 32
5. Dismantling, Disassembly, and Packing:
   a. Allocation Notice completion date: _____
   b. Present estimated completion date: 25 Oct. 1949
   c. Work completed during report period: _____
      (1) Dismantling and disassembly: 3 %
      (2) Packing: 2.3 %
   d. Work completed to date:
      (1) Dismantling and disassembly: 43 %
      (2) Packing: 2.3 %

	Number	Gross Weight (metric tons)	Gross Volume (mons. tons)
e. Packages completed during report period:	66	144.548	299.763
f. Packages completed to date:	66	144.548	299.763

6. Remarks:

1. The completion date for crane, trackage, and sub-station is 28 Nov. 1949.

2. Packaging operation for 212 items (292 pkgs) was completed. They are ready for inspection by the field inspector from the 8th Army.

E, Urakami
7. Signature Chief Custodian

8. Title

9. Reviewed by: 10. Signature

11. Title

DECLASSIFIED E.O. 11652 SECTION 3 (E)(2) AND (3) NARA DATE 1/30/79

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No.: 3
2. Allocation No.: 1 - 68
3. Period Ending: 22 Sept. 1949
4. Code symbol of Plants being reported on: 32 - 32
5. Dismantling, Disassembly, and Packing:
   a. Allocation Notice completion date:
   b. Present estimated completion date: 25 Oct. 1949
   c. Work completed during report period:
      (1) Dismantling and disassembly: 2.3 %
      (2) Packing: 5 %
   d. Work completed to date:
      (1) Dismantling and disassembly: 45.8 %
      (2) Packing: 7.3 %

	Number	Gross Weight (metric tons)	Gross Volume (metric tons)
e. Packages completed during report period:	144	302.468	639.200
f. Packages completed to date:	210	447.016	938.963

6. Remarks:

Packaging Completion date for crane, trackage and sub-station is 28 Nov. 1949

E. Urakami
7. Signature

Chief Custodian
8. Title

9. Reviewed by:

10. Signature

11. Title

DECLASSIFIED E.O. 12065 SECTION 3 (b), NARS Date

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No.: 4
2. Allocation No.: 1 - 68
3. Period Ending: 6 Oct. 1949
4. Code symbol of Plants being reported on: 32 - 32
5. Dismantling, Disassembly and Packing:
   a. Allocation Notice completion date:
   b. Present estimated completion date: 25 Oct. 1949
   c. Work completed during report period:
      (1) Dismantling and disassembly: 2 %
      (2) Packing: 17 %
   d. Work completed to date :
      (1) Dismantling and disassembly: 27.3 %
      (2) Packing: 24.3 %

	Number	Gross Weight (metric tons)	Gross Volume (mens. tons)
e. Packages completed during report period:	350	732.690	1,984.286
f. Packages completed to date:	560	1,179.706	2,923.249

6. Remarks:

Packaging completion date for cranes, trackage and sub-station is 28 Nov. 1949.

E, Urakami
7. ~~Chief~~ Custodian

8. Title

9. Reviewed by:

10. Signature

11. Title

DECLASSIFIED E.O. 11652 SECTION 3 (E), MAR 16

PROGRESS REPORT ON INTEGRATED FACILITIES

1. Report No: 5
2. Allocation No: 1-68
3. Period Ending: 7 Oct 49
4. Code symbol of plants being reported on: 32-32
5. Dismantling, disassembly, and packing:
   a. Allocation notice completion date:
   b. Present estimated completion date: 25 Oct. 1949
   c. Work completed during report period:
      (1) Dismantling and disassembly: 0.6 %
      (2) Packing: 8.1 %
   d. Work completed to date:
      (1) Dismantling and disassembly: 47.8 %
      (2) Packing: 32.4 %

	Number	Gross Weight (metric tons)	Gross Volume (meas. tons)
e. Packages completed during report period:	187	341.445	868.076
f. Packages completed to date:	747	1,521.151	3,791.325

6. Remarks:

Packaging completion date for cranes, trackage and sub-station is 28 Nov. 1949.

E, Urakami
7. Signature
Chief Custodian
8. Title

9. Reviewed by:
10. Signature
11. Title

DECLASSIFIED E.O. 12065 SECTION 3 402) MDS NO.

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No: 6
2. Allocation No: 1-68
3. Period Ending: 15 Oct 49
4. Code symbol of plants being reported on: 32-32
5. Dismantling, disassembly, and packing:
   a. Allocation Notice completion date:
   b. Present estimated completion date: 25 Oct. 1949
   c. Work completed during report period:
      (1) Dismantling and disassembly: 2.9 %
      (2) Packing: 0.9 %
   d. Work completed to date:
      (1) Dismantling and disassembly: 30.7 %
      (2) Packing: 33.3 %

	Number	Gross Weight (metric tons)	Gross Volume (cubic tons)
e. Packages completed during report period:	18	33.320	112.361
f. Packages completed to date:	765	1,554.471	3,903.686

6. Remarks:

Packaging completion date for cranes, trackage and sub-station is 28 Nov. 1949.

E, Urakami
Chief Custodian

8. Title

9. Reviewed by:

10. Signature

11. Title

DECLASSIFIED E.O. 12065 SECTION 3.402, NNDS NO.

PROGRESS REPORT OF DISMANTLED FACILITIES

1. Report No: 7
2. Allocation No: 1-68
3. Period Ending: 28 Oct 49

4. Code symbol of plants being reported on: 32-32

5. Dismantling, disassembly, and packing:

   a. Allocation Notice completion date: _____

   b. Present estimated completion date: 28 Nov. 1949

   c. Work completed during report period:

      (1) Dismantling and disassembly: 4.5 %

      (2) Packing: 0.5 %

   d. Work completed to date:

      (1) Dismantling and disassembly: 55.2 %

      (2) Packing: 33.8 %

	Number	Gross Weight (metric tons)	Gross Volume (meas.-tons)
e. Packages completed during report period:	9	129.550	564.740
f. Packages completed to date:	774	1,684.621	4,468.426

6. Remarks:

E. Urakami
7. Signature Chief Custodian

8. Title

9. Reviewed by: _____
10. Signature

_____
11. Title

DECLASSIFIED E.O. 11652 SECTION 3 (E), NARS DATE: [illegible]

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No: 8
2. Allocation No: 1 - 68
3. Period Ending: 3 Nov 49
4. Code symbol of Plants being reported on: 32 - 32
5. Dismantling, Disassembly, and Packing:
   a. Allocation Notice completion date: _____
   b. Present estimated completion date: 28 Nov 49
   c. Work completed during report period:
      (1) Dismantling and disassembly: 3.5 %
      (2) Packing: 0
   d. Work completed to date:
      (1) Dismantling and disassembly: 58.7 %
      (2) Packing: 33.8 %

	Number	Gross Weight (metric tons)	Gross Volume (meas. tons)
e. Packages completed during report period:	0	- 0	0
f. Packages completed to date:	774	1,684,021	4,468,436

6. Remarks:

E, Urakami
Signature

Chief Custodian
8. Title

9. Reviewed by: _____

10. Signature

11. Title

DECLASSIFIED E.O. 12065 SECTION 3 (E), NARS DATE

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No: 9

2. Allocation No: 1 - 68

3. Period Ending: 5 Nov 49

4. Code symbol of Plants being reported on: 32 - 32

5. Dismantling, Disassembly, and Packing:

   a. Allocation Notice completion date:

   b. Present estimated completion date: 28 Nov 49

   c. Work completed during report period:

      (1) Dismantling and disassembly: 2.3 %

      (2) Packing: 0 %

   d. Work completed to date:

      (1) Dismantling and disassembly: 61 %

      (2) Packing: 33.8 %

	Number	Gross Weight (metric tons)	Gross Volume (meas. tons)
e. Packages completed during report period:	0	0	0
f. Packages completed to date:	774	1,684,021	4,466,426

6. Remarks:

E. Urakami
Chief Custodian
Signature

9. Reviewed by:

8. Title

10. Signature

11. Title

DECLASSIFIED E.O. 12065 SECTION 3 (E)(2) NARS Date: [illegible]

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No.: 10
2. Allocation No: 1 - 68
3. Period Ending: 11 Nov 49
4. Code symbol of Plants being reported on: 32 - 32
5. Dismantling, Disassembly, and Packing:
   a. Allocation Notice completion date: _____
   b. Present estimated completion date: 28 Nov 49
   c. Work completed during report period:
      (1) Dismantling and disassembly: 1.3 %
      (2) Packing: 0.3 %
   d. Work completed to date:
      (1) Dismantling and disassembly: 62.3 %
      (2) Packing: 34.1 %

	Number	Gross Weight (metric tons)	Gross Volume (mens. tons)
e. Packages completed during report period:	5	18,428	43,569
f. Packages completed to date:	779	1,702,449	4,511,995

6. Remarks:

E, Urakami
7. Signature Chief Custodian

8. Title

9. Reviewed by:

10. Signature

11. Title

DECLASSIFIED E.O. 12958 Section 3.3, NNSA Letter, 7/9/2010

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No: 11
2. Allocation No: 1 - 68
3. Period Ending: 25 Nov 49
4. Code symbol of Plants being reported on: 32 - 32
5. Dismantling, Disassembly, and Packing:
   a. Allocation Notice completion date: _____
   b. Present estimated completion date: 28 Nov 49
   c. Work completed during report period:
      (1) Dismantling and disassembly: 8 %
      (2) Packing: 30.5 %
   d. Work completed to date:
      (1) Dismantling and disassembly: 70.3 %
      (2) Packing: 64.6 %

	Number	Gross Weight (metric tons)	Gross Volume (meas. tons)
e. Packages completed during report period:	46	148,141	154,682
f. Packages completed to date:	825	1,850,590	4,666,677

6. Remarks:

E. Urakami
7. Signature Chief Custodian

8. Title

9. Reviewed by:

10. Signature

11. Title

DECLASSIFIED E.O. 11652 SECTION 3 (E), NARS DATE

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No: 12

2. Allocation No: 1 - 68

3. Period Ending: 9 Dec 49

4. Code symbol of Plants being reported on: 32 - 32

5. Dismantling, Disassembly, and Packing:

   a. Allocation Notice completion date: _____

   b. Present estimated completion date: 28 Nov 49

   c. Work completed during report period:

      (1) Dismantling and disassembly: 15 %

      (2) Packing 16 %

   d. Work completed to date:

      (1) Dismantling and disassembly: 85.3 %

      (2) Packing: 80.6 %

	Number	Gross Weight (metric tons)	Gross Volume (meas. tons)
e. Packages completed during report period:	64	284,777	776,395
f. Packages completed to date:	889	2,135,367	5,443,072

6. Remarks:

E. Urakami
7. Signature

Chief Custodian
8. Title

9. Reviewed by:

10. Signature

11. Title

DECLASSIFIED E.O. 12065 SECTION 3.3(b)(1), NND 760

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No: 13

2. Allocation No: 1 - 68

3. Period Ending: 23 Dec 49

4. Code symbol of Plants being reported on: 32 - 32

5. Dismantling, Disassembly, and Packing:

a. Allocation Notice completion date: _____

b. Present estimated completion date: 28 Nov 49

c. Work completed during report period:

(1) Dismantling and disassembly: 2.7 %

(2) Packing: 4.7 %

d. Work completed to date:

(1) Dismantling and disassembly: 88 %

(2) Packing: 85.3 %

	Number	Gross Weight (metric tons)	Gross Volume (meas. tons)
e. Packages completed during report period:	98	298,440	1,125,925
f. Packages completed to date:	987	2,433,807	6,568,997

6. Remarks:

E. Urakami
7. Signature of Custodian Chief

8. Title

9. Reviewed by:

10. Signature

11. Title

DECLASSIFIED E.O. 12065 SECTION 3 (E), NARS Date

M1-1 c
General

HEADQUARTERS
KINKI CIVIL AFFAIRS REGION
APO 25 (Osaka, Honshu)

RAS/sy

27 January 1950

SUBJECT: Transmittal of Reports of Cost of Reparations Removals

TO: General Headquarters
Supreme Commander for the Allied Powers
APO 500
ATTN: CPC/Rep

1. Reference is letter, this headquarters, subject: "Transmittal of Corrected Reports of Cost of Reparations Removals", 31 December 1949.

2. Paragraph 12a, page 6 of Inclosure No. 2 to above referenced letter, "Report No. 6, Cost of Dismantling and Packaging, Plant 13-53", is rescinded and replaced by Inclosure No. 1 herewith.

3. Inclosures No. 2 and 3 herewith, negative reports of cost of dismantling and packaging and cost of land transportation, respectively, at plant 32-31, for the period 1 April 1949 thru 30 June 1949, are submitted thru this headquarters by the Osaka SPB in compliance with instructions from your headquarters to the Central SPB.

FOR THE CHIEF:

3 Incls:
As above (en quad)

STERLIN C. MOORE
Major Inf
Deputy Chief

DECLASSIFIED E.O. 11652 SECTION 3 (E), NARS Ltr.

OSFB 109

20 Jan 1950

SUBJECT: Revision of dismantling and packing cost report (Plant No. 13 - 53), for 6th period, and submission of additional report on dismantling, packing and land transportation costs (Plant No.32 - 31).

THRU : Kinki Liaison and Coordination Office.

TO : Kinki Civil Affairs Region.

1. Forwarded herewith.

a. Dismantling and packing cost report (Shirahama Plant 13 - 53) for 6th period as of 28 Dec 1949 as revised.

b. Report on dismantling, packing and land transportation costs (Hirakata Plant 32 - 31) for 6th period.

2. Request necessary copies of above be submitted to higher headquarters from your office.

FOR THE DIRECTOR

K. Yoshida

KENKICHI YOSHIDA
Chief, Fiscal Div.

2 Incls. As above.

REPORT OF COST OF DISMANTLING AND PACKAGING

1. Report No.: 6 2. Code Number of Plant Being Reported on: 32 - 31

3. Allocation Notice Numbers Covered: 3 - 56

4. Report period: 1 April, 1949 (Beginning) 30 June, 1949 (Ending)

////////////// Negative //////////////////

K. Goshida
(Signature)

Chief of Fiscal Div., O.S.P.B.
(Title)

Incl #2

REPORT OF COST OF LAND TRANSPORTATION FOR REPARATIONS REMOVALS

1. Report No: 6 2. Code Number of Plant Being Reported On: 32 - 31

3. Report Period: 1 April, 1949 (Beginning) 30 June, 1949 (Ending)

////////// Negative //////////

K. Yoshida
(Signature)

Chief of Fiscal Div., O.S.P.B
(Title)

Encl #3

DECLASSIFIED E.O. 12065 SECTION 3 (E), NARS Date

M1-1 c
general

HEADQUARTERS
KINKI CIVIL AFFAIRS REGION
APO 25 (Osaka, Honshu)

RAS/mm

26 January 1950

SUBJECT: Transmittal of Delivery Receipts

TO: General Headquarters
Supreme Commander for the Allied Powers
APO 500
ATTN: CPC/Rep

1. Herewith transmitted are the following delivery receipts for three hundred and thirteen (313) crates loaded aboard the SS Loksang for shipment to the United Kingdom:

a. Allocation Notice 4-63, 165 crates. (Incl. No. 1)

b. Allocation Notice 4-65, 148 crates. (Incl. No. 2)

2. The delivery receipts were executed by the authorized representative of the United Kingdom Government in the presence of a member of this headquarters.

FOR THE CHIEF:

2 Incls:
As above (ea sept)

STERLIN C. MOORE
Major, Infantry
Deputy Chief

0-160

DECLASSIFIED E.O. 11905 SECTION 3 (E)(1)(2) NARS NO.

COPY

No. 1

RECEIPT FOR PROPERTY RECEIVED AS REPARATIONS

1. The signature of the authorized representative of the United Kingdom Government and the Japanese Government, respectively, which appear on this document, attest to the fact that the authorized representative of the Japanese Government has, on this date, on board the S/S " LOKSANG ", at the port of O s a k a , Japan, stowed, transferred, assigned, granted, and conveyed the property described on pages 1 to 3 inclusive hereof, in accordance with the provisions of Reparations Allocation Number 4 - 63, together with the title thereto and custody thereof to the United Kingdom Government and such Government has accepted such delivery of the property from the Japanese Government, and agrees to take possession of the same immediately.

Such delivery, transfer, assignment, grant and conveyance and acceptance thereof are hereby acknowledged.

2. The Japanese Government does hereby convenant that it is the lawful owner of said property, free and clear of all incumbrances, that it possesses the title thereto and that it will warrant and defend the same against all claims and demands of all persons whomsoever.

3. The United Kingdom Government undertakes that it will make appropriate equitable adjustment and abide by any final Allied decisions in respect of any conflicting claims to such property that may be made by other nations or their nationals.

4. The inventory and description of property delivered under this receipt is as follows:

Packages numbered;

Incl #1

DECLASSIFIED E.O. 12065 SECTION 3 (E)(1) NARS DATE

No. 2

1	2	3	4
5	6	7	8
9	10	11	12
13	14	15	16
17	18	19	20
21	22	23	24
29	30	31	32
33	35	36	37
38	39	40	41
42	43	44	45
67	68	69	70
71	73	74	75
76	77	78	81
82	83	92	93
96	97	98	99
100	101	102	103
104	167	168	169
170	171	172	182
187	188	193	194
196	197	198	215
216	217	218	222
225	227	228	233
234	235	236	237
238	240	241	242
243	244	245	254
255	256	257	258
259	260	267	268

DECLASSIFIED E.O. 12065 SECTION 3 (E)(2) NND No. [illegible]

269	270	297	299
331	332	333	334
335	336	337	338
346	347	348	368
372	373	382	383
384	385	386	419
420	421	422	424
425	426	427	428
429	430	449	450
453	454	455	456
459	460	461	464
465	466	467	468
475	476	478	479
480	481	482	485
486			

Total: 165 Packages

5. Dated at Osaka this 25th day of January, 1950

For the Director: Kinki Maritime Bureau

For the Director: Kinki Liaison and Coordination Office

(On Behalf of Recipient Government) (On Behalf of Japanese Government)

DECLASSIFIED E.O. 12065 SECTION 3 (E) NNSC NO.

COPY

No. 1

RECEIPT FOR PROPERTY RECEIVED AS REPARATIONS

1. The signature of the authorized representative of the United Kingdom Government and the Japanese Government, respectively, which appear on this document, attest to the fact that the authorized representative of the Japanese Government has, on this date, on board the S/S " LOKSANG ", at the port of O s a k a, Japan, stowed, transferred, assigned, granted, and conveyed the property described on pages 1 to 3 inclusive hereof, in accordance with the provisions of Reparations Allocation Number 4 - 65, together with the title thereto and custody thereof to the United Kingdom Government and such Government has accepted such delivery of the property from the Japanese Government, and agrees to take possession of the same immediately.

Such delivery, transfer, assignment, grant and conveyance and acceptance thereof are hereby acknowledged.

2. The Japanese Government does hereby convenant that it is the lawful owner of said property, free and clear of all incumbrances, that it possesses the title thereto and that it will warrant and defend the same against all claims and demands of all persons whomsoever.

3. The United Kingdom Government undertakes that it will make appropriate equitable adjustment and abide by any final Allied decisions in respect of any conflicting claims to such property that may be made by other nations or their nationals.

4. The inventory and description of property delivered under this receipt is as follows:

Packages numbered;

Incl #2

DECLASSIFIED E.O. 12065 SECTION 3 402, MDS M.

No. 2

1	2	3	4
5	7	16	32
33	34	35	36
37	39	40	41
42	66	116	117
122	125	156	157
159	159	160	161
162	163	164	165
166	167	168	169
170	171	172	173
174	175	176	177
178	179	180	181
182	183	184	185
186	187	188	189
190	191	192	193
194	195	196	200
201	202	203	204
205	206	207	208
209	210	211	214
215	216	217	233
244	247	306	312
316	322	323	324
325	325	327	328
329	336	337	338
339	340	341	342
348	350	371	372
373	374	375	376
397	398	403	404

DECLASSIFIED E.O. 12065 SECTION 3-402/NNBS NO.

No. 3

405	406	461	462
467	468	502	503
504	505	506	507
508	513	514	515
516	544	545	546
547	548	549	550
551	552	553	554
555	556	557	558
559	560	561	6

Total: 148 Packages

5. Dated at Osaka this 25th day of January, 1950

For the Director: Kinki Maritime Bureau

For the Director: Kinki Liaison and Coordination office

(On Behalf of Recipient Government) (On Behalf of Japanese Government)

DECLASSIFIED E.O. 11652 SECTION 3 (E) AND/OR

HEADQUARTERS
KINKI CIVIL AFFAIRS REGION
APO 25 (Osaka, Honshu)

RAS/sy

24 January 1950

SUBJECT: Transmittal of Progress Reports and Packing Lists

TO : General Headquarters
Supreme Commander for the Allied Powers
APO 500
ATTN: CPC/Rep

Transmitted herewith are progress reports regarding Allocation Notices 1-68, 1-69 and 3-60 for the period 7 January 1950 through 20 February 1950, and packing lists for the fifty (50) packages indicated as having been completed in the reported period for Allocation Notices 1-68 and 3-60. Negative operations are reported for Allocation Notice 1-69.

FOR THE CHIEF:

5 Incls:
1-Prog Rpt, AN 1-68 (dup)
2-Prog Rpt, AN 1-69 (dup)
3-Prog Rpt, AN 3-60 (dup)
4-Pkg List, AN 1-68 (trip)
5-Pkg List, AN 3-60 (trip)

STERLIN C. MOORE
Major Inf
Deputy Chief

Top Secret File

0-159

DECLASSIFIED E.O. 11652 SECTION 3 (E), NARS DATE

KINKI
OSAKA LIAISON & COORDINATION OFFICE

Prefectural Building
OSAKA

TS/ts

KKLCO No. 26 ER

21 January 1950

TO : Chief,
Kinki Civil Affairs Region
(Attn: Commerce and Industry, Economic Section)

SUBJECT: Progress Report No.15

For transmission to your higher Headquarters and for your information.

S. Shima
Director

Incl: Letter from Osaka Finance Office,
OFO No.116, dated 20 January 1950,
subject as above.

1-343
23 PC

DECLASSIFIED E.O. 11652 SECTION 3 (E), NARS Date

OSAKA FINANCE OFFICE
(Osaka)

January 20, 1950.

OFO No. 116

TO : Economic Division,
Kinki Civil Affairs Region

THROUGH: Kinki Liaison Office

SUBJECT: Progress Report

1. Reference is made to, Allocation Notices SCAPIN 5825-A/36, dated 20 June 1949, SCAPIN 5825-A/40, dated 30 June 1949 and SCAPIN 5825-A/53, dated 21 November 1949.

2. In compliance with the above directives, we are submitting the attached progress reports on the reparations removals operation in the Osaka Arsenal, Plant Code No. 32-32.

3. The package numbers of the attached packing lists are as follows:

Allocation 1-68 (China)

Pkg. Nos. 1033 thru 1044, 1057 thru 1061 Total: 17

Allocation 3-60 (Philippines)

Pkg. Nos. 878 thru 910 Total: 33

FOR THE CHIEF,

H. Togoda

702 Vice Chief,

KN/ss/mk

KKLCO
AM PM
Received: 2/1/'50

DECLASSIFIED E.O. 11652 SECTION 3 (E), NARA NO.

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No: 15

2. Allocation No: 1 - 68

3. Period Ending: 20 Jan. 1950

4. Code symbol of Plants being reported on: 32 - 32

5. Dismantling, Disassembly, and Packing:

   a. Allocation Notice completion date: _____

   b. Present estimated completion date: 25 Jan. 1950

   c. Work completed during report period:

      (1) Dismantling and disassembly: 6 %

      (2) Packing: 8 %

   d. Work completed to date:

      (1) Dismantling and disassembly: 99 %

      (2) Packing: 93.3 %

	Number	Gross Weight (metric tons)	Gross Volume (meas. tons)
e. Packages completed during report period:	17	124.550	175.680
f. Packages completed to date:	1,004	2,558.357	6,744.684

6. Remarks:

E, Urakami
7. Chief Custodian

8. Title

9. Reviewed by: _____

10. Signature

_____

11. Title

DECLASSIFIED E.O. 11652 SECTION 3 (E)(1) NARS NO.

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No: 13
2. Allocation No: 1 - 65
3. Period Ending: 20 Jan. 1950
4. Code symbol of Plants being reported on: 32 - 32
5. Dismantling, Disassembly, and Packing:
   a. Allocation Notice completion date: _____
   b. Present estimated completion date: 25 Jan. 1950
   c. Work completed during report period:
      (1) Dismantling and disassembly: 0%
      (2) Packing: 0%
   d. Work completed to date:
      (1) Dismantling and disassembly: 94.5%
      (2) Packing: 97 %

	Number	Gross Weight (metric tons)	Gross Volume (meas. tons)
e. Packages completed during report period:		0	0
f. Packages completed to date:	837	2,242.746	3,332.250

6. Remarks:

E. Urakami
7. Signature
Chief Custodian
8. Title

9. Reviewed by: _____
10. Signature

_____
11. Title

DECLASSIFIED E.O. 12065 SECTION 3 (b)(1) NND No. [illegible]

PROGRESS REPORT OF INTEGRATED FACILITIES

1. Report No: 15 (Final)

2. Allocation No: 3 - 60

3. Period Ending: 20 Jan. 1950

4. Code symbol of Plants being reported on: 32 - 32

5. Dismantling, Disassembly, and Packing:

   a. Allocation Notice completion date: _____

   b. Present estimated completion date: 15 Jan. 1950

   c. Work completed during report period:

      (1) Dismantling and disassembly: 6 %

      (2) Packing: 6 %

   d. Work completed to date:

      (1) Dismantling and disassembly: 100 %

      (2) Packing: 100 %

	Number	Gross Weight (metric tons)	Gross Volume (meas. tons)
e. Packages completed during report period:	33	298.670	536.948
f. Packages completed to date:	845	3,215.6337	5,644.879

6. Remarks:

E, Urakami
7. Signature

Chief, Custodian
8. Title

9. Reviewed by: _____

10. Signature

_____
11. Title

DECLASSIFIED E.O. 12065 SECTION 3 (E)(2), MARS NO.

MI-IC
General

HEADQUARTERS
KINKI CIVIL AFFAIRS REGION
APO 25 (Osaka, Honshu)

RAS/may

24 January 1950

SUBJECT: Transmittal of Delivery Receipts

TO: General Headquarters
Supreme Commander for the Allied Powers
APO 500
ATTN: CPC/Rep

1. Herewith transmitted are the following delivery receipts for fifty-one (51) crates loaded aboard the SS Furnea for shipment to the United Kingdom:

a. Allocation Notice 4-63, 12 crates.
(Inclosure No. 1)

b. Allocation Notice 4-65, 39 crates.
(Inclosure No. 2)

2. The delivery receipts were executed by the authorized representative of the United Kingdom Government in the presence of a member of this headquarters.

FOR THE CHIEF:

2 Incls:
As above (ea sept)

STERLIN C. MOORE
Major Infantry
Deputy Chief

0-15T

DECLASSIFIED E.O. 12065 SECTION 3-402, NARS NO.

COPY No. 1

RECEIPT FOR PROPERTY RECEIVED AS REPARATIONS

1. The signature of the authorized representative of the United Kingdom Government and the Japanese Government, respectively, which appear on this document, attest to the fact that the authorized representative of the Japanese Government has, on this date, on board the S/S " PURNEA ", at the port of O s a k a, Japan, stowed, transferred, assigned, granted, and conveyed the property described on pages 1 to 2 inclusive hereof, in accordance with the provisions of Reparations Allocation Number 4 - 63, together with the title thereto and custody thereof to the United Kingdom Government and such Government has accepted such delivery of the property from the Japanese Government, and agrees to take possession of the same immediately.

Such delivery, transfer, assignment, grant and conveyance and acceptance thereof are hereby acknowledged.

2. The Japanese Government does hereby convenant that it is the lawful owner of said property, free and clear of all incumbrances, that it possesses the title thereto and that it will warrant and defend the same against all claims and demands of all persons whomsoever.

3. The United Kingdom Government undertakes that it will make appropriate equitable adjustment and abide by any final Allied decisions in respect of any conflicting claims to such property that may be made by other nations or their nationals.

4. The inventory and description of property delivered under this receipt is as follows:

Packages numbered;

Incl #1

DECLASSIFIED E.O. 11652 SECTION 3 (E)(2) AND NSC

No. 2

219	220	221	315
369	370	371	469
470	471	472	473
474			

Total: [illegible] Packages

5. Dated at Osaka this [illegible] day of January, 1950

For the Director: Kinki Maritime Bureau

For the Director: Kinki Liaison and Coordination Office

(On Behalf of Recipient Government) (On Behalf of Japanese Government)

DECLASSIFIED E.O. 11905 SECTION 5 (b), NARS DATE

COPY No. 1

RECEIPT FOR PROPERTY RECEIVED AS REPARATIONS

1. The signature of the authorized representative of the United Kingdom Government and the Japanese Government, respectively, which appear on this document, attest to the fact that the authorized representative of the Japanese Government has, on this date, on board the S/S " PURNEA ", at the port of Osaka, Japan, stowed, transferred, assigned, granted, and conveyed the property described on pages 1 to 2 inclusive hereof, in accordance with the provisions of Reparations Allocation Number 4 - 65 together with the title thereto and custody thereof to the United Kingdom Government and such Government has accepted such delivery of the property from the Japanese Government, and agrees to take possession of the same immediately.

Such delivery, transfer, assignment, grant and conveyance and acceptance thereof are hereby acknowledged.

2. The Japanese Government does hereby convenant that it is the lawful owner of said property, free and clear of all incumbrances, that it possesses the title thereto and that it will warrant and defend the same against all claims and demands of all persons whomsoever.

3. The ~~United Kingdom~~ Government undertakes that it will make appropriate equitable adjustment and abide by any final Allied decisions in respect of any conflicting claims to such property that may be made by other nations or their nationals.

4. The inventory and description of property delivered under this receipt is as follows:

Packages numbered;

Incl #2

DECLASSIFIED E.O. 12065 SECTION 3 (E)(1) AND 3(E)(2)

No. 2

277	278	279	280
281	282	283	284
285	286	287	288
289	290	291	292
313	625	626	627
628	629	630	631
632	633	634	635
636	637	638	639
640	641	642	643
644	645	646	

Total: 39 Packages

5. Dated at Osaka this 23rd day of Jaunary, 1950

For the Director: Kinki Maritime Bureau

For the Director: Kinki Liaison and Coordination office

(On Behalf of Recipient Government) (On Behalf of Japanese Government)

DECLASSIFIED E.O. 12065 SECTION 3 (E) NARS DATE

M1-1e
General

KINKI
~~OSAKA~~ LIAISON & COORDINATION OFFICE

Prefectural Building
OSAKA

TS/ai

KKLCO No. 28 ER 23 January 1950

TO : Chief
Kinki Civil Affairs Region
(ATTN: Commerce and Industry, Economic Section)

SUBJECT: Report on Notice of Contract Awarded for Trasnportation of Reparations Cargoes of Osaka Arsenal (32-32)

For your information.

S. Shima
Director

Incl: Letter from Osaka S. P. B.
dated 20 January 1950, subject as above.

1-345
253C

DECLASSIFIED E.O. 12065 SECTION 3 (E), NARS DATE

For No. 1

Date 20 January 1950

Notice of Contract Award
(Reparations Removals)

Project No. Allocation No. 1-68 Plant code No. 32-32

Plant Name Osaka Military Asenal

Address No.1 Sugiyama-cho Higashi-ku Osaka city

Estimate Yen 6,970.000.00

Contract Yen 6,890.000.00

Balance Yen 80.000.00

Contractor Nippon Tsuun K.K. Osaka Branch

Address No.92 Umeda-cho Kita-ku Osaka city

Awarded by(L.S.P.B.) Osaka S.P.B.

Date 20 January 1950

Approved by (S.P.B.)

Date

Approved by (C.P.C.)

Date

KELO
AM
PM
Received 23/1/50

DECLASSIFIED E.O. 12065 SECTION 3 (E), NARS NO.

M1-1c
general

KINKI
OSAKA LIAISON & COORDINATION OFFICE

Prefectural Building
OSAKA

TS/ts

KKLCO No. 24 ER 21 January 1950

TO : Chief,
Kinki Civil Affairs Region
(Attn: Commerce and Industry, Economic Section)

SUBJECT: Report on Notice of Contract Awarded for Transportation of Reparation Cargoes at Osaka Arsenal (32-32)

For your information.

S. Shima
Director

Incl: Letter from Osaka S.P.B. dated 20 January 1950, subject as above.

1-391
237c

DECLASSIFIED E.O. 12065 SECTION 3 (E)(2), NNSS NO. [illegible]

Form No._____

Date 20 January 1950

Notice of Contract Award
(Reparations Removals)

Project No. Allocation No.4-63, 4-65 Plant code No. 32-32

Plant Name Osaka Military Asenal

Address No.1 Sugiyama-cho Higashi-ku Osaka city

Estimate Yen 885.000.00

Contract Yen 798.000.00

Balance Yen 87.000.00

Contractor Osaka Konohana Unso K.K.

Address No.56-1 2-chome Dempo-cho minami Konohana-ku Osaka city

Awarded by (L.S.P.B.) Osaka S.P.B.

Date 20 January 1950

Approved by (S.P.B.)

Date

Approved by (C.P.C.)

Date

KMCC
AM
PM
Received: 2/1/50

DECLASSIFIED E.O. 11652 SECTION 3 (E)(1) NARS NO.

Form No.

Date 20 January 1950

Notice of Contract Award
(Reparations Removals)

Project No. Allocation No. 1-69 Plant code No. 32-32

Plant Name Osaka Military Asenal

Address No.1 Sugiyama-cho Higashi-ku Osaka city

Estimate Yen 317,500.00

Contract Yen 317,000.00

Balance Yen 500.00

Contractor Nippon Tsuun K.K. Osaka Branch

Address No.92 Umeda-cho Kita-ku Osaka city

Awarded by (L.S.P.B.) Osaka S.P.B.

Date 20 January 1950

Approved by (S.P. B.)

Date

Approved by (C.P.C.)

Date

Received
AM
2/1/50

DECLASSIFIED E.O. 11652 SECTION 3 (E)(1)(2)(3) NND 963001

M1-1c
general

KINKI
~~OSAKA~~ LIAISON & COORDINATION OFFICE

Prefectural Building
OSAKA

TS/ts

KKLCO No. 25 ER 21 January 1950

TO : Chief,
Kinki Civil Affairs Region
(Attn: Commerce and Industry, Economic Section)

SUBJECT: Report on Notice of Contract Awarded for Loading of Reparations Cargoes at Osaka Port

For your information.

S. Shima
Director

Incl: Letter from Osaka S.P.B. dated 20 January 1950, subject as above.

1-342
240C

DECLASSIFIED E.O. 12065 SECTION 3 (E)(1), NARA, DATE 7/24/2014

Form No.

Date 20 January 1950

Notice of Contract Award
(Reparation Removals)

Project No. Allocation No. 4-63,4-65 Plant code No. 32-32

Plant Name Osaka Military Asenal

Address No.1 Sugiyama-cho Higashi-ku Osaka city

Estimate Yen 1,372.000.00

Contract Yen 1,370.000.00

Balance Yen 2.000.00

Contractor K.K. Sumitomo Soko Osakako Branch

Address No.9 1-chome Minami-kaigan-dori Minato-ku Osaka city

Awarded by(L.S.P.B.) Osaka S.P.B.

Date 20 January 1950

Approved by (S.P.B.)

Date

Approved by (C.P.C.)

Date

Note: Contract of negotiation with price.

KRLCO
AM PM
Received: 2/1/'50

Form No._____

Date 20 January 1950

Notice of Contract Award
(Reparations Removals)

Project No. Allocation No. 1-69 Plant code No. 32-32

Plant Name Osaka Military Asenal

Address No. 1 Sugiyama-cho Higashi-ku Osaka City

Estimate Yen 8,037.000.00

Contract Yen 7,890.000.00

Balance Yen 147.000.00

Contractor Nippon Tsuun K.K. Osaka Branch

Address No.92 Umeda-cho Kita-ku Osaka city

Awarded by (L.S.P.B.) Osaka S.P.B.

Date 20 January 1950

Approved by (S.P.B.)

Date

Approved by (C.P.C.)

Date

Note: Contract of negotiation with price.

KAICO
AM
PM
Received: 2/1/50

DECLASSIFIED E.O. 12065 SECTION 3 (E), NARA DATE

NMI-IC
general

TELEPHONE ABSTRACT

FROM: Mr Sussemann

TO: Major Berry

DATE: 0920, 23 January 1950

Loading of the UK ship Purnea was completed 22 January. The ship departs this morning. Cargo report is as follows:

AN 4-63	12 packages	- 72.280 m/t,	379.433 meas/t
AN 4065	39 "	- 487.250 "	407.645 "
	51 "	559.530 "	787.078 "

Major Berry: O.K. I will report to CPC/Rep.

DECLASSIFIED E.O. 11652 SECTION 3 (E) AND AUTO

Ic

GENERAL HEADQUARTERS
SUPREME COMMANDER FOR THE ALLIED POWERS
Civil Affairs Section
APO 500

JAN 17 1950

387.6 (9 Jan 50)CAS-EM

SUBJECT: Transportation Permit

TO: Chief
Kinki Civil Affairs Region
APO 25

1. Reference is memorandum for the Japanese Government, AG 387.6 (22 Jul 47)REP, SCAPIN 1751 as amended, 22 Jul 1947, subject, "Responsibility of the Japanese Government for the Packaging, Transfer and Delivery of Equipment and Records Allocated to Claimant Nations under the Reparations Program," from General Headquarters, Supreme Commander for the Allied Powers, relative to the Japanese Government's responsibility in the supplying of dunnage, loading and stowage of equipment aboard the recipient nations' ships.

2. Inclosure 1 is copy of memorandum for the Reparations Agency, Japanese Government, directing that approximately 1,500 measurement tons of packaged reparations equipment, allocated to the United Kingdom Government, destined for Penang, from plant 32-32, on allocation notice numbers 4-63 and 4-65, to be moved into Osaka Port, for the purpose of loading aboard the MV DENBIGHSHIRE, scheduled to arrive on or about 9 January 1950.

3. The United Kingdom Government has been instructed to comply with the provisions of Circular 19, General Headquarters, Supreme Commander for the Allied Powers, 23 June 1948, subject, "Control of Entry and Exit of Individuals, Aircraft and Surface Vessels into and from Japan."

4. The individual authorized to execute delivery receipts, check cargo aboard, and supervise loading operations on behalf of the United Kingdom Government for the MV DENBIGHSHIRE is Mr. A. M. Langston, of the United Kingdom Reparations and Restitution Delegation.

5. It is requested that upon completion of loading the reparations equipment on the MV DENBIGHSHIRE, Civil Affairs Section, General Headquarters, Supreme Commander for the Allied Powers, be notified by telephone, the number of packages, and the metric and measurement tons loaded aboard.

1-333

DECLASSIFIED E.O. 12065 SECTION 3 402/NNBS NO.

JAN 17 1950

6. Surveillance will be exercised in the implementation of the inclosed memorandum.

FOR THE CHIEF, CIVIL AFFAIRS SECTION:

J. K. O'BRIEN
CWO USA
Adv Off

1 Incl
Memo, GHQ, SCAP,
387.6/540-100(22 Jul 47)CPC/RP
dtd, 9 Jan 50

DECLASSIFIED E.O. 12065 SECTION 3 (b)(1) NND 760033

GENERAL HEADQUARTERS
SUPREME COMMANDER FOR THE ALLIED POWERS
CIVIL PROPERTY CUSTODIAN
APO 500

387.6/540-100 (22 Jul 47)CPC/RP 9 January 1950

MEMORANDUM FOR: REPARATIONS AGENCY, JAPANESE GOVERNMENT

SUBJECT: Transportation Permit

1. Reference is memorandum for the Japanese Government, AG 387.6 (22 Jul 47)KLP, SCAPIN 1751 as amended, 22 July 1947, subject, "Responsibility of the Japanese Government for the Packaging, Transfer and Delivery of Equipment and Records Allocated to Claimant Nations under the Reparations Program," from General Headquarters, Supreme Commander for the Allied Powers, relative to the Japanese Government's responsibility in the supplying of dunnage, loading and stowage of equipment aboard recipient nations' ships.

2. The Japanese Government is directed to move approximately 1,500 measurement tons of packaged reparations equipment, allocated to the United Kingdom Government, destined for Penang, from plant 32-32, on allocation notice numbers 4-63 and 4-65, into Osaka Port, for the purpose of loading aboard the MV DENBIGHSHIRE, scheduled to arrive on or about 9 January 1950.

3. The Japanese Government will be prepared to begin loading operations of the MV DENBIGHSHIRE immediately upon its arrival and complete the operations in the shortest practicable time. Interpreters, Japanese language, of the recipient nation, will be made available to the ship's master of the MV DENBIGHSHIRE in order to facilitate loading operations at the port.

4. Pertinent data relative to the MV DENBIGHSHIRE are as follows:

a. Tonnage:

(1) Gross	8983
(2) Net	5393
(3) Deadweight	9500

b. Dimensions:

(1) Length	507'
(2) Beam	66' 4"
(3) Depth	38'

DECLASSIFIED E.O. 12065 SECTION 3 402/NNBS No.

387.6/540-100 (22 Jul 47)C.C/MP
Subj: Transportation Permit

9 January 1950

Draft Loaded 29' 10½" (winter)
Light 16' 6"

c. Hatches:

No. 1	22' 6" x 16'
No. 2	37' 3" x 22'
No. 3	24' x 22'
No. 4	24' x 22'
No. 5	27' x 22'
No. 6	23' 3" x 18'

d. Lifting Gear:

Derricks

1 - 50 tons	4 - 7 tons
1 - 20 tons	10 - 5 tons
2 - 10 tons	14 - 3 tons

e. Radio call letters: G Q G W

5. A representative of the Japanese Government will report, on call, to the Commanding General, Civil Affairs Section, General Headquarters, Supreme Commander for the Allied Powers, to receive information as to the exact time of arrival of the MV DENBIGHSHIRE.

E. C. MILLER, Jr
Colonel, Infantry
Deputy Custodian

DECLASSIFIED E.O. 12065 SECTION 3 402/NNBS NO:

GENERAL HEADQUARTERS
SUPREME COMMANDER FOR THE ALLIED POWERS
CIVIL PROPERTY CUSTODIAN
APO 500

387.6/540-100 (22 Jul 47)CPC/RP 9 January 1950

MEMORANDUM FOR: REPARATIONS AGENCY, JAPANESE GOVERNMENT

SUBJECT: Transportation Permit

1. Reference is memorandum for the Japanese Government, AG 387.6 (22 Jul 47)MIP, SCAPIN 1751 as amended, 22 July 1947, subject, "Responsibility of the Japanese Government for the Packaging, Transfer and Delivery of Equipment and Records Allocated to Claimant Nations under the Reparations Program," from General Headquarters, Supreme Commander for the Allied Powers, relative to the Japanese Government's responsibility in the supplying of dunnage, loading and stowage of equipment aboard recipient nations' ships.

2. The Japanese Government is directed to move approximately 1,500 measurement tons of packaged reparations equipment, allocated to the United Kingdom Government, destined for Penang, from plant 32-32, on allocation notice numbers 4-63 and 4-65, into Osaka Port, for the purpose of loading aboard the MV DENBIGHSHIRE, scheduled to arrive on or about 9 January 1950.

3. The Japanese Government will be prepared to begin loading operations of the MV DENBIGHSHIRE immediately upon its arrival and complete the operations in the shortest practicable time. Interpreters, Japanese language, of the recipient nation, will be made available to the ship's master of the MV DENBIGHSHIRE in order to facilitate loading operations at the port.

4. Pertinent data relative to the MV DENBIGHSHIRE are as follows:

a. Tonnage:

(1) Gross	8983
(2) Net	5393
(3) Deadweight	9500

b. Dimensions:

(1) Length	507'
(2) Beam	66' 4"
(3) Depth	38'

DECLASSIFIED E.O. 12065 SECTION 3 402/NRBS NO.

Draft	Loaded	29' 10½" (winter)
	Light	16' 6"

c. Hatches:

No. 1	22' 6" x 16'
No. 2	37' 3" x 22'
No. 3	24' x 22'
No. 4	24' x 22'
No. 5	27' x 22'
No. 6	23' 3" x 18'

d. Lifting Gear:

Derricks	1 - 50 tons	4 - 7 tons
	1 - 20 tons	10 - 5 tons
	2 - 10 tons	14 - 3 tons

e. Radio call letters: G Q G W

5. A representative of the Japanese Government will report, on call, to the Commanding General, Civil Affairs Section, General Headquarters, Supreme Commander for the Allied Powers, to receive information as to the exact time of arrival of the MV DENBIGHSHIRE.

E. C. MILLER, Jr
Colonel, Infantry
Deputy Custodian

DECLASSIFIED E.O. 12065 SECTION 3 402, NARS NO. _____

Ic

GENERAL HEADQUARTERS
SUPREME COMMANDER FOR THE ALLIED POWERS
Civil Affairs Section
APO 500

387.6 (12 Jan 50)CAS-EM

JAN 17 1950

SUBJECT: Transportation Permit

TO: Chief
Kinki Civil Affairs Region
APO 25

1. Reference is memorandum for the Japanese Government, AG 387.6 (22 Jul 47)REP, SCAPIN 1751 as amended, 22 July 1947, subject, "Responsibility of the Japanese Government for the Packaging, Transfer and Delivery of Equipment and Records Allocated to Claimant Nations under the Reparations Program," from General Headquarters, Supreme Commander for the Allied Powers.

2. Inclosure 1 is copy of memorandum for the Reparations Agency, Japanese Government, directing that approximately 1,636 measurement tons of packaged reparations equipment, allocated to the United Kingdom Government destined for Penang, from plant 32-32, to be moved into Osaka Port for the purpose of loading aboard the SS BENDORAN, scheduled to arrive on or about 30 January 1950.

3. The United Kingdom Government has been instructed to comply with the provisions of Circular 19, General Headquarters, Supreme Commander for the Allied Powers, 23 June 1948, subject, "Control of Entry and Exit of Individuals, Aircraft and Surface Vessels into and from Japan."

4. The individual authorized to execute delivery receipts, check cargo aboard, and supervise loading operations on behalf of the United Kingdom Government for the SS BENSORAN is Mr. A. V. Venis, of the United Kingdom Reparations and Restitution Delegation.

5. It is requested that upon completion of loading the reparations equipment on the SS BENDORAN, Civil Affairs Section, General Headquarters, Supreme Commander for the Allied Powers, be notified by telephone, the number of packages, and the metric and measurement tons loaded aboard.

1-334

DECLASSIFIED E.O. 12065 SECTION 3 (E), NARS NO.

JAN 17 1950

6. Surveillance will be exercised in the implementation of the inclosed memorandum.

FOR THE CHIEF, CIVIL AFFAIRS SECTION:

J. A. O'BRIEN
CWO USA
Adm Off

1 Incl:
Memo, GHQ, SCAP
387.6/540-104(22 Jul 47)CPC/RP
dtd, 12 January 1950

1207

DECLASSIFIED E.O. 12065 SECTION 3 402, NNBS NO.

GENERAL HEADQUARTERS
SUPREME COMMANDER FOR THE ALLIED POWERS
CIVIL PROPERTY CUSTODIAN
APO 500

387.6/540-104 (22 Jul 47)CPC/RT 12 January 1950

MEMORANDUM FOR: REPARATIONS AGENCY, JAPANESE GOVERNMENT

SUBJECT: Transportation Permit

1. Reference is memorandum for the Japanese Government, AG 387.6 (22 Jul 47)RTH, SCAPIN 1751 as amended, 22 July 1947, subject, "Responsibility of the Japanese Government for the Packaging, Transfer and Delivery of Equipment and Records Allocated to Claimant Nations under the Reparations Program," from General Headquarters, Supreme Commander for the Allied Powers.

2. The Japanese Government is directed to move all packaged reparations equipment allocated to the United Kingdom Government and destined for Penang, approximately 1,636 measurement tons, from plant 32-32 into Osaka Port, for the purpose of loading aboard the SS BENDORAN, scheduled to arrive at Osaka Port on or about 30 January 1950.

3. The Japanese Government will be prepared to begin loading operations of the SS BENDORAN immediately upon its arrival and complete the operations in the shortest practicable time. Interpreters, Japanese language, of the recipient nation, will be made available to the ship's master of the SS BENDORAN in order to facilitate loading operations at the port.

4. Pertinent data relative to the SS BENDORAN are as follows:

a. Tonnage:

(1)	Gross	7252
(2)	Net	4418
(3)	Deadweight	10750

b. Dimensions:

(1)	Length	442'
(2)	Beam	57'
(3)	Depth	27' 9"

DECLASSIFIED E.O. 12065 SECTION 3 402, MDS 4-8

387.6/540-104 (22 Jul 47)CPC/RP
Subj: Transportation Permit

12 January 1950

c. Hatches:

No. 1	33' 9" x 20'
No. 2	35' x 20'
No. 3	20' x 20'
No. 4	30' x 20'
No. 5	30' x 20'

d. Lifting Gear:

Winches: 11

Heavy Derricks: 1 - No.2 40 tons
1 - No.4 15 tons

e. Radio call letters: G C J N

5. A representative of the Japanese Government will report, on call, to the Civil Affairs Section, General Headquarters, Supreme Commander for the Allied Powers, to receive information as to the exact time of arrival of the SS BERDOMN.

E. C. MILLER, Jr
Colonel, Infantry
Deputy Custodian

DECLASSIFIED E.O. 12065 SECTION 3 (E), NARS DEC

Ic

GENERAL HEADQUARTERS
SUPREME COMMANDER FOR THE ALLIED POWERS
Civil Affairs Section
APO 500

JAN 17 1950

387.6 (13 Jan 50)CAS-EM

SUBJECT: Transportation Permit

TO: Chief
Kinki Civil Affairs Region
APO 25

1. Reference is memorandum for the Japanese Government, AG 387.6 (22 Jul 47)REP, SCAPIN 1751 as amended, 22 July 1947, subject, "Responsibility of the Japanese Government for the Packaging, Transfer and Delivery of Equipment and Records Allocated to the Claimant Nations under the Reparations Program," from General Headquarters, Supreme Commander for the Allied Powers.

2 Inclosure 1 is copy of memorandum for the Reparations Agency, Japanese Government, directing that approximately 5,600 measurement tons of packaged reparations equipment allocated to the Chinese Government from plant 32-32, be moved into Osaka Port for the purpose of loading aboard the SS HAI HUANG, scheduled to arrive at Osaka Port on or about 21 January 1950.

3. The Chinese Government has been instructed to comply with the provisions of Circular 19, General Headquarters, Supreme Commander for the Allied Powers, 23 June 1948, subject, "Control of Entry and Exit of Individuals, Aircraft and Surface Vessels into and from Japan."

4. The individual authorized to execute delivery receipts, check cargo aboard, and supervise loading operations on behalf of the Chinese Government for the SS HAI HUANG is Mr. Z. F. Wang, of the Chinese Government Reparations and Restitution Delegation.

5. It is requested that upon completion of loading the reparations equipment on the SS HAI HUANG, Civil Affairs Section, General Headquarters, Supreme Commander for the Allied Powers, be notified by telephone, the number of packages, and the metric and measurement tons loaded aboard.

1-335

DECLASSIFIED E.O. 12065 SECTION 3 (E), NARS DATE

JAN 17 1950

6. Surveillance will be exercised in the implementation of the inclosed memorandum.

FOR THE CHIEF, CIVIL AFFAIRS SECTION:

J. A. O'BRIEN
CWO USA
Adm Off

1 Incl
Memo, GHQ, SCAP
387.6/540-106 (22 Jul 47)
CPC/RP, dtd 13 Jan 50

DECLASSIFIED E.O. 12065 SECTION 3 (E), NARS NOV

GENERAL HEADQUARTERS
SUPREME COMMANDER FOR THE ALLIED POWERS
CIVIL PROPERTY CUSTODIAN
APO 500

387.6/540-106 (22 Jul 47)CPC/RP 13 January 1950

MEMORANDUM FOR: REPARATIONS AGENCY, JAPANESE GOVERNMENT

SUBJECT: Transportation Permit

1. Reference is memorandum for the Japanese Government, AG 387.6 (22 Jul 47)REP, SCAPIN 1751 as amended, 22 July 1947, subject, "Responsibility of the Japanese Government for the Packaging, Transfer and Delivery of Equipment and Records Allocated to Claimant Nations under the Reparations Program," from General Headquarters, Supreme Commander for the Allied Powers.

2. The Japanese Government is directed to move all packaged reparations equipment allocated to the Chinese Government, approximately 5,600 measurement tons, from plant 32-32, into Osaka Port for the purpose of loading aboard the SS HAI HUANG, scheduled to arrive at Osaka Port on or about 21 January 1950.

3. The Japanese Government will be prepared to begin loading operations of the SS HAI HUANG immediately upon its arrival and complete the operations in the shortest practicable time. Interpreters, Japanese language, of the recipient nation, will be made available to the ship's master of the SS HAI HUANG in order to facilitate loading operations at the port.

4. Pertinent data relative to the SS HAI HUANG are as follows:

a. Tonnage:

(1)	Gross	7,223.13
(2)	Net	4,460.59
(3)	Deadweight	10,970

b. Dimensions:

(1)	Length	441' 6"
(2)	Beam	57' 3"
(3)	Depth:	
	(a) Loaded	27' 9"
	(b) Light	8' 4"

Encl 1

DECLASSIFIED E.O. 12065 SECTION 3 (E) NARS DATE

387.6/540-106 (22 Jul 47)CFC/RP
Subj: Transportation Permit

13 January 1950

c. Hatches:

(1) Number	5
(2) Size	3 - 35' x 20' 1 - 33' 9" x 20' 1 - 20' x 20'

d. Lifting Gear:

(1) Number	12
(2) Capacity	1 x 25 Tons 1 x 9 Tons 10 x 3 Tons

e. Radio call letters X U H E

5. The entire capacity of the SS HAI HUNG is reserved for reparations cargo.

6. A representative of the Japanese Government will report, on call, to the Civil Affairs Section, General Headquarters, Supreme Commander for the Allied Powers, to receive information as to the exact time of arrival of the SS HAI HUNG.

E. C. MILLER, Jr
Colonel, Infantry
Deputy Custodian

DECLASSIFIED E.O. 11652 SECTION 3 (E), NARS DATE

MI-I C
general

HEADQUARTERS
KINKI CIVIL AFFAIRS REGION
APO 25 (Osaka, Honshu)

RAS/mm

19 January 1950

SUBJECT: Storage of Crated Reparations Items

THRU: Kinki Liaison and Coordination Office

TO: Kinki Maritime Bureau

1. Refer to letter from this headquarters, subject same as above, dated 14 January 1950.

2. Pier storage charges are based on semi-monthly periods. Pier storage of the thirteen (13) crates, cite referenced letter, will therefore exceed lighter demurrage charges if the crates are moved to shore prior to 16 January.

3. Transfer of subject crates to shore storage should therefore be delayed until 16 January. Lighter demurrage charges up to and including 15 January 1950 are authorized.

FOR THE CHIEF:

STERLIN C. MOORE
Major, Infantry
Deputy Chief

0151

DECLASSIFIED E.O. 11652 SECTION 3 (E)(1)(2)(3) or (4)

MI-I c
general

RAS/my

HEADQUARTERS
KINKI CIVIL AFFAIRS REGION
APO 25 (Osaka, Honshu)

16 January 1950

SUBJECT: Transmittal of Delivery Receipts

TO: General Headquarters
Supreme Commander for the Allied Powers
APO 500
ATTN: CPC/Rep

1. Herewith transmitted are the following delivery receipts for one hundred and forty-two (142) crates loaded aboard the MV Denbighshire for shipment to the United Kingdom.

a. Allocation Notice 4-63, 46 crates. (Incl. No 1)

b. Allocation Notice 4-65, 96 crates. (Incl. No 2)

2. The delivery receipts were executed by the authorized representative of the United Kingdom Government in the presence of a member of the headquarters.

FOR THE CHIEF:

2 Incls
As above (as sept)

STERLIN C. MOORE
Major, Infantry
Deputy Chief

196

DECLASSIFIED E.O. 11905 SECTION 3 (E)(1) NARS DATE

COPY

No. 1

RECEIPT FOR PROPERTY RECEIVED AS REPARATIONS

1. The signature of the authorized representative of the United Kingdom Government and the Japanese Government, respectively, which appear on this document, attest to the fact that the authorized representative of the Japanese Government has, on this date, on board the M/V Denbighshire at the port of Osaka, Japan, stowed, transferred, assigned, granted, and conveyed the property described on pages 1 to 2 inclusive hereof, in accordance with the provisions of Reparations Allocation Number 4 - 65 together with the title thereto and custody thereof to the United Kingdom Government and such Government has accepted such delivery of the property from the Japanese Government, and agrees to take possession of the same immediately.

Such delivery, transfer, assignment, grant and conveyance and acceptance thereof are hereby acknowledged.

2. The Japanese Government does hereby convenant that it is the lawful owner of said property, free and clear of all incumbrances, that it possesses the title thereto and that it will warrant and defend the same against all claims and demands of all persons whomsoever.

3. The United Kingdom Government undertakes that it will make appropriate equitable adjustment and abide by any final Allied decisions in respect of any conflicting claims to such property that may be made by other nations or their nationals.

4. The inventory and description of property delivered under this receipt is as follows:

Packages numbered;

Incl #2

DECLASSIFIED E.O. 11652 SECTION 3 (E)(1)(iii) NND No. [illegible]

No. 2

~~82~~	114	115	126	128	129
130	131	132	133	134	135
136	137	139	140	~~141~~	142
143	144	145	146	148	149
150	151	212	213	246	272
273	274	275	276	298	~~299~~
300	301	302	303	304	305
330	331	332	333	334	335
377	378	379	380	381	382
383	384	385	386	387	388
389	392	393	394	395	396
452	453	454	455	~~456~~	457
458	459	460	473	474	475
476	477	478	479	480	481
482	483	484	485	486	487
488	489	490	491	~~509~~	510
511	512	522	~~538~~	~~539~~	542
543					

Total: ~~203~~ 196 Packages

5. Dated at Osaka this 14th day of January, 1980

For the Director: Kinki Maritime Bureau

For the Director: Kinki Liaison And Coordination Office

(On Behalf of Recipient Government) (On Behalf of Japanese Government)

DECLASSIFIED E.O. 12065 SECTION 3-402, NARS NO.

COPY No. 1

RECEIPT FOR PROPERTY RECEIVED AS REPARATIONS

1. The signature of the authorized representative of the United Kingdom Government and the Japanese Government, respectively, which appear on this document, attest to the fact that the authorized representative of the Japanese Government has, on this date, on board the M/V Denbighshire at the port of Osaka, Japan, stowed, transferred, assigned, granted, and conveyed the property described on pages 1 to 2 inclusive hereof, in accordance with the provisions of Reparations Allocation Number 4 - 63 together with the title thereto and custody thereof to the United Kingdom Government and such Government has accepted such delivery of the property from the Japanese Government, and agrees to take possession of the same immediately.

Such delivery, transfer, assignment, grant and conveyance and acceptance thereof are hereby acknowledged.

2. The Japanese Government does hereby convenant that it is the lawful owner of said property, free and clear of all incumbrances, that it possesses the title thereto and that it will warrant and defend the same against all claims and demands of all persons whomsoever.

3. The United Kingdom Government undertakes that it will make appropriate equitable adjustment and abide by any final Allied decisions in respect of any conflicting claims to such property that may be made by other nations or their nationals.

4. The inventory and description of property delivered under this receipt is as follows:

Packages numbered;

pl #1

DECLASSIFIED E.O. 12065 SECTION 3 (E)(1) AND NSC MEMO

COPY No. 1

RECEIPT FOR PROPERTY RECEIVED AS REPARATIONS

1. The signature of the authorized representative of the United Kingdom Government and the Japanese Government, respectively, which appear on this document, attest to the fact that the authorized representative of the Japanese Government has, on this date, on board the M/V Denbighshire at the port of Osaka, Japan, stowed, transferred, assigned, granted, and conveyed the property described on pages 1 to 2 inclusive hereof, in accordance with the provisions of Reparations Allocation Number 4 - 53 together with the title thereto and custody thereof to the United Kingdom Government and such Government has accepted such delivery of the property from the Japanese Government, and agrees to take possession of the same immediately.

Such delivery, transfer, assignment, grant and conveyance and acceptance thereof are hereby acknowledged.

2. The Japanese Government does hereby convenant that it is the lawful owner of said property, free and clear of all incumbrances, that it possesses the title thereto and that it will warrant and defend the same against all claims and demands of all persons whomsoever.

3. The United Kingdom Government undertakes that it will make appropriate equitable adjustment and abide by any final Allied decisions in respect of any conflicting claims to such property that may be made by other nations or their nationals.

4. The inventory and description of property delivered under this receipt is as follows:

Packages numbered;

Incl #1

DECLASSIFIED E.O. 12065 SECTION 3-402, NARS NO.

No. 2

111	112	113	174	175	176
178	178	179	180	~~181~~	183
184	185	186	~~187~~	191	~~193~~
199	200	201	202	203	204
205	206	207	208	209	210
211	212	226	~~246~~	247	248
324	327	~~363~~	~~361~~	362	363
364	365	~~376~~	377	389	390
391	392	393	394		

Total: ~~32~~ 46 Packages

5. Dated at Osaka this 14th day of January, 1950

For the Director: Kinki Maritime Bureau

For the Director: Kinki Liaison And Coordination Office

(On Behalf of Recipient Government) (On Behalf of Japanese Government)

DECLASSIFIED E.O. 11652 SECTION 3 (E) AND AR 340-17 NND 963216

AG 314.7 - 1 c
general

HEADQUARTERS
KINKI CIVIL AFFAIRS REGION
APO 25 (Osaka, Honshu)

RAS/sy

16 January 1950

Econ File

SUBJECT: Transmittal of Reports of Cost of Reparations Removals

TO: GHQ, SCAP
APO 500
ATTN: CPC/Rep

1. Transmitted herewith are the following reports of cost of reparations removals for the period 1 October 1949 through 31 December 1949:

a. Report No.8 - Cost of Dismantling and Packaging at Plant 32-32. (Incl. No.1)

b. Report No.8 - Cost of Land Transportation from Plant 32-32. (Incl. No.2)

c. Report of Cost of Loading Reparations Equipment Aboard Ship.

(1) Loaded on the MV Anchises for the United Kingdom. (Incl. No.3)

(2) Loaded on the MV Brecanshire for the United Kingdom. (Incl. No.4)

(3) Loaded on the SS Benwyvis for the United Kingdom. (Incl. No.5)

(4) Loaded on the SS Hai-Siu for China. (Incl. No.6)

(5) Loaded on the SS Tai-an for China. (Incl. No.7)

(6) Loaded on the SS Susana for the Philippines. (Incl. No.8)

FOR THE CHIEF:

8 Incls:
As above (ea quad)

STERLIN C. MOORE
Major Inf
Deputy Chief

0-199

DECLASSIFIED E.O. 11652 SECTION 3 (E)(2) AND (3)

KINKI
~~OSAKA~~ LIAISON & COORDINATION OFFICE

Prefectural Building
OSAKA

TS/ts

KKLCO No. 9 ER

12 January 1950

TO : Chief,
Kinki Civil Affairs Region
(Attn: Commerce and Industry, Economic Section)

SUBJECT: Cost Report on Reparations Removal for 8th Period

1. Reference: Memorandum for the Japanese Government from General Headquarters, Supreme Commander for the Allied Powers AG 367.6(4 May 1948) REP(SCAPIN 1751/40) 4 May 1948, subject: Responsibility of Japanese Government for the Packing, Delivery and Transportation of Reparation Equipment under the advance Transfer program.

2. For transmission to higher Headquarters and for your inspection.

3. Inclosed herewith are reports as follows:

a. Report (No.8) of Cost of Dismantling and Packing (32-32)
b. Report (No.8) of Cost of Land Transportation for Reparations Removals (32-32)
c. Report (No.8) of Cost of Loading Reparations Equipments Aboard the following ships;

Name of Ship
S.S. "Hai-Shin"
S.S. "Benwyvis"
M.V. "Breconshire"
S.S. "Susana"

S. Shima
Director

REPORT OF COST OF DISMANTLING AND PACKAGING

1. Report No. 8 2. Code Number of plant Being Reported on: 32-32 3. Allocation Notice Numbers Covered. 1-68, 1-69, 2-61, 3-60, 3-61, 4-63, 4-65, 2-60.

4. Report Period: 1 Oct., 1949 (Beginning) , 31 Dec., 1949 (Ending)

5. Data of Equipment Dismantled and Packaged during Report Period:

	Number of packages	Metric Tons (Net)	Metric Tons (Gross)	Measurement Tons (Net)	Measurement Tons (Gross)
a. Dismantled and packaged	1,094	4,922,178.5	5,453,139	Unk	8,826,316

6. Materials Consumed during report period:

(a) Item	(b) Unit	(c) Unit price	(d) Used in Dis-Mtlg & Pkg	(e) Used in Repair of Bldg and/or Constr	(f) Other Used	(g) Total Used	(h) Cost of Materials
(1) Wood Products:							
Lumber	Koku	1,673,80	--677.4	0	0	-677.4	-1,133,832.12
Excelsior	Kg	12.81	1,622.4	0	0	1,622.4	20,782.94
Total:	x	x	x	x	x	x	-1,113,049.18
(2) Hardware:							
Nails, common	kg	-.128.18	-4,148.9	0	0	-4,148.9	-116,916.00
Nails, roofing	kg	98.90	216.9	0	0	216.9	21,451.41
Screws	kg	295.26	1,212.2	0	0	1,212.2	357,914.17
Bolts, Nuts washers	kg	94.79	-2,628.5	0	0	-2,628.5	-249,155.51

Incl #1

(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)
Strapping, Metal Flat	kg	49.04	-2,609.9	0	0	-2,609.9	-127,989.49
Wire, bailing	kg	22.18	20.7		0	20.7	459.12
Corner, strap	kg	17.04	-1,486.3	0	0	-1,486.3	-25,326.55
Steel bar	kg	10.80	16,482.5	0	0	16,482.5	178,011.00
Steel plate	kg	16.98	691.0	0	0	692.0	11,733.18
Steel washers	kg	45.62	128.0	0	0	128.0	5,839.36
Total			x	x	x	x	-56,020.69
3) Preservatives:							
Felt, roofing	sq.mtr	30.86	-38,442.8	0	0	-38,442.8	-1,186,344.80
Felt, asphalt	sq.mtr	46.97	7,186.7	0	0	7,186.7	337,559.29
Paper, waterproof	sq.mtr	15.05	-15,082.5	0	0	-15,082.5	-226,991.62
Paper, greaseproof	sq.mtr	9.10	8,872.7	0	0	8,872.7	80,741.57
Grease	kg	108.00	763.7	0	0	763.7	82,479.60
Oil	Liter	24.20	5,178.5	0	0	5,178.5	125,319.70
Solvent	Liter	34.57	12,751.0	0	0	12,751.0	440,802.07
Asphalt	kg	12.14	2,263.2	0	0	2,263.2	27,475.24
Paint, preservative	kg	119.00	-2,123.3	0	0	-2,123.3	-252,672.70
Coaltar	kg	5.10	20.0	0	0	20.0	102.00
Total			x	x	x	x	-571,529.69
Miscellaneous:							
Waste (rags)	kg	27.74	1,433.0	0	0	1,433.0	39,751.42
Felt	sq.mtr	109.21	-102.7	0	0	-102.7	-11,215.86
Carbide	kg	26.92	11,967.9	0	0	11,967.9	322,175.86
Oxygen	Liter	0.27	1,686,809.0	0	0	1,686,809.0	455,438.43
Blueprints	ea	1,212.00	-28.6	0	0	-28.6	-34,663.20
Sandpaper	sq.mtr	285.98	286.0	0	0	286.0	81,790.28
Sand cloth	sq.mtr	1,425.10	94.1	0	0	94.1	134,101.91
Gasoline (B)	Liter		8,971.0			8,971.0	

(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)
Mobil (B)	Liter	———	-6,790.2	0	0	-6,790.2	———
Paper,packing list	ea	0.49	63,575.9	0	0	63,575.9	31,152.19
Envelppe, packing list	"	3.00	-2,419.4	0	0	-2,419.4	-9,435.66
Enamel or paint marking	kg	54.26	917.0	0	0	917.0	49,756.42
	kg	5.20	4,200.0	0	0	4,200.0	21,840.00
Cokes		x	x	x	x	x	1,080,691.79
Total							
(5) Total Materials Cost:		x	x	x	x	x	-547,866.35

7. Labor employed during report period (Unit in man days):

(a) Type	(b) Rates perman perday	(c) For Dmtlg & Pkg	(d) Administ-rative Over-head	(e) Used in Repair of Bldg and/or Constr	(f) Other	(g) Total Man Days	(h) Cost of Labor
(1) Common Labor:							
Workman (A)	260.00	-10,396.5	0	0	0	-10,396.5	-2,702,986
(B)	190.00	8,781.6	0	0	0	8,781.6	1,669,504
(2) Skilled Labor:							
Carpentor	410.00	7,969.9	0	0	0	7,969.9	3,267,659
Mecanic	450.00	-2,582.3	0	0	0	-2,582.3	-518,83[illegible]
Electrician	410.00	183.1	0	0	0	183.1	75,07[illegible]
Crane operator	410.00	2,092.8	0	0	0	2,092.8	858,04[illegible]
Carrier	345.00	-689.5	0	0	0	-689.5	-237,87[illegible]
Painter	405.00	-2,305.8	0	0	0	-2,305.8	-933,84[illegible]
Praftman	485.00	3,872.8				3,872.8	1,878,30[illegible]

(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)
Mill-man	410.00	2,115.0	0	0	0	2,115.B	867,150.00
Welding-man	365.00	923.0	0	0	0	923.0	336,895.00
Forge worker	365.00	1,056.0	0	0	0	1,056.0	385,440.00
(3) Supervisors							
Field supervisors	365.00	3,523.6	0	0	0	3,523.6	1,638,474.00
(4) Clerks, Checkers etc:							
Clerks	375.00	4,207.0	0	0	0	4,207.0	1,577,625.00
Typist	315.00	832.0	0	0	0	832.0	262,080.00
(5) Total Cost of Labor:		x	x	x	x	x	8,422,706.50

8. Tools and equipment used during report period: 4,409,861.92

a. Charge

9. Contractor's profit. (1.9 %) 410,839.67

10. Other expenditures. 7,592.204.15

11. Grand Total 24,916,062,61

12. Average initial contract price:

(a) Operation	(b) Unit	(c) Average Contract price	(d) Total Contract price
(1) Dismantling and packaging	Ton of equipment removed	5,050.00	17,300,515,15
(2) Transportation of packaging material	Ton of material transported	280.00	2,393,389.53
(3) Preparation of packing Lists	1000 List prepares	5,000.00	1,122,383.30

(a)	(b)	(c)	(d)
(4) Construction and repair of buildings	Tsubo of Construction and/or repair	0	0
(5) Re-Sawing Lumber	Koku	200.00	1,307,689.60

13. K. Yoshida
(Signature)

14. Chief of Fiscal Div. C.S.P.B.
(Title)

Breakdown of Item (8)

(1) Non-Expendable Tools and Equipments.

	Specification	Unit	Unit price	No. of Unit	Rate of Depreciation	Total Depreciated price
a. Saw	42"	ea	11,200.00	239	2%	49,056.00
b. Planer	5HP	ea	1,160.00	390	20%	90,480.00
c. Crane	7.5HP	ea	158,080.00	118	2%	373,068.80
d. Electric drill	5/8"	ea	1,650.00	119	48%	94,248.00
e. Wood-working tool		ea	8,682.00 21,595.00	752 844	2% 2%	130,577.28 62,193.60
f. Chain block	5 ton	ea	192,040.00	106	3%	92,179.20
g. Hoist	20HP	ea	67.20	20,082	36%	485,823.74
h. Rope	12m/m	s.mtrl	145,010.00	823	2%	66,704.60
i. Lathe	8'	ea	252,530.00	34	3%	257,580.60
j. Milling machine		ea	4,539.00	466		2,115,174.00
k. Truck	4ton	ea	16,500.00	97	3%	48,015.00
l. Drilling machine		ea	148,900.00	34	3%	151,878.00
m. Hook balance	30ton	ea				
Total	x	x	x	x	x	4,016,978.82

Remarks: "Truck" is the hire of the truck including the charge for the fuel which is furnished by the contractor.

(2) Expendable Tools:

a. Roller	5"x6'	ea	357.00	417	100%	148,869.00
b. Wood plate for removing machines	13"x2"x9"	ea	429.00	466	100%	199,914.00
c. Electric material		ea	3,675.00	12	100%	44,100.00
Total	x	x	x	x	x	392,883.00